

**Village Engineer Report
for
Village of Winnebago**

**Village Board Meeting
August 19, 2026**

THE FOLLOWING REPORT OF ACTIVITIES IS PROVIDED TO THE VILLAGE BOARD FOR INFORMATIONAL PURPOSES:

Active Projects:

#24-1570 Resh Farm Stormwater – Agreement for the design of a new box culvert under Westfield Road was approved by the Village on September 9, 2024. On April 18, 2025, it was determined by IDOT that the submitted project does not qualify for the “General Maintenance” section but rather the “Construction” section. Revised materials were provided to the City for signature and then to IDOT for approval on April 23, 2025, with additional ESR materials being submitted in December 2025 and approved in February 2026. On August 10, following continued coordination with IDOT regarding revisions, the project was granted approval to let in early fall. Following discussions with the Village, it was determined to forgo bidding in 2026 and rather bid in early 2027.

Total Contract Value: \$48,900.00

Invoiced to Date: \$39,122.00

#26-125 Village of Winnebago 2026 General Engineering – Below is a breakdown of those phases which have been utilized to date for the Contract.

Total Contract Value: \$25,000.00

Invoiced to Date: \$7,729.75

#26-125 PH01 Village of Winnebago 2026 General Engineering (Development) - General coordination with Village Staff regarding development projects.

Total Phase Value: \$5,000.00

Invoiced to Date: \$3,204.00

#26-125 PH03 Village of Winnebago 2026 General Engineering (Village Map Updates) – Updating Village water system map to reflect work completed in 2025 (Clayton Court Loop and Church/Goodling Loop) and forecasted improvements for 2026 (Kasch Drive and Swift Street).

Total Phase Value: \$5,000

Invoiced to Date: \$1,047.25

#26-125 PH04 Village of Winnebago 2026 General Engineering (Public Works/Infrastructure) – General coordination with Village Staff.

Total Phase Value: \$5,000.00

Invoiced to Date: \$929.25

#26-125 PH05 Village of Winnebago 2026 General Engineering (Village Board/General Items) – Prepping Engineering Reports and general assistance.

Total Phase Value: \$5,000.00

Invoiced to Date: \$2,549.25

#26-320 Village of Winnebago Swift Street Construction Management – Below is a breakdown of those phases which have been utilized to date for this Contract.

Total Contract Value: \$7,500

Invoiced to Date: \$2,250.00

#26-320 Village of Winnebago Swift Street Improvements (Construction Management) –On June 26, Fehr Graham attended a meeting between ComEd and the Village to discuss pole relocations. On July 1, ComEd confirmed that award of the relocation project was forthcoming, with dates to be provided later. The pre-construction meeting for the project was held on July 15 with Village, Fehr Graham and Contractor representatives all in attendance. Village work has been completed for the project, and they are coordinating with the IEPA to obtain partial operating permit approval. Fehr Graham and the Village continue to work with ComEd to coordinate the relocation of their utility poles.

Total Project Value: \$7,500.00

Invoiced to Date: \$2,250.00

#26-322 Village of Winnebago Kasch Drive Water Main – Below is a breakdown of those phases which have been utilized to date for this Contract.

Total Contract Value: \$12,500.00

Invoiced to Date: \$12,500.00

#26-322 PH01 Village of Winnebago Kasch Drive Water Main (Design Engineering) – On January 12, 2026, at the yearly project Kickoff Meeting between the Village and Fehr Graham, it was requested that Fehr Graham provide a proposal for water main design for the Winnebago Highlands (Kasch Drive) loop. The project was approved at the January 21 Village Board meeting, and Fehr Graham continues to advance design efforts, utilizing LiDAR elevations as requested by Village staff.

Total Phase Value: \$7,950.00

Invoiced to Date: \$7,950.00

#26-322 PH02 Village of Winnebago Kasch Drive Water Main (IEPA Permitting) – IEPA required permitting with the State Historic Preservation Office (SHPO) was submitted with the required site exhibits and documentation. Fehr Graham continues to work with the IEPA to obtain the approved construction permit.

Total Phase Value: \$1,950.00

Invoiced to Date: \$1,950.00

#26-322 PH03 Village of Winnebago Kasch Drive Water Main (Water Main Construction Staking) – Fehr Graham teams were on-site and staked the project at the request of Chad Insko. The Village has completed installation of the water main and has obtained operating permit approval through the IEPA.

Total Phase Value: \$2,600.00

Invoiced to Date: \$2,600.00

#26-987 Village of Winnebago Water Rate Study – Following Village award of the project to Fehr Graham on June 3, staff has initiated coordination with respective Village staff to begin obtaining the necessary materials for the rate study. Models have been prepared, and a kickoff meeting between the Village and Fehr Graham has been scheduled for July 17. Fehr Graham continues to update the models as well as coordinate with the Village.

Total Contract Value: \$25,055.00

Invoiced to Date: \$16,285.75

Please note, at the request of Dana Novinson with the Village, all engineering reports now include a breakdown of all phases for projects to aid in billing review. It is also worth noting that the invoiced totals were provided at the time of completion of this report and may not reflect the most current billing cycle total(s). Those projects indicating an invoiced to date value of "N/A" have not yet had an invoice.

Respectfully Submitted,



Luke Ziegler
Project Engineer

LZ:ss