

**Village Engineer Report
for
Village of Winnebago**

**Village Board Meeting
February 18, 2026**

THE FOLLOWING REPORT OF ACTIVITIES IS PROVIDED TO THE VILLAGE BOARD FOR INFORMATIONAL PURPOSES:

Active Projects:

#24-1255 Cunningham Road Water Main Replacement—As the project did not make the IEPA’s FINAL Intended Funding List for 2025/2026, the Village has elected to pursue separating the water main replacement within the South Swift Street right-of-way between West Soper Street and West Cunningham Road into a standalone project.

Total Contract Value: \$47,100.00

Invoiced to Date: \$33,910.00

#24-1570 Resh Farm Stormwater – Agreement for the design of a new box culvert under Westfield Road was approved by the Village on September 9, 2024. On April 18, 2025, it was determined by IDOT that the submitted project does not qualify for the “General Maintenance” section but rather the “Construction” section. Revised materials were provided to the City for signature, and then to IDOT for approval on April 23, 2025. IDOT ESR materials were submitted in December 2025, with additional/supplemental materials being provided on December 22. IDOT design review comments over the culvert were received on January 26, 2025, with revisions being completed.

Total Contract Value: \$48,900.00

Invoiced to Date: \$31,343.75

#25-1071 West Main Street Widening – On June 18, 2025, Village staff approved the proposal for professional services regarding a project to resurface and widen a portion of West Main Street. The project was released to potential bidders on February 11, 2026, with the bid open scheduled for February 18. Construction is anticipated to start in late spring.

Total Contract Value: \$26,550.00

Invoiced to Date: \$24,450.00

#25-1162B Village of Winnebago 2025 MFT Construction – On October 5, 2025, a pre-construction meeting was held with the Village, FRSA, Martin & Company and Fehr Graham personnel all in attendance. Project scope and deadlines were discussed, along with an anticipated schedule. Final quantities were agreed upon on November 20, with final pay application and change order documents being provided to the Village for signature on November 21. IDOT approval for both documents was given on January 28, 2026.

Total Contract Value: \$8,890.65

Invoiced to Date: \$8,560.75

#26-125 Village of Winnebago 2026 General Engineering – Below is a breakdown of those phases which have been utilized to date for the Contract.

Total Contract Value: \$25,000.00

Invoiced to Date: N/A

#26-125 PH01 Village of Winnebago 2026 General Engineering (Development) - Monthly development meeting with Village, FRSA and Win-Bur-Sew Fire Department staff was held on Monday, February 9, to discuss ongoing/upcoming development projects within the Village. General coordination with Village Staff regarding the potential Willingham Subdivision expansion

Total Phase Value: \$5,000.00

Invoiced to Date: N/A

#26-125 PH04 Village of Winnebago 2026 General Engineering (Public Works/Infrastructure) – Filing of Village provided record drawings for the Willingham Subdivision. PDF materials provided to Mr. Joey Dienberg.

Total Phase Value: \$5,000.00

Invoiced to Date: N/A

#26-125 PH05 Village of Winnebago 2026 General Engineering (Village Board/General Items) – Attending the February 4th Village Board Meeting.

Total Phase Value: \$5,000.00

Invoiced to Date: N/A

#26-320 Village of Winnebago Swift Street Improvements – Below is a breakdown of those phases which have been utilized to date for this Contract.

Total Contract Value: \$24,950.00

Invoiced to Date: N/A

#26-320 PH01 Village of Winnebago Swift Street Improvements (Design Engineering) – On January 12, 2026, at a yearly project kickoff meeting between Fehr Graham and Village Staff, it was requested that the Cunningham Road Water Main project have the Swift Street portion pulled and turned into a standalone project. The project was approved by the Village Board on January 21. Fehr Graham has begun design work, creating new drafting (CAD) files from the Cunningham project and revising water main connections.

Total Phase Value: \$19,500.00

Invoiced to Date: N/A

#26-322 Village of Winnebago Kasch Drive Water Main – Below is a breakdown of those phases which have been utilized to date for this Contract.

Total Contract Value: \$12,500.00

Invoiced to Date: N/A

#26-322 PH01 Village of Winnebago Kasch Drive Water Main (Design Engineering) – On January 12, 2026, at the yearly project kickoff meeting between the Village and Fehr Graham, it was requested that Fehr Graham provide a proposal for water main design for the Winnebago Highlands (Kasch Drive) loop. The project was approved at the January 21 Village Board meeting, and Fehr Graham has begun design efforts, utilizing LiDAR elevations as requested by Village staff.

Total Phase Value: \$7,950.00

Invoiced to Date: N/A

Please note, at the request of Dana Novinson with the Village, all engineering reports now include a breakdown of all phases for projects to aid in billing review. It is also worth noting that the invoiced totals were provided at the time of completion of this report and may not reflect the most current billing cycle total(s). Those projects indicating an invoiced to date value of "N/A" have not yet had an invoice.

Respectfully Submitted,

A handwritten signature in blue ink that reads "Luke Ziegler". The signature is fluid and cursive, with a long horizontal stroke extending to the right.

Luke Ziegler
Staff Engineer