

**TO OWNER/CLIENT:**

City of Wolfforth, Texas  
302 Main St.  
Wolfforth, Texas 79382

**PROJECT:**

1854 - 1854 Wolfforth TX - 0.5 MG CET  
10408 Alcove Ave.  
Wolfforth, Texas 79382

**APPLICATION NO:** 8**INVOICE NO:** 8**PERIOD:** 06/26/25 - 07/25/25**OWNER'S CONTRACT NO:****CONTRACT DATE:****FROM CONTRACTOR:**

Landmark Structures  
1665 Harmon Rd  
Fort Worth, Texas 76177

**VIA ARCHITECT/ENGINEER:**

Marcus Michalewicz, EIT (Kimley Horn)  
4411 98th Street, Ste. 300  
Lubbock, Texas 79424

**CONTRACT FOR:** 1854 Wolfforth TX - 0.5 MG CET Prime Contract**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1.	Original Contract Sum	\$4,852,000.00
2.	Net change by change orders	\$39,700.00
3.	Contract Sum to date (Line 1 ± 2)	\$4,891,700.00
4.	Total completed and stored to date (Column G on detail sheet)	\$3,601,850.00
5.	Retainage:	
	a. 5.00% of completed work	\$180,092.50
	b. 0.00% of stored material	\$0.00
	Total retainage (Line 5a + 5b or total in column I of detail sheet)	\$180,092.50
6.	Total earned less retainage (Line 4 less Line 5 Total)	\$3,421,757.50
7.	Less previous certificates for payment (Line 6 from prior certificate)	\$3,213,696.10
8.	Current payment due:	\$208,061.40
9.	Balance to finish, including retainage (Line 3 less Line 6)	\$1,469,942.50

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner/Client:	\$39,700.00	\$0.00
Total approved this month:	\$0.00	\$0.00
Totals:	\$39,700.00	\$0.00
Net change by change orders:	\$39,700.00	

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: Landmark Structures

By: 

Date: 7/24/2025

**ARCHITECT'S/ENGINEER'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Architect/Engineer certifies to the Owner/Client that to the best of the Architect's/Engineer's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:

\$208,061.40

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

ARCHITECT/ENGINEER:

By: 

Date: 7/24/2025

This certificate is not negotiable. The amount certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner/Client or Contractor under this Contract.

Document SUMMARY SHEET, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NUMBER: 8

APPLICATION DATE: 7/25/2025

PERIOD: 06/26/25 - 07/25/25

## Contract Lines

A	B	C				D	E	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE				WORK COMPLETED		TOTAL COMPLETE	% COMPLETE	BALANCE TO FINISH (C - G)	RETAINAGE
		UNIT	QTY	UNIT PRICE	VALUE	PRIOR APPLICATION	THIS PERIOD				
1	1.01 Bonds and Insurance	LS	1.0	\$140,900.00	\$140,900.00	\$140,900.00	\$0.00	\$140,900.00	100.00%	\$0.00	\$7,045.00
2	1.02 Engineering - Elevated Tank - Steel Tank	LS	1.0	\$96,500.00	\$96,500.00	\$96,500.00	\$0.00	\$96,500.00	100.00%	\$0.00	\$4,825.00
3	1.03 Engineering - Elevated Tank - Foundation / Basis	LS	1.0	\$90,700.00	\$90,700.00	\$90,700.00	\$0.00	\$90,700.00	100.00%	\$0.00	\$4,535.00
4	1.04 Engineering - Elevated Tank - Pedestal	LS	1.0	\$88,900.00	\$88,900.00	\$88,900.00	\$0.00	\$88,900.00	100.00%	\$0.00	\$4,445.00
5	1.07 Mobilize	LS	1.0	\$193,500.00	\$193,500.00	\$135,450.00	\$0.00	\$135,450.00	70.00%	\$58,050.00	\$6,772.50
6	1.09 Commissioning & Startup	LS	1.0	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,500.00	\$0.00
7	2.01 Erosion Control	LS	1.0	\$12,600.00	\$12,600.00	\$12,600.00	\$0.00	\$12,600.00	100.00%	\$0.00	\$630.00
8	2.02 Clearing /Grading/ Access road	LS	1.0	\$189,900.00	\$189,900.00	\$189,900.00	\$0.00	\$189,900.00	100.00%	\$0.00	\$9,495.00
9	2.04 Temporary Fence	LS	1.0	\$16,700.00	\$16,700.00	\$16,700.00	\$0.00	\$16,700.00	100.00%	\$0.00	\$835.00
10	2.06 Initial Site /Tank Surveying	LS	1.0	\$8,700.00	\$8,700.00	\$8,700.00	\$0.00	\$8,700.00	100.00%	\$0.00	\$435.00
11	3.03 Foundation - Excavation	LS	1.0	\$79,500.00	\$79,500.00	\$79,500.00	\$0.00	\$79,500.00	100.00%	\$0.00	\$3,975.00
12	3.05 Foundation - Spread Foundation	LS	1.0	\$166,600.00	\$166,600.00	\$166,600.00	\$0.00	\$166,600.00	100.00%	\$0.00	\$8,330.00
13	3.06 Foundation - Backfill Exterior	LS	1.0	\$29,600.00	\$29,600.00	\$29,600.00	\$0.00	\$29,600.00	100.00%	\$0.00	\$1,480.00
14	4.01 Concrete Pedestal - Lifts 1 / Crane / Scaffold	LS	1.0	\$300,700.00	\$300,700.00	\$300,700.00	\$0.00	\$300,700.00	100.00%	\$0.00	\$15,035.00
15	4.02 Concrete Pedestal - Lifts 2-3	PC	2.0	\$177,900.00	\$355,800.00	\$355,800.00	\$0.00	\$355,800.00	100.00%	\$0.00	\$17,790.00
16	4.03 Concrete Pedestal - Remaining Lifts 4-15	PC	12.0	\$56,900.00	\$682,800.00	\$682,800.00	\$0.00	\$682,800.00	100.00%	\$0.00	\$34,140.00
17	4.04 Concrete Pedestal - Tank Floor	LS	1.0	\$167,400.00	\$167,400.00	\$167,400.00	\$0.00	\$167,400.00	100.00%	\$0.00	\$8,370.00
18	4.05 Backfill Interior	LS	1.0	\$3,200.00	\$3,200.00	\$3,200.00	\$0.00	\$3,200.00	100.00%	\$0.00	\$160.00
19	5.01 Steel Tank - Materials - Plate/ Fabrication	LS	1.0	\$316,500.00	\$316,500.00	\$208,890.00	\$107,610.00	\$316,500.00	100.00%	\$0.00	\$15,825.00
20	5.03 Steel Tank - Erect - Ring Beam	LS	1.0	\$40,400.00	\$40,400.00	\$40,400.00	\$0.00	\$40,400.00	100.00%	\$0.00	\$2,020.00
21	5.04 Steel Tank - Erect - Cone	LS	1.0	\$130,200.00	\$130,200.00	\$130,200.00	\$0.00	\$130,200.00	100.00%	\$0.00	\$6,510.00
22	5.05 Steel Tank - Erect - Vertical Shell	LS	1.0	\$82,700.00	\$82,700.00	\$82,700.00	\$0.00	\$82,700.00	100.00%	\$0.00	\$4,135.00
23	5.07 Steel Tank - Appurtenances	LS	1.0	\$45,700.00	\$45,700.00	\$45,700.00	\$0.00	\$45,700.00	100.00%	\$0.00	\$2,285.00
24	5.08 Steel Tank - Erect - Hoist	LS	1.0	\$30,800.00	\$30,800.00	\$0.00	\$30,800.00	\$30,800.00	100.00%	\$0.00	\$1,540.00
25	5.09 Steel Tank - Erect - Floor	LS	1.0	\$3,400.00	\$3,400.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,400.00	\$0.00
26	5.10 Steel Tank - Erect - Roof	LS	1.0	\$94,600.00	\$94,600.00	\$0.00	\$0.00	\$0.00	0.00%	\$94,600.00	\$0.00
27	6.03 Steel Tank - Field Coating - Ground Phase	LS	1.0	\$120,300.00	\$120,300.00	\$79,398.00	\$40,902.00	\$120,300.00	100.00%	\$0.00	\$6,015.00
28	6.04 Steel Tank - Field Coating - Air Phase	LS	1.0	\$80,200.00	\$80,200.00	\$0.00	\$0.00	\$0.00	0.00%	\$80,200.00	\$0.00
29	6.10 Concrete Pedestal - Blast	LS	1.0	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,500.00	\$0.00
30	7.01 Mechanical - Base - Piping	LS	1.0	\$37,400.00	\$37,400.00	\$37,400.00	\$0.00	\$37,400.00	100.00%	\$0.00	\$1,870.00
31	7.02 Mechanical - Pedestal - Riser Piping	LS	1.0	\$113,800.00	\$113,800.00	\$113,800.00	\$0.00	\$113,800.00	100.00%	\$0.00	\$5,690.00
32	7.04 Mechanical - Chamber - Valves / Piping	LS	1.0	\$76,500.00	\$76,500.00	\$0.00	\$0.00	\$0.00	0.00%	\$76,500.00	\$0.00
33	7.05 Mechanical - Chamber - Plumbing	LS	1.0	\$15,900.00	\$15,900.00	\$0.00	\$0.00	\$0.00	0.00%	\$15,900.00	\$0.00
34	8.01 Concrete Pedestal - Ladders / Landings	LS	1.0	\$78,400.00	\$78,400.00	\$78,400.00	\$0.00	\$78,400.00	100.00%	\$0.00	\$3,920.00
35	8.02 Steel Tank - Hatches / Vents	LS	1.0	\$11,900.00	\$11,900.00	\$0.00	\$0.00	\$0.00	0.00%	\$11,900.00	\$0.00

A	B	C				D	E	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE				WORK COMPLETED		TOTAL COMPLETE	% COMPLETE	BALANCE TO FINISH (C - G)	RETAINAGE
		UNIT	QTY	UNIT PRICE	VALUE	PRIOR APPLICATION	THIS PERIOD				
36	8.03 Antenna and Cable Supports	LS	1.0	\$4,400.00	\$4,400.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,400.00	\$0.00
37	8.04 Mixing System	LS	1.0	\$18,100.00	\$18,100.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,100.00	\$0.00
38	9.01 Slab on Grade	LS	1.0	\$8,400.00	\$8,400.00	\$0.00	\$0.00	\$0.00	0.00%	\$8,400.00	\$0.00
39	9.04 Doors	LS	1.0	\$18,300.00	\$18,300.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,300.00	\$0.00
40	10.04 Electrical / SCADA	LS	1.0	\$366,000.00	\$366,000.00	\$0.00	\$0.00	\$0.00	0.00%	\$366,000.00	\$0.00
41	10.05 Lightning Protection/ Ground Conductors	LS	1.0	\$4,400.00	\$4,400.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,400.00	\$0.00
42	10.06 Cathodic Protection	LS	1.0	\$35,300.00	\$35,300.00	\$0.00	\$0.00	\$0.00	0.00%	\$35,300.00	\$0.00
43	11.01 Watermain	LS	1.0	\$174,700.00	\$174,700.00	\$0.00	\$0.00	\$0.00	0.00%	\$174,700.00	\$0.00
44	12.01 Concrete / Asphalt Paving	LS	1.0	\$23,600.00	\$23,600.00	\$0.00	\$0.00	\$0.00	0.00%	\$23,600.00	\$0.00
45	12.02 Fence and Gates	LS	1.0	\$97,800.00	\$97,800.00	\$0.00	\$0.00	\$0.00	0.00%	\$97,800.00	\$0.00
46	12.03 Seed / Sod / Hydromulch	LS	1.0	\$32,200.00	\$32,200.00	\$0.00	\$0.00	\$0.00	0.00%	\$32,200.00	\$0.00
47	12.05 Splash Pad/ Gen Pad/ Bollards	LS	1.0	\$7,100.00	\$7,100.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,100.00	\$0.00
48	13.01 Bid Item 2 Trench Safety	LS	1.0	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,000.00	\$0.00
49	13.02 Bid Item 3 Tank Demo 1	LS	1.0	\$74,500.00	\$74,500.00	\$0.00	\$0.00	\$0.00	0.00%	\$74,500.00	\$0.00
50	13.03 Bid Item 4 Tank Demo 2	LS	1.0	\$74,500.00	\$74,500.00	\$0.00	\$0.00	\$0.00	0.00%	\$74,500.00	\$0.00
TOTALS:				\$4,852,000.00	\$4,852,000.00	\$3,382,838.00	\$179,312.00	\$3,562,150.00	73.42%	\$1,289,850.00	\$178,107.50









































## Change Orders

A	B	C				D	E	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE				WORK COMPLETED		TOTAL COMPLETE	% COMPLETE	BALANCE TO FINISH (C - G)	RETAINAGE
		UNIT	QTY	UNIT PRICE	VALUE	PRIOR APPLICATION	THIS PERIOD				
51	PCCO#001										
51.1	Logo x 4		4.0	\$9,925.00	\$39,700.00	\$0.00	\$39,700.00	\$39,700.00	100.00%	\$0.00	\$1,985.00
TOTALS:				\$39,700.00	\$39,700.00	\$0.00	\$39,700.00	\$39,700.00	100.00%	\$0.00	\$1,985.00

## Grand Totals

A	B	C	D	E	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		TOTAL COMPLETE	% COMPLETE	BALANCE TO FINISH (C - G)	RETAINAGE
			PRIOR APPLICATION	THIS PERIOD				
GRAND TOTALS:		\$4,891,700.00	\$3,382,838.00	\$219,012.00	\$3,601,850.00	73.63%	\$1,289,850.00	\$180,092.50



ID		rm_Siz	Task Name	% Complete	Work Duration	Start	Finish	Constraint Type	4		Qtr 1, 2025			Qtr 2, 2025		Qtr 3, 2025			Qtr 4, 2025					
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
1			OWNER CONTRACT	1%	390 d	Mon 12/2/24	Fri 12/26/25	Start No Earlier Than																
2			NOTICE TO PROCEED (NTP)	0%	330 d	Mon 12/2/24	Mon 10/27/25	Start No Earlier Than	Dec 2 '24															
3			SUBSTANTIAL COMPLETION (Contract Milestone)	100%	8 d	Tue 10/21/25	Tue 10/28/25	Finish No Earlier Than																
4			FINAL COMPLETION (Contract Milestone)	100%	0 d	Fri 12/26/25	Fri 12/26/25	Finish No Earlier Than																
5			REVISED SUBSTANTIAL COMPLETION (Approved PCCO)	0%	20 d	Wed 10/29/25	Mon 11/17/25	Start No Earlier Than																
6			REVISED FINAL COMPLETION (Approved PCCO)	0%	20 d	Sat 12/27/25	Thu 1/15/26	Start No Earlier Than																
7			COMPOSITE SCHEDULE	0%	330 d	Mon 12/2/24	Mon 10/27/25	As Soon As Possible																
8			SITEWORK	0%	14 d	Mon 12/2/24	Sun 12/15/24	Start No Earlier Than	Dec 2 '24															
9			FOUNDATION	0%	36 d	Sun 12/15/24	Sun 1/19/25	Start No Earlier Than	Dec 15 '24															
10			PEDESTAL/STRIP OUT	0%	117 d	Mon 1/20/25	Fri 5/16/25	Start No Earlier Than																
11			TANK AT GRADE	0%	45 d	Tue 4/22/25	Thu 6/5/25	Start No Earlier Than																
12			PAINT AT GRADE	0%	39 d	Mon 6/9/25	Thu 7/17/25	Start No Earlier Than																
13			TOP OUT	0%	54 d	Mon 6/9/25	Fri 8/1/25	Finish No Earlier Than																
14			PAINT IN AIR	0%	35 d	Sat 8/2/25	Fri 9/5/25	Start No Earlier Than																
15			SITE ELECTRICAL	0%	28 d	Wed 10/15/25	Tue 11/11/25	Start No Earlier Than																
16			SITE UTILITY	0%	30 d	Fri 8/30/24	Sat 9/28/24	Start No Earlier Than	24															
17			FINISH OUT	0%	38 d	Wed 10/1/25	Fri 11/7/25	Start No Earlier Than																
18			COMMISSION	0%	8 d	Mon 11/10/25	Mon 11/17/25	Start No Earlier Than																
19			SUBSTANTIAL COMPLETION	0%	8 d	Mon 11/10/25	Mon 11/17/25	Start No Earlier Than																
20			COMPLETION	0%	60 d	Tue 10/28/25	Fri 12/26/25	As Soon As Possible																
21			Anticipated Substantial Completion	0%	0 d	Mon 11/17/25	Mon 11/17/25	Start No Earlier Than																
22			Punchlist Completion / Demo Old Tanks	0%	60 d	Mon 11/17/25	Thu 1/15/26	As Soon As Possible																
23			Anticipated Final Completion	0%	0 d	Thu 1/15/26	Thu 1/15/26	As Soon As Possible	