


**Contractor's Application and Certificate for Payment**

To: City of Wolfforth PO Box 36, 302 Main St. Wolfforth, TX 79382		From: Utility Contractors of America, Inc. 5805 CR 7700 Lubbock, TX 79424		Application Number: 14 Application Period: 05/01/26 - 05/31/26 Application Date: 5/31/2026	
25-253 - Lubbock North Interconnect				Total This Period	Total to Date
Change Order Summary				ORIGINAL CONTRACT SUM	\$2,977,240.00
Change Orders Approved by Owner				NET CHANGE BY CHANGE ORDERS	\$175,274.58
Number	Date Approved	Additions	Deductions	CONTRACT SUM TO DATE (Line 1 + 2)	\$3,152,514.58
1	7/25/2025	\$175,274.58			
				WORK COMPLETED	\$18,938.50
				MATERIALS STORED	\$0.00
				TOTAL COMPLETED & STORED	\$18,938.50
				RETAINAGE:	
				10% of Completed Work and Stored Material	\$1,893.85
TOTALS		\$175,274.58	\$0.00	AMOUNT ELIGIBLE TO DATE	\$2,837,263.12
NET CHANGE BY CHANGE ORDERS		\$175,274.58		LESS PREVIOUS APPLICATIONS	\$2,820,218.47
				AMOUNT DUE THIS APPLICATION	\$17,044.65
				BALANCE TO FINISH, PLUS RETAINAGE	\$315,251.46

Contractor's Certification

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Your check may be converted to ACH

By: 
Utility Contractors of America, Inc.

Date: 6/1/26

Approved For Payment:

By: _____
City of Wolfforth

Date: _____

Approved by OJD Engineering, 6-2-2026 



Progress Estimate

Job Name:		25-253 - Lubbock North Interconnect										Application Number:		14	
Application Period:		05/01/26 - 05/31/26										Application Date:		5/31/2026	
A		B				C		D		E			F		
Item						Work Completed						% (G/B)	Balance to Finish (B-G)		
						This Period		Previous Period		To Date					
Item	Description	Units	Quantity	Unit Price	Scheduled Value	Quantity	Amount	Quantity	Amount	Quantity	Amount				
01	Booster Pump Station	LS	1	\$1,040,685.00	\$1,040,685.00		\$ -	1.000	\$ 1,040,685.00	1.000	\$ 1,040,685.00	100.00%			
02	Ground Storage Tank - 500,000 Gal	LS	1	\$1,383,755.00	\$1,383,755.00		\$ -	1.000	\$ 1,383,755.00	1.000	\$ 1,383,755.00	100.00%			
03	Site Work - Fence, Drive, Grading, Gravel B	LS	1	\$363,415.00	\$363,415.00		\$ -	1.00	\$ 363,415.00	1.00	\$ 363,415.00	100.00%			
04	Fow Meter, Valve and Vault	LS	1	\$189,385.00	\$189,385.00	0.100	\$ 18,938.50	0.90	\$ 170,446.50	1.00	\$ 189,385.00	100.00%			
co1-01	City of Lubbock Water Line Connection	LS	1	\$85,364.58	\$85,364.58		\$ -	1.00	\$ 85,364.58	1.00	\$ 85,364.58	100.00%			
co1-02	Ground Water Storage Tank Logo	EA	1	\$11,660.00	\$11,660.00		\$ -	1.00	\$ 11,660.00	1.00	\$ 11,660.00	100.00%			
co1-03	75 hp Pump/VFD	EA	1	\$63,910.00	\$63,910.00		\$ -	1.00	\$ 63,910.00	1.00	\$ 63,910.00	100.00%			
co1-04	Installation of Primary Electrical Line	LS	1	\$3,750.00	\$3,750.00		\$ -	1.00	\$ 3,750.00	1.00	\$ 3,750.00	100.00%			
co1-05	12" Water Line for Future Tanks	LS	1	\$10,590.00	\$10,590.00		\$ -	1.00	\$ 10,590.00	1.00	\$ 10,590.00	100.00%			
	Totals				\$3,152,514.58		\$ 18,938.50		\$ 3,133,576.08		\$ 3,152,514.58	100.00%	\$ -		

[illegible]