

**DSA PROJECT STATUS**  
**CITY OF YOUNGSVILLE**  
**February 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** We are submitting revised plans to DEQ and LDH for approval. Once that approval is received, we will advertise for bids on the reduced project scope.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading of Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. LA Contracting Enterprise is completing the piping and awaiting pump delivery. The construction of the upgrade of Pump Station #3 on Young Street was awarded to Southern Constructors. Pump equipment delivery has been delayed and they now expect to receive them in April. Then they will mobilize to work.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 45% completion. The building slab is framed up and the walls are being installed. Fencing installation is underway and the gates are installed. Construction is expected to be complete in September.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. We are continuing to prepare plans, and plats for securing servitudes.
5. **Water Line Interconnections:** This project entails constructing water line connections to allow the new water plant to serve the southern parts of the City. This funding is through Capital Outlay. The project was awarded to LeLeux Construction. Potholing to locate existing lines has commenced. The work should be completed by June.
6. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across to handle sewer flow from new developments in this area. Design of the pump upgrade is underway.