

**DSA PROJECT STATUS  
CITY OF YOUNGSVILLE  
September 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The bid has been awarded to the low bidder, NCMC, LLC, for \$14,297,000. The City secured an additional \$2,757,258 from the Water Sector Program to help pay for the increase in cost. The contractor is working on executing the contract and securing bonds and insurance.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:**
  - Pump Station #3 (Young Street): Awaiting clear lien certificate and final pay request.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 90% completion. They are completing interior painting, sitework and the work for utilization of the existing elevated tank. The contractor anticipates start up of the 30-day trial run period around September 18.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. The developers are finishing their work to define the best route for the force main.
5. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We are finalizing design to permit the project.