

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
June 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** We open bids on this project on July 23.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:**
 - Pump Station #4 (Iberia Street): This upgrade is substantially complete; the lien period expires July 29. The contractor is addressing the punch list.
 - Pump Station #3 (Young Street): This project was accepted as substantially complete at the June meeting. The contractor is addressing the punch list.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 70% completion. The filters have been installed. The filter building is nearing completion. The contractor will be performing electrical work, completing the filter work, and expecting disinfection and phosphate equipment this month. Construction is expected to be complete in September.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. We are working with the developers to define the best route for the force main.
5. **Water Line Interconnections:** This project is complete and final payment has been made.
6. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We are finalizing design to submit for LDH approval.