

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
May 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** We received LDH and DEQ approval. We are waiting finalized electrical plans and will ready to advertise June 18.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading of Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. LA Contracting Enterprise was awarded the contract. Construction is substantially complete, and Contractor is addressing the punch-list. The construction of the upgrade of Pump Station #3 on Young Street was awarded to Southern Constructors. They completed the pump station startup June 4th, and the final inspection will take place next week.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 65% completion. The Contractor is working on building out the filter building interior and preparing for filter delivery, scheduled June 16. Construction is expected to be complete in September.
4. **Sugar Mill Pond Pump Station Upgrade:**
A parallel force main is being planned to serve growth in Sugar Mill Pond. We are continuing to prepare plans and working with the developers to define the best route for the force main.
5. **Water Line Interconnections:** This project entails constructing water line connections to allow the new water plant to serve the southern parts of the City. This funding is through Capital Outlay. The project was awarded to LeLeux Construction. Work is substantially complete, and the Contractor is addressing the punch-list.
6. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. Design of the pump station upgrade is progressing.