

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
August 2025**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** Two bids were received, with the low bidder being NCMC, LLC, at \$14,297,000. The Mayor has submitted a request for additional funds from the Water Sector Program.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:**
 - Pump Station #4 (Iberia Street): The contractor has addressed the punch list. Awaiting clear lien certificate and final pay request.
 - Pump Station #3 (Young Street): The contractor has addressed the punch list. Awaiting clear lien certificate and final pay request. Lien period expires August 26.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Construction is at 75% completion. They are completing the panels and wiring in the electrical room, and completing interior painting. They are awaiting the troughs for the filters, the 12" flow meter, and the chlorine and orthophosphate equipment. They will be completing the sitework and the work for utilization of the existing elevated tank. They are still expecting to complete the project in September.
4. **Sugar Mill Pond Pump Station Upgrade:**

A parallel force main is being planned to serve growth in Sugar Mill Pond. The developers are finishing their work to define the best route for the force main.
5. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We are completing the design to submit to LDH for permitting.