



PO Box 9550 | 1315 HWY 89 S., Ste. 201  
Jackson, WY 83002  
PH: 307.733.5150  
[www.jorgeng.com](http://www.jorgeng.com)

TO: Mayor Green  
Town of Alpine

September 30, 2025

RE: **Snake River MEP Invoice-006**  
Pretreatment Plant Process Piping Systems  
JA Project No. 23001

Mayor Green,

Attached is Snake River MEP's Wastewater Pretreatment Plant time and material Invoice-006 for review and payment. This Invoice-006 of \$33,296.32 includes; \$2,949.56 in materials, \$26,274.25 in labor and \$4,072.51.58 in overhead and profit.

Please contact me with any questions or concerns you may have regarding this invoice or any other items concerning this project.

Respectfully,

Kevin Meagher  
Owner's Representative

Enclosures:

Snake River MEP Invoice-006  
Conditional Lien Release



## T&M Billing # 006

**Attention:** Kevin Meagher

**Company:** Jorgensen

**Regarding:** Alpine WWTP

**Subject:** Alpine WWTP T&M Billing #006 9/2-9/12

**From:** Casey Rammell

**Pages:** 1

**Date:** 9/23/2025

MATERIAL				
Line Item	QTY	Rate	TOTAL	
Material	1	2,949.56	\$2,949.56	
<b>Total Material Change:</b>			<b>\$2,949.56</b>	
LABOR				
Labor: Service Tech	0	175	\$0.00	
Labor: Control Tech	67.75	155	\$10,501.25	
Labor: Mech/Elec/Plb. Journeyman	93.5	130	\$12,155.00	
Labor: Mech/Elec/Plb. Apprentice	16	105	\$1,680.00	
Ark Security Door Locks	1	1938	\$1,938.00	
<b>Subtotal Labor:</b>			<b>\$26,274.25</b>	
<b>Subtotal:</b>			<b>\$26,274.25</b>	
Overhead		5%	\$1,313.71	
<b>Subtotal:</b>			<b>\$27,587.96</b>	
Profit		10%	\$2,758.80	
<b>Total Labor Change:</b>			<b>\$30,346.76</b>	
<b>Total Amount(Material + Labor):</b>			<b>\$33,296.32</b>	

**Total Debit - Credit**

**\$33,296.32**

All prices valid for 30 days, time extensions are requested on all change orders. We appreciate the opportunity to work with you. Please let us know if there are any questions or comments.

Regards,

Casey Rammell  
President




## Snake River Supply, LLC

<b>Project:</b>	<b>Alpine WWTP</b>		<b>9/23/2025</b>
<b>Invoice:</b>	<b>AWWTP MAT # 006</b>		<b>9/2-9/12</b>
<b>Line Item</b>	<b>Description</b>	<b>QTY</b>	<b>Amount</b>
1	SPLITCORE AC SENSOR 120V .5-150A	2	\$293.98
2	MILW SAWZALL BL 14T 9LG TORCH 5PK	1	\$38.28
3	LENOX METALMAXDIAM 4-1/2	3	\$94.80
4	ANVIL 261 2" BLK STL PIPE RISER CLAMP 2"	1	\$27.05
5	NIPPLE BRASS 1/4 X 2	1	\$4.36
6	PRE-WIRED RELAY,24VAC/DC,3PST-NO,20A	3	\$609.11
7	TEE,FR PIPE SZ 1 1/2 IN	4	\$128.47
8	ELBOW,FR PIPE SZ 1 1/2 IN	4	\$173.48
9	CORDSET,16.4 FT.,GRAY,250VAC/300VDC	1	\$42.33
10	ARL LPCG50 1/2 LOW PROFILE CO	25	\$122.60
11	TYN T50R9C2 8" NATURAL TIE	100	\$39.59
12	FDE RIBU1C PILOT RELAY 10A	8	\$276.38
14	APP S-75 3/4 IN SNAP IN KO BL	2	\$3.26
15	APP CG-100100 1 IN ALUM L-T C	3	\$234.76
16	APP RB75-50 RDC BUSH STL 3/4T	1	\$4.42
17	IDE 30-072 72B BLUE (100BX)	200	\$51.34
18	APP APP270 3/4 STEEL CONBDY	10	\$115.47
19	APP APP170 1/2 STEEL CONBDY	5	\$47.43
21	1/4 X 4 ALUM FLAT X 12'	3	\$547.85
22	SETMARK, 8LG, GR/WT, DOMESTIC COLD WATER	7	\$49.80
23	SETMARK, 8LG, GN/WT, DOMESTIC HOT WATER	2	\$14.23
24	EXT RING SQ 4X1-1/2IN 1/2IN KO	2	\$16.28
25	PUSH THR ADPTR 1/4X1/8M"	1	\$7.63
26	SEAL KNOCK OUT STL INDR 1/2"	1	\$1.73
27	LAG SCR 1/4 X 2-1/2	6	\$4.93
	<b>SUBTOTAL</b>		<b>\$2,949.56</b>

Daily Report (1) #50

Name	9/2/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-03-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
03 Sep 06:00 AM	 Clear	44°F	0.0"	70%	4 mph
03 Sep 12:00 PM	 Sunny	73°F	0.0"	28%	4 mph
03 Sep 04:00 PM	 Sunny	82°F	0.0"	19%	6 mph

General Info

Any schedule delays?

☐

Any weather impact?

☐

Any accidents on site?

☐

Any injuries reported?

☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Helped trace wires to land in rio pull wire for gas detectors
Garett Scott		1	9.25 hrs.	9.25 hrs.	2100 Electrical/Controls	Pulled wire for gas detection alarms. Terminated wiring in RIO panel. Wired AT tank sensors. Pick up materials from the office.
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Plumbing	
Total				25.25 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Garrett Scott - Snake River MEP Complete  
on September 03, 2025 02:00 PM from Garrett Scott's device



Signed by Mick Rammell - Snake River MEP Complete  
on September 03, 2025 02:30 PM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 04, 2025 08:44 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #51

Name	9/3/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-03-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
03 Sep 06:00 AM	 Clear	44°F	0.0"	70%	4 mph
03 Sep 12:00 PM	 Sunny	73°F	0.0"	28%	4 mph
03 Sep 04:00 PM	 Sunny	82°F	0.0"	19%	6 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	3.5 hrs.	3.5 hrs.	2100 Electrical/Controls	Picked up parts in Jackson and took to job tested out Tv
Garett Scott		1	8.5 hrs.	8.5 hrs.	2100 Electrical/Controls	Installed and wired RIBs for VF and EF 3. Installed humidity and temp sensor in the side of the RIO panel. Filled MBR tank with water. Made wiring schedule for landing hvac controls in the RIO panel once Adam has programming done.
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Wet Side Mechanical	
Total				20.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete  
on September 03, 2025 02:33 PM from Mick Rammell's device



Signed by Garrett Scott - Snake River MEP Complete  
on September 04, 2025 02:48 PM from Garrett Scott's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 04, 2025 02:57 PM from Hubert (Jess) Williams's device



Daily Report (1) #52

Name	9/4/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-05-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
05 Sep 06:00 AM	 Clear	45°F	0.0"	74%	6 mph
05 Sep 12:00 PM	 Sunny	65°F	0.0"	41%	3 mph
05 Sep 04:00 PM	 Sunny	76°F	0.0"	22%	7 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	5.0 hrs.	5.0 hrs.	2100 Electrical/Controls	Clean up grabbed and tied up chains in the MBR tank
Total				5.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------



Activity Log

Activity                      Percent Complete    Notes

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete  
on September 05, 2025 07:11 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 05, 2025 07:45 AM from Hubert (Jess) Williams's device

*Jess Williams*

Daily Report (1) #53

Name	9/5/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-06-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
06 Sep 06:00 AM	 Clear	40°F	0.0"	78%	2 mph
06 Sep 12:00 PM	 Sunny	66°F	0.0"	37%	4 mph
06 Sep 04:00 PM	 Partly Cloudy	72°F	0.0"	34%	13 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.5 hrs.	8.5 hrs.	2100 Electrical/Controls	Start up stuff with Cambrian
Garett Scott		1	4.5 hrs.	4.5 hrs.	2100 Electrical/Controls	Pick up parts in Jackson. Assist Adam with Cambrian with startup.
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	
Total				14.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Garrett Scott - Snake River MEP Complete  
on September 07, 2025 05:47 PM from Garrett Scott's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 08, 2025 07:44 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #54

Name	9/8/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-08-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
08 Sep 06:00 AM	 Clear	42°F	0.0"	92%	4 mph
08 Sep 12:00 PM	 Sunny	66°F	0.0"	47%	3 mph
08 Sep 04:00 PM	 Partly Cloudy	74°F	0.0"	25%	7 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Start up stuff with Cambrian piped in some inverted traps on the FIT on the Cambrian skid worked on At to MBR pumps
Garett Scott		1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Pick up parts in Jackson. Assist Adam with Cambrian with startup. piped in some inverted traps on the FIT on the Cambrian skid worked on At to MBR pumps
AJ Smith		1	0.5 hrs.	0.5 hrs.	3100 Wet Side Mechanical	Picked up parts and dropped off to Garrett shop
Total				19.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 09, 2025 07:51 AM from Hubert (Jess) Williams's device

Jess Williams




Signed by Mick Rammell - Snake River MEP Complete  
on September 08, 2025 04:54 PM from Mick Rammell's device

Mick Rammell

Daily Report (1) #55

Name	9/9/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-09-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
09 Sep 06:00 AM	 Partly Cloudy	47°F	0.0"	68%	8 mph
09 Sep 12:00 PM	 Sunny	70°F	0.0"	34%	6 mph
09 Sep 04:00 PM	 Rain	68°F	0.04"	43%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	10.0 hrs.	10.0 hrs.		Start up stuff with Cambrian. Cut pressure sensor into airline and wire back to the MBR. Pull CAT 5 wire from MBR flow sensor to MBR panel. Ordered clean out cover . Put up toe kick on cat walk
Garett Scott		1	9.5 hrs.	9.5 hrs.		Work with Adam on Cambrian startup. Helped Adam with HVAC wiring at the RIO panel. Verified fan and damper operations. Cut pressure sensor into airline and wire back to the MBR. Pull CAT 5 wire from MBR flow sensor to MBR panel. Order materials for polymer bypass in the screw press.

Total	19.5 hrs.
-------	-----------

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Garrett Scott - Snake River MEP Complete  
on September 09, 2025 06:20 PM from Garrett Scott's device



Signed by Mick Rammell - Snake River MEP Complete  
on September 09, 2025 10:10 PM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 10, 2025 09:10 AM from Hubert (Jess) Williams's device



Daily Report (1) #56

Name	9/10/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-10-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
10 Sep 06:00 AM	 Partly Cloudy	43°F	0.0"	92%	2 mph
10 Sep 12:00 PM	 Sunny	68°F	0.0"	40%	5 mph
10 Sep 04:00 PM	 Partly Cloudy	76°F	0.0"	24%	8 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	9.0 hrs.	9.0 hrs.	2100 Electrical/Controls	Labeling instruments terminated generator contacts, installed VFDs and out put module wired in duct heaters
Garett Scott		1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Install VFDs for screw press. Verify heating operations for Class 1 room now that outside temps have dropped. Modified sail switches for VF 1 and 2. Wire generator alarm. Wire duct heater control wiring in the RIO. Install remaining form 7 covers.

Total	18.5 hrs.
-------	-----------



Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete  
on September 10, 2025 06:02 PM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 11, 2025 07:06 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #57

Name	9/11/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-12-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
12 Sep 06:00 AM	 Partly Cloudy	41°F	0.02"	82%	3 mph
12 Sep 12:00 PM	 Partly Cloudy	64°F	0.0"	41%	3 mph
12 Sep 04:00 PM	 Partly Cloudy	65°F	0.0"	37%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Fixed wired in duct heaters found temp sensor installed LSHH tested cip pump pulled cat 6 to tv from MBR
Garett Scott		1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Install remaining form 7 covers Fixed wired in duct heaters found temp sensor installed LSHH tested cip pump pulled cat 6 to tv from MBR
AJ Smith		1	0.5 hrs.	0.5 hrs.	1100 Dry Side Mechanical	Picked up parts
Jess Williams		1	1.5 hrs.	1.5 hrs.	4100 Supervisory Labor	Office Work /Get to the bottom of Inspection status- state fire inspection
Total				21.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete  
on September 12, 2025 06:51 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 12, 2025 10:25 AM from Hubert (Jess) Williams's device



Daily Report (1) #58

Name	9/12/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-12-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
12 Sep 06:00 AM	 Partly Cloudy	41°F	0.02"	82%	3 mph
12 Sep 12:00 PM	 Partly Cloudy	64°F	0.0"	41%	3 mph
12 Sep 04:00 PM	 Partly Cloudy	65°F	0.0"	37%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	7.5 hrs.	7.5 hrs.	2100 Electrical/Controls	Installed rod stiffeners and seismic cable on pipe going from at tank to MBR and put some strut on the same pipe to hold that same pipe coming off of the pump from at hook covers on exhaust fan and supply fan for fine screen room put some weatherproof blanks on looked at outside lights to make sure they came on when it was dark out ordered one light and two photocells for outside

Garett Scott	1	7.5 hrs.	7.5 hrs.	2100 Electrical/Controls	Installed rod stiffeners and seismic cable on pipe going from at tank to MBR and put some strut on the same pipe to hold that same pipe coming off of the pump from at hook covers on exhaust fan and supply fan for fine screen room put some weatherproof blanks on looked at outside lights to make sure they came on when it was dark out ordered one light and two photocells for outside
AJ Smith	1	0.5 hrs.	0.5 hrs.	1100 Dry Side Mechanical	Picked up parts
<b>Total</b>			<b>15.5 hrs.</b>		

### Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

### Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

### Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

### Attachments

### Signature

Signed by Mick Rammell - Snake River MEP Complete  
on September 12, 2025 07:30 PM from Mick Rammell's device




Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP  
on September 15, 2025 08:08 AM from Hubert (Jess) Williams's device



# CONTRACTOR'S CONDITIONAL WAIVER AND LIEN RELEASE

Upon receipt by the undersigned company of a PAYMENT from the Town of Alpine (owner) in the sum of \$ 33,296.32 payable to **Snake River MEP**, and when the check has been properly endorsed and paid by the bank upon which it is drawn, this document shall become effective to waive and release any mechanic's lien, stop notice or bond right the undersigned has on the job of the owner located at 281 Buffalo Drive, Alpine, Wyoming, up and through **this date of** 9-12-2025, except that the waiver and release does not cover any retainage, items furnished after said date, or any unpaid change orders or disputed claims.

CONTRACTOR  
**Snake River MEP**


  
(Signature)

President  
(Title)

Subscribed and sworn to me on this 23<sup>rd</sup> Day of September, 2025

NOTARY:

Jeff Park  
Notary Public for the State of Wyoming  
My commission Expires on: 3-8-2030



## **WWPT - Snake River MEP Invoice Summary**

<b><u>Cost</u></b>	<b><u>Labor</u></b>	<b><u>Materials</u></b>	<b><u>O/P</u></b>	<b><u>Invoice #</u></b>	<b><u>Date</u></b>	<b><u>Labor Hours</u></b>
\$47,169.00	\$33,568.75	\$8,397.38	\$5,203.16	#-001	7/9/2025	231.25
\$54,004.00	\$37,002.50	\$11,265.95	\$5,735.10	#-002	7/25/2025	276.75
\$62,375.00	\$40,915.00	\$15,118.15	\$6,341.85	#-003	8/5/2025	314.25
\$31,155.55	\$18,872.50	\$9,357.81	\$2,925.24	#-004	8/20/2025	141.50
\$68,808.75	\$28,365.00	\$36,047.17	\$4,396.58	#-005	9/3/2025	222.00
<u>\$33,296.32</u>	<u>\$26,274.25</u>	<u>\$2,949.56</u>	<u>\$4,072.51</u>	#-006	9/25/2025	<u>390.00</u>
<b>\$296,808.62</b>	\$184,998.00	\$83,136.02	\$28,674.44			1,575.75