



PO Box 9550 | 1315 HWY 89 S., Ste. 201
Jackson, WY 83002
PH: 307.733.5150
www.jorgeng.com

TO: Mayor Green
Town of Alpine

September 2, 2025

RE: **Snake River MEP Invoice-004**
Pretreatment Plant Process Piping Systems
JA Project No. 23001

Mayor Green,

Attached is Snake River MEP's Wastewater Pretreatment Plant time and material Invoice-004 for review and payment. This Invoice-004 of \$31,155.55 includes; \$9,357.81 in materials, \$18,872.50 in labor and \$2,925.24 in overhead and profit.

Please contact me with any questions or concerns you may have regarding this invoice or any other items concerning this project.

Respectfully,

Kevin Meagher
Owner's Representative

Enclosures:

Snake River MEP Invoice-004
Conditional Lien Release



T&M Billing # 004

Attention: Kevin Meagher

Company: Jorgensen

Regarding: Alpine WWTP

From: Casey Rammell

Pages: 1

Date: 8/18/2025

Subject: Alpine WWTP T&M Billing #004 8/4-8/15

MATERIAL				
Line Item	QTY	Rate	TOTAL	
Material	1	9,357.81	\$9,357.81	
Total Material Change:			\$9,357.81	
LABOR				
Labor: Service Tech	0	175	\$0.00	
Labor: Control Tech	24.5	155	\$3,797.50	
Labor: Mech/Elec/Plb. Journeyman	67.5	130	\$8,775.00	
Labor: Mech/Elec/Plb. Apprentice	60	105	\$6,300.00	
Subtotal Labor:			\$18,872.50	
Subtotal:			\$18,872.50	
Overhead		5%	\$943.63	
Subtotal:			\$19,816.13	
Profit		10%	\$1,981.61	
Total Labor Change:			\$21,797.74	
Total Amount(Material + Labor):			\$31,155.55	

Total Debit - Credit

\$31,155.55

All prices valid for 30 days, time extensions are requested on all change orders. We appreciate the opportunity to work with you. Please let us know if there are any questions or comments.

Regards,

Casey Rammell
President

Snake River Supply, LLC




Project:	Alpine WWTP		8/19/2025
Invoice:	AWWTP MAT # 004		8/4-8/15
Line Item	Description	QTY	Amount
1	3 PVC DWV RAISED CO PLUG	4	\$23.77
2	3 SS SPLT RNG HGR 1/2 BT	4	\$48.09
3	S688A1007 AIR FLOW SW	4	\$778.82
4	AT150F1030 50VA 208/277/480	2	\$189.40
5	2-1/8x 1 PIPE INSULATION	60	\$333.00
6	#10 90'S	18	\$194.40
7	INSULATION PASTE	1	\$83.33
8	3PDT 24 VOLT AC/DC COIL 20 AMP PWR RELAY	4	\$1,133.73
9	1 1/2 PVC SCH 80 90	2	\$19.01
10	1 1/2 PVC SCH 80 COUPLING	1	\$13.25
11	1 1/2 PVC SCH80 CAP	1	\$12.82
12	1 1/2 PVC SCH 80 TEE	1	\$32.54
14	1 1/2 PVC SCH80 MIP ADAPTER	1	\$21.74
15	2 PVC FLANGE VAN STONE STYLE	3	\$108.28
16	2 X 1 PVC SCH 80 BUSHING SXS	1	\$16.30
17	1 PVC SCHEDULE 80 PIPE	40	\$93.44
18	1 PVC SCH 80 COUPLING	2	\$16.22
19	1 PVC SCH 80 TEE	4	\$47.36
21	1 PVC SCH 80 90	4	\$26.10
22	1" PVC SCH80 TU2000 SXT BALL	3	\$549.28
23	1 1/2 PVC SCH 80 TEE	1	\$32.54
24	1 1/2 X 1 PVC SCH 80 BUSHING	1	\$11.28
25	1 X 3/4 PVC SCH 80 BUSHING SX	1	\$5.35
26	1 PVC SLIP UNION	7	\$61.41
27	1 PVC SCH 80 90	4	\$26.10
28	THHN-12-BRO-STR-CU 500FT	500	\$199.39
29	THHN-12-ORA-STR-CU 500FT	500	\$199.39
30	THHN-12-YEL-STR-CU 500FT	500	\$199.39
31	THHN-12-GRN-STR-CU 500FT	500	\$199.39
32	RAC 5175-0 2G WP BLANK CVR	5	\$37.95
33	RAC 5388-0 2G 3/4 5H	5	\$417.43
34	LEV 2311 20A 125V 2P3W PLUG	1	\$34.60
35	LEV 2310 20A 125V FLUSH RECPT	1	\$44.29
36	TYM MM2420C 2G WP COVER CLEAR	1	\$58.76
37	LEV W5320-TOW 15A-125V WR/TR	2	\$12.47
38	LEV L7709-100 CG .625-.750	2	\$248.29
39	CONDUIT 3/4X1-3/8-CLOSE ALUM	4	\$63.45
40	APP PLG-100R PLUG 1 REC HEAD	1	\$12.07
41	BUSHING 1/2MX1/4F HEX BRASS	2	\$19.91
42	ADAPTER 1/2 MALE SLPXMIP PVC	1	\$1.31
43	ELBOW 1/2 90 DEG PVC SLIPXSLP	4	\$5.25

44	PIPE 1/2IDX10 PVC SCH40 PRESS	1	\$7.85
45	HEX NUT NC 3/4-10 PLTD	34	\$64.85
46	ELBOW 1/2 45 DEG PVC SLPXSLP	2	\$4.30
47	STEEL ROD THRD ZN YEL3/4-10X72	2	\$87.11
48	TAPE JOINT BLUE 2-1/2INX300FT	1	\$22.73
49	KNIFE DRYWALL 8X3IN BLUE STEEL	1	\$14.15
50	SPONGE TILE & GROUT XLRG HYDRA	1	\$9.95
51	SANDING BLCK SPONGE 180GR FINE	1	\$9.71
52	PAN MUD DRYWALL 13-7/8X4-3/4IN	1	\$11.00
53	EASY SAND DURABOND 45 BAG	1	\$23.69
54	TEE,FR PIPE SZ 1-1/2	8	\$256.94
55	CROSS-E,FR PIPE SZ 1-1/2	6	\$208.65
56	ELBOW,FR PIPE SZ 1-1/2	12	\$520.44
57	WALL FLANGE,FR PIPE SZ 1-1/2	14	\$562.99
58	CMPCT AXIAL FAN GRD SIZE 9-13/16	4	\$356.59
59	SHAFT,1566 STEEL 1.25IN D 48 IN	1	\$399.10
60	PILLOW BLOCK BRG 1-1/4 IN BORE,CAST IRON	2	\$1,166.86
61			
62			
63			
64			
65			
	SUBTOTAL		\$9,357.81

Daily Report (1) #31

Name	8/4/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-04-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
04 Aug 06:00 AM	 Partly Cloudy	50°F	0.01"	61%	6 mph
04 Aug 12:00 PM	 Sunny	79°F	0.0"	22%	7 mph
04 Aug 04:00 PM	 Partly Cloudy	88°F	0.0"	13%	13 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
	Jose Manuel Orduna	1	4.0 hrs.	4.0 hrs.	3100 Wet Side Mechanical	Cleaned up the oil spill and cleaned up job site
Mick Rammell		1	4.0 hrs.	4.0 hrs.	2100 Electrical/Controls	Had meeting for controls charge about the controls with Casey and Garrett pull power to VF one and two
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	
Garett Scott		1	4.0 hrs.	4.0 hrs.	2100 Electrical/Controls	Had meeting for controls charge about the controls with Casey and mick. pull power to VF one and two
Total				13.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
Threading machine	8.0 hrs.			

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 05, 2025 07:39 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 07, 2025 10:08 AM from Hubert (Jess) Williams's device



Daily Report (1) #32

Name	8/5/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-06-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
06 Aug 06:00 AM	 Clear	42°F	0.0"	65%	2 mph
06 Aug 12:00 PM	 Sunny	77°F	0.0"	24%	7 mph
06 Aug 04:00 PM	 Sunny	83°F	0.0"	16%	12 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garett Scott		1	1.0 hrs.	1.0 hrs.		Sit in on both morning meetings. Had Jeff Park order new output module for the RIO panel that will operate dosing pumps.
Mick Rammell		1	8.5 hrs.	8.5 hrs.		Had three meetings got wiring scheduled for the dewatering press and started checking to see if the wires are landed in the right place made parts list for plumbing
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.		Ran some RMC for fans and unfolded hems to put s on and bird screens to keep things out of fan
Total				17.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Garrett Scott - Snake River MEP Complete
on August 06, 2025 07:16 AM from Garrett Scott's device



Signed by Mick Rammell - Snake River MEP Complete
on August 06, 2025 10:05 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 07, 2025 10:09 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #33

Name	8/6/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-06-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
06 Aug 06:00 AM	 Clear	42°F	0.0"	65%	2 mph
06 Aug 12:00 PM	 Sunny	77°F	0.0"	24%	7 mph
06 Aug 04:00 PM	 Sunny	83°F	0.0"	16%	12 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garett Scott		1	5.0 hrs.	5.0 hrs.		Terminate wiring on both ends for VF 1 and 2. Spun VF 2 and verified rotation. Spliced polymer sensor wires above the screen deck. Started working on a sequence of operations for the HVAC.
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.		Finished up bird screen on fans Installed a 4" sleeve for a sensor in the AT tank patched holes in sheet rock
Total				13.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 06, 2025 06:35 PM from Mick Rammell's device



Signed by Garrett Scott - Snake River MEP Complete
on August 07, 2025 07:32 AM from Garrett Scott's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 07, 2025 10:09 AM from Hubert (Jess) Williams's device



Daily Report (1) #34

Name	8/7/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-07-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
07 Aug 06:00 AM	 Clear	45°F	0.0"	61%	3 mph
07 Aug 12:00 PM	 Sunny	77°F	0.0"	25%	8 mph
07 Aug 04:00 PM	 Partly Cloudy	86°F	0.0"	18%	16 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garett Scott		1	8.5 hrs.	8.5 hrs.	2100 Electrical/Controls	Mount controls box on EF 2, tie in conduit, hardwire temporary to check motor rotation. Power on EF 3, rotation correct, found on/off switch stuck closed, will order. Ordered control relays for VF and EF 1 and 2. Removed general use outlet on north wall, installed twist lock outlet for the CIP pump skid chemical pumps. Mounted weather proof outlet box on the CIP skid, wired cord end and checked power.
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	
Total				9.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Garrett Scott - Snake River MEP Complete
on August 08, 2025 07:35 AM from Garrett Scott's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 08, 2025 03:09 PM from Hubert (Jess) Williams's device



Daily Report (1) #35

Name	8/8/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-11-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
11 Aug 06:00 AM	 Clear	41°F	0.0"	76%	4 mph
11 Aug 12:00 PM	 Sunny	79°F	0.0"	29%	6 mph
11 Aug 04:00 PM	 Partly Cloudy	87°F	0.0"	18%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garett Scott		1	6.0 hrs.	6.0 hrs.	2100 Electrical/Controls	Ran control wires for VF3 AND EF3 and terminated of the damper end, ordered transformers for damper control power. Mounted box for EF1 and rerouted conduit for control circuit. Contacted Tech Star on the class 1 div 2 room enormous mounting heights, waiting on Josh Hanks to send the height info.
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	
Total				7.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Garrett Scott - Snake River MEP Complete
on August 11, 2025 06:56 AM from Garrett Scott's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 12, 2025 07:54 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #36

Name	8/11/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-12-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
12 Aug 06:00 AM	 Partly Cloudy	46°F	0.0"	71%	3 mph
12 Aug 12:00 PM	 Sunny	82°F	0.0"	25%	3 mph
12 Aug 04:00 PM	 Sunny	90°F	0.0"	16%	7 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Find Jose out on some plumbing changes, tee the Cold in with the hot for the fine screen Piping the reject Palmer to the drain and to the dumpster underneath the screw press Hooked up cable to EQ mixer I've been checking point to point on all Control wiring on the screw press Equipment some wires have not been landed and some wires have been landed in the wrong spot dome had loose connections
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Wet Side Mechanical	Teed the Cold in with the hot for the fine screen Piping the reject Palmer to the drain and to the dumpster underneath the screw press

Garret Beard	1	0.5 hrs.	0.5 hrs.	3100 Wet Side Mechanical	Gather steel order prepared for delivery to job site.
Total			16.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 12, 2025 07:27 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 12, 2025 07:53 AM from Hubert (Jess) Williams's device

Jess Williams / AJ

Daily Report (1) #37

Name	8/12/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-13-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
13 Aug 06:00 AM	 Clear	48°F	0.0"	63%	2 mph
13 Aug 12:00 PM	 Partly Cloudy	84°F	0.0"	24%	7 mph
13 Aug 04:00 PM	 Partly Cloudy	90°F	0.01"	15%	17 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	I've been checking point to point on all Control wiring on the screw press Equipment some wires have not been landed and some wires have been landed in the wrong spot dome had loose connections lined out Jose on the drain for the bypass line and mounting the do sensor in the MBR tank
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Wet Side Mechanical	Mounted the do in the MBR tank Piping the reject Palmer to the drain and to the dumpster underneath the screw press
Total				16.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 13, 2025 07:16 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 14, 2025 06:39 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #38

Name	8/13/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-14-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
14 Aug 06:00 AM	 Partly Cloudy	53°F	0.0"	59%	6 mph
14 Aug 12:00 PM	 Sunny	83°F	0.0"	25%	6 mph
14 Aug 04:00 PM	 Partly Cloudy	86°F	0.0"	19%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	I've been checking point to point on all Control wiring on the screw press Equipment some wires have not been landed and some wires have been landed in the wrong spot dome had loose connections pulled wire from lcp to jb03. Call tech-support again on the water heater to see where my board was and the kid who is helping us did not order. It was not in enough so I had to re-diagnose the water heater again so he could order the parts.
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Wet Side Mechanical	Relocated pipe for gas detection, silicone wall in the room put LT sensor and ATT tank pulled wire from lcp to jb03

Total	16.0 hrs.
-------	-----------

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 14, 2025 07:18 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 14, 2025 05:32 PM from Hubert (Jess) Williams's device



Daily Report (1) #39

Name	8/14/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-15-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
15 Aug 06:00 AM	 Clear	50°F	0.0"	62%	3 mph
15 Aug 12:00 PM	 Sunny	82°F	0.0"	28%	7 mph
15 Aug 04:00 PM	 Partly Cloudy	85°F	0.0"	22%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Waiting on parts to land the remainder of the wires for the screw press pull the power to Supply fan and duct heater pull control wire to exhaust fan. Start working on piping gas detection.
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Wet Side Mechanical	Pulled wire for Supply fan and duct wire for exhaust fan started piping gas detection inside the screen room wired in disconnect switches on fans
Total				16.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 15, 2025 07:56 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 18, 2025 07:58 AM from Hubert (Jess) Williams's device

Jess Williams

Daily Report (1) #40

Name	8/15/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-18-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
18 Aug 06:00 AM	 Clear	42°F	0.0"	90%	3 mph
18 Aug 12:00 PM	 Sunny	79°F	0.0"	28%	6 mph
18 Aug 04:00 PM	 Sunny	88°F	0.0"	15%	8 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Added a pipe from the screw press to the Rio cabinet pull the new wire for the XV to the Rio cabinet pull wire to the fans for control
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Wet Side Mechanical	Added a pipe from the screw press to the Rio cabinet pull the new wire for the XV to the Rio cabinet pull wire to the fans for control
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	Office Work/Materials
Total				17.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 18, 2025 07:20 AM from Mick Rammell's device



Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 18, 2025 08:00 AM from Hubert (Jess) Williams's device

Jess Williams

CONTRACTOR'S CONDITIONAL WAIVER AND LIEN RELEASE

Upon receipt by the undersigned company of a PAYMENT from the Town of Alpine (owner) in the sum of \$ 31,155.55 payable to **Snake River MEP**, and when the check has been properly endorsed and paid by the bank upon which it is drawn, this document shall become effective to waive and release any mechanic's lien, stop notice or bond right the undersigned has on the job of the owner located at 281 Buffalo Drive, Alpine, Wyoming, up and through **this date of** 8-15-2025, except that the waiver and release does not cover any retainage, items furnished after said date, or any unpaid change orders or disputed claims.

CONTRACTOR
Snake River MEP


(Signature)

President
(Title)

Subscribed and sworn to me on this 19th Day of August, 2025

NOTARY:

Jeff Park
Notary Public for the State of Wyoming
My commission Expires on: 3-8-2030

