



PO Box 9550 | 1315 HWY 89 S., Ste. 201
Jackson, WY 83002
PH: 307.733.5150
www.jorgeng.com

TO: Mayor Green
Town of Alpine

September 10, 2025

RE: **Snake River MEP Invoice-005**
Pretreatment Plant Process Piping Systems
JA Project No. 23001

Mayor Green,

Attached is Snake River MEP's Wastewater Pretreatment Plant time and material Invoice-005 for review and payment. This Invoice-005 of \$68,808.75 includes; \$36,047.17 in materials, \$28,365.00 in labor and \$4,396.58 in overhead and profit.

Please contact me with any questions or concerns you may have regarding this invoice or any other items concerning this project.

Respectfully,

Kevin Meagher
Owner's Representative

Enclosures:

Snake River MEP Invoice-005
Conditional Lien Release



T&M Billing # 005

Attention: Kevin Meagher

Company: Jorgensen

Regarding: Alpine WWTP

Subject: Alpine WWTP T&M Billing #005 8/18-8/29

From: Casey Rammell

Pages: 1

Date: 9/3/2025

MATERIAL				
Line Item	QTY	Rate	TOTAL	
Material	1	36,047.17	\$36,047.17	
Total Material Change:			\$36,047.17	
LABOR				
Labor: Service Tech	0	175	\$0.00	
Labor: Control Tech	33.5	155	\$5,192.50	
Labor: Mech/Elec/Plb. Journeyman	104	130	\$13,520.00	
Labor: Mech/Elec/Plb. Apprentice	80.5	105	\$8,452.50	
Welding Truck	4	300	\$1,200.00	
Subtotal Labor:			\$28,365.00	
Subtotal:			\$28,365.00	
Overhead		5%	\$1,418.25	
Subtotal:			\$29,783.25	
Profit		10%	\$2,978.33	
Total Labor Change:			\$32,761.58	
Total Amount(Material + Labor):			\$68,808.75	

Total Debit - Credit

\$68,808.75

All prices valid for 30 days, time extensions are requested on all change orders. We appreciate the opportunity to work with you. Please let us know if there are any questions or comments.

Regards,

Casey Rammell
President

Snake River Supply, LLC




Project:	Alpine WWTP		9/5/2025
Invoice:	AWWTP MAT # 005		8/18-8/29
Line Item	Description	QTY	Amount
1	3X8 S40 304L WLD NIP TBE	1	\$84.48
2	PROPRESS TEE C X C X C 1/2"	2	\$16.26
3	LFPROPRS CXFIPT ADPT 1/2"	2	\$15.52
4	PRO CONNECT PRESS BALL VALVE 1/2"	1	\$33.47
5	LEAD FREE BRASS BUSHING MXF 1/2" X 3/8"	2	\$8.09
6	NIPPLE BRASS 3/8" X 2"	2	\$9.95
7	COPPER TUBING TYPE L RIGID 1/2" X 20'	20	\$86.06
8	QUICK RELEASE PIN,2-1/2", ALUMINUM	1	\$44.91
9	2 PVC FLANGE VAN STONE STYLE	1	\$36.10
10	CONDUIT 1-IN ALUMINUM	20	\$114.63
11	CONDUIT 3/4-IN ALUMINUM	300	\$1,179.90
12	12-4 SOOW 600V HD 1000FT	25	\$118.44
14	THHN-12-BRO-STR-CU 500FT	500	\$199.39
15	THHN-12-GRN-STR-CU 500FT	500	\$199.39
16	THHN-12-ORA-STR-CU 500FT	500	\$199.39
17	THHN-12-YEL-STR-CU 500FT	500	\$199.39
18	1-1/2-UL/LT LIQTITE 50FT	2	\$23.45
19	3/4-UL/LT LIQTITE 100FT	100	\$417.31
21	LEV 84020-40 1G SS 1SGL 1.60	1	\$16.03
22	CONDUIT BODY 1-IN TYPE-LB	1	\$24.78
23	LEV 2431 20A 480V LKG PLUG	1	\$67.07
24	PST PS 1100 AS 3/4 EG PIPECLM	40	\$101.89
25	LIQ-TITE 3/4 90D CONNECTOR	2	\$43.97
26	LIQ-TITE 1-1/2 STR CONNECTOR	2	\$110.99
27	LIQ-TITE 3/4 STR CONNECTOR	20	\$266.39
28	APP EYF-75 3/4 EXP PROOF SEAL	2	\$134.07
29	APP AC1A KWIKO A SEALING CEME	1	\$40.05
30	CONDUIT 3/4 GALV CPLG	1	\$9.52
31	PVC 1-1/2-IN FEMALE ADAPTER	2	\$5.93
32	APP RB150-75 RDC BUSH STL 1-1	1	\$18.06
33	APP RB75-50 RDC BUSH STL 3/4T	1	\$4.42
34	AL/5052H32 .100GA 8DIA 2"CH GRATE	4	\$4,036.61
35	ABB OA1G10 AUX CONTACT 1NO	1	\$33.63
36	LEV 84020-40 1G SS 1SGL 1.60	1	\$16.03
37	LEV MS303-DS 30A 3P MOTOR SW	1	\$104.14
38	APP RB75-50A RDC BUSH ALUM 3/	10	\$43.70
39	CONDUIT 1-IN ALUM CPLG	4	\$77.78
40	CONDUIT BODY 1-IN TYPE-LB	1	\$26.54
41	APP CG-100100 1 IN ALUM L-T C	8	\$626.04
42	1-IN-UL/LT LIQTITE 100FT	4	\$36.41
43	PST PS 1100 AS 1 EG PIPE CLAM	12	\$31.69

44	CONDUIT 1-IN ALUMINUM	60	\$343.70
45	ARL LT100 1" LT STR CONN	2	\$33.30
46	5 X 5 X 1/2 ANGLE	20	\$587.39
47	3 X 2 X 3/8 ANGLE	60	\$656.07
48	1 1/2 SCH 40 ALUM PIPE	140	\$2,443.61
49	HEX HEAD BOLT 5/8 X 2	8	\$25.90
50	BUSHING 1/2MX1/4F HEX BRASS	2	\$19.91
51	PIPE NIPPLE BRASS 1/4 CLOSE	1	\$8.29
52	PIPE NIPPLE BRASS 1/4 X 1-1/2	2	\$16.59
53	BIT DRILL HMR CARB 1/2X10X12IN	1	\$38.48
54	BIT HMMR SDS 4CTR 5/8X10X12IN	1	\$47.23
55	5/8 X 4 TITEN HD ANCHOR	18	\$128.52
56	1/2 X 4 TITEN HD ANCHOR	5	\$24.15
57	TAPE MSKG PAINTER 1.88INX60YD	1	\$16.60
58	BRUSH ANG SASH POLY BLEND 2IN	1	\$6.63
59	PAINT KIT 4.5IN MINI WHT DOVE	1	\$27.98
60	VALSPAR DTM ACRY ES NEUT	1	\$97.98
61	BIT DRILL PLT PT 3/16X3-1/2IN	2	\$19.91
62	BIT DRILL PILOT POINT 3/8IN	2	\$49.84
63	HEX HEAD BOLT 3/8X1-1/4	100	\$96.25
64	HEX NUT NC 3/8-16 PLTD	100	\$45.50
65	HEX HEAD BOLT 3/8" X 3"	32	\$58.80
66	PIPEDWV/PVC CELL CORE 3X10	1	\$43.73
67	BRACE CORNER 1.6X3X1/8 BLK STL	4	\$33.18
68	EYE BOLT W/NUT 3/8X6IN ZINC	6	\$19.84
69	SNAP SAFETY 3/8-IN X 3-1/8-IN	3	\$29.87
70	QUICK-LINK ZINC PLATED 1/4IN	3	\$9.92
71	CHAIN PROOF COIL 3/16X100FT	8	\$39.06
72	CORD POWR SJEOW 14/3 250FT BLK	8	\$41.86
73	CONDUIT BODY 1/2IN LB THREAD	2	\$18.86
74	RECEPTACLE 15A TAMPRRES WHT	1	\$3.30
75	WALL PLATE 1G RECPT STL CHROME	1	\$9.71
76	FAB-HOSE-IND RWS-2X6FT	2	\$426.20
77	FAB-HOSE-IND 3/4 50FT	1	\$459.66
78	FAB-HOSE-IND 3/4 20FT	2	\$476.93
79	FAB-HOSE-IND 3/4 15FT	1	\$201.30
80	FAB-HOSE-IND 3/4 10FT	2	\$328.26
81	TECHSTAR JB5000 JUNCTION BOX	4	\$3,831.46
82	W2E250-HJ32-01 FAN	4	\$1,742.76
83	AB 1769-L33ER PLC	1	\$7,981.41
84	AB 1769-OF8C COMPACT LOGIX OUTPUT	1	\$3,975.20
85	5'-6" FIXED LADDER WALKTHROUGH	2	\$2,720.16
	SUBTOTAL		\$36,047.17

Daily Report (1) #41

Name	8/18/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-19-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
19 Aug 06:00 AM	 Clear	40°F	0.0"	76%	4 mph
19 Aug 12:00 PM	 Sunny	74°F	0.0"	27%	5 mph
19 Aug 04:00 PM	 Sunny	86°F	0.0"	16%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	1.0 hrs.	1.0 hrs.	2100 Electrical/Controls	Pulled wire from rio to screw press lined Jose out
	Jose Manuel Orduna	1	2.5 hrs.	2.5 hrs.	3100 Wet Side Mechanical	Added a pipe from the screw press to the Rio cabinet pull the new wire for the XV to the Rio cabinet pull wire to the fans for control started moving a pipe for an outlet to power the gas monitor
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	Office Work/Materials
Total				4.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 19, 2025 07:24 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 19, 2025 07:46 AM from Hubert (Jess) Williams's device



Daily Report (1) #42

Name	8/19/25
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-20-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
20 Aug 06:00 AM	 Clear	49°F	0.0"	64%	4 mph
20 Aug 12:00 PM	 Sunny	77°F	0.0"	26%	3 mph
20 Aug 04:00 PM	 Partly Cloudy	77°F	0.03"	29%	12 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Mick Rammell		1	1.5 hrs.	1.5 hrs.	2100 Electrical/Controls	Had two zoom calls weekly meeting and meeting about getting a longer LSHH
Total				1.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 20, 2025 07:12 AM from Hubert (Jess) Williams's device

Jess Williams

Alpine Sewer Treatment Plant - AWWT 85 —

Buffalo Dr, Alpine, WY 83128



Daily Report (1) #43

Name	8/21/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-21-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
21 Aug 06:00 AM	Clear	49°F	0.0"	72%	6 mph
21 Aug 12:00 PM	Partly Cloudy	72°F	0.0"	40%	6 mph
21 Aug 04:00 PM	Partly Cloudy	81°F	0.0"	26%	8 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
AJ Smith		1	1.0 hrs.	1.0 hrs.		Loaded and hauled the rest of the steel and cat walk out to spiral shop and unloaded next to the rest of the steel that had already arrived
Mick Rammell		1	0.5 hrs.	0.5 hrs.		Moved part from office and checked them in
Garret Beard		1	3.0 hrs.	3.0 hrs.		Loaded up cat walk parts and took to job
	Jose Manuel Orduna	1	3.0 hrs.	3.0 hrs.		Put new 3" nipples in the MBR so valve would flip over to the east helped load cat walk parts
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	

Total	8.5 hrs.
-------	----------

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature


Signed by AJ Smith - Snake River MEP Complete
on August 21, 2025 03:00 PM from AJ Smith's device



Signed by Mick Rammell - Snake River MEP Complete
on August 22, 2025 07:17 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 23, 2025 08:12 AM from Hubert (Jess) Williams's device



Daily Report (1) #44

Name	8/22/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-25-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
25 Aug 06:00 AM	 Clear	52°F	0.0"	65%	5 mph
25 Aug 12:00 PM	 Sunny	76°F	0.0"	30%	5 mph
25 Aug 04:00 PM	 Sunny	77°F	0.0"	31%	11 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garret Beard		1	8.0 hrs.	8.0 hrs.	7100 Welder	Cat walk lay out
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Plumbing	Moved outlet and added one for gas detection and air compressor Dryer installed 3 inch actuated valve going from AT TO MBR Got a list for Air for the two valves left
Jess Williams		1	2.0 hrs.	2.0 hrs.	4100 Supervisory Labor	
Total				18.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 25, 2025 07:20 AM from Mick Rammell's device



Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 25, 2025 07:50 AM from Hubert (Jess) Williams's device

Jess Williams

Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 26, 2025 11:51 AM from Hubert (Jess) Williams's device

HJW Fix

Alpine Sewer Treatment Plant - AWWT 85 —

Buffalo Dr, Alpine, WY 83128



FIELDWIRE

Daily Report (1) #45




Name 8/25/2025

Status Submitted

Assignee Hubert (Jess) Williams (HWI)

Date 08-26-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
26 Aug 06:00 AM	 Partly Cloudy	54°F	0.0"	64%	4 mph
26 Aug 12:00 PM	 Cloudy	63°F	0.02"	63%	0 mph
26 Aug 04:00 PM	 Partly Cloudy	65°F	0.0"	62%	9 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes Can you change Jose time on Friday to 8 hours

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garret Beard		1	8.0 hrs.	8.0 hrs.	7100 Welder	Welded Cat walk
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	3100 Plumbing	Put plugs in 3" cam locks ran air line to new valve started running 1" pipe to tv location from MBR
Jess Williams		1	2.0 hrs.	2.0 hrs.	4100 Supervisory Labor	
Mick Rammell		1	9.0 hrs.	9.0 hrs.	2100 Electrical/Controls	Helped with cat walk and put new parts in water heater that showed up and still won't turn on installed level switches tried to get paint but the lady at the paint store could not mix it

Total 27.0 hrs.

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 26, 2025 08:14 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 26, 2025 11:49 AM from Hubert (Jess) Williams's device



Daily Report (1) #46

Name	8/26/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-27-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
27 Aug 06:00 AM	 Rain	56°F	0.05"	91%	0 mph
27 Aug 12:00 PM	 Rain	60°F	0.33"	81%	1 mph
27 Aug 04:00 PM	 Rain	60°F	0.11"	85%	2 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garret Beard		1	8.0 hrs.	8.0 hrs.	7100 Welder	Drilled holes for hand rail Welded dumpsters guide
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Moved outlet for power to the blower fans finish running 1 inch conduit for HDMI cable to TV
Mick Rammell		1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Helped set dumpster guide pulled wire moved an out let for blow fans
	Jorge Vazquez	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Moved outlet for power to the blower fans finish running 1 inch conduit for HDMI cable to TV

Garett Scott	1	9.5 hrs.	9.5 hrs.	2100 Electrical/Controls	Wired controls on exhaust fan and supply fan for the screen room started working in the main room exhaust discussed with Casey on how he thought it should be wired and what modules were needed
Total			43.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 27, 2025 07:07 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 27, 2025 09:56 AM from Hubert (Jess) Williams's device



Daily Report (1) #47

Name	8/27/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	08-27-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
27 Aug 06:00 AM	 Rain	56°F	0.05"	91%	0 mph
27 Aug 12:00 PM	 Rain	60°F	0.33"	81%	1 mph
27 Aug 04:00 PM	 Rain	60°F	0.11"	85%	2 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garret Beard		1	8.0 hrs.	8.0 hrs.	3100 Plumbing	Worked on cat walk getting ready to paint
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Piped air to 2" valve sealed holes in floor ran pipe to EDH1 ,EDH2 re piped over flow in to drain started piping to transfer switch to rio cabinet
Mick Rammell		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Wired blower exhaust fans pulled wire for outlets and made up work on sequin of operation lined guys out on things that need done
	Jorge Vazquez	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Cut in sail switch's sealed holes in floor ran pipe to EDH1 ,EDH2 re piped over flow in to drain

Garett Scott	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Wiring HVAC
AJ Smith	1	2.0 hrs.	2.0 hrs.	1100 Dry Side Mechanical	Shop fab on aluminum trans
Total			42.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 28, 2025 07:56 AM from Mick Rammell's device



Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 29, 2025 11:42 AM from Hubert (Jess) Williams's device



Alpine Sewer Treatment Plant - AWWT 85 —

Buffalo Dr, Alpine, WY 83128



FIELDWIRE

Daily Report (1) #48




Name 8/28/2025

Status Submitted

Assignee Hubert (Jess) Williams (HWI)

Date 08-29-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
29 Aug 06:00 AM	 Partly Cloudy	44°F	0.0"	95%	3 mph
29 Aug 12:00 PM	 Sunny	65°F	0.0"	55%	3 mph
29 Aug 04:00 PM	 Partly Cloudy	72°F	0.0"	30%	8 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
Garret Beard		1	8.0 hrs.	8.0 hrs.	3100 Plumbing	Worked on cat walk painted and in stalled hand rail waiting on parts to finish
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Ran conduit from transfer switch to Rio cabinet pulled wires pulled down some pipe silicone some holes
Mick Rammell		1	8.0 hrs.	8.0 hrs.	3100 Plumbing	Paint and installed cat walk/ hand rail lined out guys started filling tanks
	Jorge Vazquez	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Moved one sail switch's sealed ran pipe pulled wire

Garett Scott	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Wiring HVAC/ fans/ rewired MBR/ float switches started duct heater
AJ Smith	1	0.5 hrs.	0.5 hrs.		Picked up parts
Total			40.5 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Mick Rammell - Snake River MEP Complete
on August 29, 2025 08:43 AM from Mick Rammell's device






Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on August 29, 2025 11:39 AM from Hubert (Jess) Williams's device



Daily Report (1) #49

Name	8/29/2025
Status	Submitted
Assignee	Hubert (Jess) Williams (HWI)
Date	09-02-2025

Weather

Time	Condition	Temperature	Precipitation	Humidity	Wind
02 Sep 06:00 AM	 Clear	44°F	0.0"	74%	0 mph
02 Sep 12:00 PM	 Sunny	73°F	0.0"	32%	2 mph
02 Sep 04:00 PM	 Sunny	82°F	0.0"	18%	6 mph

General Info

Any schedule delays? ☐

Any weather impact? ☐

Any accidents on site? ☐

Any injuries reported? ☐

General notes

Constraints

Work Log

Employees	Other Employees	Quantity	Hours	Work hours	Cost Code	Description
	Jose Manuel Orduna	1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Piped out let for tv patching dry wall and painting
Mick Rammell		1	8.0 hrs.	8.0 hrs.	3100 Plumbing	Labels on outlet drained and put dumpster inside Installed outlet for tv tested EQ pumps and piping going to AT
Garett Scott		1	8.0 hrs.	8.0 hrs.	2100 Electrical/Controls	Wiring duct heaters 1 / 2 found and labeled out let's wired 3" valve and 2" valve
Jess Williams		1	1.0 hrs.	1.0 hrs.	4100 Supervisory Labor	
Total				25.0 hrs.		

Equipment Log

Description	Hours Used	Time Delivered	Time Removed	Notes
-------------	------------	----------------	--------------	-------

Material Delivery

Description	Quantity	Unit	Unit cost	Total cost	Notes
-------------	----------	------	-----------	------------	-------

Activity Log

Activity	Percent Complete	Notes
----------	------------------	-------

Attachments

Signature

Signed by Hubert (Jess) Williams - Vice President/Project Manager, Snake River MEP
on September 02, 2025 10:36 AM from Hubert (Jess) Williams's device

Jess Williams

CONTRACTOR'S CONDITIONAL WAIVER AND LIEN RELEASE

Upon receipt by the undersigned company of a PAYMENT from the Town of Alpine (owner) in the sum of \$ 68,808.75 payable to **Snake River MEP**, and when the check has been properly endorsed and paid by the bank upon which it is drawn, this document shall become effective to waive and release any mechanic's lien, stop notice or bond right the undersigned has on the job of the owner located at 281 Buffalo Drive, Alpine, Wyoming, up and through **this date of** 8-29-2025, except that the waiver and release does not cover any retainage, items furnished after said date, or any unpaid change orders or disputed claims.

CONTRACTOR
Snake River MEP



(Signature)

President
(Title)

Subscribed and sworn to me on this 5th Day of September, 2025

NOTARY:

Jeff Park
Notary Public for the State of Wyoming
My commission Expires on: 3-8-2030



WWPT - Snake River MEP Invoice Summary

	<u>Cost</u>	<u>Labor</u>	<u>Materials</u>	<u>O/P</u>	<u>Invoice #</u>	<u>Date</u>	<u>Labor Hours</u>
	\$47,169.00	\$33,568.75	\$8,397.38	\$5,203.16	#-001	7/9/2025	231.25
	\$54,004.00	\$37,002.50	\$11,265.95	\$5,735.10	#-002	7/25/2025	276.75
	\$62,375.00	\$40,915.00	\$15,118.15	\$6,341.85	#-003	8/5/2025	314.25
	\$31,155.55	\$18,872.50	\$9,357.81	\$2,925.24	#-004	8/20/2025	141.50
	\$68,808.75	\$28,365.00	\$36,047.17	\$4,396.58	#-005	9/3/2025	222.00
Total =	\$263,512.30	\$158,723.75	\$80,186.46	\$24,601.93			1,185.75