

Town of Alpine Monthly Engineer's Report

Meeting Date: May 20, 2025
Submitted By: Kevin Meagher, Project Manager
Prepared On: May 15, 2025

Summary of Tasks

Water Fund:

1. AMI Radio Read Project:

- Contractor Core & Main is finalizing the material submittals to satisfy the State requirements
- Construction meetings are being held weekly and will become daily as the project gets underway
- Installation of larger meters and associated concrete vaults will start the week of May 26th
- Preconstruction meeting was held at Town Hall. Antenna tower locations were reviewed and some added water meters are being looked at for monitoring

2. Development Reviews:

- Dead Horse Meadows Lot-1
- 192 & 194 Trail Drive 16-Plex Apartments

3. Water Rate Recommendations:

- Town Staff and Jorgensen are working on revised ordinances and rate updates

4. Water Permitting:

- Received water permit for Alpine Water District Well-4 (aka Mega-Well)
- Minor paperwork items are being finalized with State Engineers Office

Sewer Fund:

1. Sewer Rate Recommendations:

- Town Staff and Jorgensen are working on revised ordinances and rate updates

Pre-Treatment Plant Update:

1) Process Piping Systems construction;

- General contractor has not been working on-site since the end of February
- Substantial completion date was not achieved