

P.O. Box 431789 Houston, Texas 77243  
Office: 713.465.1905

#002

<b>PROPOSAL SUBMITTED TO</b>		<b>DATE</b>	<b>PROJECT NUMBER</b>
Clark Condon		7/22/2022	62805
<b>PHONE NUMBER</b>	<b>FAX NUMBER</b>	<b>PROJECT NAME</b>	
713-871-1414		Angleton Lakeside Park	
<b>Company Name</b>		<b>ADDRESS,CITY, STATE, ZIP</b>	
Brandon Whittaker		1234 Enchanted Oaks Dr. Angleton, TX 77515	

**We request extension of completion time on our Contract in the amount of 30 Calendar/Working Days specified as follows:**

**Description**

DL Meacham is requesting 30 days be added to the contract duration due to delays associated with the TDI design revisions needed for this project

- The 30 days accounts for the time between NTP (11/8/21) and the date ASI 001 was issued (12/8/21), in which DLM could not procure materials and sign up subcontractors due to the change in design
- New Final Completion Date: 12/2/22

**Total Number of Day Accepted:** \_\_\_\_\_

**SIGNATURE** \_\_\_\_\_

**DATE OF ACCEPTANCE** \_\_\_\_\_

Tanner Shipp  
*Project Manager*  
DL Meacham LP