



October 29, 2025

Planning and Zoning Commission
City of Angleton
121 S. Velasco St.
Angleton, Texas 77515

RE: Freedom Park Tree Mitigation Plan

Dear members of the Planning Commission,

Below is a summary of the attached Tree Mitigation Plan for the Freedom Park - Detention and Drainage Project, located south of FM 523 and north of Freedom Park.

The site consisted of approximately 42 acres of thickly vegetated underbrush and trees. A total of 41 heritage trees were identified and removed from the detention pond excavation area and maintenance berm. The 41 heritage trees removed totaled 532 caliper inches.

The original engineering plan called for complete removal of all trees within the 30-foot maintenance berm. (Exhibit - A) However, in cooperation with a third-party arborist, (Jeff Hanawalt with Yellowstone Landscape), the contractors, and City staff, and the City Engineer, we were able to identify and preserve 47 heritage trees totaling 497 caliper inches, 42 significant trees totaling 544 caliper inches (total of 1,041 inches), as well as 10 other large non-qualified trees totaling 104 caliper inches for a total 99 trees saved or 1,145 caliper inches of trees. (Exhibit - B) (equivalent to 382 - 3" caliber trees)

Meetings with City staff and consultants, including the Development Services Director, City Manager, and the City's third-party engineering consultant indicated that the Freedom Park detention project is classified as a public works project, thus a 1:1 tree mitigation ratio for City-owned projects would be sufficient. This ratio results in a mitigation requirement of 532 caliper inches of new or preserved trees. The 1,041 caliper inches of preserved heritage and significant trees exceeds the City staff's 1:1 mitigation ratio.

The table below summarizes:

Classification	Total Tree Count	Total Caliper Inches
Removed (Heritage trees)	41	(532)
Heritage + Significant Trees Preserved	89	1,041
Required Mitigation (1:1 ratio)	-	0*

**Represents a surplus of 509 caliper inches of heritage and significant trees preserved within the maintenance berm area.*

We respectfully request the Planning Commission's approval of the proposed mitigation plan noted above.

Sincerely,




Joe Grabinski

Director of Development

Exhibit - A

CITY OF ANGLETON, TEXAS

FREEDOM PARK CLEARING AND GRUBBING FOR FREEDOM PARK DETENTION POND SERVING RANCHO ISABELLA MUNICIPAL UTILITY DISTRICT BRAZORIA COUNTY



City of Angleton
OVERALL LOCATION MAP
Not to Scale
Brazoria County Key Map 18L



MAYOR
JASON PEREZ

CITY COUNCIL

MIKEY SVOBODA
POSITION 1

JOHN WRIGHT
POSITION 3 / MAYOR PRO-TEM

MARK GONGORA
POSITION 5

TRAVIS TOWNSEND
POSITION 2

CECIL BOOTH
POSITION 4

NORTH AMERICAN DATUM 1983 (NAD 83), SOUTH CENTRAL ZONE.
Release of this application does not constitute a verification of all data, information and calculations supplied by the applicant.
The engineer of record is solely responsible for the completeness, accuracy and adequacy of their submittal, whether or not
the application is reviewed for Code compliance by the City Engineer.
All responsibility for the adequacy of these plans remains with the Engineer who prepared them.
In approving these plans, the City of Angleton must rely on the adequacy of the work of the Design Engineer.

JOB NO. 2021-195 FEBRUARY, 2022



Engineering and Surveying
2107 CityWest Blvd., 3rd Floor
Houston, Texas 77042
(713) 783-7788 (713) 783-3580, Fax
TBPE FIRM REG. No. 280
TBPLS FIRM REG. No. 100486



Know what's below.
Call before you dig.

INDEX OF DRAWINGS

SHEET NO.	DESCRIPTION
1.	COVER SHEET
2.	GENERAL NOTES
3.	CLEARING & GRUBBING AND PPP LAYOUT
4.	POLLUTION PREVENTION DETAILS
5.	TRUCK ROUTE LOCATION

**CONTRACTOR SHALL NOTE THAT, NO SURVEYORS
OTHER THAN COSTELLO, INC. SHALL PERFORM
CONSTRUCTION STAKING FOR THIS PROJECT.**



SUBMITTED BY:


A. KHOSHNAKHLAGH, P.E.
COSTELLO, INC.

DATE: 2/28/2022

- UTILITIES PRESENTED IN THESE DRAWINGS ARE SHOWN BASED ON THE BEST AVAILABLE INFORMATION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATING UTILITIES PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL NOTIFY TEXAS ONE CALL AT LEAST 48 HOURS BEFORE PROCEEDING WITH ANY EXCAVATION.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR DAMAGES TO EXISTING UNDERGROUND AND OVERGROUND UTILITIES, WATER, SEWER, PAVING, SIDEWALKS AND TRAFFIC CONTROL DEVICES. DAMAGES SHALL BE REPAIRED IN ACCORDANCE WITH THE CITY OF ANGELO'S POLICY. THERE SHALL BE NO ADDITIONAL CHARGE TO THE CITY OF ANGELO.
- CONTRACTOR SHALL ADEQUATELY PROTECT EXISTING STRUCTURES, UTILITIES, TREES, SHRUBS, AND PERMANENT OBJECTS WHICH ARE NOT SCHEDULED TO BE REMOVED AS A PART OF THIS PROJECT. PRIOR TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL BE REQUIRED TO OBTAIN, FROM THE CITY OF ANGELO, A LIST OF ALL STRUCTURES, UTILITIES, TREES, SHRUBS, AND PERMANENT OBJECTS TO BE PROTECTED.
- THE CONTRACTOR SHALL NOT PUMP ANY DIRT OR OTHER MATERIALS INTO A PROPERTY OUTSIDE OF THE BOUNDARY OF THE PERMITTED PROJECT AND WITHIN THE CITY OF ANGELO. IF THE CONTRACTOR DEVIATES FROM THE PERMITTED PROJECT, THE CONTRACTOR SHALL BE WITHOUT A VALID PERMIT. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR THE REMOVAL AND DISPOSAL OF ANY EXCESS DIRT OR OTHER MATERIALS TO AN APPROVED LOCATION AT THE CONTRACTOR'S EXPENSE.
- ON-SITE MECHANICAL SWEEPER (ROAD BROOM) IS REQUIRED FOR THE PROJECT WITH DAILY CLEAN UP OF THE ROADS ADJACENT TO THE SITE TO CLEAN MUD TRAILS FROM THE VEHICLES ENTERING AND LEAVING THE PROJECT SITE.
- ALL PAVEMENT TO BE REMOVED, INCLUDING CONCRETE DRIVEWAYS AND SIDEWALKS, THE PAVEMENT SHALL BE SAWCUT TO FULL DEPTH PRIOR TO REMOVAL.
- ALL WORK WITHIN THE CITY OF ANGELO RIGHTS-OF-WAY OR PUBLIC EASEMENTS SHALL BE IN ACCORDANCE WITH THE CITY OF ANGELO'S STANDARD SPECIFICATIONS, ACCEPTED STANDARDS AND APPROVED DETAILS. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND MAINTAINING ALL NECESSARY INFORMATION AND PERMITS FROM THE CITY OF ANGELO.
- ADEQUATE DRAINAGE SHALL BE MAINTAINED AT ALL TIMES DURING CONSTRUCTION AND ANY DAMAGE TO DITCH OR STRUCTURES DISTURBED DURING CONSTRUCTION SHALL BE RESTORED TO EXISTING CONDITION OR BETTER.
- CONSTRUCTION SHALL COMPLY WITH LATEST EDITIONS OF OSHA REGULATIONS AND THE STATE OF TEXAS RULES AND REGULATIONS OF CONSTRUCTION. SERVICES AND LABOR SHALL CONFORM TO THE RULES AND REGULATIONS OF THE CITY OF ANGELO.
- THE CONTRACTOR SHALL NOTIFY THE LOCAL AUTHORITY OR GOVERNING AGENCY OF THE PROJECT AND THE CITY OF ANGELO PRIOR TO THE START OF CONSTRUCTION. THE CONTRACTOR TO SEE THAT NO WORK IS DONE WITHOUT THE PROPER INSPECTIONS AND PERMITS BY THE CITY OF ANGELO. THE CITY OF ANGELO RESERVES THE RIGHT TO STOP ANY WORK AT ANY TIME.
- THE CONTRACTOR SHALL VERIFY THE DIMENSIONS SHOWN ON THE CONSTRUCTION PLANS WITH THOSE MEASURED IN THE FIELD PRIOR TO COMMENCING CONSTRUCTION. ANY DISCREPANCY SHALL BE BROUGHT TO THE ATTENTION OF THE CITY OF ANGELO IMMEDIATELY.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL PERMITS UNLESS NOTIFIED TO OTHERWISE.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR SAFEGUARDING AND PROTECTING ALL MATERIALS AND EQUIPMENT STORED ON THE JOB SITE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROPER STORAGE OF ALL MATERIALS AND EQUIPMENT IN A MANNER TO PREVENT INJURIES, DURING AND AFTER WORKING HOURS, UNTIL PROJECT COMPLETION.
- AT THE END OF ALL CONSTRUCTION PROJECTS, THE CONTRACTOR SHALL RESTORE THE EXCAVATION AND DISTURBED AREAS TO THE ORIGINAL OR BETTER CONDITION. EXISTING SITE CONDITIONS PRIOR TO CONSTRUCTION, ALL AREAS DISTURBED ALONG THE SITE SHALL BE RESTORED TO EXISTING CONDITIONS IN ACCORDANCE WITH SPECIFICATION AT CONTRACTOR'S EXPENSE UNLESS OTHERWISE NOTED.
- MINIMIZE AND CONTROL SPREADING OF DUST AND FLYING PARTICLES, AS REQUIRED BY THE CITY OF ANGELO. USE THE FOLLOWING METHODS TO PREVENT DUST: METHODS SUCH AS WATERING TO PREVENT THE SPREAD OF DUST, DIRT, AND DEBRIS.
- ALL WORKS SHALL BE CONDUCTED WITHIN THE RIGHT-OF-WAY AND/OR EASEMENTS SHOWN UNLESS OTHERWISE APPROVED BY THE OWNER OR ENGINEER.
- NO EXCAVATION AREA SHALL BE LEFT OPEN DURING NON-WORKING HOURS, ALL UNATTENDED EXCAVATIONS OVER 24" IN DEPTH SHALL BE PROTECTED BY BRIGHT GREEN SAFETY FENCING DURING NORMAL WORKING HOURS AND COVERED SECURELY IF LEFT OPEN AFTER HOURS OF OPERATION.
- THE CONTRACTOR IS NOT AUTHORIZED TO OPERATE WATER/SANITARY INFRASTRUCTURE UTILITIES, OWNED OR OPERATED BY THE CITY OF ANGELO. CONTRACTOR SHALL CONTACT THE CITY OF ANGELO TO OBTAIN THE NECESSARY PERMITS. THE CITY OF ANGELO PUBLIC WORKS AUTHORIZED PERSONNEL TO PERFORM ALL UTILITY OPERATIONS.
- THE CONTRACTOR SHALL NOT OBTAIN WATER FROM THE CITY OF ANGELO FIRE HYDRANTS EXCEPT AS AUTHORIZED BY THE CITY OF ANGELO. THE CONTRACTOR SHALL OBTAIN WATER FROM THE CITY OF ANGELO PUBLIC WORKS SERVICE CENTER AT THE LOCATION DESIGNATED BY THE OWNER.
- CONTRACTOR SHALL MAINTAIN ACCESS RESIDENTIAL AND COMMERCIAL PROPERTIES ADJACENT TO THE WORK AREA AT ALL TIMES.
- THE CONTRACTOR SHALL OBTAIN APPROVAL ON INGRESS/EGRESS ROUTES, HAULING ROUTES, ETC. FROM THE CITY OF ANGELO, BRAZORIA COUNTY, AND TxDOT IF ACCESSING THRU FM 523.
- THE WORK AREA SHALL BE BARRICADED AND ILLUMINATED DURING DARKNESS AND PERIOD OF INADEQUATE VISION. THE CONTRACTOR SHALL PROVIDE ADEQUATE LIGHTING TO THE CITY OF ANGELO.
- THE LOADING AND UNLOADING OF ALL PIPE, VALVES, FIRE HYDRANTS, MANHOLES AND OTHER ACCESSORIES SHALL BE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF THE CITY OF ANGELO. THE MATERIAL, THE CONTRACTOR SHALL LOCATE AND PROVIDE THE NECESSARY STORAGE AREAS FOR THE MATERIALS AND EQUIPMENT.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SHIPPING AND STORAGE OF ALL MATERIALS. THE CONTRACTOR SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO EXAMINE SUCH MATERIAL AT THE POINT OF DELIVERY AND TO REJECT ALL DEFECTIVE MATERIAL. ANY DEFECTIVE MATERIAL IS IMMEDIATELY REJECTED INTO THE CITY OF ANGELO'S WASTE AND RECYCLE. THE CITY OF ANGELO'S EXPENSE, THERE SHALL BE NO PAYMENT MADE FOR STORED MATERIAL.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE STORAGE OF ALL MATERIALS AND EQUIPMENT. THERE SHALL BE NO PAYMENT MADE FOR STORED MATERIAL.
- SEE THE STORM WATER POLLUTION PREVENTION PLAN FOR ADDITIONAL ENVIRONMENTAL NOTES.
- IRON RODS DISTURBED DURING CONSTRUCTION ARE TO BE REPLACED BY A REGISTERED PROFESSIONAL LAND SURVEYOR FOR THE ORIGINAL PROPERTY OWNER AT NO SEPARATE PAY.
- MOWING, MAINTENANCE AND CLEAN-UP OF THE PROJECT SHALL MEET THE REQUIREMENT OF THE CITY OF ANGELO. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE MAINTENANCE AND CLEAN-UP IS REQUIRED FOR THE PROJECT LIMITS AND DURATION, REGARDLESS OF THE CONTRACTOR'S SCOPE OF ACTIVITIES.
- ALL PAVEMENT TO BE REMOVED, INCLUDING CONCRETE DRIVEWAYS AND SIDEWALKS, THE PAVEMENT SHALL BE SAWCUT TO FULL DEPTH PRIOR TO REMOVAL.

[illegible]

1. CONTRACTOR SHALL PROVIDE AND INSTALL TRAFFIC CONTROL DEVICES IN CONFORMANCE WITH PART VI OF TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION, AND IN CONFORMANCE WITH RESOLUTION NO. 1000, ANY CONSTRUCTION WHICH HINDERS TRAFFIC OR REQUIRES TRAFFIC DIVERSION, SHALL BE IN ACCORDANCE WITH THE FOLLOWING: (1) THE USE OF TRAFFIC CONTROL TRAFFIC FOR MATERIAL AND/OR EQUIPMENT DELIVERY OR HAUL TRUCKS.
2. OFF DUTY POLICE OFFICERS/FLAGGERS ARE REQUIRED TO DIRECT TRAFFIC WHEN LANES ARE BLOCKED.
3. CONTRACTOR SHALL COVER EXCAVATIONS WITH STEEL PLATES ANCHORED PROPERLY DURING NON-WORKING HOURS AND ALLOW NORMAL TRAFFIC FLOW.
4. APPROVED COPIES OF "TRAFFIC CONTROL PLANS" SHALL BE AVAILABLE FOR INSPECTION AT ALL TIMES.
5. IF CONTRACTOR CHOOSES TO USE DIFFERENT METHODS OF TRAFFIC CONTROL DURING THE CONSTRUCTION THAN THOSE OUTLINED IN THE CONTRACT DRAWINGS, (S)HE SHALL BE RESPONSIBLE TO OBTAIN APPROVAL FROM THE CITY OF ANGLETON, TEXAS SECTION OF THE CITY OF ANGLETON FOR APPROVAL TEN (10) WORKING DAYS PRIOR TO IMPLEMENTATION. THOSE PLANS SHALL BE DRAWN TO SCALE AND SIGNED AND SEALED BY AN ENGINEER LICENSED IN THE STATE OF TEXAS. PLANS WILL BECOME A PART OF THE CONTRACT DRAWINGS.
6. THE TRAFFIC CONTROL MEASURES PROVIDED ON THE TRAFFIC CONTROL PLANS SHALL BE THE MINIMUM REQUIRED. THE CITY OF ANGLETON RESERVES THE RIGHT TO ADDITIONAL MEASURES AS DESCRIBED IN THE NOTES ABOVE AND/OR SHALL PROVIDE ADDITIONAL MEASURES AS REQUIRED BY THE FIELD CONDITIONS OR AS DIRECTED BY THE CITY ENGINEER. ALL WORK ASSOCIATED WITH TRAFFIC CONTROL SHALL BE INCIDENT TO ITEM 01555-TRAFFIC CONTROL AND REGULATION/ FLAGGERS.
7. CONTRACTOR SHALL OBTAIN NECESSARY APPROVALS FROM TxDOT AND/OR THE CITY OF ANGLETON FOR TRAFFIC CONTROL AND OTHER WORK PERFORMED WITHIN THE CITY OF ANGLETON RIGHT-OF-WAY.

1. Driveway Permit Required for access to County Road (CR) 48. Contractor to contact Brazoria County Engineering department at engineering-permits@brazoria-county.com for permits.
2. Heavy Haul Permit Required for Construction vehicles using County Road (CR) 48 for this project. Contractor to contact Brazoria County Engineering Department at engineering-permits@brazoria-county.com for permits.

MK.	DESCRIPTION	DWN.	DATE	CHK.	
	DESIGNED BY: J.H.				
	DESIGN CHECKED BY: AK				
	DRAWN BY: J.H.				
	COGO CHECKED BY: AK				
	SURVEY CHECKED BY: AK				
	QA/QC BY: DATE:				
	QA/QC REVISIONS BY: J.H.				



ANGLETON, TEXAS
FREEDOM PARK
CLEARING AND GRUBBING FOR
FREEDOM PARK DETENTION POND

Job No.:	Scale:	SHEET 2 OF 5
Date:	HORZ: NTS VERT:	
Dwn By:	CAD FILE:	
Chkd By:		

	AREA OF CLEARING & GRUBBING (18.10 Ac.)
	TRUCK WASH-DOWN AREA (CONTRACTOR SHALL COORDINATE WITH ENGINEER FOR THE LOCATION)
	STABILIZED CONSTRUCTION ACCESS
	REINFORCED FABRIC BARRIER (5990 LF)
	PROPOSED ALL-WEATHER ACCESS ROAD


MK.	DESCRIPTION	DWN.	DATE	CH	
	DESIGNED BY: J.H.				
	DESIGN CHECKED BY: AK				
	DRAWN BY: J.H.				
	COGO CHECKED BY: AK				
	SURVEY CHECKED BY: AK				
	QA/QC BY: DATE:				
	QA/QC REVISIONS BY: J.H.				






FREEDOM PARK
CLEARING AND GRUBBING FOR
FREEDOM PARK DETENTION POND

CLEARING & GRUBBING AND PPP LAYOUT

Job No.:	Scale:	SHEET 3 OF 4
Date:	HORZ: VERT:	
Dwn By:	CAD FILE:	
Chkd By:		

[illegible]

ANCE-ETON TRACT 2021195 Freedom Park Shopping Center and Goshing Commons Overall Clearing Layout App





SPILL AND LEAK RESPONSE NOTES

- RECORDS OF RELEASES THAT EXCEED THE REPORTABLE QUANTITY (RQ) FOR OIL AND HAZARDOUS SUBSTANCES SHOULD BE MAINTAINED IN ACCORDANCE WITH THE FEDERAL AND STATE REGULATIONS.
- EMERGENCY CONTACT INFORMATION AND SPILL RESPONSE PROCEDURES SHALL BE POSTED IN A READILY AVAILABLE AREA FOR ACCESS BY ALL EMPLOYEES AND SUBCONTRACTORS.
- SPILL CONTAINMENT KITS SHOULD BE MAINTAINED FOR PETROLEUM PRODUCTS AND OTHER CHEMICALS THAT ARE REGULARLY ON-SITE. MATERIALS IN KITS SHOULD BE BASED ON CONTAMINANT GUIDELINES IN THE MATERIAL SAFETY DATA SHEETS (MSDS) FOR THE SUBSTANCE MOST FREQUENTLY ON-SITE.
- SPILL KITS ARE INTENDED FOR RESPONSE TO SMALL SPILLS, TYPICALLY LESS THAN 5 GALLONS, OF SUBSTANCES THAT ARE NOT EXTREMELY HAZARDOUS.
- SPILL KITS FOR OTHER RELEASES WARRANT IMMEDIATE RESPONSE BY TRAINED PROFESSIONALS.
- SPILL KITS ON-SITE CONTAMINATION SHOULD BE IMMEDIATELY REPORTED TO REGULATORY AUTHORITIES AND PROTECTIVE ACTIONS TAKEN.
- THE CONTRACTOR SHOULD BE REQUIRED TO DESIGNATE A SITE SUPERINTENDENT, FOREMAN, SAFETY OFFICER, OR OTHER SENIOR PERSON WHO IS ON-SITE DAILY TO BE THE SPILL AND LEAK RESPONSE COORDINATOR (SLRC) AND MUST HAVE KNOWLEDGE OF AND BE TRAINED IN CORRECT SPILL AND LEAK RESPONSE PROCEDURES.

DEBRIS AND TRASH NOTES

- ALL WASTE SOURCES AND STORAGE AREAS SHALL BE LOCATED A MINIMUM OF 50 FEET AWAY FROM INLETS, SWALES, DRAINAGE WAYS, CHANNELS AND OTHER WATERS. IF THE SITE CONFIGURATION PROVIDES SUFFICIENT SPACE TO DO SO, IN NO CASE SHALL MATERIAL AND WASTE SOURCES BE CLOSER THAN 25 FEET FROM INLETS, SWALES, DRAINAGE WAYS, CHANNELS AND OTHER WATERS.
- CONSTRUCTION WASTE AND TRASH SHALL BE STORED IN A MANNER THAT MINIMIZES ITS EXPOSURE TO PRECIPITATION AND STORMWATER WATERS.
- WHENEVER POSSIBLE, MINIMIZE PRODUCTION OF DEBRIS AND TRASH.
- INSTRUCT CONSTRUCTION WORKERS IN PROPER DEBRIS AND TRASH STORAGE AND HANDLING PROCEDURES.
- SEGREGATE POTENTIAL HAZARDOUS WASTE FROM NON-HAZARDOUS CONSTRUCTION SITE DEBRIS.
- PROHIBIT LITTERING BY WORKERS AND VISITORS.
- POLICE SITE DAILY FOR LITTER AND DEBRIS.
- ENFORCE SOLID WASTE HANDLING AND STORAGE PROCEDURES.
- IF FEASIBLE, RECYCLE CONSTRUCTION AND DEMOLITION DEBRIS SUCH AS WOOD, METAL, AND CONCRETE.
- TRASH AND DEBRIS SHALL BE REMOVED FROM THE SITE AT REGULAR INTERVALS THAT ARE SCHEDULED TO EMPTY CONTAINERS WHEN THEY ARE 90 PERCENT FULL OR MORE FREQUENTLY.
- GENERAL CONSTRUCTION DEBRIS MAY BE HAULLED TO A LICENSED CONSTRUCTION DEBRIS LANDFILL.
- USE WASTE AND RECYCLING HAULERS/FACILITIES APPROVED BY THE LOCAL MUNICIPALITY.
- CHIPPING OF TREES AND BRUSH FOR USE SUCH AS MULCH IS PREFERRED ALTERNATIVE TO OFFSITE DISPOSAL.
- NO WASTE, TRASH, OR DEBRIS SHALL BE BURIED, BURNED OR OTHER WISE DISPOSED OF ON-SITE.
- CLEARLY MARK ON ALL DEBRIS AND TRASH CONTAINERS WHICH MATERIALS ARE ACCEPTABLE. FOREMAN AND/OR CONSTRUCTION SUPERVISOR SHALL MONITOR ON-SITE SOLID WASTE STORAGE AND DISPOSAL PROCEDURES DAILY.



NO.	DESCRIPTION	DWN.	DATE	CHK.
1	DESIGNED BY: <u>J.H.</u>			
2	DESIGN CHECKED BY: <u>AK</u>			
3	DRAWN BY: <u>J.H.</u>			
4	COORD. CHECKED BY: <u>AK</u>			
5	SURVEY CHECKED BY: <u>AK</u>			
6	QA/QC BY: <u>DATE:</u>			
7	QA/QC REVISIONS BY: <u>J.H.</u>			

2/28/2022

Costello

Engineering and Surveying
3107 Campbell Blvd., 3rd Floor
Houston, Texas 77056
(713) 785-7788 (F) 713-785-5865 Fax
TERRY FARM ROAD, NO. 282
13000 FARM ROAD, NO. 10066

ANGLETON

THE HEART OF BRAZORIA COUNTY

ANGLETON, TEXAS

**FREEDOM PARK
CLEARING AND GRUBBING FOR
FREEDOM PARK DETENTION POND**

**POLLUTION PREVENTION
DETAILS**

Job No:	Scale:	SHEET 4 OF 5
Date:	HORIZ: NTS	
Drawn By:	VERT: NTS	
Check By:	CAD FILE:	

2/28/2022 10:00 AM PROJECT: C:\Users\jkhoshakhlah\Documents\Projects\Freedom Park\Freedom Park Detention Pond\Freedom Park Detention Pond.dwg
 2/28/2022 10:00 AM PROJECT: C:\Users\jkhoshakhlah\Documents\Projects\Freedom Park\Freedom Park Detention Pond\Freedom Park Detention Pond.dwg


C:\Users\jkhoshakhlah\Documents\Projects\Freedom Park\Freedom Park Detention Pond\Freedom Park Detention Pond.dwg



LEGEND

AREA OF CLEARING & GRUBBING

SUGGESTED TRUCK ROUTE



MK.	DESCRIPTION	DWN.	DATE	CHK.
DESIGNED BY:	J.H.			
DESIGN CHECKED BY:	AK			
DRAWN BY:	J.H.			
COGO CHECKED BY:	AK			
SURVEY CHECKED BY:	AK			
QA/QC BY:	DATE:			
QA/QC REVISIONS BY:	J.H.			



ANGLETON, TEXAS

FREEDOM PARK
CLEARING AND GRUBBING FOR
FREEDOM PARK DETENTION POND

TRUCK ROUTE LAYOUT

Job No.:	Scale:	SHEET
Date:	HORZ:	5
Dwn By:	VERT:	
Chld By:	CAD FILE:	OF 5



713.774.6621 tel
713.774.3360 fax

9570 South Sam Houston Parkway West
Houston, TX 77071

www.yellowstonelandscape.com

Exhibit B

Freedom Park
Tree Mitigation Plan - Summary

Exhibit A

<u>Detention Pond - Heritage Trees Removed</u>	Count	Caliper Inches
	31	413

Exhibit B

<u>Maintenance Berm - Heritage Trees Removed</u>	Count	Caliper Inches
	10	119

Exhibit A +B

<u>Total Heritage Trees Removed</u>	Count	Caliper Inches
	41	532

Exhibit B

<u>Maintenance Berm Trees Saved</u>	Count	Caliper Inches
<i>Heritage Tree</i>	47	497
<i>Significant Trees</i>	42	544
<i>Non-Qualified Trees</i>	10	104
Total Number of Trees Saved	99	1145

Exhibit B-1

Freedom Park - Detention Pond Excavation Area

Heritage Tree List

	Species	Calber Inches
Live Oak	Quercus virginiana	6
Live Oak	Quercus virginiana	7
Live Oak	Quercus virginiana	7
Live Oak	Quercus virginiana	8
Live Oak	Quercus virginiana	8
Live Oak	Quercus virginiana	8
Live Oak	Quercus virginiana	9
Live Oak	Quercus virginiana	10
Live Oak	Quercus virginiana	10
Live Oak	Quercus virginiana	10
Live Oak	Quercus virginiana	11
Live Oak	Quercus virginiana	12
Live Oak	Quercus virginiana	13
Live Oak	Quercus virginiana	13
Live Oak	Quercus virginiana	14
Live Oak	Quercus virginiana	14
Live Oak	Quercus virginiana	14
Live Oak	Quercus virginiana	14
Live Oak	Quercus virginiana	14
Live Oak	Quercus virginiana	15
Live Oak	Quercus virginiana	15
Live Oak	Quercus virginiana	16
Live Oak	Quercus virginiana	16
Live Oak	Quercus virginiana	16
Live Oak	Quercus virginiana	17
Live Oak	Quercus virginiana	17
Live Oak	Quercus virginiana	18
Live Oak	Quercus virginiana	18
Live Oak	Quercus virginiana	22
Live Oak	Quercus virginiana	28
Pecan	Carya Illinoensis	13

413

Heritage Trees Removed

	Live Oak	Pecan	Total
Number of Trees	30	1	31
Total Caliber Inches	400	13	413

Exhibit B-2

Freedom Park - Maintenance Berm Area

Tree List

Number	Species		Caliper Inches	Classification	Notes	Location
1	Water Oak	Quercus nigra	14	Significant Tree		6062-6063
2	Live Oak	Quercus virginiana	15	Heritage Tree		6062-6063
3	Water Oak	Quercus nigra	12	Significant Tree		6063-6064
4	Live Oak	Quercus virginiana	12	Heritage Tree	Double Trunk	6063-6064
5	Water Oak	Quercus nigra	14	Significant Tree		6063-6064
6	Live Oak	Quercus virginiana	11	Heritage Tree		6063-6064
7	Live Oak	Quercus virginiana	8	Heritage Tree		6063-6064
8	Water Oak	Quercus nigra	11	Significant Tree		6064-6065
9	Live Oak	Quercus virginiana	9	Heritage Tree		6064-6065
10	Live Oak	Quercus virginiana	12	Heritage Tree		6064-6065
11	Live Oak	Quercus virginiana	8	Heritage Tree		6065-6066
12	Live Oak	Quercus virginiana	22	Heritage Tree	Double Trunk	6065-6066
13	Water Oak	Quercus nigra	10	Significant Tree		6065-6066
14	Water Oak	Quercus nigra	9	Significant Tree		6067
15	Water Oak	Quercus nigra	17	Significant Tree		6067-6068
16	Eastern Red Cedar	Juniperus virginiana	13	Non Qualified Tree		6068-6069
17	Live Oak	Quercus virginiana	20	Heritage Tree	Good structured quality tree	6068-6069
19	Live Oak	Quercus virginiana	14	Heritage Tree		6068-6069
20	Live Oak	Quercus virginiana	15	Heritage Tree		6069-6070
21	Water Oak	Quercus nigra	17	Significant Tree		6069-6070
22	Live Oak	Quercus virginiana	14	Heritage Tree	On high bank	6069-6070
23	Live Oak	Quercus virginiana	13	Heritage Tree		6072-6073
24	Water Oak	Quercus nigra	13	Significant Tree		6084-6085
25	Water Oak	Quercus nigra	10	Significant Tree		6084-6085
26	Live Oak	Quercus virginiana	16	Heritage Tree		6084-6085
27	Live Oak	Quercus virginiana	13	Heritage Tree		6084-6085
28	Eastern Red Cedar	Juniperus virginiana	8	Non Qualified Tree		6084-6085
29	Water Oak	Quercus virginiana	8	Significant Tree		6087-6088
30	Eastern Red Cedar	Juniperus virginiana	10	Non Qualified Tree		6087-6088
31	Eastern Red Cedar	Juniperus virginiana	10	Non Qualified Tree		6087-6088
32	Eastern Red Cedar	Juniperus virginiana	12	Non Qualified Tree		6087-6088
33	Eastern Red Cedar	Juniperus virginiana	12	Non Qualified Tree		6088
34	Live Oak	Quercus virginiana	16	Heritage Tree		6089-6090
35	Live Oak	Quercus virginiana	20	Heritage Tree		6090-6091
36	Water Oak	Quercus nigra	20	Significant Tree	Good structured quality tree	6091-6092
37	Water Oak	Quercus nigra	16	Significant Tree		6092-6093
38	Live Oak	Quercus virginiana	10	Heritage Tree		6092-6093
39	Water Oak	Quercus nigra	13	Significant Tree		6093-6094
40	Water Oak	Quercus nigra	16	Significant Tree		6095-6096
41	Water Oak	Quercus nigra	20	Significant Tree	Good structured quality tree	6097-6098
42	Live Oak	Quercus virginiana	13	Heritage Tree		6097-6098
43	Water Oak	Quercus nigra	23	Significant Tree	Good structured quality tree	6098-6099
44	Live Oak	Quercus virginiana	8	Heritage Tree		6098-6099
45	Eastern Red Cedar	Juniperus virginiana	7	Non Qualified Tree		6101-6000
46	American Elm	Ulmus Americana	8	Significant Tree		6002-6003
47	Water Oak	Quercus nigra	15	Significant Tree		6009-6010
48	Water Oak	Quercus nigra	12	Significant Tree		6010-6011
49	American Elm	Ulmus Americana	14	Significant Tree		6013
50	Live Oak	Quercus virginiana	8	Heritage Tree		6013-6014
51	Live Oak	Quercus virginiana	12	Heritage Tree		6014-6015
52	Live Oak	Quercus virginiana	5	Heritage Tree		6014-6015
53	American Elm	Ulmus Americana	7	Significant Tree		6016-6017
54	American Elm	Ulmus Americana	7	Significant Tree		6022-6023
55	American Elm	Ulmus Americana	10	Significant Tree		6023-6024
56	Eastern Red Cedar	Juniperus virginiana	7	Non Qualified Tree		6023-6024
57	Pecan	Carya Illinoensis	7	Heritage Tree		6023-6024
58	American Elm	Ulmus Americana	8	Significant Tree		6023-6024
59	Water Oak	Quercus nigra	16	Significant Tree	Good structured quality tree	6024
60	American Elm	Ulmus Americana	11	Significant Tree		6026-6027
61	American Elm	Ulmus Americana	11	Significant Tree		6027-6028
62	Eastern Red Cedar	Juniperus virginiana	12	Non Qualified Tree	Good structured quality tree	6027-6028
63	Water Oak	Quercus nigra	15	Significant Tree		6027-6028
64	Water Oak	Quercus nigra	16	Significant Tree		6027-6028
65	Water Oak	Quercus nigra	18	Significant Tree		6027-6028
66	Water Oak	Quercus nigra	19	Significant Tree		6027-6028
67	Water Oak	Quercus nigra	11	Significant Tree		6031
68	Eastern Red Cedar	Juniperus virginiana	13	Non Qualified Tree		6032-6033
69	Live Oak	Quercus virginiana	8	Heritage Tree		6034-6035
70	American Elm	Ulmus Americana	14	Significant Tree		6035-6036

Number	Species		Caliper Inches	Classification	Notes	Location
71	Live Oak	Quercus virginiana	13	Heritage Tree		6035-6036
72	Live Oak	Quercus virginiana	7	Heritage Tree		6039
73	Live Oak	Quercus virginiana	13	Heritage Tree		6039-6040
74	Water Oak	Quercus nigra	12	Significant Tree	Double Trunk, existing tree marker 532	6039-6040
75	Live Oak	Quercus virginiana	8	Heritage Tree		6039-6040
76	Water Oak	Quercus nigra	10	Significant Tree		6040-6041
77	Live Oak	Quercus virginiana	7	Heritage Tree		6040-6041
78	Live Oak	Quercus virginiana	10	Heritage Tree	Double Trunk	6040-6041
79	Live Oak	Quercus virginiana	7	Heritage Tree	Oak mott	6041-6042
80	Live Oak	Quercus virginiana	8	Heritage Tree		6041-6042
81	American Elm	Ulmus Americana	15	Significant Tree		6041-6042
82	Live Oak	Quercus virginiana	6	Heritage Tree		6041-6042
83	Live Oak	Quercus virginiana	12	Heritage Tree	Oak mott	6041-6042
84	Live Oak	Quercus virginiana	8	Heritage Tree		6041-6042
85	Live Oak	Quercus virginiana	3	Heritage Tree		6041-6042
86	Live Oak	Quercus virginiana	4	Heritage Tree	Heavily Leaning	6041-6042
87	Live Oak	Quercus virginiana	7	Heritage Tree		6042-6043
88	Live Oak	Quercus virginiana	4	Heritage Tree		6042-6043
89	American Elm	Ulmus Americana	6	Significant Tree		6042-6043
90	Live Oak	Quercus virginiana	3	Heritage Tree		6042-6043
91	American Elm	Ulmus Americana	19	Significant Tree	Existing tree marker 531	6043
92	Water Oak	Quercus nigra	15	Significant Tree		6043
93	Live Oak	Quercus virginiana	25	Heritage Tree	Oak mott	6043-6044
94	Water Oak	Quercus nigra	7	Significant Tree		6045-6046
95	Live Oak	Quercus virginiana	8	Heritage Tree	Multiple Trunk	6045-6046
96	American Elm	Ulmus Americana	15	Significant Tree	Multiple Trunk	6045-6046
97	American Elm	Ulmus Americana	5	Significant Tree		6046-6053
98	American Elm	Ulmus Americana	8	Significant Tree		6046-6053
99	Live Oak	Quercus virginiana	4	Heritage Tree		6046-6053
100	Live Oak	Quercus virginiana	10	Heritage Tree		6046-6053
101	Live Oak	Quercus virginiana	9	Heritage Tree		6046-6053
102	American Elm	Ulmus Americana	4	Significant Tree		6046-6053
103	Live Oak	Quercus virginiana	9	Heritage Tree		6046-6053
104	American Elm	Ulmus Americana	8	Significant Tree		6046-6053
105	Live Oak	Quercus virginiana	19	Heritage Tree	Multiple Trunk	6053-6054
106	Live Oak	Quercus virginiana	4	Heritage Tree		6053-6054
107	Live Oak	Quercus virginiana	5	Heritage Tree		6054-6055
108	American Elm	Ulmus Americana	8	Significant Tree		6054-6055
109	Live Oak	Quercus virginiana	5	Heritage Tree		6054-6055
110	Live Oak	Quercus virginiana	10	Heritage Tree		6054-6055
111	Water Oak	Quercus nigra	4	Significant Tree		6055-6056
112 (N)	Water Oak	Quercus nigra	9	Significant Tree	Added, originally outside of survey limits, weir structure	
113 (N)	Live Oak	Quercus virginiana	14	Heritage Tree	Added, originally outside of survey limits, weir structure	
114 (N)	Live Oak	Quercus virginiana	10	Heritage Tree	Added, originally outside of survey limits, weir structure	
115 (N)	Live Oak	Quercus virginiana	4	Heritage Tree	Added, originally outside of survey limits, weir structure	
116 (N), (8/29/24)	Live Oak	Quercus virginiana	12	Heritage Tree		Removed by Shry
117 (N), (8/29/24)	Live Oak	Quercus virginiana	39	Heritage Tree	MULTI TRUNK	Removed by Shry
			1320			

Trees Removed After Hurricane (N) = Trees added to original survey

Maintenance Berm Tree Count

	Heritage	Significant	Non-Qualified	Total
Total Number of Trees	57	49	10	116
Total Caliber Inches	616	600	104	1320
Number of Trees Removed	10	7	0	17
Caliper Inches Removed	119	56	0	175
Total Number of Trees Saved	47	42	10	99
Total Qualified Caliper Inches Saved	497	544	0	1041
Non-Qualified Trees (CI) Saved			104	104
Grand Total Caliper Inches Saved	497	544	104	1145

Exhibit B-3

