

April 6, 2022

Mr. Walter Reeves Director of Development Services City of Angleton 121 S. Velasco Angleton, TX 77515

Re: On-Going Services

Heritage Park Section 3 Subdivision Final Plat and Construction Plans – 1st Submittal Review Angleton, Texas

HDR Job No. 10336228

Dear Mr. Reeves:

HDR Engineering, Inc. (HDR) has reviewed the plat for the above referenced subdivision and offers the following comments:

Final Plat

- 1. Remove the administrative plat certificate and use the Planning & Zoning and City Council certificate that is provided on the plat.
- 2. Notate the lift station easement from Section 1 & 2 on the plat.
- 3. Verify the plat note No. 10 shown on the plat and update the plat notes accordingly.
- 4. Verify the distance of the bearing noted on the plat drawing and in the metes and bounds description (paragraph 3).
- 5. Verify and show the acreage for the Existing Reserve "A" north of the proposed subdivision. Notate this area separate of the existing 38.00 acres (AISD).
- 6. Verify if proposed Reserve "A" will require additional notes or requirements for connecting to existing Reserve "A" in Sections 1 & 2.
- 7. Verify "Owner" to be Property Owner's Association and update Note 12.
- 8. Use Surveyor's certificate language taken from Angleton LDC Sec. 23-114 A.1
- 9. Update drainage certificate used to Drainage Easements Maintained by Property Owner's Association.

Construction Plans

General:

- 1. Provide a copy of the Geotechnical Report to verify pavement and detention pond recommendations are consistent with proposed design.
- 2. Verification to be provided for existing lift station capacity for this section and to notate any modifications required for pump operation at lift station.

3. Coordination shall be made to verify detention pond capacity of existing sections and to provide any necessary maintenance to allow for proposed Section 3.

Plan & Profile – Heritage Park Drive (Sheet 4)

- 1. Notate proposed tie-in and to verify manhole condition. Coordination shall be made with Public Works prior to tie-in for any necessary operation of the lift station.
- 2. Provide 4-ft minimum cover for proposed water line.

Plan & Profile – Elm Street (Sheet 5)

- 1. Notate portion of sidewalk to be installed by Developer on the plan.
- 2. Proposed layout for Heritage Park Drive is not per preliminary plat information submitted. Verify design for end of street and verify temporary turnaround requirements with Fire Department for end of Heritage Park Drive.
- 3. Verify relocation of curb ramps to corners (example shown on plans).
- 4. Verify placement of mailbox pad to relocate to southeast corner or across Heritage Park Dr.
- 5. Verify driveway access for Lot 30. Existing tree, proposed curb ramp, and proposed inlet appear to obstruct placement.
- 6. Verify proposed slope (proposed 0.00%) at intersection and update plans.
- 7. Provide 4-ft minimum cover for proposed water line.

Plan & Profile – Elm Street (Sheet 6)

1. Provide 4-ft minimum cover for proposed water line.

Utility Layout (Sheet 7)

1. Include fire hydrant near intersection where shown on the review drawings.

Detention Pond Layout and Calculations (Sheet 8)

1. Provide cross sections to verify existing storage within the detention pond.

Lot Grading Plan (Sheet 10)

1. Verify proposed grading outside of property will be allowed by adjacent property owner.

Pavement Marking, Mailboxes, Street Signs, and Roadway Lighting Layout (Sheet 16)

- 1. Verify where Type III Barricade will be used and update plan.
- 2. Verify stop bar placement shown. Placement should be perpendicular to street.

Concrete Pavement Construction Details I (SL-21) (Sheet 27)

1. For "SL-ST-02 Single Roadway Section", Geotechnical recommendations and report reference to be noted with this detail to verify minimum standards are met.

Residential Curb Construction Details I (SL-23) (Sheet 29)

1. For "SL-ST-19 Typical Single Roadway Section For Concrete Pavement With 4"x12" Curb", Geotechnical recommendations and report reference to be noted with this detail to verify minimum standards are met.

The proposed plat is incomplete. We are unable to complete the review until the recommended corrections/changes are made and the additional information requested is submitted. HDR recommends that the Heritage Park Section 3 Subdivision Final Plat and Construction Plans be Revised and Resubmitted.

If you have any questions, please feel free to contact us at our office (713)-622-9264.

Sincerely,


HDR Engineering, Inc.

Javier Vasquez, P.E., CFM

Civil Engineer


cc: Files (10336228/10293241)


Attachments



PLANS FOR CONSTRUCTION OF GRADING, PAVING, AND UTILITIES ON HERITAGE PARK SECTION 3 A 11.00 ACRE, 30-LOT SUBDIVISION FOR THE CITY OF ANGLETON BRAZORIA COUNTY

B&L JOB No. 15012





CITY OF ANGLETON

CITY COUNCIL MAYOR

JASON PEREZ

MIKEY SVOBODA CECIL BOOTH JOHN WRIGHT

CITY MANAGER CHRIS WHITTAKER

TRAVIS TOWNSEND MARK GONGORA

VICINITY MAP

"Release of this application does not constitute a verification of all data, information and calculations adequacy of their submittal, whether or not the application is reviewed for Code compliance by the City

"All responsibility for the adequacy of these plans remains with the Engineer who prepared them. In approving these plans, the City of Angleton must rely on the adequacy of the work of the Design Engineer."

supplied by the applicant. The engineer of record is solely responsible for the completeness, accuracy and

DRAWN **APPROVED** NO. DATE DESCRIPTION DATE REVISIONS

DESIGNED MS





The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992 Date: 3/11/22

Clint Peltier **Clint Peltier Custom Homes** 979-481-4840

OWNER:

PROFILE: HORIZONTAL: VERTICAL:

TITLE SHEET

PRELIMINARY PLAT

SWPPP NARRATIVE

WINDSTORM DATA

SHEET NAME

MISCELLANEOUS DETAILS

(SL-03) STORM SEWER MANHOLE CONSTRUCTION DETAILS

(SL-08) STORM SEWER INLET CONSTRUCTION DETAILS II

(SL-09) STORM SEWER INLET CONSTRUCTION DETAILS III

(SL-19) WATER LINE, SAN. SEW. F.M. BEDDING DETAILS (SL-20) STORM SEW. BEDDING AND BACKFILL DETAILS

(SL-21) CONCRETE PAVEMENT CONSTRUCTION DETAILS

(SL-22) CONCRETE PAVEMENT CONSTRUCTION DETAILS

(SL-23) RESIDENTIAL CURB CONSTRUCTION DETAILS

(SL-26) WHEEL CHAIR RAMP & SIDEWALK DETAILS II

(SL-25) WHEEL CHAIR RAMP & SIDEWALK DETAILS I

(SL-33) GENERAL EROSION CONTROL NOTES

(SL-34) EROSION CONTROL DETAILS I

(SL-35) EROSION CONTROL DETAILS II

(SL-10) STORM SEWER CONSTRUCTION DETAILS

(SL-15) WATER LINE CONSTRUCTION DETAILS

(SL-16) WATER LINE CROSSING DETAILS

(SL-14) SANITARY SEWER CONSTRUCTION DETAILS

DETAIL SHEETS

SHEET NO.

HYDROLOGIC CALCULATIONS

HERITAGE PARK SECTION 3 ANGLETON, TEXAS

PLANS FOR GRADING, PAVING, UTILITIES AND DETENTION

PAVEMENT MARKINGS, MAIL BOXES, STREET SIGNS AND ROADWAY LIGHTING LAYOUT

TITLE SHEET

GENERAL NOTES:

- 1. CONTACT THE ENGINEERING INSPECTORS WITH THE CITY'S DEVELOPMENT SERVICES AT (979) 849-4364 PRIOR TO STARTING WORK TO SCHEDULE A PRE-CONSTRUCTION MEETING.
- 2. CONTRACTOR IS RESPONSIBLE FOR HAVING ALL BURIED UTILITIES IDENTIFIED, PROTECTED, REPLACED AND/OR PROPERLY REPAIRED IF DAMAGED. REPAIRS/REPLACEMENT SHALL BE AT CONTRACTOR'S EXPENSE.
- 3. CONTRACTOR SHALL OBTAIN AND MAINTAIN ON SITE ALL APPLICABLE PERMITS AND AN APPROVED COPY OF THE PLANS AND

SPECIFICATIONS. NOTIFY THE CITY'S ENGINEERING DEPARTMENT 48 HOURS PRIOR TO COMMENCEMENT OF WORK.

- 4. CONTRACTOR IS RESPONSIBLE FOR NOTIFYING THE CITY'S ENGINEERING DEPARTMENT 24 HOURS PRIOR TO WEEKDAY WORK REQUIRING INSPECTION INCLUDING, BUT NOT LIMITED TO, LIMING, PAVING OPERATIONS, CONCRETE PLACEMENT, FORMING AND SET-UP, DENSITIES, PIPE INSTALLATION, AND ANY TESTING BY LABORATORIES. THE ENGINEERING DEPARTMENT MAY BE REACHED AT 979-849-4364 OR BY CONTACTING THE ASSIGNED INSPECTOR
- ALL SATURDAY WORK SHALL BE REQUESTED, IN WRITING, WITH THE CITY'S ENGINEERING DEPARTMENT AT LEAST 48-HOURS IN ADVANCE. SUNDAY AND HOLIDAY WORK REQUIRES 72 HR. WRITTEN REQUESTS AND MUST BE APPROVED BY THE CITY ENGINEER, REQUIRED INSPECTIONS MAY BE SUBJECT TO INSPECTION FEES. NON-NOTIFICATIONS MAY RESULT IN NON-COMPLIANCE, WORK ORDERED STOPPAGE AND DOUBLE INSPECTION FEES.
- 6. FULL-TIME RESIDENT INSPECTION BY THE PROJECT ENGINEER'S REPRESENTATIVE SHALL BE PROVIDED AT ALL CRITICAL POINTS OF CONSTRUCTION OR AS DEEMED NECESSARY BY THE CITY OF ANGLETON
- 7. FOLLOW-UP INSPECTIONS OF ALL PUBLIC INFRASTRUCTURE SHALL BE SCHEDULED WITHIN 60 DAYS OF THE INITIAL INSPECTION. COMPLETE RE-INSPECTION AND A NEW PUNCH LIST MAY BE REQUIRED AFTER THE 60 DAY PERIOD.
- 8. DESIGN AND CONSTRUCTION SHALL CONFORM TO THE TEXAS COMMISSION OF ENVIRONMENTAL QUALITY RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS, THE CITY OF SUGAR LAND DESIGN MANUAL (ISSUED 2007), AND THE CITY OF SUGAR LAND STANDARD DETAIL SHEETS. THE CITY OF SUGAR LAND DESIGN STANDARDS SHALL BE ACQUIRED (AND USED) FROM THE ENGINEERING DEPARTMENT, THE LATEST REVISIONS AND/OR AMENDMENTS SHALL BE OBSERVED. WHERE CONFLICT MAY ARISE BETWEEN INFORMATION ON APPROVED CONSTRUCTION DRAWINGS AND/OR PROJECT SPECIFICATIONS AND CITY OF SUGAR LAND STANDARDS, THEN THE CITY DESIGN STANDARDS SHALL GOVERN.
- 9. ALL STATIONS ARE CENTERLINE OF STREET RIGHT-OF-WAY UNLESS OTHERWISE NOTED ON THE PLANS EXCEPT IN SIDE OR BACK LOT EASEMENTS WHERE CENTERLINE IS CENTER OF PIPE. IN EASEMENTS WHERE SANITARY AND STORM SEWER ARE PRESENT PARALLEL, STATIONS SHALL BE BASED ON CENTERLINE OF STORM SEWER PIPING.
- 10. ADEQUATE DRAINAGE SHALL BE MAINTAINED AT ALL TIMES DURING CONSTRUCTION. ANY DRAINAGE AREA OR STRUCTURE DISTURBED, DURING CONSTRUCTION, SHALL BE RESTORED TO THE SATISFACTION OF THE CITY OF ANGLETON. ALL CONSTRUCTION STORM RUNOFF SHALL COMPLY WITH THE REQUIREMENTS OF THE CITY OF SUGAR LAND DESIGN STANDARDS. IF NON-COMPLIANCE OCCURS, CONTRACTOR SHALL REMEDY IMMEDIATELY AT HIS OWN EXPENSE.
- 11. ANY POLLUTION CONTROL DEVICE, SOD, OR SEEDED AREA DAMAGED, DISTURBED, OR REMOVED SHALL BE REPLACED OR REPAIRED AT THE CONTRACTOR'S EXPENSE. THE CONTRACTOR IS RESPONSIBLE FOR WATERING ANY SEED OR SOD WHICH HE HAS INSTALLED UNTIL ADEQUATE GROWTH IS ACHIEVED TO PREVENT EROSION.
- 12. STORM WATER POLLUTION PROTECTION SHALL BE DESIGNED, CONSTRUCTED, MAINTAINED AND SHALL BE IN TOTAL COMPLIANCE WITH THE STORM WATER QUALITY MANUAL OF THE CITY OF ANGLETON.
- 13. ANY MATERIALS OR WORKMANSHIP NOT MEETING OR EXCEEDING CITY OF SUGAR LAND STANDARDS IS THE SOLE RESPONSIBILITY OF THE CONTRACTOR AND WILL BE REPAIRED OR REPLACED AT THE CONTRACTOR'S EXPENSE.
- 14. THE CONTRACTOR SHALL KEEP THE STREETS, RIGHT-OF-WAY, AND WORK AREA CLEAN OF DIRT, MUD, AND DEBRIS AS NEEDED OR AS REQUIRED BY CITY STAFF.
- 15. THE CONTRACTOR SHALL PROVIDE AND MAINTAIN ALL REQUIRED TRAFFIC SAFETY CONTROL DEVICES UP TO AND INCLUDING
- FLAGMEN OR POLICE OFFICERS, IF DEEMED NECESSARY BY THE CITY OF ANGLETON.
- 16. THE CONTRACTOR SHALL CONTACT THE CITY OR LOCAL MUD AS APPROPRIATE TO OPERATE EXISTING UTILITIES AND PRIOR TO MAKING TIE-INS.
- 17. ALL BACKFILL WITHIN PUBLIC RIGHTS-OF-WAY OR EASEMENTS SHALL BE COMPACTED TO 95% STANDARD PROCTOR DENSITY (IN 8 INCH LIFTS) AND TESTED FOR $\pm 2\%$ OPTIMUM MOISTURE BY AN APPROVED LAB.
- 18. IT IS PERMISSIBLE TO USE A BACKHOE FOR TRENCH EXCAVATION IN LIEU OF A TRENCHING MACHINE.
- 19. THE CONTRACTOR SHALL NEVER UNLOAD ANY TRACK- TYPE VEHICLE OR EQUIPMENT ON ANY EXISTING PAVEMENT OR CROSS OVER ANY EXISTING PAVEMENT OR CURB.
- 20. ALL FINISH GRADES ARE TO CONFORM TO A MINIMUM SLOPE OF 6" PER 100 FT. POSITIVE DRAINAGE IS DEPICTED BY
- 21. CONTRACTOR SHALL UNCOVER EXISTING UTILITIES AT ALL "POINTS OF CROSSING" TO DETERMINE IF CONFLICTS EXIST BEFORE
- COMMENCING ANY CONSTRUCTION. NOTIFY THE ENGINEER AT ONCE OF ANY CONFLICT. 22. ALL FINISHED GRADES SHALL VARY UNIFORMLY BETWEEN FINISHED ELEVATIONS.
- 23. ALL TESTING PROCEDURES SHALL CONFORM TO THE CITY OF SUGAR LAND STANDARDS. THE INITIAL TESTING EXPENSE SHALL BE BORNE BY THE OWNER. IF ANY OF THE TESTS DO NOT MEET THE TESTING STANDARDS, IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO REMOVE OR REPLACE SUCH MATERIAL SO THE TESTING STANDARDS CAN BE MET. ADDITIONAL TESTING TO MEET COMPLIANCE SHALL BE AT THE CONTRACTOR'S EXPENSE.
- 24. CONTRACTOR SHALL PROVIDE SHEETING, SHORING, AND BRACING AS NECESSARY TO PROTECT WORKMEN AND EXISTING
- UTILITIES DURING ALL PHASES OF CONSTRUCTION AS PER O.S.H.A. REQUIREMENTS. 25. ALL MATERIALS AND WORKMANSHIP NOT GOVERNED BY CITY STANDARDS SHALL CONFORM TO THE LATEST VERSION OF THE TXDOT STANDARD SPECIFICATIONS AND THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, AND ANY REVISIONS
- 26. THE CONTRACTOR SHALL BE RESPONSIBLE FOR SAFEGUARDING AND PROTECTING ALL MATERIALS AND EQUIPMENT STORED ON THE JOBSITE IN A SAFE AND WORKMAN-LIKE MANNER (DURING AND AFTER WORKING HOURS), UNTIL JOB COMPLETION.
- 27. THE LOADING AND UNLOADING OF ALL PIPE, VALVES, HYDRANTS, MANHOLES, AND OTHER ACCESSORIES SHALL BE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED PRACTICES AND SHALL BE PERFORMED WITH CARE TO AVOID ANY DAMAGE TO THE MATERIAL. THE CONTRACTOR SHALL LOCATE AND PROVIDE THE NECESSARY STORAGE AREAS FOR MATERIAL
- 28. THE CONTRACTOR SHALL FURNISH ALL MATERIALS, EQUIPMENT, AND LABOR FOR EXCAVATION, INSTALLATION, AND COMPLETION OF THE PROJECT AS SHOWN ON THE PLANS AND SPECIAL PROVISIONS TO COMPLY WITH CITY OF SUGAR LAND STANDARDS.
- 29. NO PRIVATE UTILITIES (I.E., PHONE, CABLE T.V., ELECTRICITY, ETC.) SHALL BE INSTALLED WITHIN 4 FEET BACK OF CURB.
- 30. PLANS DO NOT EXTEND TO OR INCLUDE DESIGNS OR SYSTEMS PERTAINING TO THE SAFETY OF THE CONTRACTOR OR ITS EMPLOYEES, AGENTS, OR REPRESENTATIVES IN THE PERFORMANCE OF THE WORK. THE SEAL OF THE REGISTERED PROFESSIONAL ENGINEER(S) HEREON DOES NOT EXTEND TO ANY SUCH SYSTEMS THAT MAY NOW OR HEREAFTER BE INCORPORATED IN THE PLANS. THE CONTRACTOR SHALL PREPARE OR OBTAIN THE APPROPRIATE SAFETY SYSTEMS, INCLUDING CURRENT OSHA STANDARDS FOR TRENCH SAFETY SYSTEMS, SEALED BY A LICENSED PROFESSIONAL ENGINEER. APPROPRIATE TRENCH SAFETY PLANS SHALL BE SUBMITTED BY THE CONTRACTOR PRIOR TO EXECUTION OF A CONTRACT FOR HIS WORK.

CONCRETE/PAVING NOTES:

THE CONCRETE.

NO. DATE

- 1. CONTRACTOR IS RESPONSIBLE FOR OBTAINING ALL PERMITS AND AUTHORIZATION REQUIRED BY CITY OF ANGLETON.
- 2. CONTRACTOR SHALL HAVE ALL UTILITIES LOCATED PRIOR TO CONSTRUCTION AND WILL REPAIR OR REPLACE ANY DAMAGE AT CONTRACTOR'S EXPENSE.
- 3. PAVING CONTRACTOR SHALL PROTECT WATER, SEWER, AND DRAINAGE FACILITIES AND WILL REPLACE ANY DAMAGED FACILITIES AT HIS OWN EXPENSE. ALL MANHOLES AND VALVES WITHIN THE PAVEMENT AREA SHALL BE ADJUSTED TO FINISH GRADE BY THE PAVING CONTRACTOR WITH THE USE OF APPROVED BLOCKOUTS.
- 4. WHEN THE TOP OF CURB OR BOTTOM OF SIDEWALK SLAB ELEVATION VARIES FROM THE NATURAL GROUND, THE PAVING CONTRACTOR SHALL BACKFILL IN LAYERS NOT EXCEEDING 8-INCHES IN DEPTH. EACH LAYER WILL BE COMPACTED TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY. THE DISTURBED AREA SHALL BE SEEDED, SODDED, FERTILIZED, AND/OR SILT BARRIER FENCED WITHIN 10 WORKING DAYS. THE TYPE OF POLLUTION CONTROL WILL BE DETERMINED BY THE APPROVED PLANS AND/OR THE CITY OF ANGLETON CITY ENGINEER.
- ALL PAVING SHALL BE IN ACCORDANCE WITH THE CITY OF SUGAR LAND DESIGN STANDARDS, APPROVED PLANS AND SPECIFICATIONS WITH THE LATEST REVISIONS OR AMENDMENTS. IN THE EVENT OF A CONFLICT, THE CITY OF SUGAR LAND
- 6. PAVING CONTRACTOR SHALL PROVIDE AND MAINTAIN SILT PROTECTION FENCES ON ALL STAGE I CURB INLETS. THE PAVING CONTRACTOR SHALL MAINTAIN ANY OTHER POLLUTION CONTROLS ESTABLISHED, I.E., ADDITIONAL SILT BARRIERS, SANDBAGS, ETC., FOR THE DURATION OF THE PROJECT. ANY DAMAGED OR MISSING DEVICES SHALL BE REPAIRED OR REPLACED AT THE CONTRACTOR'S EXPENSE.
- 7. EXISTING PAVEMENTS, CURBS, SIDEWALKS, DRIVEWAYS, ETC., DAMAGED OR REMOVED DURING CONSTRUCTION SHALL BE REPLACED TO THE CITY OF SUGAR LAND STANDARDS AT THE CONTRACTOR'S EXPENSE.
- 8. CONDITION OF THE WORK AREA (INCLUDING ROADS, RIGHT-OF-WAYS, ETC.) UPON COMPLETION OF THE JOB SHALL BE AS GOOD OR BETTER THAN THE CONDITION PRIOR TO STARTING THE WORK.
- 9. ALL DRIVEWAYS WILL BE LOCATED TO AVOID EXISTING CURB INLET STRUCTURES

DESCRIPTION

REVISIONS

- 10. REDWOOD AND KEYWAYS SHALL NOT INTERSECT WITHIN 2 FEET OF AN INLET.
- 11. AT INITIAL AND FINAL INSPECTIONS THE PAVEMENT WILL BE FLOODED TO CHECK FOR BIRDBATHS AND CRACKS, FLOODING OF STREETS SHALL OCCUR 1 HOUR PRIOR TO INSPECTION.
- 12. ALL CONCRETE PLACED SHALL BE UNIFORMLY SPRAYED WITH A MEMBRANE CURING COMPOUND AS DESCRIBED IN ITEM 526 IN THE TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION, IMPROPER APPLICATION WILL RESULT IN THE REJECTION OF

DESIGNED

DRAWN

CHECKED

DATE

APPROVE

- 13. SIX (6) INCH, 5.5 SK, 3500 PSI @ 28 DAYS, REINFORCED WITH #4 REBAR, 24" C-C EACH WAY IS THE MINIMUM ACCEPTABLE CONSTRUCTION FOR LOCAL STREETS.
- 14. SEVEN (7) INCH, 5.5 SK, 3500 PSI @ 28 DAYS, REINFORCED WITH #4 REBAR, 18" C-C EACH WAY IS THE MINIMUM ACCEPTABLE PAVEMENT CONSTRUCTION FOR COLLECTOR STREETS.
- 15. EIGHT (8) INCH, 5.5 SK, 3500 PSI @ 28 DAYS, REINFORCED WITH #4 18" C-C EACH WAY IS THE MINIMUM ACCEPTABLE FOR ARTÉRIAL STREETS.
- 16. WHEN CONCRETE PAVEMENT INTERSECTS THICKER PAVEMENT, THE THICKER PAVEMENT SHALL BE CONSTRUCTED TO THE ENDS OF ALL CURB RETURNS.
- 17. ALL RETURNS SHALL HAVE A MIN. 25 FT. RADIUS. AT THE FACE OF CURB UNLESS OTHERWISE NOTED.
- 18. ALL INTERSECTIONS SHALL BE CONSTRUCTED WITH WHEELCHAIR RAMPS IN ACCORDANCE WITH THE TEXAS ACCESSIBILITY STANDARD, THE AMERICAN DISABILITIES ACT, AND THE CITY OF SUGAR LAND STANDARDS (LATEST REVISIONS). (NO
- 19. CONCRETE SIDEWALKS SHALL BE CONSTRUCTED WITHIN EACH STREET RIGHT-OF-WAY IN ACCORDANCE WITH CITY OF SUGAR LAND, THE A.D.A., AND THE T.A.S. STANDARDS (LATEST REVISIONS).
- 20. CRACKS LARGER THAN 1/16-INCH ARE NOT ACCEPTABLE IN NEW PAVEMENT. CRACKS 1/16-INCH OR LESS SHALL BE ADDRESSED ON AN INDIVIDUAL BASIS BY DRILL AND EPOXY INJECTION, SUBJECT TO APPROVAL OR REJECTION.
- 21. PROPER TESTING AND LAB DOCUMENTATION IS REQUIRED, FAILURE TO MEET THE MINIMUM PAVEMENT REQUIREMENTS WILL RESULT IN THE REJECTION OF SAID PAVEMENT. IMMEDIATE REMOVAL AND REPLACEMENT OF SUBSTANDARD PAVEMENT SECTIONS WILL BE NECESSARY TO SATISFY THESE REQUIREMENTS.
- 22. 4-CONCRETE CYLINDERS, SLUMP, AND AIR ENTRAINMENT TEST'S ARE REQUIRED FOR EACH 100 CUBIC YARDS OF CONCRETE PAVING WITH A MINIMUM OF ONE SET OF 4 PER PLACEMENT. THE CITY OF ANGLETON RESERVES THE RIGHT TO REQUEST ANY ADDITIONAL TESTS AT THE CONTRACTOR'S EXPENSE, IF ANY MATERIAL APPEARS BELOW STANDARDS.
- 23. NO. 3 REBAR, 18-INCH C-C E.W. IS THE MINIMUM ACCEPTABLE FOR SIDEWALKS. NUMBER 4-REBAR, 24-INCH C-C E.W. IS THE MINIMUM ACCEPTABLE FOR COMMERCIAL APPROACHES, HANDICAP RAMPS, RESIDENTAL APPROACHES AND DRIVEWAYS.
- 24. COLD WEATHER PRECAUTIONS. CONCRETE PAVEMENT SHALL NOT BE PLACED WHEN THE AMBIENT TEMPERATURE IS 40°F AND FALLING. CONCRETE MAY BE PLACED IF THE AMBIENT TEMPERATURE IS 35° AND RISING. CONTRACTOR SHALL PROVIDE AN APPROVED COVERING MATERIAL (COTTON MATS, POLYETHYLENE SHEETING, ETC.) IN THE EVENT TEMPERATURE SHOULD FALL BELOW 32°F. NO SALT OR OTHER CHEMICALS SHALL BE ADDED TO CONCRETE TO PREVENT FREEZING.
- 25. HOT WEATHER. NO CONCRETE PAVEMENT MIXTURE SHALL BE PLACED IF THE MIXTURE TEMPERATURE IS ABOVE 95°F. AIR AND WATER REDUCER ARE REQUIRED IF MIXTURE TEMPERATURE REACHES 85°F OR ABOVE.
- 26. IF NO AIR AND WATER REDUCER HAS BEEN ADDED, NO CONCRETE SHALL BE PLACED IF MORE THAN 60 MINUTES PAST BATCH TIME. IF AIR AND WATER REDUCER HAS BEEN ADDED, NO CONCRETE SHALL BE PLACED IF MORE THAN 90 MINUTES
- 27. STRUCTURE TEMPERATURES AND TIMING FOR CONCRETE PLACEMENT MAY VARY. REFER TO TXDOT STANDARDS ITEM 420 FOR
- 28. TRANSVERSE EXPANSION JOINTS SHALL BE PLACED AT ALL POINTS OF CURVATURE, POINTS OF TANGENCY AND ALL INTERSECTION CURB RETURN POINTS. MAXIMUM SPACING SHALL BE 200' AND BE SEALED WITH SEALANT CONFORMING TO TXDOT ITEM 360 (& ITEM 438) AND TXDOT DMS-6310, CLASS-2.
- 29. CONTROL JOINTS SHALL BE PLACED AT 20' C-C.
- 30. EXPANSION JOINT LAYOUT FOR INTERSECTIONS SHALL BE PROVIDED BY ENGINEER FOR CITY APPROVAL.
- 31. NO WIRE MESH IS ALLOWED IN ANY CONCRETE WITHIN THE CITY LIMITS OR ETJ.
- 32. ALL REBAR SHALL BE 100% TIED. OVERLAPS SHALL BE DOUBLE TIED MINIMUM. REINFORCED STEEL BE A MINIMUM 60%
- 33. ALL NEW CURB REQUIRES 3,500 P.S.I. @ 28-DAYS. 4 CONCRETE CYLINDERS, SLUMP, AND AIR ENTRAINMENT TESTS ARE REQUIRED FOR EACH 50 CUBIC YARDS OF CONCRETE CURB WITH A MINIMUM OF ONE SET OF 4 PER PLACEMENT.
- 34. A CITY INSPECTOR MUST BE PRESENT ON ALL PROOF ROLLS, LIME DEPTH CHECKS AND DENSITY TESTS AND MUST BE
- CONTACTED AT LEAST 24 HOURS PRIOR TO THE TEST. 35. CONCRETE MIX DESIGN MUST BE SENT TO THE CITY FOR APPROVAL A MINIMUM 72 HOURS BEFORE THE FIRST CONCRETE
- 36. FOR A REGULAR MIX, SLUMP SHALL BE A MAXIMUM OF 5". FOR A MIX WITH A WATER REDUCER, SLUMP SHALL BE A
- 37. VEHICLES OF ALL TYPES ARE PROHIBITED FROM DRIVING ON NEW PAVEMENTS SEVEN (7) DAYS AFTER THE CONCRETE POUR AND UNTIL THE CONCRETE HAS REACHED A MINIMUM OF 3,000 PSI. PAVEMENT PROTECTION SUCH AS A DIRT LAYER OF AT LEAST 12" IS REQUIRED FOR TRACK EQUIPMENT AT PAVEMENT CROSSINGS.
- 38. IN LIEU OF MECHANICALLY CONTROLLED VIBRATORS CONTROLLED BY A SLIP-FORM PAVING MACHINE, HAND MANIPULATED MECHANICAL VIBRATORS SHALL BE USED FOR PROPER CONSOLIDATION OF CONCRETE IN ALL PAVEMENT AREAS (ALONG FORMS, AT JOINTS, ETC.)
- 39. ALL CONCRETE STREETS AND BRIDGE SURFACES SHALL HAVE A "BAKER BROOM" FINISH, WHILE ALL OTHER CONCRETE PLACEMENT SHALL HAVE A MEDIUM BROOM FINISH.
- 40. ALL PAVEMENT MARKINGS TO BE DONE IN CONFORMANCE WITH THE LATEST VERSION OF TMUTCD AND TXDOT STANDARD SPECIFICATIONS AND ANY REVISIONS THERETO
- 41. REFER TO GENERAL NOTES.

CEMENT STABILIZED SAND

- 1. ALL STABILIZED SAND SHALL BE A MINIMUM OF 1.5 SK PER CUBIC YARD.
- 2. CEMENT STABILIZED SAND (C.S.S.) SHALL ACHIEVE A MINIMUM OF 100 PSI WITHIN 48 HOURS.
- 3. A MINIMUM OF 2 RANDOM SAMPLES SHALL BE TAKEN EACH WEEK. (FOR SMALLER PROJECTS, ONE SAMPLE MAY SUFFICE WITH CITY OF SUGAR LAND APPROVAL.) THE CITY OF ANGLETON RESERVES THE RIGHT TO REQUIRE ADDITIONAL TESTS, AT THE CONTRACTORS EXPENSE IF IT IS DEEMED NECESSARY.
- 4. ANY C.S.S. NOT MEETING CITY OF SUGAR LAND STANDARDS SHALL BE REMOVED AND REPLACED AT THE CONTRACTOR'S
- 5. BOTH CEMENT CONTENT AND COMPRESSIVE TESTS SHALL BE CONDUCTED ON C.S.S. SAMPLES.
- 6. ALL C.S.S. SHALL BE COMPACTED IN MAXIMUM OF 8-INCH LIFTS AND REQUIRED TO REACH A MINIMUM DENSITY OF 95%.
- 7. REFER TO GENERAL NOTES.

BANK SAND:

1. BANK SAND IS DEFINED AS A WELL-GRADED SAND, FREE OF SILT, CLAY, FRIABLE OR SOLUBLE MATERIALS AND ORGANIC MATER, MEETING THE UNIFIED SOILS CLASSIFICATIONS SYSTEM GROUP SYMBOL SW CRITERIA WITH A PLASTICITY INDEX OF LESS THAN 10. NO MORE THAN 12% OF MATERIAL CAN PASS THE No. 200 SIEVE.

LIMING SUBGRADE:

- 1. LIME SHALL BE A "SLURRY" AS PER TXDOT 260 UNLESS SPECIFICALLY RECOMMENDED BY THE GEOTECHNICAL ENGINEER AND APPROVED BY THE CITY ENGINEER.
- 2. ALL LIME SLURRIES SHALL BE FURNISHED AT OR ABOVE THE MINIMUM "DRY SOLIDS" CONTENTS AS APPROVED BY THE 3. SUBGRADES SHALL BE STABILIZED WITH A MINIMUM SIX PERCENT (6%) LIME BY WEIGHT, EIGHT INCHES (8") THICK THE INITIAL MIX TO REDUCE PLASTICITY INDEX (PI) TO 20 OR LESS AS DETERMINED BY THE LIME SERIES. THE FINAL MIX SHALL BE AT SIX INCHES (6") THICK.
- 4. LIME DRY SOLID CONTENT TESTS SHALL BE CONDUCTED ON SITE, ONCE PER ONE HUNDRED (one hundred) TONS OF MATERIAL DISTRIBUTED, UNLESS OTHERWISE NOTED. 5. THE SUBGRADE SHALL BE SHAPED AND GRADED TO CONFORM TO THE TYPICAL SECTIONS, AS SHOWN ON THE PLANS,
- PRIOR TO TREATING THE EXISTING MATERIAL. S. UNLESS APPROVED BY THE CITY ENGINEER, LIME OPERATIONS SHALL NOT BE STARTED WHEN THE AMBIENT AIR
- TEMPERATURE IS BELOW 40T. AND FALLING. LIMING MAY, WITH APPROVAL, BE STARTED WHEN THE AMBIENT AIR TEMPERATURE IS 35T AND RISING. LIME SHALL NOT BE PLACED WHEN WEATHER CONDITIONS, IN THE ENGINEER'S OPINION,
- 7. THE SUBGRADE MATERIAL AND SLURRY SHALL BE THOROUGHLY MIXED, BROUGHT TO THE PROPER MOISTURE CONTENT (±2) AND LEFT TO CURE USUALLY 3 DAYS (72 HRS.) MINIMUM AS APPROVED BY THE CITY ENGINEER.
- 8. AFTER CURING, THE SUBGRADE SHALL BE REMIXED UNTIL PULVERIZATION REQUIREMENTS ARE MET, AS PER TXDOT. TEX-101-E, PART III.
 - PERCENT MINIMUM PASSING 1-3/4" SIEVE 100 PERCENT MINIMUM PASSING 3/4" SIEVE PERCENT MINIMUM PASSING No. 4 SIEVE

BAKER & LAWSON, INC

ENGINEERS • PLANNERS • SURVEYORS

4005 TECHNOLOGY DRIVE, SUITE 1530 ANGLETON, TEXAS 77515 (979) 849-6681

REG. NO. F-825

9. SIEVE TESTS SHALL BE CONDUCTED EVERY 150 LF ON ALTERNATING LANES OF TRAFFIC OR EVERY 300 LF ON SINGLE LANES AS REQUIRED. AT LEAST ONE TEST SHALL BE CONDUCTED ON EACH ROADWAY OR CUL-DE-SAC.

MIGUELANGEL A SAUCEDA

121992

COSTERED TO

The seal appearing on

this document was

authorized by

Miguel Sauceda

P.E. 121992

Maple not

Date: 3/1/22

- 10. THE MATERIAL SHALL BE AERATED OR MOISTENED TO \pm OP TIMUM PRIOR TO COMPACTION. COMPACTION TO A MINIMUM 95% DENSITY SHALL BEGIN IMMEDIATELY AFTER ALL PULVERIZATION AND MOISTURE REQUIREMENTS ARE MET. THROUGHOUT THIS ENTIRE OPERATION, THE SURFACE SHALL BE SMOOTH AND IN CONFORMITY WITH THE LINES AND GRADES
- 11. WHEN THE SUBGRADE FAILS TO MEET DENSITY REQUIREMENTS OR SHOULD IT LOSE THE REQUIRED STABILITY, DENSITY OR FINISH, IT SHALL BE REWORKED IN ACCORDANCE WITH TXDOT SUBARTICLE 260.4(7) "REWORKING A SECTION", WHICH MAY REQUIRE AN ADDITIONAL 25% OF THE SPECIFIED LIME AMOUNT.
- 12. THE TREATED SUBGRADE SHALL BE KEPT MOIST AND PREVENTED FROM DRYING. IN THE EVENT OF A ONE-HALF (1/2) INCH RAINFALL AND/OR IF THE MATERIAL BECOMES DRY AND IS NOT IN COMPLIANCE WITH THE ±2% OPTIMUM MOISTURE,
- 13. LIME DEPTH DETERMINATIONS WILL BE CONDUCTED AT EACH LOCATION OF DENSITY TESTING, LIME-STABILIZED SUBGRADE SHALL BE A MINIMUM OF 6% AT 8" UNLESS OTHERWISE DIRECTED BY CITY ENGINEER. DENSITY TESTING SHALL BE DONE IMMEDIATELY PRIOR TO PLACEMENT OF REINFORCING STEEL AND SHALL BE COMPACTED TO A MINIMUM OF 95%. LIME DEPTH TESTS SHALL BE CONDUCTED AT EVERY 150 LF OF ROADWAY ON ALTERNATING LANES OR EVERY 300 LF OF SINGLE LANE.AT LEAST ONE TEST SHALL BE CONDUCTED ON EACH ROADWAY AND/OR CUL-DE-SAC.
- 14. NO SUBGRADE SHALL BE COVERED WITH ANOTHER MATERIAL UNLESS APPROVED BY THE CITY OF ANGLETON AND LIME DEPTH TESTS HAVE BEEN COMPLETED.

STABILIZED CRUSHED CONCRETE:

- 1. TEST AND ANALYSIS OF AGGREGATE AND BINDER MATERIALS WILL BE PERFORMED IN ACCORDANCE WITH ASTM D 1557 AND ASTM D 4318. CEMENT SHALL BE ASTM C 150 TYPE I.
- 2. ALL MATERIALS AND WORKMANSHIP SHALL COMPLY WITH TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS, STREETS AND BRIDGES (1993) AND ITS LATEST REVISIONS AND CITY OF SUGAR LAND STANDARDS.
- 3. PRIME COAT SHALL BE M.C. 30 OR EPR-1 PRIME.
- 4. DESIGN MIX FOR MINIMUM AVERAGE COMPRESSIVE STRENGTH OF 200 PSI IN 48 HRS. PROVIDE MINIMUM CEMENT CONTENT OF 2 SK PER TON OF MIX. CEMENT CONTENT MAY BE RAISED AT THE CONTRACTOR'S EXPENSE IF TESTS ON FIELD SAMPLES FALL BELOW 200 PSI.
- THREE SAMPLES SHALL BE MOLDED EACH DAY FOR EACH 300 TONS OF PRODUCTION. COMPRESSIVE STRENGTH SHALL BE THE AVERAGE OF THREE TESTS FOR EACH PRODUCTION LOT. CONTRACTOR SHALL REPLACE, AT HIS OWN EXPENSE, ANY MATERIAL BELOW MINIMUM REQUIREMENTS.
- 6. CONTRACTOR SHALL VERIFY LINES, GRADES, AND COMPACTED SUBGRADING AS READY TO RECEIVE MATERIALS PRIOR TO ITS
- 7. CEMENT STABILIZED BASE MAY NOT BE PLACED IF AMBIENT TEMPERATURE IS 40"F AND FALLING. BASE MATERIAL MAY BE PLACED IF AMBIENT TEMPERATURE IS 35"F AND RISING.
- 8. MATERIAL MAY NOT BE PLACED IN LIFTS EXCEEDING 6 INCHES IN DEPTH. EACH LIFT SHALL HAVE DENSITIES TAKEN.
- 9. CEMENT STABILIZED BASE MAY NOT BE STORED FOR LONG PERIODS. DELIVERY OF MATERIAL AND UTILIZATION SHOULD BE
- TIMED ACCORDINGLY. MAXIMUM TIME ALLOWED 3 HRS. FROM BATCH TIME TO HAVING BEEN INSTALLED. 10. CEMENT STABILIZED BASE SHALL NOT BE INSTALLED IN WET OR SOFT AREAS.
- 11. COMPACT TO MINIMUM DENSITY OF 95% OF MAXIMUM DRY DENSITY. UNLESS OTHERWISE INDICATED ON DRAWINGS, MOISTURE SHALL BE BETWEEN + OR -2% OPTIMUM AS DETERMINED BY ASTM D 698.
- 12. AFTER COMPACTING FINAL COURSE, BLADE SURFACE TO FINAL GRADE. ANY IRREGULARITIES, WEAK SPOTS, AREAS OF EXCESSIVE WETNESS, OR SURFACE HAIR LINE CRACKING SHALL BE REPAIRED AND/OR REPLACED AT CONTRACTOR'S
- 13. A CERTIFIED LAB SHALL BE ON SITE AT ALL TIMES TO TEST AND PROPERLY DOCUMENT THE CONSTRUCTION METHODS AND
- QUALITY OF MATERIALS. 14. COMPACTION TESTING WILL BE PERFORMED IN ACCORDANCE WITH ASTM D 1556 OR ASTM D 2922 AND ASTM D 3017 AT
- RANDOMLY SELECTED LOCATIONS AS DIRECTED BY CITY OF ANGLETON CONSTRUCTION INSPECTOR. 15. A MINIMUM OF ONE CORE SHALL BE TAKEN AT RANDOM LOCATIONS PER 300 LF PER LANE OF ROADWAY OR ONE PER 250
- SQ. YD., WHICHEVER MAY APPLY AND SHALL BE STAGGERED RELATIVE TO TESTING SITES IN ABUTTING TRAFFIC LANES. 16. CURE FOR A MINIMUM OF 7 DAYS BEFORE ADDING ASPHALT PAVEMENT COURSES.
- 17. COVER SURFACE WITH CURING MEMBRANES AT THE FOLLOWING RATES: MC-30:.01 GAL. PER SQ. YD., OR EPR-1 PRIME: 0.15 GAL. PER SQ. YD. DO NOT USE CUTBACK ASPHALT APRIL 16 TO SEPTEMBER 15. PROTECT THE MEMBRANE BY ALLOWING MEMBRANE TO FULLY CURE PRIOR TO PERMITTING TRAFFIC TO DRIVE ON IT.
- 18. UNSTABILIZED CRUSHED CONCRETE MAY NOT BE USED ON PUBLIC STREETS, ROADS, OR RIGHTS-OF-WAY,
- 19. STABILIZED LIMESTONE BASE MAY BE SUBSTITUTED FOR STABILIZED CRUSHED CONCRETE IF SUBMITTED AND APPROVED BY THE CITY ENGINEER.

STABILIZED CRUSHED CONCRETE:

- 1. TEST AND ANALYSIS OF AGGREGATE AND BINDER MATERIALS WILL BE PERFORMED IN ACCORDANCE WITH ASTM D 1557 AND ASTM D 4318. CEMENT SHALL BE ASTM C 150 TYPE I.
- 2. ALL MATERIALS AND WORKMANSHIP SHALL COMPLY WITH TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS, STREETS AND BRIDGES (1993) AND ITS LATEST REVISIONS AND CITY OF SUGAR LAND STANDARDS.
- 3. PRIME COAT SHALL BE M.C. 30 OR EPR-1 PRIME.
- 4. DESIGN MIX FOR MINIMUM AVERAGE COMPRESSIVE STRENGTH OF 200 PSI IN 48 HRS. PROVIDE MINIMUM CEMENT CONTENT OF 2 SK PER TON OF MIX. CEMENT CONTENT MAY BE RAISED AT THE CONTRACTOR'S EXPENSE IF TESTS ON FIELD SAMPLES FALL BELOW 200 PSI.
- 5. THREE SAMPLES SHALL BE MOLDED EACH DAY FOR EACH 300 TONS OF PRODUCTION. COMPRESSIVE STRENGTH SHALL BE THE AVERAGE OF THREE TESTS FOR EACH PRODUCTION LOT. CONTRACTOR SHALL REPLACE, AT HIS OWN EXPENSE, ANY MATERIAL BELOW MINIMUM REQUIREMENTS.
- 6. CONTRACTOR SHALL VERIFY LINES, GRADES, AND COMPACTED SUBGRADING AS READY TO RECEIVE MATERIALS PRIOR TO ITS PLACEMENT.
- 7. CEMENT STABILIZED BASE MAY NOT BE PLACED IF AMBIENT TEMPERATURE IS 40"F AND FALLING. BASE MATERIAL MAY BE
- PLACED IF AMBIENT TEMPERATURE IS 35"F AND RISING.
- 8. MATERIAL MAY NOT BE PLACED IN LIFTS EXCEEDING 6 INCHES IN DEPTH. EACH LIFT SHALL HAVE DENSITIES TAKEN.
- 9. CEMENT STABILIZED BASE MAY NOT BE STORED FOR LONG PERIODS. DELIVERY OF MATERIAL AND UTILIZATION SHOULD BE TIMED ACCORDINGLY. MAXIMUM TIME ALLOWED 3 HRS. FROM BATCH TIME TO HAVING BEEN INSTALLED.

ALLOWING MEMBRANE TO FULLY CURE PRIOR TO PERMITTING TRAFFIC TO DRIVE ON IT.

- 10. CEMENT STABILIZED BASE SHALL NOT BE INSTALLED IN WET OR SOFT AREAS. 11. COMPACT TO MINIMUM DENSITY OF 95% OF MAXIMUM DRY DENSITY. UNLESS OTHERWISE INDICATED ON DRAWINGS, MOISTURE SHALL BE BETWEEN + OR -2% OPTIMUM AS DETERMINED BY ASTM D 698.
- 12. AFTER COMPACTING FINAL COURSE, BLADE SURFACE TO FINAL GRADE. ANY IRREGULARITIES, WEAK SPOTS, AREAS OF EXCESSIVE WETNESS, OR SURFACE HAIR LINE CRACKING SHALL BE REPAIRED AND/OR REPLACED AT CONTRACTOR'S
- 13. A CERTIFIED LAB SHALL BE ON SITE AT ALL TIMES TO TEST AND PROPERLY DOCUMENT THE CONSTRUCTION METHODS AND QUALITY OF MATERIALS.
- 14. COMPACTION TESTING WILL BE PERFORMED IN ACCORDANCE WITH ASTM D 1556 OR ASTM D 2922 AND ASTM D 3017 AT RANDOMLY SELECTED LOCATIONS AS DIRECTED BY CITY OF ANGLETEON CONSTRUCTION INSPECTOR. 15. A MINIMUM OF ONE CORE SHALL BE TAKEN AT RANDOM LOCATIONS PER 300 LF PER LANE OF ROADWAY OR ONE PER 250 SQ. YD., WHICHEVER MAY APPLY AND SHALL BE STAGGERED RELATIVE TO TESTING SITES IN ABUTTING TRAFFIC LANES.
- 16. CURE FOR A MINIMUM OF 7 DAYS BEFORE ADDING ASPHALT PAVEMENT COURSES. 17. COVER SURFACE WITH CURING MEMBRANES AT THE FOLLOWING RATES: MC-30:.01 GAL. PER SQ. YD., OR EPR-1 PRIME: 0.15 GAL. PER SQ. YD. DO NOT USE CUTBACK ASPHALT APRIL 16 TO SEPTEMBER 15. PROTECT THE MEMBRANE BY
- 19. STABILIZED LIMESTONE BASE MAY BE SUBSTITUTED FOR STABILIZED CRUSHED CONCRETE IF SUBMITTED AND APPROVED BY THE CITY ENGINEER.

18. UNSTABILIZED CRUSHED CONCRETE MAY NOT BE USED ON PUBLIC STREETS, ROADS, OR RIGHTS-OF-WAY.

OWNER:

Clint Peltier Clint Peltier Custom Homes 979-481-4840

PLAN: PROFILE: HORIZONTAL: VERTICAL:

HERITAGE PARK SECTION 3 ANGLETON, TEXAS PLANS FOR GRADING, PAVING, UTILITIES AND DETENTION

CONSTRUCTION NOTES (1 OF 2)

STORM SEWER NOTES:

STANDARD DETAIL DRAWINGS.

- STORM SEWERS SHALL BE DESIGNED AND CONSTRUCTED WITH CITY OF SUGAR LAND STANDARD CONSTRUCTION SPECIFICATIONS AND IN ACCORDANCE WITH CITY OF SUGAR LAND STANDARD DETAILS SHEET AND LATEST REVISIONS.
- 2. ALL PIPE STORM SEWERS SHALL BE INSTALLED, BEDDED, AND BACKFILLED IN ACCORDANCE WITH CITY OF SUGAR LAND
- 3. ALL CEMENT STABILIZED SAND (C.S.S.) SHALL BE 1-1/2 SK PER CUBIC YD. AND MEET MINIMUM C.S.S. STANDARDS COMPACTED TO 95%.
- 4. ALL PROPOSED PIPE STUB-OUTS FROM MANHOLES OR INLETS ARE TO BE PLUGGED WITH 8" BRICK WALLS WITH FULL MORTAR HEAD AND BED JOINTS AND GROUTED WITH A MINIMUM OF 1/2-INCH NON-SHRINK GROUT INSIDE AND OUTSIDE,
- 5. AVOID TO MAXIMUM EXTENT, MANHOLES IN HANDICAP RAMPS.
- 6. ALL STORM SEWER MANHOLES SHALL BE OF SUGAR LAND TYPE "C" UNLESS OTHERWISE NOTED AND SHALL BE LOCATED A MINIMUM OF THREE (3) FEET BACK OF CURB. IF CONFLICT EXISTS, RACK OVER MANHOLE TO MISS PROPOSED CURB.
- 7. RIM ELEVATIONS SHOWN ON THE PLANS ARE APPROXIMATE ONLY. UTILITY CONTRACTOR SHALL ADJUST RIM ELEVATIONS TO 0.4 FEET ABOVE THE FINISH GRADE AT EACH LOCATION AFTER CONTRACTOR HAS COMPLETED FINAL GRADING. SLOPED FILL SHALL BE ADDED FOR STORM WATER DRAINAGE AWAY FROM RIM.
- 8. RIM ELEVATIONS SHALL BE PROPERLY ADJUSTED TO GRADE IN PAVEMENT AND SIDEWALKS. APPROVED BLOCKOUTS SHALL BE USED IN PAVEMENT.
- 9. ALL STORM SEWER MANHOLE COVERS MUST INCLUDE "STORM SEWER" AND "DUMP NO WASTE", "DRAINS TO WATERWAYS" WITH CITY OF ANGLETON EMBLEM AS DEPICTED IN THE DETAIL SHEETS.
- 10. MINIMUM STORM SEWER SIZE SHALL BE 24-INCH DIAMETER. ALL STORM SEWER PIPES 24" AND LARGER ARE TO BE REINFORCED CONCRETE PIPE ASTM C-76 CLASS III, INCLUDING INLET LEADS CROSSING UNDER EXISTING OR PROPOSED PAVEMENTS. ALL INLET LEADS SHALL BE 24" R.C.P. OR LARGER. ALL STORM SEWER PIPE SHALL BE RUBBER GASKETED. ALL CMP PIPE SHALL BE IN ACCORDANCE WITH C.O.S.L. APPROVED PRODUCT LIST AND STANDARD DETAILS.
- 11. CONTRACTOR SHALL VERIFY NATURAL GROUND SHOTS PRIOR TO MANHOLE CONSTRUCTION.
- 12. CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING LOCATION OF ALL EXISTING UTILITIES PRIOR TO EXCAVATION. DURING THE COURSE OF ANY AND ALL CLEARING, GRUBBING, FILL, GRADING, EXCAVATION OR OTHER CONSTRUCTION, CONTRACTOR SHALL ENSURE THAT STORM DRAINAGE PATHWAYS ARE MAINTAINED AND REMAIN OPEN TO ENSURE POSITIVE DRAINAGE AND THAT SUCH CONVEYANCES ARE NOT IMPEDED OR BLOCKED IN ANY WAY. STORM SEWER INLETS SHALL BE PROTECTED FROM ENTRY OF SILT, TRASH, DEBRIS AND ANY SUBSTANCES DELETERIOUS TO THE STORM SEWER SYSTEM AND/OR WATERWAYS RECEIVING STORM WATER RUNOFF. CONTRACTOR SHALL AT COMPLETION OF WORK, FILL LOW SPOTS AND GRADE ALL RIGHTS-OF-WAY AND UTILITY EASEMENTS AND REGRADE/RESTORE DITCHES AS NECESSARY TO MAINTAIN AND/OR ESTABLISH POSITIVE DRAINAGE.
- 13. CONTRACTOR TO PROVIDE A MINIMUM OF 6-INCHES CLEARANCE AT UTILITY CROSSINGS AND A MINIMUM OF TWELVE (12) INCHES AT SANITARY SEWER CROSSING.
- 14. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTING, MAINTAINING, AND RESTORING ANY BACKSLOPE DRAINAGE SYSTEM DISTURBED AS A RESULT OF HIS WORK.
- 15. ALL DITCHES SHALL BE RESTORED TO PROPOSED ELEVATIONS TO INSURE PROPER DRAINAGE. ALL OUTFALLS SHALL BE COMPACTED AND ALL DISTURBED AREAS SHALL BE RE-SEEDED OR SODDED WITHIN 10 WORKING DAYS OF EACH OCCURRENCE (NO SEPARATE PAY).
- 16. THE UTILITY CONTRACTOR SHALL ROUGH CUT ALL ROADSIDE SWALES IN PROPER ALIGNMENT AND SLOPE TO WITHIN 0.2 FT. OF FINISH GRADE. THE PAVING CONTRACTOR, UPON COMPLETION OF PAVING, SHALL COMPLETE FINAL GRADING ALIGNMENT OF SWALES AND RESTORE ALL AREAS WITHIN RIGHT-OF-WAY FOR SEEDING OR SODDING AND FERTILIZATION.
- 17. ALL STORM SEWERS MUST BE CLEAN/FREE OF DIRT AND DEBRIS AT THE TIME AND INITIAL AND FINAL ACCEPTANCE. 18. REFER TO GENERAL NOTES AND C.S.S. NOTES.

SANITARY SEWER NOTES:

- SANITARY SEWERS, FORCE MAINS, MANHOLES, LIFT STATIONS AND WASTEWATER TREATMENT PLANTS SHALL BE DESIGNED AND CONSTRUCTED AS PER THE REQUIREMENTS OF THE CITY OF SUGAR LAND DESIGN STANDARDS AND CORRESPONDING STANDARD CONSTRUCTION DETAILS SHEETS AND AS PER THE REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY "DESIGN CRITERIA FOR SEWERAGE SYSTEMS". SHOULD A CONFLICT ARISE BETWEEN INFORMATION DEPICTED ON APPROVED CONSTRUCTION DRAWINGS AND/OR INFORMATION INCLUDED IN PROJECT SPECIFICATIONS, CITY OF SUGAR LAND DESIGN STANDARDS SHALL GOVERN.
- 2. ALL MATERIALS AND PRODUCTS USED IN THE CONSTRUCTION OF SANITARY SEWERS, FORCE MAINS, MANHOLES, LIFT STATIONS AND WASTEWATER TREATMENT PLANTS SHALL COMPLY WITH THE CITY OF SUGAR LAND DESIGN STANDARDS AND THE CURRENT APPROVED PRODUCTS LIST.
- 3. STACKS SHALL BE BUILT IN ACCORDANCE WITH THE CITY OF SUGAR LAND STANDARD DETAIL DRAWING REQUIREMENTS. EXACT LOCATION OF THE STACK SHALL BE SUPPLIED TO THE CITY ENGINEER OF ANGLETON BY THE PROJECT ENGINEER (BAKER & LAWSON) ON SEALED AS-BUILT DRAWINGS AT COMPLETION OF CONSTRUCTION. ALL STACKS. TERMINATED AT A DEPTH OF 4 FEET BELOW FINISHED GRADE, UNLESS OTHERWISE DIRECTED BY THE CITY ENGINEER.
- 4. EACH SANITARY SEWER SERVICE LEAD STUB, PLUGGED WYE BRANCH OUTLET AND STACK SHALL BE MARKED IN ACCORDANCE WITH THE DETAILS AT THE TIME OF CONSTRUCTION, BEGINNING AT THE INVERT ELEVATION OF THE STUB OR WYE AND AT AN ELEVATION TWO FEET BELOW THE CAPPED TERMINATION POINT OF THE STACK AND EXTENDING TWO FEET ABOVE FINISHED
- SANITARY SEWER MANHOLES SHALL BE CONSTRUCTED AS PER DRAWINGS INCORPORATED IN CITY OF SUGAR LAND STANDARD CONSTRUCTION DETAILS SHEETS. SUCH MANHOLES SHALL BE CONSTRUCTED A MINIMUM OF ONE FOOT FROM BACK OF CURB ON CURB AND GUTTER ROADWAYS AND THREE FEET FROM EDGE OF TRAVELED ROADWAY ON THOSE THOROUGHFARES HAVING NO CURBING, MEASURED FROM OUTSIDE DIAMETER OF MANHOLE. ALL SANITARY SEWER MANHOLES SHALL INCORPORATE INFLOW PROTECTORS. SANITARY SEWER MANHOLES SHALL NOT BE INSTALLED BENEATH STREET PAVING EXCEPT WHERE SPECIFICALLY AUTHORIZED BY CITY ENGINEER AND SO DESIGNATED ON APPROVED CONSTRUCTION DRAWINGS. BRICK MANHOLES AND FIBERGLASS MANHOLES ARE PROHIBITED. MANHOLES DEEPER THAN EIGHT FEET SHALL HAVE ECCENTRIC
- 6. SANITARY SEWER MANHOLE COVERS SHALL BE MINIMUM OF 32 INCHES IN DIAMETER. ALL SUCH MANHOLE COVERS SHALL HAVE THE CITY OF ANGLETON EMBLEM AND THE WORDS "ANGLETON" AND "SANITARY SEWER" CAST IN RAISED RELIEF AS DEPICTED IN CITY OF ANGLETON STANDARD CONSTRUCTION DETAILS SHEETS.
- MANHOLE RIM ELEVATIONS SHOWN ON PLANS ARE APPROXIMATE ONLY. UTILITY CONTRACTORS SHALL ADJUST RIM ELEVATIONS TO 0.4 FEET ABOVE FINISHED GRADE, AND 0.5 FEET ABOVE NATURAL GROUND WITHIN RIGHTS-OF-WAY AND EASEMENTS AT EACH MANHOLE LOCATION AFTER PAVEMENT CONTRACTOR HAS COMPLETED FINAL GRADING. THE AREA ADJACENT TO SANITARY SEWER MANHOLE LOCATIONS SHALL BE GRADED AWAY FROM SUCH MANHOLES SO AS PREVENT ENTRY OF STORM WATER RUNOFF TO THE SANITARY SEWER SYSTEM.
- . MINIMUM SEPARATION DISTANCES AS REQUIRED BY TCEQ SECTION 317.13, APPENDIX E MUST BE MAINTAINED BETWEEN POTABLE WATER LINES AND SANITARY SEWERS, FORCE MAINS, MANHOLES, LIFT STATIONS AND WASTEWATER TREATMENT PLANTS. INSTALLATION OF FIRE HYDRANTS WITHIN NINE FEET OF A SANITARY SEWER SYSTEM IS PROHIBITED. REFER TO THE CITY OF SUGAR LAND INFRASTRUCTURE STANDARDS AND CORRESPONDING STANDARD CONSTRUCTION DETAILS SHEETS FOR CONSTRUCTION REQUIREMENTS OF OTHER INSTALLATIONS WHERE SEPARATION DISTANCES OF GREATER THAN NINE FEET
- 9. TESTING OF SANITARY SEWERS, FORCE MAINS, MANHOLES, LIFT STATIONS AND WASTEWATER TREATMENT PLANTS SHALL BE CONDUCTED AS NOTED IN SANITARY SEWER CHAPTER OF THE CITY OF SUGAR LAND DESIGN STANDARDS AND AS PER THE REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY "DESIGN CRITERIA FOR SEWERAGE SYSTEMS".
- 10. ALL SANITARY SEWER PIPING AND BEDDING SHALL BE INSPECTED BY CITY CONSTRUCTION INSPECTOR FOR CONFORMANCE WITH CITY DESIGN STANDARDS PRIOR TO BACKFILLING OF PIPING IN TRENCH. CONTRACTOR SHALL NOT COVER PIPING UNTIL SUCH TIME AS INSPECTOR HAS NOTIFIED CONTRACTOR THAT RESULTS OF PIPING INSPECTION ARE SATISFACTORY AND THAT BACKFILLING MAY BE ACCOMPLISHED. ANY PIPING INSTALLED AND/OR BACKFILLED WITHOUT INSPECTOR'S SPECIFIC APPROVAL SHALL BE UNCOVERED AT INSPECTOR'S DIRECTION AND INSPECTED ACCORDINGLY. CONTRACTOR SHALL NOTIFY INSPECTOR 24-HOURS PRIOR TO INSPECTION.
- 11. ALL COMMERCIAL DEVELOPMENTS WITH A FAR SIDE SANITARY SERVICE LEAD ACROSS THE STREET SHALL PROVIDE A SIX (6) INCH RISER AND CLEAR OUT ON THE PROPERTY SIDE. PUBLIC MAINTENANCE OF THE FAR SIDE LEAD SHALL END AT THIS

WATER DISTRIBUTION NOTES:

NO. DATE

- WATER MAINS, WATER SERVICE LINES AND ASSOCIATED APPURTENANCES SHALL BE DESIGNED AND CONSTRUCTED AS PER REQUIREMENTS OF THE CITY OF SUGAR LAND DESIGN STANDARDS AND CORRESPONDING STANDARD CONSTRUCTION DETAILS SHEETS AND AS PER THE REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY. SHOULD A CONFLICT ARISE BETWEEN INFORMATION DEPICTED ON APPROVED CONSTRUCTION DRAWINGS AND/OR INFORMATION INCLUDED IN PROJECT SPECIFICATIONS, CITY OF SUGAR LAND DESIGN STANDARDS SHALL GOVERN.
- 2. ALL MATERIALS AND PRODUCTS USED IN THE CONSTRUCTION OF WATER MAINS, WATER SERVICE LINES AND ASSOCIATED APPURTENANCES SHALL COMPLY WITH THE CITY OF SUGAR LAND DESIGN STANDARDS AND THE CURRENT APPROVED PRODUCTS LIST AS MAINTAINED BY THE CITY'S ENGINEERING DEPARTMENT.
- 3. ALL GATE VALVES INSTALLED BELOW GRADE SHALL BE OF NON-RISING STEM DESIGN.
- 4. ALL FIRE HYDRANTS SHALL BE PAINTED AND/OR REPAINTED WITH GEO-GLEN 301 BRIGHT SILVER POLYURETHANE ENAMEL MANUFACTURED BY GEO-GLEN ENTERPRISES, INC. SURFACE PREPARATION SHALL INCLUDE REMOVAL OF OIL, GREASE AND MOISTURE, FOLLOWED BY MEDIA BLASTING TO SSPC-SP15-10-63 SPECIFICATIONS (NEAR WHITE METAL) AS PER MANUFACTURER'S RECOMMENDATIONS. PRIME BARE METAL WITH TP-251 EPOXY PRIMER EPOXY PRIMER OR WITH TP-221 TP-231 OR TP-241 UNIVERSAL PRIMER. BOT AND 50% RELATIVE HUMIDITY ARE OPTIMAL CONDITIONS FOR APPLICATION OF PRIMER AND OF PAINT. DO NOT APPLY PRIMER AND/OR PAINT WHEN SURFACE TO BE PAINTED IS LESS THAN 5' ABOVE THE DEW POINT IN ORDER TO PREVENT MOISTURE FROM CONDENSING ON THE SURFACE TO BE PRIMED AND/OR PAINTED. A BLUE TRAFFIC BUTTON SHALL BE INSTALLED ON THE STREET 12" OFF THE CENTER LINE FOR EACH HYDRANT.

DESIGNED

DRAWN

APPROVED

CHECKED

MS

- 5. MINIMUM SEPARATION DISTANCES AS REQUIRED BY TCEQ SECTION 317.13, 290. APPENDIX E MUST BE MAINTAINED BETWEEN POTABLE WATER LINES AND SANITARY SEWERS, FORCE MAINS, LIFT STATIONS AND WASTEWATER TREATMENT PLANTS. INSTALLATION OF FIRE HYDRANTS WITHIN 9' (FT) OF A SANITARY SEWER SYSTEM IS PROHIBITED. REFER TO C.O.S.L. STANDARDS FOR CONSTRUCTION REQUIREMENTS OF OTHER INSTALLATIONS WHERE DISTANCES ARE GREATER THAN 9' (NINE) FT CANNOT BE MAINTAINED.
- 6. EACH WATER SERVICE LEAD STUB SHALL BE MARKED WITH A PRESSURE TREATED 4 X 4 TIMBER OR PVC PIPE AT THE TIME OF CONSTRUCTION, BEGINNING AT THE INVERT ELEVATION OF THE STUB AND EXTENDING TWO FEET ABOVE FINISHED GRADE. EACH TIMBER MARKER SHALL BE PAINTED BLUE AND LABELED "POTABLE WATER" WITH PIPE SIZE NOTED.
- 7. TESTING OF WATER MAINS, WATER SERVICE LINES AND ASSOCIATED APPURTENANCES SHALL BE CONDUCTED AS PER REQUIREMENTS OF AWWA C605-94.
- 8. DISINFECTION OF WATER MAINS, WATER SERVICE LINES AND ASSOCIATED APPURTENANCES SHALL BE CONDUCTED AS PER REQUIREMENTS OF AWWA C651 AND TCEQ. NO CONNECTIONS SHALL BE MADE TO EXISTING WATER LINES UNTIL NEWLY CONSTRUCTED WATER LINES HAVE BEEN THOROUGHLY DISINFECTED, TESTED, FLUSHED, AND SAMPLED AND CONNECTION HAS BEEN AUTHORIZED BY THE CITY ENGINEER.
- 9. ALL WATER PIPING AND BEDDING SHALL BE INSPECTED BY THE CITY INSPECTOR FOR CONFORMANCE TO DESIGN STANDARDS PRIOR TO BACKFILLING OF PIPING IN TRENCH, CONTRACTOR SHALL NOT COVER PIPING UNTIL SUCH TIME AS INSPECTOR HAS NOTIFIED CONTRACTOR THAT RESULTS OF PIPING INSPECTION ARE SATISFACTORY AND THAT BACKFILLING MAY BE ACCOMPLISHED. ANY PIPING INSTALLED AND/OR BACKFILLED WITHOUT INSPECTOR'S SPECIFIC APPROVAL SHALL BE UNCOVERED AT INSPECTOR'S DIRECTION AND INSPECTED ACCORDINGLY. 24-HOUR NOTICE REQUIRED.
- 10. ALL MECHANICALLY RESTRAINED FITTINGS MUST BE MEGALUG RESTRAINED JOINTS OR APPROVED EQUAL.
- 11. THE CITY OF ANGLETON MUST HAVE A COPY OF THE BACTERIOLOGICAL TEST RESULTS AT LEAST 24 HOURS PRIOR TO THE INITIAL INSPECTION. IF NOT, THEN THE INSPECTION WILL BE RESCHEDULED.

CENTERPOINT ENERGY / ENTEX NOTES CAUTION: UNDERGROUND GAS FACILITIES

LOCATIONS OF CENTERPOINT ENERGY MAIN LINES (TO INCLUDE CENTERPOINT ENERGY, INTRASTATE PIPELINE, LLC. WHERE APPLICABLE) ARE SHOWN IN AN APPROXIMATE LOCATION ONLY. SERVICE LINES ARE NOT USUALLY SHOWN. OUR SIGNATURE ON THESE PLANS ONLY INDICATES THAT OUR FACILITIES ARE SHOWN IN APPROXIMATE LOCATION. IT DOES NOT IMPLY THAT A CONFLICT ANALYSIS HAS BEEN MADE. THE CONTRACTOR SHALL CONTACT THE UTILITY COORDINATING COMMITTEE AT (979) 849-4364 OR 811 A MINIMUM OF 48 HOURS PRIOR TO CONSTRUCTION TO HAVE MAIN AND SERVICE LINES FIELD LOCATED. * WHEN CENTERPOINT ENERGY PIPE LINE MARKINGS ARE NOT VISIBLE, CALL (800) 752-8036 OR (713) 659-2111 (7:00 A.M. TO 4:30 P.M.) FOR STATUS OF LINE LOCATION REQUEST BEFORE EXCAVATION BEGINS.* WHEN EXCAVATING WITHIN EIGHTEEN INCHES (18") OF THE INDICATED LOCATION OF CENTERPOINT ENERGY FACILITIES. ALL EXCAVATION MUST BE ACCOMPLISHED USING NON-MECHANIZED EXCAVATION PROCEDURES. * WHEN CENTERPOINT ENERGY FACILITIES ARE EXPOSED. SUFFICIENT SUPPORT MUST BE BE PROVIDED TO THE FACILITIES TO PREVENT EXCESSIVE STRESS ON THE PIPING. * FOR EMERGENCIES REGARDING GAS LINES CALL (800) 659-2111 OR (713) 659-2111. THE CONTRACTOR IS FULLY RESPONSIBLE FOR ANY DAMAGES CAUSED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE THESE UNDERGROUND FACILITIES. ACTIVITIES ON OR ACROSS CENTERPOINT ENERGY FEE OR EASEMENT PROPERTY NO APPROVAL TO USE, CROSS OR OCCUPY CENTERPOINT FEE OR EASEMENT PROPERTY IS GIVEN. IF YOU NEED TO USE CENTERPOINT PROPERTY. PLEASE CONTACT OUR SURVEYING & RIGHT OF WAY DIVISION AT (713) 207-5769.

WARNING: OVERHEAD ELECTRICAL FACILITIES

OVERHEAD LINES MAY EXIST ON THE PROPERTY. WE HAVE NOT ATTEMPTED TO MARK THOSE LINES SINCE THEY ARE CLEARLY VISIBLE. BUT YOU SHOULD LOCATE THEM PRIOR TO BEGINNING ANY CONSTRUCTION. TEXAS LAW, SECTION 752, HEALTH & SAFETY CODE. FORBIDS ALL ACTIVITIES IN WHICH PERSONS OR THINGS MAY COME WITHIN SIX (6) FEET OF LIVE OVERHEAD HIGH VOLTAGE LINES. PARTIES RESPONSIBLE FOR THE WORK, INCLUDING CONTRACTORS, ARE LÈGALLY RESPONSIBLE FOR THE SAFETY OF CONSTRUCTION WORKERS UNDER THIS LAW. THIS LAW CARRIES BOTH CRIMINAL AND CIVIL LIABILITY. TO ARRANGE FOR LINES TO BE TURNED OFF OR REMOVED CALL TEXAS NEW MEXICO ENERGY AT 888-866-7456.

THE LOCATIONS OF SOUTHWESTERN BELL TELEPHONE CO. UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION BEFORE COMMENCING WORK. HE AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE OCCASIONED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE THESE UNDERGROUND UTILITIES.

TEXAS NEW MEXICO POWER NOTES

OVERHEAD LINES MAY EXIST ON THE PROPERTY. WE HAVE NOT ATTEMPTED TO MARK THOSE LINES SINCE THEY ARE CLEARLY VISIBLE, BUT YOU SHOULD LOCATE THEM PRIOR TO BEGINNING ANY CONSTRUCTION. TEXAS LAW, SECTION 752, HEALTH AND SAFETY CODE FORBIDS ALL ACTIVITIES IN WHICH PERSONS OR THINGS MAY COME WITHIN SIX (6) FEET OF LIVE OVERHEAD HIGH VOLTAGE LINES. PARTIES RESPONSIBLE FOR THE WORK, INCLUDING CONTRACTORS, ARE LEGALLY RESPONSIBLE FOR THE SAFETY OF CONSTRUCTION WORKERS UNDER THIS LAW. THIS LAW CARRIES BOTH CRIMINAL AND CIVIL LIABILITY. TO ARRANGE FOR LINES TO BE TURNED OFF OR REMOVED CALL TEXAS NEW MEXICO POWER AT (888) 866-7456.

BAKER & LAWSON, INC ENGINEERS • PLANNERS • SURVEYORS 4005 TECHNOLOGY DRIVE, SUITE 1530 ANGLETON, TEXAS 77515 (979) 849-6681

REG. NO. F-825

The seal appearing on this document was 水 authorized by Miguel Sauceda MIGUELANGEL A SAUCEDA P.E. 121992 121992

Clint Peltier Clint Peltier Custom Homes 979-481-4840

PROFILE: HORIZONTAL: VERTICAL:

HERITAGE PARK SECTION 3 ANGLETON, TEXAS PLANS FOR GRADING, PAVING, UTILITIES AND DETENTION


CONSTRUCTION NOTES (2 OF 2)


PROJECT NO. 15012


REVISIONS


DESCRIPTION


OWNER:












NO. DATE REVISIONS








979-481-4840

VERTICAL:

GRADING, PAVING, UTILITIES AND DETENTION



DETENTION CALCULATIONS

PRE-DEVELOPMENT FLOW RATE CALCULATION (100-YEAR STORM)

TC = 15.0 MIN. + 1510 LF GRASS @ 0.5 FPS 1,400 = 6.583 IN/HR

Q100 = 0.80 CFS/AC x 11.00 ACRES = 8.80 CFS MAXIMUM

ALLOWABLE OUTFALL RATE IN 0.80 CFS PER ACRE ACCORDING TO BRAZORIA COUNTY MASTER DRAINAGE STUDY (BASTROP BAYOU BB35).

PROPOSED CONDITION (100-YEAR STORM)

Q = CIA x 1.25 PK A = 11.0 ACRES

C = 0.55

TC = 15 MIN. + 120 LF GRASS @ 0.5 FPS


+ 220 LF GUTTER @ 2.0 FPS + 850 LF STM SEW @ 3.0 FPS

+ 310 LF POND @ 2.0 FPS = 28.8 MIN.

I = 6.612 IN/HR

 $Q = 0.55 \times 6.612 \times 11.0 \times 1.25 = 50.00 \text{ CFS}$


DETENTION = 4.725 AC-FT = 205,821 CF



SECTION A-A

1"= 40' (HORIZ.)

1"= 4' (VERT.)



SECTION B-B

PLAN: 1" = 60'

PROFILE:

HORIZONTAL

VERTICAL:


HERITAGE PARK SECTION 3
ANGLETON, TEXAS
PLANS FOR
GRADING, PAVING, UTILITIES


AND DETENTION

DETENTION POND LAYOUT & CALCULATIONS

PROJECT NO. 15012

2-SHEET SE





NO. DATE DESCRIPTION APPROVED

REVISIONS

DESIGNED MS

DRAWN

CHECKED


DATE

DATE

BAKER & LAWSON, INC.

ENGINEERS • PLANNERS • SURVEYORS

4005 TECHNOLOGY DRIVE, SUITE 1530
ANGLETON, TEXAS 77515 (979) 849-6681
REG. NO. F-825



The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992

Date: 3/1/27

OWNER:

Clint Peltier
Clint Peltier Custom Homes
979-481-4840

PLAN: 1" = 50'

PROFILE:

HORIZONTAL: _____


VERTICAL: _____


HERITAGE PARK SECTION 3

ANGLETON, TEXAS

PLANS FOR
GRADING, PAVING, UTILITIES
AND DETENTION

DRAINAGE ANALYSIS & STORM SEWER LAYOUT





0 25' 50' SCALE : 1" = 50'

TOTAL NUMBER OF HERITAGE TREES = 10 TOTAL CALIPER OF HERITAGE TREES = 213

DRAWN

CHECKED

HERITAGE TREES TO BE REMOVED = 5 CALIPER OF REMOVED HERITAGE TREES = 102 IN

HERITAGE & SIGNIFICANT TREES TO BE PRESERVED = 8 CALIPER OF HERITAGE/SIGNIFICANT TREES TO BE PRESERVED = 189 IN

REQUIRED REPLACEMENT CALIPER = $(102 - 189) \times 3 = 0$

PER SECTION 23-60.H.7 OF THE ANGLETON LDC, THE HOMEOWNER WILL PROVIDE TWO TREES PER LOT IN ADDITION TO THE REQUIRED REPLACEMENT CALIPER.

NO REPLACEMENT TREES IS REQUIRED IN THIS TREE PRESERVATION PLAN. AN ADDITIONAL TWO TREES PER LOT WILL BE PLANTED BY THE HOME BUILDER.

| | | · | | |
|--------|---------------|------------|---------------|----------|
| ID NO. | DIAMETER (IN) | SPECIES | TYPE | STATUS |
| 1447 | 24 | ELM | SIGNIFICANT | PRESERVE |
| 1448 | 30 | ELM | SIGNIFICANT | PRESERVE |
| 1449 | 12 | PERSIMMON | INSIGNIFICANT | REMOVE |
| 1450 | 24 | PERSIMMON | INSIGNIFICANT | REMOVE |
| 1451 | 12 | LIVE OAK | HERITAGE | PRESERVE |
| 1452 | 24 | ELM | SIGNIFICANT | PRESERVE |
| 1453 | 12 | COTTONWOOD | INSIGNIFICANT | REMOVE |
| 1454 | 12 | SUGARBERRY | INSIGNIFICANT | REMOVE |
| 1457 | 20 | PERSIMMON | INSIGNIFICANT | REMOVE |
| 1458 | 20 | RED CEDAR | INSIGNIFICANT | REMOVE |
| 1459 | 20 | RED CEDAR | INSIGNIFICANT | REMOVE |
| 1460 | 24 | LIVE OAK | HERITAGE | REMOVE |
| 1461 | 24 | LIVE OAK | HERITAGE | PRESERVE |
| 1462 | 12 | LIVE OAK | HERITAGE | REMOVE |
| 1463 | 24 | LIVE OAK | HERITAGE | REMOVE |
| 1464 | 24 | LIVE OAK | HERITAGE | PRESERVE |
| 1465 | 24 | LIVE OAK | HERITAGE | REMOVE |
| 1466 | 15 | LIVE OAK | HERITAGE | PRESERVE |
| 1467 | 36 | LIVE OAK | HERITAGE | PRESERVE |
| 1468 | 18 | LIVE OAK | HERITAGE | REMOVE |

<u>SYMBOLS</u>

O = SET 5/8" I.R. W/CAP "BAKER & LAWSON"

● = FOUND MONUMENT (AS NOTED)

- = (TBM) TEMPORARY BENCHMARK

- = POWER POLE

□ = MAIL BOX

□ = WATER METER

= LIVE OAK (HERITAGE TREE)

= PECAN (HERITAGE TREE)

= ELM (SIGNIFICANT TREE)

= INSIGNIFICANT TREE

DESIGNED MS NO. DATE APPROVED DESCRIPTION REVISIONS

0.4 BAKER & LAWSON, INC. ENGINEERS • PLANNERS • SURVEYORS 4005 TECHNOLOGY DRIVE, SUITE 1530 ANGLETON, TEXAS 77515 (979) 849-6681 REG. NO. F-825



The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992


OWNER: Clint Peltier Clint Peltier Custom Homes 979-481-4840

PLAN: 1" = 50' PROFILE: HORIZONTAL:

VERTICAL: _


HERITAGE PARK SECTION 3 ANGLETON, TEXAS **PLANS FOR** GRADING, PAVING, UTILITIES AND DETENTION

TREE PRESERVATION PLAN



| 1. SITE DESCRIPTION | 2. CONTROLS | |
|---|--|--|
| A. NATURE OF THE CONSTRUCTION ACTIVITY: | NARRATIVE — SEQUENCE OF CONSTRUCTION ACTIVITIES AND APPROPRIATE CONTROL MEASURES DURING CONSTRUCTION | C. OTHER CONTROLS |
| 11.0 ACRE DEVELOPED AREA WHICH WILL BE A RESIDENTIAL SUBDIVISION OF 30 LOTS (70' WIDE USUALLY). CONSTRUCTION WILL INCLUDE UNDERGROUND UTILITIES, STORM SEWERS, CONCRETE ROADWAYS WITH CURBS AND DETENTION POND EXCAVATION WITH MATERIAL | THE ORDER OF CONSTRUCTION WILL BEGIN WITH STRIPPING OF ALL VEGETATION FROM THE WORK AREA. | NO SOLID MATERIALS, INCLUDING BUILDING MATERIALS, SHALL BE DISCHARGED TO WATERS OF THE UNITED STATES, EXCEPT AS AUTHORIZED BY A PERMIT ISSUED UNDER SECTION 404 OF THE CLEAN WATER ACT. |
| SPREAD FOR LOT GRADING. | 1. INSTALL SILT FENCE AROUND THE PERIMETER OF THE AREA TO BE DISTURBED. THE ORDER OF ACTIVITIES WILL BEGIN WITH THE COMPLETE STRIPPING OF ALL AREAS TO RECEIVE | |
| | FILL MATERIAL. REMOVED VEGETATION TO BE STOCKPILED ADJACENT TO THE WORK TO BE SPREAD AFTER LOT GRADING IS COMPLETE. | WASTE MATERIALS: ALL WASTE MATERIALS WILL BE COLLECTED AND STORED IN A SECURELY |
| | 2. REGRADE THE EXISTING POND AND SPREAD MATERIALS ON SITE. INSTALL WATER LINES, SANITARY SEWER LINES AND MANHOLES AND STORM SEWER PIPES, INLETS AND MANHOLES. | LIDDED METAL CONTAINER. THE CONTAINER SHALL MEET ALL STATE AND CITY SOLID WASTE MANAGEMENT REGULATIONS. THE CONTAINER SHALL BE EMPTIED AS NECESSARY AND THE TRASH HALLED TO AN APPROPRIATE DUMP SITE NO CONSTRUCTION MATERIALS WILL BE |
| B. INTENDED SEQUENCE OF MAJOR SOIL DISTURBING ACTIVITIES: STREET RIGHT OF WAY AND LOT AREAS WILL BE STRIPPED OF ALL VEGETATIVE MATTER. | INSTALL INLET PROTECTION BARRIERS AROUND ALL INLETS. FULLY EXCAVATE THE DETENTION POND TO PROVIDE OUTFALL PATH FOR THE STORM SEWER SYSTEM. INSTALL THE RESTRICTIVE | TRASH HAULED TO AN APPROPRIATE DUMP SITE. NO CONSTRUCTION MATERIALS WILL BE BURIED ON SITE. |
| THIS MATERIAL WILL BE STOCKPILED ADJACENT TO THE WORK TO BE SPREAD ON DEVELOPED LOTS AFTER FINAL GRADING. UTILITY AND STORM SEWER CONSTRUCTION WILL | OUTLET. 3. ROADWAY EXCAVATION, LIME STABILIZATION AND CONCRETE PAVING WILL FOLLOW | |
| REQUIRE TRENCHING. EXCAVATION FOR ROADWAY SUBGRADE AND DETENTION POND WILL INVOLVE SPREADING EXCAVATED MATERIAL ON ADJACENT LOTS. RAINFALL RUNOFF WILL BE | Underground utility and storm sewer construction. During roadway work, the <u>remainder of the detention pond will be excavated and material spread on lots.</u> | HAZARDOUS WASTE (INCLUDING SPILL REPORTING): AT A MINIMUM, ANY PRODUCTS IN THE |
| DIRECTED TO THE STREET GUTTERS AND TO THE CONSTRUCTED STORM SEWER SYSTEM. TRUCKS WILL BE USED TO DELIVER MATERIAL TO THE PROJECT INCLUDING LIME, CONCRETE, | INSTALL SILT FENCE IN THE BOTTOM OF THE POND UPSTREAM OF THE RESTRICTIVE OUTFALL CULVERT. | FOLLOWING CATEGORIES ARE CONSIDERED TO BE HAZARDOUS: PAINT, CLEANING SOLVENTS, ASPHALT PRODUCTS, PETROLEUM PRODUCTS, CHEMICAL ADDITIVES FOR SOIL STABILIZATION, |
| UTILITY AND STORM SEWER MATERIALS AND OTHER CONSTRUCTION MATERIALS. TRUCKS WILL ALSO BE USED TO HAUL CONSTRUCTION DEBRIS AWAY FROM THE SITE. THESE | 4. AS SOON AS CONCRETE CURBS ARE INSTALLED, INSTALL SILT FENCING BEHIND ALL CURBS. | AND CONCRETE CURING COMPOUNDS AND ADDITIVES. IN THE EVENT OF A SPILL WHICH MAY BE HAZARDOUS, THE SPILL COORDINATOR SHOULD BE CONTACTED IMMEDIATELY. |
| TRUCKS WILL BE ROUTED ALONG HERITAGE PARK DRIVE FOR INGRESS AND EGRESS. RUTTING DURING WET WEATHER WILL PROVIDE POTENTIAL FOR TRACKING MUD ALONG THE | 5. ALL SEEDED AND FERTILIZED AREA TO BE IRRIGATED TO ENSURE GROWTH. | |
| ROUTE. | | |
| C. TOTAL PROJECT AREA: 11.00 ACRES | A. EROSION AND SEDIMENT CONTROLS: EROSION AND SEDIMENT CONTROLS SHALL RETAIN | SANITARY WASTE: PORTABLE SANITARY FACILITIES WILL BE PROVIDED BY THE CONTRACTOR. ALL |
| D. TOTAL AREA TO BE DISTURBED: 13.00 ACRES | SEDIMENT ON SITE TO THE EXTENT PRACTICABLE. CONTROL MEASURES SHALL BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS (WHERE APPLICABLE) | SANITARY WASTES WILL BE COLLECTED FROM PORTABLE UNITS AND SERVICED BY A LICENSED SANITARY WASTE MANAGEMENT CONTRACTOR. |
| WEIGHTED RUNOFF COEFFICIENT | AND GOOD ENGINEERING PRACTICES. OFFSITE SEDIMENT ACCUMULATIONS MUST BE REMOVED AT A FREQUENCY SUFFICIENT TO MINIMIZE OFFSITE IMPACTS. SEDIMENT MUST BE REMOVED | |
| (BEFORE CONSTRUCTION): 0.30 (AFTER CONSTRUCTION): 0.55 | FROM SEDIMENT TRAPS OR SEDIMENTATION PONDS WHEN CAPACITY HAS BEEN REDUCED BY 50%. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORM | |
| E. REFER TO GENERAL LOCATION MAP AND SITE MAP FOR DRAINAGE PATTERNS AND APPROXIMATE | WALL SHALL BE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORM WATER DISCHARGES. | OFFSITE VEHICLE TRACKING SHALL BE MINIMIZED BY: HAUL ROADS DAMPENED FOR DUST CONTROL LOADED |
| SLOPES ANTICIPATED AFTER MAJOR GRADING ACTIVITIES; AREAS OF SOIL DISTURBANCE; AREAS WHICH WILL NOT BE DISTURBED; LOCTIONS OF MAJOR STRUCTURAL AND NON—STRUCTURAL CONTROLS; LOCATIONS WHERE STABILIZATION PRACTICES ARE EXPECTED TO OCCUR; | OWNED / OFNEDAL | X HAUL TRUCKS TO BE COVERED WITH TARPAULIN X EXCESS DIRT ON ROAD REMOVED DAILY STABILIZED |
| LOCATION OF OFF—SITE MATERIAL, WASTE, BORROW OR EQUIPMENT STORAGE AREAS; SURFACE WATERS (INCLUDING WETLANDS); AND LOCATIONS WHERE STORM WATER DISCHARGES | SOIL STABILIZATION PRACTICES: OWNER / GENERAL DEVELOPER CNTRTR. BUILDER OTHER | CONSTRUCTION ENTRANCE |
| TO A SURFACE WATER. | PERMANENT PLANTING, SODDING, OR SEEDING X | OTHER: TRUCKS HAULING VEGETATION AND DEBRIS WILL BE MONITORED AND SHALL BE COVERED WITH TARPAULINS IF REQUIRED TO PREVENT DUST OR OTHER PARTICLES FROM BLOWING OR |
| | MULCHING— WHERE INDICATED X SOIL RETENTION BLANKET X | FALLING FROM TRUCK. |
| F. LOCATION AND DESCRIPTION OF ANY DISCHARGE ASSOCIATED WITH INDUSTRIAL ACTIVITY OTHER THAN CONSTRUCTION: | VEGETATIVE BUFFER STRIPS PRESERVATION OF NATURAL RESOURCES | |
| INDUSTRIAL ACTIVITY OTHER THAIR CONSTRUCTION: | OTHER: | REMARKS: ALL OPERATIONS WILL BE CONDUCTED IN A MANNER THAT WILL MINIMIZE AND |
| | THE FOLLOWING RECORDS SHALL BE MAINTAINED AND ATTACHED TO THIS SWPPP: | CONTROL THE AMOUNTS OF SEDIMENT THAT MAY ENTER THE RECEIVING WATERS. DISPOSAL AREAS SHALL NOT BE LOCATED IN ANY WETLAND, WATERBODY, OR STREAMBED. CONSTRUCTION STAGING AREAS AND VEHICLE MAINTENANCE AREAS SHALL BE CONSTRUCTED BY THE |
| | DATES WHEN MAJOR GRADING ACTIVITIES OCCUR, DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE, DATES WHEN | CONTRACTOR IN A MANNER TO MINIMIZE THE RUNOFF OF POLLUTANTS. |
| G. NAME OF RECEIVING WATERS: | STABILIZATION MEASURES ARE INITIATED. | |
| RUNOFF WILL BE COLLECTED IN THE STORM SEWER SYSTEM AND ROUTED TO THE DETENTION POND. THE POND OUTFALLS INTO RANCHO DITCH WHICHT THEN OUTFALLS TO BRUSHY BAYOU, | | |
| AND THEN TO THE GULF OF MEXICO. | STRUCTURAL PRACTICES: OWNER/ GENERAL DEVELOPER CNTRTR. BUILDER OTHER | 3. MAINTENANCE |
| | REINFORCED SILT FENCES X HAY BALES | ALL EROSION AND SEDIMENT CONTROLS WILL BE MAINTAINED IN EFFECTIVE OPERATING CONDITION. IF A REPAIR IS NECESSARY IT SHALL BE DONE AT THE EARLIEST TIME POSSIBLE, |
| AREAL EXTENT AND DESCRIPTION OF WETLAND OR SPECIAL AQUATIC SITE AT OR NEAR THE | ROCK BERMS DIVERSION, INTERCEPTOR, OR PERIMETER DIKES | BUT NO LATER THAN SEVEN CALENDAR DAYS AFTER THE GROUND HAS DRIED SUFFICIENTLY TO PREVENT FURTHER DAMAGE FROM HEAVY EQUIPMENT. THE AREAS ADJACENT TO DRAINAGE WAYS |
| SITE WHICH WILL BE DISTURBED OR WHICH WILL RECEIVE DISCHARGES FROM DISTURBED AREAS OFTHE PROJECT. | DIVERSION, INTERCEPTOR, OR PERIMETER SWALES | SHALL HAVE PRIORITY, FOLLOWED BY DEVICES PROTECTING STORM SEWER INLETS. MAINTENANCE SHALL BE PERFORMED BEFORE THE NEXT ANTICIPATED STORM EVENT OR AS |
| NONE | DIVERSION DIKE AND SWALE COMBINATIONS PIPE SLOPE DRAINS | SOON AS PRACTICABLE. |
| | ROCK BEDDING AT CONSTRUCTION EXIT X TIMBER MATTING AT CONSTRUCTION EXIT | 4 INCOCOTION |
| | SEDIMENT TRAPS SEDIMENT BASINS | 4. INSPECTION AN INSPECTION WILL BE PERFORMED BY THE PERMITEE EVERY FOURTEEN DAYS AS WELL AS |
| | STORM INLET PROTECTION X | AFTER EVERY ONE—HALF INCH OR GREATER RAINFALL EVENT. AN INSPECTION AND RAINFALL REPORT WILL BE MADE AFTER EACH INSPECTION. ANY DEFICIENCIES WILL BE NOTED AND |
| | STONE OUTLET STRUCTURES OTHER: | APPROPRIATE CHANGES SHALL BE MADE TO THE SYSTEM TO COMPLY WITH REQUIREMENTS. |
| H. REFER TO FEDERAL REGISTER, VOLUME 63, NO.128, MONDAY JULY 6, 1998, PAGES 36497 TO 36515 FOR REQUIREMENTS OF NPDES GENERAL PERMITS FOR STORM WATER DISCHARGES | | |
| FROM CONSTRUCTION ACTIVITIES IN REGION 6. | D. CTODA WATER MANAGEMENT MEACHINES INICIALLED DURING CONCERNATION TO CONTROL | 5. NON-STORMWATER DISCHARGES |
| I. LISTED ENDANGERED OR THREATENED SPECIES OR CRITICAL HABITAT FOUND IN PROXIMITY TO THE CONSTRUCTION ACTIVITY: | B. STORM WATER MANAGEMENT MEASURES INSTALLED DURING CONSTRUCTION TO CONTROL POLLUTANTS IN STORM WATER DISCHARGES THAT WILL OCCUR AFTER CONSTRUCTION: | FIRE HYDRANT FLUSHING |
| NONE | CURBS & GUTTERS STORM SEWERS | X BUILDING WASHDOWN WITHOUT DETERGENTS X PAVEMENT WASHDOWN WITHOUT DETERGENTS |
| | | X CONDENSATE UNCONTAMINATED GROUNDWATER |
| J. PROPERTY LISTED OR ELIGIBLE FOR LISTING ON THE NATIONAL REGISTER OF HISTORIC PLACES: | | UNCONTAMINATED FOUNDATION DRAINS |
| NONE | | |
| | | |
| | | |
| DESIGNED MS | OWNER: | LIEDITA OE DADIZ OEOTIONI O |
| DESIGNED MS DRAWN DRAWN | The seal appearing on this document was authorized by Clint Peltier | HERITAGE PARK SECTION 3 ANGLETON, TEXAS |
| CHECKED BAKER & LAWSON INC | Miguel Sauceda P.E. 121992 Clint Peltier Custom Homes | PROFILE: HORIZONTAL: SWPPP NARRATIVE |
| DESCRIPTION APPROVED ENGINEERS • PLANNERS • SURVEYORS DATE DATE 4005 TECHNOLOGY DRIVE, SUITE 1530 | STERIGIES TO | VERTICAL: GRADING, PAVING, UTILITIES |
| REVISIONS ANGLETON, TEXAS 77515 (979) 849-6681 REG. NO. F-825 | Date: 3/11/22 | AND DETENTION PROJECT NO. 15012 |

NO. DATE



PROJECT NAME: Heritage Park 3
JOB NUMBER: 15012
PROJECT DESCRIPTION:
DESIGN FREQUENCY: 5 Years
ANALYSIS FREQUENCY: 100 Years
MEASUREMENT UNITS: ENGLISH

OUTPUT FOR DESIGN FREQUENCY of: 5 Years

| | ==== | | ===== | | - | | === | | | |
|--------------|-----------------------------|----------------|------------------------|----------------|------------------------------|------------------------|------------------------|---|-------------|---------------------|
| Runot | ff Computation | | | - | | | | | | |
| ID | C Value | Area (acre) | Tc (min) | Tc Used (min) | Intensity (in/hr) | Supply Q (cfs) | Total (cfs | Q | | == |
| A-1 | 0.55 | 1.80 | 15.00 | 15.00 | 6.64 | 0.00 | | 6.578 | | |
| A-2 A-3 | 0.55 0.55 | 1.80 1.50 | 15.00 15.00 | 15.00 15.00 | 6.64 6.64 | 0.00 0.00 | | 6.578 5.481 | | |
| A-4 A-5 | 0.55 0.55 | 1.50 1.10 | 15.00 15.00 | 15.00 15.00 | 6.64 6.64 | 0.00 0.00 | | 5.481 4.020 | | |
| A-6 A-7 | 0.55 0.55 | 0.90 0.40 | 15.00 15.00 | 15.00 15.00 | 6.64 6.64 | 0.00 | 0 | 3.289 1.462 | | |
| | | | | | | | | | | |
| Sag I | Inlets Configure | | | | | | | | | |
| Inlet ID | Inlet Length/ Type Perin | Grate L | _eft-Slope | | Slope Gutt | er Dept | | | | ====== |
| | (ft) | | (%) | | %) (%) | (ft) | (ft) | (ft) | | · — — — — — — |
| A-1 | Curb 5.0 | | | | 0.50 2.00 0. | | 0.50 | 27.30 | | |
| A-2 A-3 | Curb 5.0 Curb 5.0 | , | | | 0.50 2.00 0. 0.50 2.00 0. | | 0.50 0.50 | 27.30 27.00 | | |
| A-4 A-5 | Curb 5.0 | • | | | 0.50 2.00 0. 0.50 2.00 0. | | 0.50 0.50 | 27.00 26.50 | | |
| A-6 | Curb 5.0 | 00 n/ | 'a 0.50 | 2.00 | 0.50 2.00 0. | .014 1.50 | 0.50 | 26.50 | | |
| A-7 | Curb 5.0 | 00 n/ | 'a 0.50 | 2.00 | 0.50 2.00 0. | .014 1.50 | 0.50 | 26.80 | | |
| | Inlets Computa | | | | | | | . | | |
| Inlet | Inlet Lengtl | h Gra | te | Total Q | Inlet Tota | al Ponded | Width | | | |
| ID | Type (| | Perim Arec ft) (sf) | ı (cfs) | Capacity (cfs) (| Head (ft) (ft) | Left Rig (ft) | nt | | |
| A_1 | Curb | 5.00 | n/a n, | /a 6.! | 578 | 0.490 | 12.20 | 12.20 | | |
| A-2 A-3 | Curb | 5.00 | n/a n, | /a 6.5 | 578 6.718 | 0.490 | 12.20 | 12.20 | | |
| A-4 | | | | | 481 6.261 481 6.261 | 0.458 0.458 | | 11.40 11.40 | | |
| A-5 A-6 | | | • . | | 020 6.261 289 6.261 | 0.372 0.325 | 10.15 9.40 | 10.15 9. 4 0 | | |
| A-7 | | | | | 462 6.261 | 0.190 | 6.95 | 6.95 | | |
| Cumu | lative Junction | Dischara | e Comput | ations | | | | | | |
| | ======== | | ===== | ===== | | | | ======= | ======== | ==== |
| I.D. | Type C-Va | | | Tc (min) | | | n Node (cfs) | Disch. (cfs) | | |
| A-1 | | 0.550 | 1.80 | 15.00 | 6.64 | 0.000 | 0.00 | 6.578 | | |
| A-2 A-3 | Curb | 0.550 0.550 | 3.60 1.50 | 15.12 15.00 | 6.62 6.64 | 0.000 0.000 | 0.00 0.00 | 13.104 5.481 | | |
| A-4 A-5 | | 0.550 0.550 | 6.60 1.10 | 16.61 15.00 | 6.31 6.64 | 0.000 | 0.00 0.00 | 22.921 4.020 | | |
| A-6 | Curb | 0.550 | 0.90 | 15.00 | 6.64 | 0.000 | 0.00 | 3.289 | | |
| SMH- | Curb | 0.550 0.550 | 8.60 9.00 | 18.02 18.18 | 6.03 | 0.000 0.000 | 0.00 0.00 | 28.647 29.837 | | |
| OUT | OutIt 0. | .550 | 9.00 | 18.18 | 6.03 0 | .000 | 0.00 | 29.837 | | |
| Conve | eyance Configu | ration Dat | ta | | | | | | | |
| ==== Run# | Node I.D. | | ====== ine Elev. | ===== | | ======= | ===== | ======================================= | ** | ====== |
| " | US DS | (| US (ft) (ft) | DS | Shape # Sp (ft) | an Rise L (ft) (ft) | ength Slo | pe n_value | | |
| 1 | A-1 A-2 | | | | Circ 1 0.00 | | 0.00 0.3 | 3 0.013 | | |
| 2 | A-2 A-4 | 2 | 23.30 | 22.57 | Circ 1 0.00 | 2.50 36 | 4.00 0.2 | 0.013 | N. | |
| 3 4 | A-3 A-4 A-4 SMH- | | 22.67 22.57 | 22.57 21.78 | Circ 1 0.00 Circ 1 0.00 | | 7.00 0.3 3.00 0.2 | | | |
| 5 6 | A-5 SMH- A-6 SMH- | | 21.91 21.83 | 21.78 21.78 | Circ 1 0.00 Circ 1 0.00 | 1.50 2 | 20.00 0.6 7.00 0.7 | | | |
| 7 | SMH-1 A-7 | | 21.78 | 21.68 | Circ 1 0.00 | 3.00 4 | 8.00 0.2 | 21 0.013 | | |
| 8 | A–7 OUT | | :1.68 | 21.50 | Circ 1 0.00 | 3.00 8. | 3.00 0.2 | 2 0.013 | | |
| Conve | eyance Hydrauli | c Compu | tations. | Tailwater | = 24.200 (ft) | | | | | |
| | | ===== | | | ` ' | | | Junc | | _ ====== |
| Run# | US Elev D | | Fr.Slope し (%) | | al Unif. Actua | | Cap L (cfs) (ff | oss | | |
| 1 | 25.17 | | 0.085 | 1.00 | 1.86 4.19 | | 6.58 13.0 | | | |
| 2 | 25.16 24.90 | 24.83 24.83 | 0.102 | 1.56 | 2.26 4.06 | 2.81 1 | 3 .10 18.3 | 7 0.000 | | |
| 4 | 24.83 | 24.42 | 0.272 0.118 | 1.08 1.97 | 1.50 4.03 2.64 4.66 | 3.48 2 | 5.48 6.3 2.92 29.9 | 1 0.000 | | |
| 5* 6* | 24.44 24.42 | 24.42 24.42 | 0.146 0.098 | 0.73 0.63 | 1.50 4.74 1.50 4.64 | 1.86 | 4.02 8.4 3.29 8.8 | | | |
| 7 8 | 24.42 24.34 | 24.34 24.20 | 0.184 0.200 | 2.34 2.34 | 2.66 4.84 2.70 5.04 | 4.32 2 | 8.65 30.4 9.84 31.0 | 5 0.000 | | |
| J | 27.J T | £.T.∠U | 0.200 | 2.07 | 2.70 0.04 | , 1.TU Z | J.J. J1.U | , 0.000 | | |

| (| TUATUC | FOR | ANALYSIS | FREQUENCY | of: | 100 | Years |
|---|--------|-----|----------|-----------|-----|------|-----------|
| = | ==== | === | : | ======= | = | ==== | ========= |

| | C Value | Area (acr | e) (| Tc (min) | Tc Use (min) | ed Ir | ntensity (in/hr) | | Supply (cfs | | Total (cf | • |
|--|---|---|--|---|---|---|---|--|---|---------------------------------|--------------------|--|
| 1—1 1—2 | 0.55 0.55 | 1.80 1.80 | | 15.00 15.00 | 15.0 15.0 | | 10.10 10.10 | | | .000 | | 9.998 9.998 |
| -3 -4 | 0.55 0.55 | 1.50 1.50 |) ' | 15.00 15.00 | 15.0 15.0 | 0 | 10.10 10.10 | | 0. | .000 | | 8.331 8.331 |
| -5 -6 | 0.55 0.55 | 1.10 |) ' | 15.00 15.00 | 15.0 15.0 | 0 | 10.10 10.10 | | 0. | 000 | | 6.110 |
| -7 | 0.55 | 0.40 | | 15.00 | 15.0 | 0 | 10.10 | | | 000 | | 4.999 2.222 |
| | | | | | | | | | | | | |
| == | | ====== | ==== | | | | | === | ==== | ==== | ==== | |
| nlet ID | Inlet Leng Type P | erim. Are | Let ea sf) | t-Slope Long (%) | e Righ Frans (%) | Long Tr | Gu ans (%) | ıtter n | De DeprW (ft) | | Crit wed ft) | ic Elev. (ft) |
| .—1 | Curb | 5.00 | n/a | | 2.00 | 0.50 | 2.00 | | | | 0.50 | 27.30 |
| \-2 \-3 | Curb Curb | 5.00 5.00 | n/a n/a | | 2.00 | 0.50 0.50 | 2.00 2.00 | | | | 0.50 0.50 | 27.30 27.00 |
| A-4 A-5 | Curb Curb | 5.00 5.00 | n/a n/a | | 2.00 | 0.50 0.50 | 2.00 2.00 | | | | 0.50 0.50 | 27.00 26.50 |
| 4-6 | Curb | 5.00 | n/a | 0.50 | 2.00 | 0.50 | 2.00 | 0.014 | 1.50 | C | 0.50 | 26.50 |
| A–7 ––– | Curb | 5.00 | n/a | 0.50 |) 2.00 | 0.50 | 2.00 | 0.014 | 1.50 | o | 0.50 - | 26.80 |
| === | Inlets Comp | | ==== | ==== | ==== | | | === | | - - | == == | ======== |
| niet ID | Inlet Lę Type | ngth ((ft) | Grate Per (ft) | im Are | Total G a (cfs) | | Capacit | otal y I (ft) | Pond Head (ft | ed Wid Lef | | ght |
| A-1 | Curb | 5.00 | n/ | | | 9.998 | 6.7 | | 0.804 | 1 1 | - 4.25 | 14.25 |
| 4-2 4-3 | Curb Curb | 5.00 5.00 | n/ n/ | | | 9.998 8.331 | 6.7 <i>°</i> 6.7 <i>°</i> | | 0.804 0.634 | | 4.25 3.35 | 14.25 13.35 |
| A-4 A-5 | Curb Curb | 5.00 5.00 | | /a n | /a | 8.331 | 6.7 | 8 | 0.634 | 1. | 3.35 | 13.35 |
| 4-6 | Curb | 5.00 | n, | /a n | /a | 6.110 4.999 | 6.26 6.26 | 31 | 0.492 0.430 |) 1 | 1.85 1.00 | 11.85 11.00 |
| \-7 | Curb | 5.00 | n/ | /a n | /a | 2.222 | 6.26 | 51 . – –– | 0.251 | | 8.10 | 8.10 |
| Cumi | ılative Junct | ion Disch | arge | Compu | tations | | | | | | | |
| Node .D. | | Weighted | | nulat. 🛚 | Cumulat | | . Us | | Add | itional) in N | To | otal Disch. |
| | | | | (acres) | | | /hr) | | | (cf | s) | (cfs) |
| A-1 A-2 | Curb Curb | 0.550 0.550 | | 1.80 3.60 | 15.0 15.1 | | 0.10 0.07 | 0.0 | | | 0.00 | 9.998 19.929 |
| A-3 A-4 | Curb Curb | 0.550 0.550 | | 1.50 6.60 | 15.0 16.5 | | 0.10 9.64 | 0.0 | | | 0.00 | 8.331 35.003 |
| A-5 A-6 | Curb Curb | 0.550 0.550 | | 1.10 | 15.0 15.0 | 0 1 | 0.10 0.10 | 0.0 | 00 | | 0.00 | 6.110 4.999 |
| : SMH- A-7 | | 0.550 | | 8.60 | 17.89 | 9 9 | 9.29 | 0.0 | 00 | | 0.00 | 43.963 |
| OUT | Outlet | 0.550 0.550 | | 9.00 | 18.0 18.02 | | 9.26 9.26 | 0.0 | | | 0.00 | 45.848 45.848 |
| `on. | wance Conf | ······································ | D L | | | | | | | | | |
| conve ===: Run# | | == == === Flo | ==== owline | Elev. | | | | ===: | == == | == = | == =: | |
| | US D | s | (ft) | _ | DS | Shap | | Span (ft) | | | th Si (%) | ope n_value |
| 1 2 | A-2 A | -2 -4 | 23. 23. | 30 | 23.30 22.57 | Circ Circ | 1 0.0 | 0 2. | | 30.00 364.00 | 0. | 33 0.013 20 0.013 |
| 3 | A-4 \$ | - -4 MH−1 | 22. 22. | | 22.57 21.78 | Circ Circ | | 0 1. | 50 | 27.00 393.0 | 0. | 37 0.013 .20 0.013 |
| 4 | | MH-1 | 21. | | 21.78 21.78 | Circ Circ | 1 0.0 | 0 1 | .50 .50 | 20.0 | 0 0. | .65 0.013 .71 0.013 |
| 5 | | MH1 | | | 21.68 | Circ | | 0 3 | .00 | 48.0 83.00 | 0 0. | .21 0.013 22 0.013 |
| 5 6 7 | A-6 S SMH-1 A | MH -1 -7 UT | 21. 21. | .78 | 21.50 | Circ | | 3. | 00 | 00.00 |) U. | 22 0.013 |
| 5 6 7 | A-6 S SMH-1 A | - 7 | 21. | .78 | | | |) 3. | | | | |
| 5 7 8 | A-6 S SMH-1 A A-7 C | .—7 UT | 21. 21. | .78 68 | 21.50 Tailwate | Circ er = 24 | 1 0.00 | ft) | | | | |
| 4 5 6 7 8 Conve | A-6 S SMH-1 A A-7 C) eyance Hydr Hydraulic | 7 UT aulic Com | 21. 21. iputat ==== Fr. | .78 68 :ions. :==== | 21.50 Tailwate ===== Depth | Circ | .200 (· | ft) ===: ocity ual | ===== Q | | ====: ip | |
| 5 6 7 8 Conve | A-6 S SMH-1 A A-7 C) eyance Hydr Hydraulic, US Elev | aulic Com Gradeline DS Elev (ft) | 21. 21. 21. 21. 21. 21. 21. 21. 21. 21. | .78 .68 | 21.50 Tailwate Depth Jnif. Ac (ft) (| Circ | 200 (200 (Vel nif. Act (f/s) | ft) ===: ocity ual (f/s) | Q (cfs) | Co (cf | ap s) (| Junc Loss ft) 06 0.000 |
| 5 6 7 8 Run# 1 2 3 | A-6 S SMH-1 A A-7 C eyance Hydraulic US Elev (ft) 27.10 26.35 | aulic Com Gradeline DS Elev (ft) 27.0 26.1 | 21. 21. 21. 21. 21. 21. 21. 21. 21. 21. | .78 68 sions. ===== 5) .195 .236 .629 | 21.50 Tailwate Depth Jnif. Ac (ft) (1.31 2.34 1.50 | Circ er = 24 tual U (ft) 2.00 2.50 1.50 | 1 0.00 | ft) ===: ocity ual (f/s) 57 17 | Q (cfs) 3.18 4.06 4.71 | Cc) (cf 10.00 19.9: 8.3: | ap s) (| Junc Loss ft) 06 0.000 37 0.000 39 0.000 |
| 5 6 7 8 Run# 1 2 3 4 5* | A-6 S SMH-1 A A-7 Q eyance Hydraulic US Elev (ft) 27.10 27.04 26.35 26.18 25.17 | aulic Com Gradeline DS Elev (ft) 27.0 26.1 26.1 25.1 | 21. 21. 21. 21. 21. 21. 21. 21. 21. 21. | .78 .68 .sions. .==== .5) .195 .236 .629 .275 .338 | 21.50 Tailwate Depth Jnif. Ac (ft) (1.31 2.34 1.50 3.00 0.94 | Circ er = 24 tual U (ft) 2.00 2.50 1.50 3.00 | 1 0.00 200 (' Vel nif. Actro (f/s) 4. 4. 4. 5.: | ft) ===: ocity ual (f/s) 57 17 71 95 | Q (cfs) 3.18 4.06 4.71 4.95 3.46 | Cc) (cf 10.00 19.93 8.33 35.00 | s) (| Junc Loss ft) 06 0.000 37 0.000 39 0.000 91 0.000 47 0.000 |
| 5 6 7 8 Conve ===: Run# 1 2 3 | A-6 S SMH-1 A A-7 C) eyance Hydr Hydraulic, US Elev (ft) 27.10 27.04 26.35 26.18 | aulic Com Gradeline DS Elev (ft) 27.0 26.1 26.1 25.1 25.1 24.8 | 21. 21. 21. 21. 21. 21. 21. 21. 21. 21. | .78 .68 Slope (6) .236 .629 .275 .338 .226 .434 | 21.50 Tailwate Depth Jnif. Ac (ft) (1.31 2.34 1.50 3.00 | Circ er = 24 tual U (ft) 2.00 2.50 1.50 3.00 | 1 0.00 (| ft) ===: ocity ual (f/s) 57 17 71 95 | Q (cfs) 3.18 4.06 4.71 4.95 | Cc) (cf 10.00 19.9: 8.3: 35.00 | ap s) (| Junc Loss ft) 06 0.000 37 0.000 39 0.000 91 0.000 47 0.000 88 0.000 45 0.000 |

* Super critical flow.

NORMAL TERMINATION OF WINSTORM.

| DESIGNED | MS | DESIGNED | MS | DESIGNED | DESIGNE

BAKER & LAWSON, INC.

ENGINEERS • PLANNERS • SURVEYORS

4005 TECHNOLOGY DRIVE, SUITE 1530
ANGLETON, TEXAS 77515 (979) 849-6681
REG. NO. F-825



The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992


Date: 3/11/27


OWNER:


Clint Peltier Clint Peltier Custom Homes 979-481-4840 PLAN:_____
PROFILE:
HORIZONTAL: _____
VERTICAL: _____


HERITAGE PARK SECTION 3
ANGLETON, TEXAS
PLANS FOR
GRADING, PAVING, UTILITIES
AND DETENTION


WINDSTORM DATA I-1 TO I-7












TYPE (A)

STANDARD CONCRETE SLOPE PAVING PIPE OUTFALL

| | | | | DESIGNE |
|-----|---------------|-------------|----------|---------|
| | | | | DRAWN |
| NO. | DATE | DESCRIPTION | APPROVED | CHECKE |
| | , L ., | REVISIONS | | DATE |





The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992

OWNER:

Clint Peltier

Clint Peltier Custom Homes
979-481-4840


PLAN:____
PROFILE:
HORIZONTAL: ____
VERTICAL:

HERITAGE PARK SECTION 3
ANGLETON, TEXAS
PLANS FOR
GRADING, PAVING, UTILITIES
AND DETENTION

MISCELLANEOUS DETAILS

PROJECT NO. 15012

15012





121992 CARRECTION OF STERE CHAPTER STORY OF STERE CHAPTER STORY OF STERE CHAPTER STORY OF STO


Date: 3/11/27


GRADING, PAVING, UTILITIES AND DETENTION


STORM SEWER MANHOLE CONSTRUCTION DETAILS SL-03













REG. NO. F-825

CONSTRUCTION DETAILS





NO. DATE DESCRIPTION APPROVED

REVISIONS

BAKER & LAWSON, INC.

ENGINEERS • PLANNERS • SURVEYORS

4005 TECHNOLOGY DRIVE, SUITE 1530
ANGLETON, TEXAS 77515 (979) 849-6681
REG. NO. F-825

DESIGNED MS

DRAWN

DATE

CHECKED

MIGUELANGEL A SAUCEDA

121992

30. 510/STERE

ONAL ENGLISH

121992

The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992

owner: Clint Pelti

Clint Peltier Clint Peltier Custom Homes 979-481-4840 PLAN:_____PROFILE:
HORIZONTAL:

VERTICAL:


HERITAGE PARK SECTION 3
ANGLETON, TEXAS


ANGLETON, TEXAS


PLANS FOR
GRADING, PAVING, UTILITIES


AND DETENTION


WATER LINE, SANITARY
SEWER FORCE MAIN
BEDDING DETAILS
SL-19












REG. NO. F-825

SIDEWALK DETAILS



SIDEWALK DETAILS II SL-26

HYPER-CHLORINATED WATER NOTES

- 1. HYPER-CHLORINATED WATER SHALL NOT BE DISCHARGED TO THE STORM SEWER OR DRAINAGE SYSTEM UNLESS THE CHLORINE CONCENTRATION IS REDUCED TO 4 PPM OR LESS BY CHEMICALLY TREATING THE DECHLORINATE OR BY ONSITE RETENTION UNTIL NATURAL ATTENUATION OCCURS.
- DISCHARGE OF HIGH FLOW RATE AND VELOCITIES SHALL BE DIRECTED TO VELOCITY DISSIPATION DEVICES.
 CHLORINE CAN BURN VEGETATION, SO IT SHOULD NOT BE USED TO WATER
- VEGETATION THAT IS BEING USED FOR STABILIZATION, VEGETATED FILTERS OR BUFFERS, OR OTHER VEGETATION TO BE PRESERVED.

 4. HYPER—CHLORINATED WATER MAY BE DISCHARGED TO AN ONSITE RETENTION

AREA UNTIL NATURAL ATTENUATION OCCURS. THE AREA MAY BE A DRY

TO FORM A TEMPORARY PIT OR BERMED AREA.

5. NATURAL ATTENUATION OF THE CHLORINE MAY BE AIDED BY AERATION. AIR CAN BE ADDED TO THE WATER BY DIRECTING THE DISCHARGE OVER A ROUGH SURFACE BEFORE IT ENTERS THE TEMPORARY RETENTION AREA OR AN

STORMWATER RETENTION BASIN, OR A PORTION OF THE SITE MAY BE GRADED

AERATION DEVICE CAN BE PLACED IN THE RETENTION AREA.

6. ONSITE DISCHARGE MAY REQUIRE SEVERAL HOURS TO A FEW DAYS BEFORE THE WATER IS SAFE TO DISCHARGE. THE RATE AT WHICH CHLORINE WILL ATTENUATE IS AFFECTED BY SOIL CONDITIONS AND WEATHER CONDITIONS. ATTENUATION WILL OCCUR QUICKEST DURING WARM, SUNNY, AND DRY PERIODS.

SANITARY WASTE NOTES

- 1. THE CONTRACTOR SHALL PROVIDE AN APPROPRIATE NUMBER OF PORTABLE TOILETS BASED ON THE NUMBER OF EMPLOYEES USING THE TOILETS AND THE HOURS THEY WILL WORK.
- 2. SANITARY FACILITIES SHALL BE PLACED ON A MINIMUM OF 50 FEET AWAY FROM STORM DRAIN INLETS, CONVEYANCE, CHANNELS OR SURFACE WATERS. IF UNABLE TO MEET THE 50 FOOT REQUIREMENT DUE TO SITE CONFIGURATION, PORTABLE TOILETS SHALL BE A MINIMUM OF 20 FEET AWAY FROM STORM DRAIN INLETS, CONVEYANCE CHANNELS OR SURFACE WATER AND SECONDARY CONTAINMENT SHALL BE PROVIDE IN CASE OF SPILLS.
- 3. THE LOCATION OF THE PORTABLE TOILETS SHALL BE ACCESSIBLE TO MAINTENANCE TRUCKS WITHOUT DAMAGING EROSION AND SEDIMENT CONTROLS OR CAUSING EROSION OR TRACKING PROBLEMS.
- 4. SANITARY FACILITIES SHALL BE FULLY ENCLOSED AND DESIGNED IN A MANNER THAT MINIMIZES THE EXPOSURE OF SANITARY WASTE TO PRECIPITATION AND STORMWATER RUNOFF.
- 5. WHEN HIGH WINDS ARE EXPECTED, PORTABLE TOILETS SHALL BE ANCHORED OR OTHERWISE SECURED TO PREVENT THEM FROM BEING BLOWN OVER.
- 6. THE COMPANY THAT SUPPLIES AND MAINTAINS THE PORTABLE TOILETS SHALL BE NOTIFIED IMMEDIATELY IF A TOILET IS TIPPED OVER OR DAMAGED IN A WAY THAT THE RESULTS IN A DISCHARGE. DISCHARGED SOLID MATTER SHALL BE VACUUMED INTO A SEPTIC TRUCK BY THE COMPANY THAT MAINTAINS THE TOILETS.
- 7. THE OPERATOR OF THE MUNICIPAL SEPARATE STORM SEWER SYSTEM (MS4) SHALL BE NOTIFIED IF A DISCHARGE FROM THE PORTABLE TOILETS ENTERS THE MS4 OR A NATURAL CHANNEL.
- 8. SANITARY FACILITIES SHALL NOT BE PERMITTED ON PUBLIC SIDEWALKS, STREETS OR INLETS.

DEBRIS AND TRASH NOTES

- ALL WASTE SOURCES AND STORAGE AREAS SHALL BE LOCATED A MINIMUM OF 50 FEET AWAY FROM INLETS, SWALES, DRAINAGE WAYS, CHANNELS AND OTHER WATERS, IF THE SITE CONFIGURATION PROVIDES SUFFICIENT SPACE TO DO SO. IN NO CASE SHALL MATERIAL AND WASTE SOURCES BE CLOSER THAN 20 FROM INLETS, SWALES, DRAINAGE WAYS, CHANNELS, AND OTHER WATERS.
 CONSTRUCTION WASTE AND TRASH SHALL BE STORED IN A MANNER THAT
- MINIMIZES ITS EXPOSURE TO PRECIPITATION AND STORMWATER RUNOFF.

 3. WHENEVER POSSIBLE, MINIMIZE PRODUCTION OF DEBRIS AND TRASH.

 4. INSTRUCT CONSTRUCTION WORKERS IN PROPER DEBRIS AND TRASH STORAGE
- AND HANDLING PROCEDURES.
- 5. SEGREGATE POTENTIAL HAZARDOUS WASTE FROM NON-HAZARDOUS CONSTRUCTION SITE DEBRIS.
- 6. PROHIBIT LITTERING BY WORKERS AND VISITORS.
- POLICE SITE DAILY FOR LITTER AND DEBRIS.
 ENFORCE SOLID WASTE HANDLING AND STORAGE PROCEDURES.
- 9. IF FEASIBLE, RECYCLE CONSTRUCTION AND DEMOLITION DEBRIS SUCH AS WOOD, METAL, AND CONCRETE,
- 10. TRASH AND DEBRIS SHALL BE REMOVED FROM THE SITE AT REGULAR INTERVALS THAT ARE SCHEDULED TO EMPTY CONTAINERS WHEN THEY ARE 90 PERCENT FULL OR MORE FREQUENTLY.
- 11. GENERAL CONSTRUCTION DEBRIS MAY BE HAULED TO A LICENSED CONSTRUCTION DEBRIS LANDFILL.
- 12. USE WASTE AND RECYCLING HAULERS/FACILITIES APPROVED BY THE LOCAL MUNICIPALITY.
- 13. CHIPPING OF TREES AND BRUSH FOR USE SUCH AS MULCH IS PREFERRED ALTERNATIVE TO OFFSITE DISPOSAL.
- ALTERNATIVE TO OFFSITE DISPOSAL.

 14. NO WASTE, TRASH, OR DEBRIS SHALL BE BURIED, BURNED OR OTHER WISE
- DISPOSED OF ONSITE.

 15. CLEARLY MARK ON ALL DEBRIS AND TRASH CONTAINERS WHICH MATERIALS

 ARE ACCEPTABLE. FOREMAN AND/OR CONSTRUCTION SUPERVISOR SHALL

 MONITOR ONSITE SOLID WASTE STORAGE AND DISPOSAL PROCEDURES DAILY.

CONCRETE SAWCUTTING WASTE NOTES

- 1. DURING SAWCUTTING OPERATIONS, THE SLURRY AND CUTTINGS SHALL BE CONTINUOUSLY VACUUMED OR OTHERWISE RECOVERED AND NOT BE ALLOWED TO DISCHARGE FROM THE SITE
- TO DISCHARGE FROM THE SITE.

 2. IF THE PAVEMENT TO BE CUT IS NEAR A STORM DRAIN INLET, THE INLET SHALL BE BLOCKED BY SANDBAGS OR EQUIVALENT TEMPORARY MEASURES TO PREVENT THE SLURRY FROM ENTERING THE INLET. REMOVE THE SANDBAGS IMMEDIATELY AFTER COMPLETING SAWCUTTING OPERATIONS, SO THEY DO NOT
- CAUSE DRAINAGE PROBLEMS DURING STORM EVENTS.

 3. SLURRY AND CUTTINGS SHALL NOT BE ALLOWED TO REMAIN ON THE PAVEMENT TO DRY OUT

CONTAINMENT

- DEVELOP PRE-DETERMINED, SAFE SLURRY DISPOSAL AREAS.
 COLLECTED SLURRY AND CUTTINGS SHOULD BE IMMEDIATELY HAULED FROM THE SITE FOR DISPOSAL AT A WASTE FACILITY. IF THIS IS NOT POSSIBLE, THE SLURRY AND CUTTINGS SHALL BE DISCHARGED INTO ONSITE
- 6. THE ONSITE CONTAINMENT MAY BE EXCAVATED OR BERMED PIT LINED WITH PLASTIC MINIMUM OF 10 MILIMETERS THICK. IF THE PROJECT INCLUDES PLACEMENT OF NEW CONCRETE, SLURRY FROM SAWCUTTING MAY BE DISPOSED OF IN FACILITIES DESIGNATED FOR THE WASHOUT OF CONCRETE
- TRUCKS INSTEAD CONSTRUCTING A SEPARATE CONTAINMENT.

 7. THE CONTAINMENT SHALL BE LOCATED A MINIMUM OF 50 FEET AWAY FROM INLETS, SWALES, DRAINAGE WAYS, CHANNELS, AND OTHER WATERS, IF THE SITE CONFIGURATION PROVIDES SUFFICIENT SPACE TO DO SO. IN NO CASE SHALL THE COLLECTION AREA BE CLOSER THAN 20 FEET FROM INLETS, SWALES, DRAINAGE WAYS. CHANNELS AND OTHER WATERS.
- 8. SEVERAL, PORTABLE, PRE-FABRICATED, CONCRETE WASHOUT, COLLECTION BASINS ARE COMMERCIALLY AVAILABLE AND ARE AN ACCEPTABLE ALTERNATIVE TO AN ONSITE CONTAINMENT PIT.
- 9. REMOVE WASTER CONCRETE WHEN THE CONTAINMENT IS HALF FULL. ALWAYS MAINTAIN A MINIMUM OF ONE FOOT FREEBOARD.
- 10. ONSITE EVAPORATION OF SLURRY WATER AND RECYCLING OF THE CONCRETE WASTE IS THE PREFERRED DISPOSAL METHOD. WHEN THIS IS NOT FEASIBLE, DISCHARGE FROM THE COLLECTION AREA SHALL ONLY BE ALLOWED IF A PASSIVE TREATMENT SYSTEM IS USED TO REMOVE THE FINES. MECHANICAL MIXING IS REQUIRED IN THE COLLECTION AREA. THE PH MUST BE TESTED, AND DISCHARGED IS ALLOWED IN IF THE PH DOES NOT EXCEED 8.0. THE PH MAY BE LOWERED BY ADDING SULFURIC ACID TO THE SLURRY WATER.
- 11. CARE SHALL BE EXERCISED WHEN TREATING THE SLURRY WATER FOR DISCHARGE. MONITORING MUST BE IMPLEMENTED TO VERIFY THAT DISCHARGES FROM THE COLLECTION AREA DO NOT VIOLATE GROUNDWATER OR SURFACE WATER QUALITY STANDARDS.
- 12. GEOTEXTILE FABRICS SUCH AS THOSE USED FOR SILT FENCE SHOULD NOT BE USED TO CONTROL SAWCUTTING WASTE, SINCE THE GRAIN SIZE IS SIGNIFICANTLY SMALLER THAN THE APPARENT OPENING SIZE OF THE FABRIC.

SPILL AND LEAK RESPONSE NOTES

- 1. RECORDS OF RELEASES THAT EXCEED THE REPORTABLE QUANTITY (RQ) FOR OIL AND HAZARDOUS SUBSTANCES SHOULD BE MAINTAINED IN ACCORDANCE
- WITH THE FEDRAL AND STATE REGULATIONS.

 2. EMERGENCY CONTACT INFORMATION AND SPILL RESPONSE PROCEDURES SHALL BE POSTED IN A READILY AVAILABLE REA FOR ACCESS BY ALL EMPLOYEES AND SUBCONTRACTORS.
- 3. SPILL CONTAINMENT KITS SHOULD BE MAINTAINED FOR PETROLEUM PRODUCTS AND OTHER CHEMICALS THAT ARE REGULARLY ONSITE. MATERIALS IN KITS SHOULD BE BASED ON CONTAINMENT GUIDELINES IN THE MATERIALS SAFETY AND DATA SHEETS (MSDSS) FOR THE SUBSTANCE MOST FREQUENTLY ONSITE.
- 4. SPILL KITS ARE INTENDED FOR RESPONSE TO SMALL SPILLS, TYPICALLY LESS THAN 5 GALLONS, OF SUBSTANCES THAT ARE NOT EXTREMELY HAZARDOUS.
- 5. SIGNIFICANT SPILLS OR OTHER RELEASES WARRANT IMMEDIATE RESPONSE BY TRAINED PROFESSIONALS.
- 6. SUSPECTED JOB—SITE CONTAMINATION SHOULD BE IMMEDIATELY REPORTED TO REGULATORY AUTHORITIES AND PROTECTIVE ACTIONS TAKEN.
 7. THE CONTRACTOR SHOULD BE REQUIRED TO DESIGNATE A SITE
- SUPERINTENDENT, FOREMAN, SAFETY OFFICER, OR OTHER SENIOR PERSON WHO IS ONSITE DAILY TO BE THE SPILL AND LEAK RESPONSE COORDINATOR (SLRC) AND MUST HAVE KNOWLEDGE OF AND BE TRAINED IN CORRECT SPILL AND LEAK RESPONSE PROCEDURES.

SUBGRADE STABILIZATION NOTES

- MINIMIZE THE DISCHARGE OF THE CHEMICAL STABILIZERS BY THE CONTRACTOR LIMITING THE AMOUNT OF STABILIZING AGENT ONSITE TO THAT WHICH CAN BE THOROUGHLY MIXED AND COMPACTED BY THE END OF EACH WORKDAY.
- 2. STABILIZERS SHALL BE APPLIED AT RATES THAT RESULT IN NO RUN OFF.
 3. STABILIZATION SHALL NOT OCCUR IMMEDIATELY BEFORE AND DURING RAINFALL
- 4. NO TRAFFIC OTHER THAN WATER TRUCKS AND MIXING EQUIPMENT SHALL BE ALLOWED TO PASS OVER THE AREA BEING STABILIZED UNTIL AFTER COMPLETION OF MIXING THE CHEMICAL.
- 5. AREA ADJACENT AND DOWNSTREAM OF STABILIZED AREAS SHALL BE ROUGHENED TO INTERCEPT CHEMICAL RUNOFF AND REDUCE RUNOFF
- 6. GEOTEXTILE FABRICS SUCH AS THOSE USED FOR SILT FENCE SHOULD NOT BE USED TO TREAT CHEMICAL RUNOFF, BECAUSE THE CHEMICALS ARE DISSOLVED IN THE WATER AND WON'T BE AFFECTED BY A BARRIER AND THE SUSPENDED SOLIDS ARE SIGNIFICANTLY SMALLER THAN THE APPARENT OPENING SIZE OF THE FABRIC.
- 7. IF SOIL STABILIZERS ARE STORED ONSITE, THEY SHALL BE CONSIDERED HAZARDOUS MATERIAL AND SHALL BE MANAGED ACCORDING TO THE CRITERIA OF CHEMICAL MANAGEMENT TO CAPTURE ANY ACCIDENTAL LIME OR CHEMICAL OVERFLOW.
- 8. THE CONTRACRTOR SHALL INSTALL BMP'S TO ALL INLETS AND OPENINGS CONNECTED TO THE STORM SEWER SYSTEMS TO PREVENT LIME FROM ENTERING THE MS4 SYSTEM.

SANDBLASTING WASTE NOTES

- 1. THE CONTRACTOR SHOULD BE REQUIRED TO DESIGNATE THE SITE SUPERINTENDENT, FOREMAN, OR OTHER PERSON WHO IS RESPONSIBLE FOR SANDBLASTING TO ALSO BE RESPONSIBLE FOR SANDBLASTING WASTE MANAGEMENT.
- 2. PROHIBIT THE DISCHARGE OF SANDBLASTING WASTE.
- USE ONLY INERT, NON-DEGRADABLE SANDBLAST MEDIA.
 USE APPROPRIATE EQUIPMENT FOR THE JOB; DO NOT OVER-BLAST.
- 5. WHENEVER POSSIBLE, BLAST IN A DOWNWARD DIRECTION.
 6. CEASE BLASTING ACTIVITIES IN HIGH WINDS OR IF WIND DIRECTION COULD
- TRANSPORT GRIT TO DRAINAGE FACILITIES.
 7. INSTALL DUST SHIELDING AROUND SANDBLASTING AREAS.
- 8. COLLECT AND DISPOSE OF ALL SPENT SANDBLAST GRIT, USE DUST CONTAINMENT FABRICS AND DUST COLLECTION HOPPERS AND BARRELS.
- 9. NON-HAZARDOUS SANDBLAST GRIT MAY BE DISPOSED IN PERMITTED
- CONSTRUCTION DEBRIS LANDFILLS OR PERMITTED SANITARY LANDFILLS.

 10. IF SANDBLAST MEDIA CANNOT BE FULLY CONTAINED, CONSTRUCT SEDIMENT
- TRAPS DOWNSTREAM FROM BLASTING AREA WHERE APPROPRIATE.

 11. USE SAND FENCING WHERE APPRORIATE IN AREAS WHERE BLAST MEDIA
- CANNOT BE FULLY CONTAINED.

 12. IF NECESSARY, INSTALL MISTING EQUIPMENT TO REMOVE SANDBLAST GRIT
- 12. IF NECESSARY, INSTALL MISTING EQUIPMENT TO REMOVE SANDBLAST GRIT FROM THE AIR PREVENT RUNOFF FROM MISTING OPERATIONS FROM ENTERING DRAINAGE SYSTEMS. 13. USE VACUUM GRIT COLLECTION SYSTEMS WHERE POSSIBLE.
- 14. KEEP RECORDS OF SANDBLASTING MATERIALS, PROCEDURES, AND WEATHER CONDITIONS ON A DAILY BASIS.
- 15. TAKE ALL REASONABLE PRECAUTIONS TO ENSURE THAT SANDBLASTING GRIT IS
- CONTAINED AND KEPT AWAY FROM DRAINAGE STRUCTURES.

 16. SAND BLASTING MEDIA SHOULD ALWAYS BE STORED UNDER COVER AWAY
- FROM DRAINAGE STRUCTURES.

 17. ENSURE THAT STORED MEDIA OR GRIT IS NOT SUBJECTED TO TRANSPORT BY
- 17. ENSURE THAT STORED MEDIA OR GRIT IS NOT SUBJECTED TO TRANSPORT WIND.
- 18. ENSURE THAT ALL SANDBLASTING EQUIPMENT AND STORAGE CONTAINERS COMPLY WITH CURRENT LOCAL, STATE, AND FEDERAL REGULATIONS.

 19. CAPTURE AND TREAT RUNOFF, WHICH COMES INTO CONTACT WITH
- SANDBLASTING MATERIALS OR WASTE.

SEAL:

DESIGN ENGINEER:

DATE

DESIGN ENGINEER:

CITY OF SUGAR LAND, TEXAS ENGINEERING DEPARTMENT

CONSTRUCTION PLANS FOR:


GENERAL EROSION CONTROL NOTES

JOB No.:
DATE:
DESIGNED BY:
DRAWN BY:
CHECKED BY:
DRAWN BY:
CHECKED BY:
SCALE:
SHEET OF

BAKER & LAWSON, INC.

ENGINEERS • PLANNERS • SURVEYORS

4005 TECHNOLOGY DRIVE, SUITE 1530
ANGLETON, TEXAS 77515 (979) 849-6681
REG. NO. F-825



The seal appearing on this document was authorized by Miguel Sauceda P.E. 121992

Clint Peltier Clint Peltier Custom Homes 979-481-4840

OWNER:

PLAN:_____PROFILE:
HORIZONTAL: _____

VERTICAL:

HERITAGE PARK SECTION 3
ANGLETON, TEXAS
PLANS FOR
GRADING, PAVING, UTILITIES
AND DETENTION

GENERAL EROSION CONTROL NOTES SL-33

PROJECT NO. 15012

3

