

## Four Week Schedule

T = Tentative																					_																		
											Week 3										Week 5				Week 6														
= Pour Day	February 17 18 19 20							February					March					March					March				March					March/April					pril		
spection required	17					24	25					4			7		11		13									27		31		2			7			10 11	1
DESCRIPTION OF WORK	М	Т	W	Т	F	М	Т	W	Т	F	М	T	W	T	F	М	Т	W	Т	F M	Т	W	Т	F	М	T	W	Т	F	М	Т	W	T	F	М	Т	w	T F	
																																							SUBC
stall irrigation	P	Х	Х	Х	Х	Х	Х	Х	Х	Х																													Alley Tree a
our concrete flatwork at soundshell	R	Х																																					DSC
orm and rebar remaining amphitheater sidewalk	E	Х	Х																																				DSC
orm and rebar pavilion ramp	S		Х																																				DSC
orm and rebar basketball path	1		Х																																				DSC
ig light pole base footings	D	Х	Х																																				Peterson Ex
orm and rebar light pole bases	E		Х	Х	Х																																		Boyer
our amp flatwork/sidewalk/basketball path	N			X																																			DSC
stall truegrid pathways along interprative trails	Т		Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х																								Peterson E
orm/rebar/pour parking lot curb at amp parking	S				Х	Х	Х	Х																															DSC
our light pole bases								Х																															DSC
stall soundshell roof	D							Х	Х	Х																													JMK
oil amendment	Α										Х	Х	Х																										Alley Tree
tucco soundshell	Y													Х	Х																								GQ Plaster
oundshell electrical finishes																Х	Х																						Gold Electr
ite lighting electrical finishes																		Х	Х	X																			Gold Electri
stall truegrid pathways along interprative trails																Х	Х	Х	Х	X																			Peterson Ex
aint soundshell fascia																		Х	Х																				Downey &
aint handrails																		Х	Х																				Downey &
tripe playground stairs																		Х	Х																				Downey &
ite electrical (plugs, flagpole light, RR packs)																Х	Х	X	Х	X																			Gold Electri
tripe basketball court																				Х																			First Serve
stall basketball court poles																					Х	Х																	All-Comme
stall oyster shell at bocce ball court																								Х															Boyer/Pete
ant trees																							Х	Х															Alley Tree a
nish grade																									Х	Х													Peterson Ex
ydroseed																											Х	Х											Boyer
aving/crack sealing																									Х	Х	Х	Х											Peterson Ex
arking lot striping																													Х										Peterson Ex
stall Mark Twain statue/frogs																													Х										Lanzini
emobilize																														Х	Х								Boyer