

## Four Week Schedule

							UTI																								
						Rer		Schedu																							
T = Tentative		Current Week						Next Week					Week 3					Week 4					Week 5					Week 6			
X = Pour Day	March					March					March					March				March/April					April						
Inspection required	3	4	5	6	7	10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	31	1	2	3	4	7	8	9	10	11	
DESCRIPTION OF WORK	М	T	W	Т	F	M	T	W	T	F	M	T	W	T	F	M	Т	W	T	F	M	Т	W	Т	F	М	T	W	T	F	
																								•		_	•		•		SUBCONTRAC
Install irrigation	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х																					Alley Tree and Lan
Install truegrid pathways along interprative trails	Х	Х	Х	Х	Х	Х	Х	Х	Х	Х																					Peterson Excavation
Form and rebar light pole bases	Х																														Boyer/Gold
Form/rebar/pour parking lot curb at amp parking	Х																														DSC
Pour light pole bases		Х																													DSC
Pour curbs at North side of parking lot		Х																													DSC
Paint soundshell fascia					Т																										Downey & Sons
Paint handrails					Т																										Downey & Sons
Stripe playground stairs					Т																										Downey & Sons
Site lighting (light poles)						Х	Х	Х																							Gold Electric
Site electrical (plugs, flagpole light, RR packs)									Х	Х																					Gold Electric
Soil amendments								Х	Х	Х	Х	Х																			Alley Tree and Lan
Scratch Coat soundshell					Т																										GQ Plastering
Brown Coat soundshell							Т																								GQ Plastering
Finish Coat soundshell										Т																					GQ Plastering
Install Mark Twain statue frogs											Х	Х																			Lanzini
Soundshell electrical finishes											Х	Х																			Gold Electric
Stripe basketball court											Х																				First Serve
Install basketball court poles												Х																			All-Commercial
Plant trees											Т	T																			Alley Tree and Lan
Sod install at amphitheatre													Х	Х																	Alley Tree and Lan
Hydroseed													X	X	Х																Bover
Paving/crack sealing														Х	Х																Peterson Excavation
Install oyster shell at bocce ball court																Х															Boyer/Peterson
Parking lot seal coat/striping																Х	х	х													Peterson Excavation
Cleaning																			Х	Х											All Subs
Demobilize																					Х	Х									Boyer
																															- ,
																												<u> </u>			<u> </u>
																												<u> </u>			<u> </u>
																											<del>                                     </del>				<del>                                     </del>
																											1	<u> </u>	1		