

2022 Foley Road, Isle Drive, & Forthun Road Improvements Project - Preliminary Project Schedule
RL Larson Excavating, Inc.

ID	Task Name	Duration	Start	Finish	Resource Names	May 29, '22	Jun 5, '22	Jun 12, '22	Jun 19, '22	Jun 26, '22	Jul 3, '22	Jul 10, '22	Jul 17, '22	Jul 24, '22	Jul 31, '22	Aug 7, '22	Aug 14, '22	Aug 21, '22	Aug 28, '22	Sep 4, '22	Sep 11, '22	Sep 18, '22	Sep 25, '22	Oct 2, '22	Oct 9, '22	Oct 16, '22	Oct 23, '22	Oct 30, '22	Nov 6, '22	N
1	Project Start Date	0 days	Tue 5/31/22	Tue 5/31/22		◆ 5/31																								
2	Traffic Control: General & Foley Rd Closure	1 day	Tue 5/31/22	Tue 5/31/22	ITS	■ ITS																								
3	Install Silt Fence / Erosion Control	2 days	Tue 5/31/22	Wed 6/1/22	RL Larson - Restoration	■ RL Larson - Restoration																								
4	Clearing & Grubbing	4 days	Thu 6/2/22	Tue 6/7/22	Fletcher	■ Fletcher																								
5	Topsoil Stripping: Foley Sta. 5+55 - 91+74	4 days	Wed 6/8/22	Mon 6/13/22	RL Larson - Grading	■ RL Larson - Grading																								
6	Reclaim: Foley Sta. 5+55 - 34+80 & 78+42 - 91+74	4 days	Wed 6/8/22	Mon 6/13/22	Midstate Reclamation	■ Midstate Reclamation																								
7	Pavement Removal: 34+80 - 78+42	4 days	Tue 6/14/22	Fri 6/17/22	RL Larson - Grading	■ RL Larson - Grading																								
8	Traffic Control: Isle Drive / Forthun Rd Closure	1 day	Mon 6/20/22	Mon 6/20/22	ITS	■ ITS																								
9	Topsoil Stripping: Isle Dr & Forthun Rd	1 day	Mon 6/20/22	Mon 6/20/22	RL Larson - Grading	■ RL Larson - Grading																								
10	Pavement Removal: Isle Dr & Forthun Rd	2 days	Tue 6/21/22	Wed 6/22/22	RL Larson - Grading	■ RL Larson - Grading																								
11	Install Dewatering: Isle Dr & Forthun Rd Pond	2 days	Thu 6/23/22	Fri 6/24/22	Northern Dewatering	■ Northern Dewatering																								
12	Rough Grading: Isle Drive & Forthun Rd	5 days	Thu 6/23/22	Wed 6/29/22	RL Larson - Grading	■ RL Larson - Grading																								
13	Rough Grading: Foley Sta. 5+55 - 91+74	17 days	Thu 6/23/22	Fri 7/15/22	RL Larson - Grading	■ RL Larson - Grading																								
14	Pond Excavation - Isle Drive Pond Area	8 days	Thu 6/30/22	Mon 7/11/22	RL Larson - Grading	■ RL Larson - Grading																								
15	Install Storm Sewer - Isle Dr & Forthun Rd	6 days	Tue 7/12/22	Tue 7/19/22	RL Larson - Pipe	■ RL Larson - Pipe																								
16	Install Dewatering: Foley Road	3 days	Wed 7/13/22	Fri 7/15/22	Northern Dewatering	■ Northern Dewatering																								
17	Install Sanitary Sewer: Foley Rd	12 days	Wed 7/20/22	Thu 8/4/22	RL Larson - Pipe	■ RL Larson - Pipe																								
18	Install Water Main: Foley Rd	16 days	Fri 8/5/22	Fri 8/26/22	RL Larson - Pipe	■ RL Larson - Pipe																								
19	Install Storm Sewer: Foley Rd	6 days	Mon 8/29/22	Mon 9/5/22	RL Larson - Pipe	■ RL Larson - Pipe																								
20	Subgrade & Aggregate Base: Isle Dr & Forthun R	5 days	Wed 7/20/22	Tue 7/26/22	RL Larson - Grading	■ RL Larson - Grading																								
21	Install Lighting Conduit Xings: Isle Dr & Forthun	1 day	Wed 7/20/22	Wed 7/20/22	Design Electric	■ Design Electric																								
22	Concrete C&G + Roundabout: Isle Dr & Forthun	4 days	Wed 7/27/22	Mon 8/1/22	Knife Lake Concrete	■ Knife Lake Concrete																								
23	Install Light Bases & Cabinets: Isle Dr & Forthun	2 days	Tue 8/9/22	Wed 8/10/22	Design Electric	■ Design Electric																								
24	Backfill Concrete & Prep Trail: Isle Dr & Forthun	2 days	Tue 8/9/22	Wed 8/10/22	RL Larson Grading	■ RL Larson Grading																								
25	Concrete Flatwork: Isle Dr & Forthun Rd	2 days	Wed 8/10/22	Thu 8/11/22	Knife Lake Concrete	■ Knife Lake Concrete																								
26	Tolerance Aggregate Base: Isle Dr & Forthun Rd	2 days	Fri 8/12/22	Mon 8/15/22	RL Larson - Grading	■ RL Larson - Grading																								
27	Bituminous Base Course: Isle Dr & Forthun Rd	1 day	Tue 8/16/22	Tue 8/16/22	Anderson Brothers	■ Anderson Brothers																								
28	Install Lighthing Units: Isle Dr & Forthun Rd	2 days	Wed 8/17/22	Thu 8/18/22	Design Electric	■ Design Electric																								
29	Bituminous Trail: Isle Dr & Forthun Rd	1 day	Fri 8/19/22	Fri 8/19/22	Anderson Brothers	■ Anderson Brothers																								
30	Concrete Pedestrian Ramps: Isle Dr & Forthun R	1 day	Mon 8/22/22	Mon 8/22/22	Knife Lake Concrete	■ Knife Lake Concrete																								
31	Topsoil Placement: Isle Dr & Forthun Rd	2 days	Tue 8/23/22	Wed 8/24/22	RL Larson - Grading	■ RL Larson - Grading																								
32	Install Signing	2 days	Thu 8/25/22	Fri 8/26/22	ITS	■ ITS																								
33	Turf Establishment: Isle Dr & Forthun Rd	1 day	Mon 8/29/22	Mon 8/29/22	RL Larson - Restoration	■ RL Larson - Restoration																								
34	Bituminous Wear Course: Isle Dr & Forthun Rd	1 day	Tue 8/30/22	Tue 8/30/22	Anderson Brothers	■ Anderson Brothers																								
35	Pavement Markings	1 day	Wed 8/31/22	Wed 8/31/22	Sir Lines-A-Lot	■ Sir Lines-A-Lot																								
36	Subgrade & Aggregate Base: Foley Rd	8 days	Tue 8/30/22	Thu 9/8/22	RL Larson - Grading	■ RL Larson - Grading																								
37	Install Lighting Conduit Xings: Foley Rd	1 day	Tue 8/30/22	Tue 8/30/22	Design Electric	■ Design Electric																								
38	Concrete Curb & Gutter: Foley Rd	8 days	Fri 9/9/22	Tue 9/20/22	Knife Lake Concrete	■ Knife Lake Concrete																								
39	Install Light Bases & Cabinets: Foley Rd	2 days	Mon 9/26/22	Tue 9/27/22	Design Electric	■ Design Electric																								
40	Backfill Concrete & Prep Trail: Foley Rd	5 days	Wed 9/21/22	Tue 9/27/22	RL Larson - Grading	■ RL Larson - Grading																								
41	Tolerance Aggregate Base: Foley Rd	4 days	Mon 9/26/22	Thu 9/29/22	RL Larson - Grading	■ RL Larson - Grading																								
42	Bituminous Base Course: Foley Rd	3 days	Fri 9/30/22	Tue 10/4/22	Anderson Brothers	■ Anderson Brothers																								
43	Install Lighting Units: Foley Rd	1 day	Wed 10/5/22	Wed 10/5/22	Design Electric	■ Design Electric																								
44	Bituminous Trail: Foley Rd	2 days	Wed 10/5/22	Thu 10/6/22	Anderson Brothers	■ Anderson Brothers																								
45	Concrete Pedestrian Ramps / Aprons: Foley Rd	3 days	Fri 10/7/22	Tue 10/11/22	Knife Lake Concrete	■ Knife Lake Concrete																								
46	Topsoil Placement: Foley Rd	5 days	Wed 10/12/22	Tue 10/18/22	RL Larson - Grading	■ RL Larson - Grading																								
47	Install Signing: Foley Rd	2 days	Wed 10/12/22	Thu 10/13/22	ITS	■ ITS																								
48	Turf Establishment: Foley Rd	4 days	Wed 10/19/22	Mon 10/24/22	RL Larson - Restoration	■ RL Larson - Restoration																								
49	Bitumionus Wear Course: Foley Rd	2 days	Tue 10/25/22	Wed 10/26/22	Anderson Brothers	■ Anderson Brothers																								
50	Pavement Markings: Foley Rd	2 days	Thu 10/27/22	Fri 10/28/22	Sir Lines-A-Lot	■ Sir Lines-A-Lot																								