

## ITEM REPORT UTILITIES COMMISSION

Agenda Date: 8/7/2025 Agenda Section: Information Only

**Department Origination: Public Works** 

Agenda Item: 2025 Design Road & TH 371 Stormwater Improvements Project Monthly Update

**Approval Required:** No Action Required

## **BACKGROUND**

The Project was awarded to JR Ferche by the City Council on July 15<sup>th</sup>. Widseth has been working with MNDOT and JR Ferche to complete all the required submittals and only one submittal is remaining. MNDOT issued a Notice to Proceed on July 18<sup>th</sup>. The Pre-Construction and Public Informational meeting were held on July 24<sup>th</sup> at City Hall. There were approximately 8 individuals representing approximately 5 of the businesses along Design Road at the meeting. The biggest concern brought up was the potential water shutdowns and we noted we will try to keep the shutdowns to a minimum and the City would provide a 48-hour notice prior to any disruptions in water service.

The Contractor is starting with setting up the road closures and removals the week of the 28<sup>th</sup>. This will be followed by setting up dewatering, temporary water service, completing the sanitary and water service replacements and the watermain lowering. City staff is having trouble fully closing gate valves outside the project area which may require additional valve replacements in order to property isolate the Design Road corridor. This will likely increase the potential water shutdown area. Once the services and watermain lowering's are completed, mainline sanitary sewer, storm sewer and jack and bore is planned to start the week of August 11<sup>th</sup>.

Widseth has Construction Observation staff on site daily. Widseth has also been reviewing with the property owners and making sure they are updated on project details.

**FINANCIAL IMPLICATIONS** 

**STAFF RECOMMENDATIONS** 

**COUNCIL ACTION REQUESTED**