

<p align="center"> #546 - 2024 South Forestbiew Area Improvements Project - Preliminary Project Schedule City of Baxter, MN RL Larson Excavating, Inc. </p>									
--	--	--	--	--	--	--	--	--	--

Task Name	Duration	Start	Finish	Resource Names
1 Project Start Date	0 days	Tue 4/2/24	Tue 4/2/24	
2 Traffic Control: Project	1 day	Tue 4/2/24	Tue 4/2/24	ITS
3 Clearing & Grubbing: Project	8 days	Wed 4/3/24	Fri 4/12/24	Tree Top Clearing
4 Erosion Control: Project	3 days	Wed 4/10/24	Fri 4/12/24	Erosion Control Specialists
5 Removals: Phase 1	5 days	Mon 4/15/24	Fri 4/19/24	RL Larson - Grading
6 Subgrade & Aggregate Base: Temporary Access Road	5 days	Mon 5/6/24	Fri 5/10/24	RL Larson - Grading
7 Lift Station 25: Structure	2 days	Mon 4/22/24	Tue 4/23/24	RL Larson - Pipe #1
8 Sanitary Sewer Main: Phase 1A & 1B	9 days	Wed 4/24/24	Mon 5/6/24	RL Larson - Pipe #1
9 Sanitary Sewer Main: Phase 1A & 1B	5 days	Tue 4/30/24	Mon 5/6/24	RL Larson - Pipe #2
10 Water Main: Phase 1A & 1B	7 days	Tue 5/7/24	Wed 5/15/24	RL Larson - Pipe #1
11 Forcemain: Phase 1A & 1B	2 days	Thu 5/16/24	Fri 5/17/24	RL Larson - Pipe #1
12 Services (Sewer & Water): Phase 1A & 1B	8 days	Mon 5/20/24	Wed 5/29/24	RL Larson - Pipe #1
13 Subgrade & Aggregate Base: Phase 1A & 1B	7 days	Thu 5/23/24	Fri 5/31/24	RL Larson - Grading
14 Topsoil: Phase 1A & 1B	4 days	Mon 6/3/24	Thu 6/6/24	RL Larson - Grading
15 Tolerance Aggregate Base: Phase 1A & 1B	3 days	Fri 6/7/24	Tue 6/11/24	RL Larson - Grading
16 Bituminous Pavement - Base Lift: Phase 1A & 1B	2 days	Wed 6/12/24	Thu 6/13/24	Anderson Brothers
17 Driveway Tie-Ins - Prep & Pave: Phase 1A & 1B	5 days	Wed 6/19/24	Tue 6/25/24	Anderson Brothers
18 Driveway Tie-Ins - Pour: Phase 1A & 1B	1 day	Wed 6/19/24	Wed 6/19/24	Creative Curb
19 Turf Restoration: Phase 1A & 1B	5 days	Wed 6/26/24	Tue 7/2/24	Erosion Control Specialists
20 Sanitary Sewer Main: Phase 1C (Medford / R.Vista Ct)	3 days	Thu 5/30/24	Mon 6/3/24	RL Larson - Pipe #1
21 Forcemain: Phase 1C (Medford)	1 day	Tue 6/4/24	Tue 6/4/24	RL Larson - Pipe #1
22 Water Main: Phase 1C (Medford / R.Vista Ct)	2 days	Wed 6/5/24	Thu 6/6/24	RL Larson - Pipe #1
23 Services (Sewer & Water): Phase 1C	3 days	Fri 6/7/24	Tue 6/11/24	RL Larson - Pipe #1
24 Storm Sewer (Culverts): Phase 1C	1 day	Wed 6/12/24	Wed 6/12/24	RL Larson - Pipe #1
25 Removals: Phase 2A	1 day	Mon 5/13/24	Mon 5/13/24	RL Larson - Grading
26 Dewatering: Lift Station 26	10 days	Mon 5/6/24	Fri 5/17/24	Blake Drilling Company
27 Lift Station 26: Structure	3 days	Mon 5/13/24	Wed 5/15/24	RL Larson - Pipe #2
28 Sanitary Sewer Main: Phase 2A	3 days	Thu 5/16/24	Mon 5/20/24	RL Larson - Pipe #2
29 Force Main: Phase 2A	2 days	Tue 5/21/24	Wed 5/22/24	RL Larson - Pipe #2
30 Water Main: Phase 2A	2 days	Thu 5/23/24	Fri 5/24/24	RL Larson - Pipe #2
31 Services (Sewer & Water): Phase 2A	3 days	Mon 5/27/24	Wed 5/29/24	RL Larson - Pipe #2
32 Storm Sewer (Culverts): Phase 2A	1 day	Thu 5/30/24	Thu 5/30/24	RL Larson - Pipe #2
33 Subgrade & Aggregate Base: Phase 2A	2 days	Fri 5/31/24	Mon 6/3/24	RL Larson - Grading
34 Sanitary Sewer Main: Phase 2B & 2C	10 days	Fri 5/31/24	Thu 6/13/24	RL Larson - Pipe #2
35 Force Main: Phase 2B & 2C	2 days	Fri 6/14/24	Mon 6/17/24	RL Larson - Pipe #1
36 Water Main: Phase 2B & 2C	5 days	Tue 6/18/24	Mon 6/24/24	RL Larson - Pipe #1
37 Services (Sewer & Water): Phase 2B & 2C	6 days	Tue 6/25/24	Tue 7/2/24	RL Larson - Pipe #1
38 Storm Sewer (Culverts): Phase 2B & 2C	1 day	Wed 7/3/24	Wed 7/3/24	RL Larson - Pipe #1
39 Water Main: HWY 371 Crossing - Casing Pipe	4 days	Mon 4/29/24	Mon 4/29/24	Ellingson Companies
40 Water Main: HWY 371 Crossing - Carrier Pipe	1 day	Tue 4/30/24	Tue 4/30/24	RL Larson - Pipe #2
41 Subgrade & Aggregate Base: Phase 2B, & 2C	5 days	Thu 7/4/24	Wed 7/10/24	RL Larson - Grading
42 Bulk Topsoil: Phase 2A, 2B, & 2C	4 days	Thu 7/11/24	Tue 7/16/24	RL Larson - Grading
43 Tolerance Aggregate Base: Phase 2A, 2B, & 2C	2 days	Wed 7/17/24	Thu 7/18/24	RL Larson - Grading
44 Bituminous Pavement - Base Lift: Phase 2A, 2B, & 2C	2 days	Fri 7/19/24	Mon 7/22/24	Anderson Brothers
45 Driveway Tie-Ins - Prep & Pave: Phase 2A, 2B, & 2C	4 days	Fri 7/26/24	Wed 7/31/24	Anderson Brothers
46 Driveway Tie-Ins - Pour: Phase 2A, 2B, & 2C	1 day	Fri 7/26/24	Fri 7/26/24	Creative Curb
47 Turf Restoration: Phase 2A, 2B, & 2C	5 days	Thu 8/1/24	Wed 8/7/24	Erosion Control Specialists
48 Removals: Phase 3A & 3B	5 days	Fri 7/5/24	Thu 7/11/24	RL Larson - Grading
49 Sanitary Sewer Main: Phase 3A & 3B	15 days	Fri 7/12/24	Thu 8/1/24	RL Larson - Pipe #1
50 Force Main: Phase 3B:	3 days	Fri 8/2/24	Tue 8/6/24	RL Larson - Pipe #1
51 Water Main: Phase 3A & 3B	9 days	Wed 8/7/24	Mon 8/19/24	RL Larson - Pipe #1
52 Services (Sewer & Water): Phase 3A & 3B	8 days	Tue 8/20/24	Thu 8/29/24	RL Larson - Pipe #1
53 Subgrade & Aggregate Base: Phase 3A & 3B	7 days	Fri 8/30/24	Mon 9/9/24	RL Larson - Grading
54 Bulk Topsoil: Phase 3A & 3B	4 days	Tue 9/10/24	Fri 9/13/24	RL Larson - Grading
55 Tolerance Aggregate Base: Phase 3A & 3B	3 days	Mon 9/16/24	Wed 9/18/24	RL Larson - Grading
56 Bituminous Pavement - Base Lift: Phase 3A & 3B	2 days	Thu 9/19/24	Fri 9/20/24	Anderson Brothers
57 Driveway Tie-Ins - Prep & Pave: Phase 3A & 3B	4 days	Thu 9/26/24	Tue 10/1/24	Anderson Brothers
58 Driveway Tie-Ins - Pour: Phase 3A & 3B	1 day	Thu 9/26/24	Thu 9/26/24	Creative Curb
59 Turf Restoration: Phase 3A & 3B	5 days	Wed 10/2/24	Tue 10/8/24	Erosion Control Specialists
60 Sanitary Sewer Main: Phase 4	2 days	Fri 8/30/24	Mon 9/2/24	RL Larson - Pipe #1
61 Water Main: Phase 4	1 day	Tue 9/3/24	Tue 9/3/24	RL Larson - Pipe #1
62 Services: Phase 4	2 days	Wed 9/4/24	Thu 9/5/24	RL Larson - Pipe #1
63 Subgrade & Aggregate Base: Phase 4	1 day	Fri 9/6/24	Fri 9/6/24	RL Larson - Grading
64 Bituminous Pavement - Base Lift: Phase 4	1 day	Mon 9/23/24	Mon 9/23/24	Anderson Brothers
65 Turf Restoration: Phase 4	1 day	Tue 9/24/24	Tue 9/24/24	Erosion Control Specialists
66 Raise MH & GV Iron: Full Project	3 days	Wed 10/9/24	Fri 10/11/24	RL Larson - Restoration
67 Hydrant Relocation: Camwood Trail	1 day	Fri 5/10/24	Fri 5/10/24	RL Larson - Pipe #2
68 Lift Station 25: Internal Plumbing	2 days	Wed 5/8/24	Thu 5/9/24	RL Larson - Pipe #2
69 Lift Station 25: Electrical	1 day	Wed 9/4/24	Wed 9/4/24	Design Electric
70 Lift Station 26: Internal Plumbing	2 days	Wed 5/22/24	Thu 5/23/24	RL Larson - Pipe #2
71 Lift Station 26: Electrical	1 day	Thu 9/5/24	Thu 9/5/24	Design Electric
72 Lift Station Commissioning: LS#25 & LS#26	2 days	Fri 9/6/24	Mon 9/9/24	Quality Flow
73 Bituminous Pavement - Wear Course: Full Project	4 days	Mon 10/14/24	Thu 10/17/24	Anderson Brothers
74 Striping / Pavement Parkings: Full Project	1 day	Wed 10/23/24	Wed 10/23/24	Sir Lines-A-Lot
75 Subgrade & Aggregate Base: Pedestrian Trail	3 days	Thu 9/19/24	Mon 9/23/24	RL Larson - Grading
76 Topsoil: Pedestrian Trail	2 days	Tue 9/24/24	Wed 9/25/24	RL Larson - Grading
77 Fence Installation: Project	3 days	Thu 9/26/24	Mon 9/30/24	Elite Fence & Deck
78 Turf Restoration: Pedestrian Trail	2 days	Thu 9/26/24	Fri 9/27/24	Erosion Control Specialists
79 Clean-Up & Misc.	3 days	Wed 10/23/24	Fri 10/25/24	RL Larson - Restoration
80 Substantial Completion: November 1, 2024	0 days	Fri 11/1/24	Fri 11/1/24	

4/2

ITS

Tree Top Clearing

Erosion Control Specialists

RL Larson - Grading

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #2

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Grading

RL Larson - Grading

Anderson Brothers

Creative Curb

Erosion Control Specialists

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Grading

Blake Drilling Company

RL Larson - Pipe #2

RL Larson - Pipe #2

RL Larson - Pipe #2

RL Larson - Pipe #2

RL Larson - Pipe #2

RL Larson - Pipe #2

RL Larson - Grading

RL Larson - Pipe #2

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #1

Ellingson Companies

RL Larson - Pipe #2

RL Larson - Grading

RL Larson - Grading

RL Larson - Grading

Anderson Brothers

Anderson Brothers

Creative Curb

Erosion Control Specialists

RL Larson - Grading

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Grading

RL Larson - Grading

RL Larson - Grading

Anderson Brothers

Anderson Brothers

Creative Curb

Erosion Control Specialists

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Pipe #1

RL Larson - Grading

RL Larson - Grading

RL Larson - Grading

Anderson Brothers

Erosion Control Specialists

RL Larson - Restoration

RL Larson - Pipe #2

RL Larson - Pipe #2

RL Larson - Pipe #2

Design Electric

Design Electric

Quality Flow

Anderson Brothers

Sir Lines-A-Lot

RL Larson - Grading

RL Larson - Grading

Elite Fence & Deck

Erosion Control Specialists

RL Larson - Restoration

11/1