

Airport Projects Update

As of January 7, 2021

T-Hangar Row E Construction

Construction of the eleven-unit hangar continues. Site grading has been completed. For building, the foundation has been placed and is awaiting delivery of the building structural parts. Work has been ongoing with apron pavement foundation work in advance of the placement of the concrete surfacing. Concrete placement on about half the apron is planned for the week of January 11. The building is scheduled to begin erection the week of January 18.

Photos of the work



Figure 1- Reinforcing steel in building foundation



Figure 2 – Concrete placement of the foundation



Figure 3- Finish work on the foundation slab



Figure 4 – Layout for the apron pavement