



January 21, 2025

## Project Report and Update

### Action Items – N/A

### Project Updates

1. General
  - A. Coordinating a workshop with personnel from NOAA to discuss abnormally high tides, sea level rise and other recent flooding in low lying areas of The City.
  - B. NRCS Main Drain Improvements – Topographic surveying has commenced and is approximately 95% complete. Coordinating drainage model.
  - C. MEMA Drainage Hazard Mitigation Grant has been submitted to MEMA and is under review. Waiting on comments or further direction from MEMA.
  - D. Finalizing preliminary plans for City Wide Box Culvert Repairs (Webster, Good, McDonald Lane and Dunbar Ave). Dunbar Ave culvert has two blockages, a set of timber piling supporting the timber bridge on the west side of the culvert and an abandoned force main on the east side of the culvert. Based on preliminary data, the culvert does appear to be undersized for the drainage basin. There are also concerns about the invert elevation of the box culvert crossing Beach Blvd near Felicity St. as the survey shots indicate the Dunbar Ave culvert is approximately 1' higher than the Felicity St. culvert. We do recommend the piling to be relocated and the force main removed to eliminate any potential debris from being trapped on these obstructions which can lead to storm water backing up during rain events. It is anticipated that these improvements would be eligible items for the other drainage improvements grants from NRCS and MEMA.
  - E. Coordinating GIS updates with city personnel and MyGov Online.
2. Building Department
  - A. CFM
    - 1) Currently working with MEMA on Flood Plain Ordinance Revisions to include:



- a. Increased enclosure SF for AE zones – reviewing impacts to CRS rating.
    - b. Revised substantial damage cost comparison language
  - 2) City website and call system has information relative to flood hazards, flood notifications and corrective actions taken to reduce the risk of localized flooding.
  - 3) Working on notification letters based on MEMA potential violation list. FEMA has cleared many of the violations.
  - 4) Coordinating MEMA CAV visit for onsite inspections of properties in the SFHA.
  - 5) Coordinating Flood Ordinance Text Amendments with City personnel.
- B. CRS
  - 1) Requested all SOS properties for drainage and open space preservation.
  - 2) CAV has been closed and the City maintained a 7 Rating.
3. Public Works
  - A. MS 4 Permit Annual Report – annual report is being compiled and is due at the end of January 2025.
4. Beyer Drive Sidewalk Improvements – Notice To Proceed has been issued for November 4, 2024.
5. Washington St. Pathway Improvements – Notice To Proceed has been issued for November 4, 2024. This project is under construction.
6. Coordinating MDOT activation procedures for the Old Spanish Trail Lighting Project, and Ranch/Pine St. Sidewalk Projects. Seube St. and Felicity St. sidewalks are slated to be funded in FY 26. GRPC has merged all sidewalk projects into 1 City Wide project.
7. HWY 603 Turning Lane Extension Project – Final design is approximately 75% complete. LPA 700 Design Variance was approved by MDOT. Field review comments have been received and we are updating the plans accordingly.
8. ADA Transition Study – Field evaluation of City facilities has commenced.



9. MEMA Hazard Mitigation Ward 6 road elevation – submitted cost benefit analysis and cost estimate/funding request to MEMA for review. Waiting for comments from MEMA.
10. Hurricane Zeta Damage
  - A. Harbor
    - 1) Phase 2 Repairs – authorization to award the contract has been requested.
    - 2) Phase 3 Dredging – Disposal site has been revised to go to an upland site owned by the Harrison County Development Commission in Pass Christian. The final permit is under review.
11. Hurricane Ida Damage Repairs – FEMA has approved the additional \$1.9 million for the road repairs. The updated PW00180 was submitted to the City on January 7, 2025, for approval and is under review.
12. Sunset Sewer Improvements – Bid package was approved by DEQ. Fully executed contracts have been submitted to DEQ for review and approval to issue Notice to Proceed to the contractor.
13. Ramoneda St. Sewer Improvements - Submitted final plans and specifications to DEQ, waiting for authorization from DEQ to advertise.
14. Scianna Lane Drainage Improvements – Contractor working on Close Out documents.
15. Proposed Water Well Project – Bid package submitted to MSDH for approval, waiting on MSDH approval to issue Notice of Award.
16. Proposed Elevated Water Tank and Water System Improvements – Moved to 2025 funding list.
17. Canal Dredging and Sampling – 2 of the 5 samples passed the required tests. We are coordinating grant applications for funding to dredge the approved areas.
18. ARPA City Wide Sewer Rehabilitation
  - A. Phase 1 – Complete
  - B. Phase 2 – Gravity Sewer Main Repairs and Lining – Notice of Award issued to contractor and contracts are ready for execution.



19. Downtown Striping Plan – latest plan is under review.
20. Downtown Board Walk – coordinating match approval with MDA.
21. Julia St. Park Improvements – cost estimate and site plan have been submitted for review.
22. WPCRLF Sewer Low Interest/Forgivable Loan through MDEQ– Final facilities plan was submitted to DEQ for review.
23. Bayou Lacroix Boat Launch Improvements Phase 2 – Project bid date, February 18, 2025.
24. Old Town Depot Revitalization Parking Improvements (GCRF grant) Bid opening January 21, 2025.