

CHECKLIST FOR LPA FINAL ESTIMATE PACKAGE

NOTE: Include all applicable items at one time with the submission of the final estimate package. Check every item or write N/A for those items that are not applicable.

Project No.: STP-0030-00(042)LPA107961-701000 County: HANCOCK

Project Description: Beyer Dr. Sidewalk Improvements

Check or write N/A	Item
✓	Final Quantities Binder has been reviewed and accepted by the MDOT
✓	Materials Binder has been submitted to the MDOT
✓	1. Final Construction Estimate LPA-001 and LPA-002 (4 with original signature) *check CSD-200
✓	2. Statement of Liquidated Damages Form LPA-724 (4 with original signature)
✓	3. MDOT Maintenance Release Letter to LPA (1 copy)
✓	4. LPA Maintenance Release Letter to Contractor (1 copy)
✓	5. Consent of Surety to Final Payment (4 with original signature)
✓	6. Consent of Contractor to Final Payment (4 with original signature)
✓	7. Project Engineer/Architect's Affidavit (4 with original signature and notarized)
✓	8. Statement of Materials & Tests (1 copy)
✓	9. OCR-482-LPA Form with Quantity Report (1 original)
✓	10. Project Engineer/Architect's Project Diary (CD of all diaries from SiteManager only)
✓	11. Copy of all Supplemental Agreements and Quantity Adjustments (1 copy)
✓	12. Final Construction Engineering Estimate (with supporting data) (1 copy with original signature)

Once the final quantities binder, materials binder, and final estimate package has been reviewed and accepted by the MDOT:

- the LPA Division will issue a final settlement letter to the LPA
- the LPA will receive, sign, and return the final settlement letter to the LPA Division
- the MDOT will issue a final acceptance letter to the LPA
- the LPA will then issue a final acceptance letter to the Contractor (the date of acceptance by the LPA must be after the date of the MDOT letter)
- the LPA will submit a copy of the LPA final acceptance letter to the Contractor to the LPA Division

LPA-001 v 1.2.0

Revised Apr. 02, 2009

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-0030-00(042)/107961701

Contractor's Estimate - Recap Sheet

Printed: 11/19/2025 02:51 pm

Vendor Number	3100023029 0	Completion Date	00/00/0000
Contract ID	LSTP003000042	Time Units / Days to be Allowed	96.00
In Account With	City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521		
FMS Contract Number	OG00001472	Period	08/05/2025 Thru
Estimate Number	0004 FINAL	Current Period	Previous Estimate
Project County: HANCOCK (23)			
Project Number: 107961701000 [STP-0030-00(042)/107961701]			Total Allowed to Date
Total Cost (Participating)	\$0.00	\$0.00	\$415,016.88
Total Cost	\$0.00	\$0.00	\$415,016.88
Project Total	\$0.00	\$0.00	\$415,016.88
% Matching Funds Deduction for LPA	20.00000 %	(\$0.00)	(\$83,003.38)
Total Net Amount Owed to LPA	\$0.00	\$0.00	\$332,013.50
Total Contract Net Work Due	\$0.00	\$0.00	\$332,013.50
Time Units / Days Used	0.000000	0.000000	95.974000
Contract % Complete (Dollars)	0.00 %	0.00 %	83.79 %
Contract % Elapsed Time	0.000000%	0.000000%	99.970000%

Quantities Checked

Original Signed

Chiniche, Jason (16-10)

Project Engineer

LPA Official:

Approved:

Chief Engineer by

Original Signed

Mitchell Young, P.E.

LPA Engineer

Completion Date: 00/00/0000

Calendar Days to be Allowed: 96.00

Total Contract Bid Amount: \$495,299.46

Total Contract Current Amount: \$495,299.46

Productive Days to be Allowed: 96.000000

Total Productive Days Assessed: 95.970000

Contract % Elapsed Time (Productive Days): 99.970000 %

Progress of Project: -16.180000%

CAD002 v 1.6

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-0030-00(042)/107961701

Revised Oct. 10, 2008

Contractor's Estimate - Detail Sheet

Printed: 11/19/2025

Vendor Number	3100023029 0	Date Let	03/19/2024	MPC	Not Found
Contract ID	LSTP0030000042	Award Date	06/10/2024		
In Account With	City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521				
Surety	Default Surety For LPA Contract				
FMS CC Number	OG00001472				
Estimate Number	0004 FINAL				
Period	08/05/2025 Thru 11/19/2025				

Project Number 107961701000 | STP-0030-00(042)/107961701 HANCOCK (23)

Line No	Item Number	AC	Item	Total Quantities			Unit Price	Roadway		
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Current	Allowed-to-Date	
1	0010	201-A001	Clearing and Grubbing	1.000	0.000	1.000	LS	5,500.00	0.00	5,500.00
1	0020	202-B007	Removal of Asphalt Pavement, All Depths	20.000	0.000	16.660	SY	10.35	0.00	172.43
1	0030	202-B052	Removal of Concrete Driveways, All Depths	665.000	0.000	466.480	SY	15.85	0.00	7,393.71
1	0040	202-B191	Removal of Pipe, 8" And Above	1,060.000	0.000	641.000	LF	8.28	0.00	5,307.48
1	0050	202-B250	Removal of Trench Drain, All Sizes, All Types	30.000	0.000	30.000	LF	12.42	0.00	372.60
1	0060	203-A002	Unclassified Excavation, LVM, AH	450.000	0.000	0.000	CY	10.35	0.00	0.00
1	0070	203-EX035	Borrow Excavation, AH, LVM, Class B5	575.000	0.000	173.000	CY	17.25	0.00	2,984.25
1	0080	203-G002	Excess Excavation, LVM, AH	450.000	0.000	173.000	CY	12.42	0.00	2,148.66
1	0090	211-B001	Topsoil for Slope Treatment, Contractor Furnished	100.000	0.000	70.000	CY	28.18	0.00	1,972.60
1	0100	216-A001	Solid Sodding	1,000.000	0.000	1,136.000	SY	7.25	0.00	8,236.00
1	0110	237-A001	Wattles, 12"	400.000	0.000	100.000	LF	4.60	0.00	460.00
1	0120	237-A002	Wattles, 20"	200.000	0.000	0.000	LF	6.10	0.00	0.00
1	0130	304-H002	Size 610 Crushed Stone Base, LVM	100.000	0.000	70.910	CY	85.34	0.00	6,051.45
1	0140	403-A015	BA1 9.5-mm, ST, Asphalt Pavement	3.000	0.000	31.980	TON	1,100.00	0.00	35,178.00
1	0150	407-A001	A2 Asphalt for Tack Coat	1.000	0.000	0.000	GAL	33.00	0.00	0.00
1	0160	503-C010	Saw Cut, Full Depth	700.000	0.000	742.330	LF	10.35	0.00	7,683.12
1	0170	601-A001	S Class "B" Structural Concrete	25.000	0.000	25.000	CY	1,210.00	0.00	30,250.00
1	0180	601-B001	S Class "B" Structural Concrete, Minor Structures	5.000	0.000	0.000	CY	1,210.00	0.00	0.00
1	0190	602-A001	S Reinforcing Steel	1,000.000	0.000	923.340	LBS	3.79	0.00	3,499.46
1	0200	603-CA006	S 15" Reinforced Concrete Pipe, Class IV, Class B Bedding	48.000	0.000	48.000	LF	52.33	0.00	2,511.84
1	0210	603-PE002	S 15" Corrugated Polyethylene Pipe	1,800.000	0.000	1,458.600	LF	30.87	0.00	45,026.99
1	0220	907-604-T003	S 18" Trench Drain	30.000	0.000	0.000	LF	279.45	0.00	0.00

Line No	Item Number	AC	Item	Total Quantities			Unit Price	Amount			
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Current	Allowed-to-Date		
1	0230	608-A001	S	Concrete Sidewalk, Without Reinforcement	900.000	0.000	817.950	SY	71.50	0.00	58,483.43
1	0240	907-608-C001		Detectable Warning Panels	35.000	0.000	43.000	SF	13.51	0.00	580.93
1	0250	613-D009		Adjustment of Utility Appurtenance	10.000	0.000	10.000	EA	5,950.10	0.00	59,501.00
1	0260	613-D011		Adjustment of Water Valve	10.000	0.000	3.000	EA	1,135.05	0.00	3,405.15
1	0270	613-D012		Adjustment of Gas Valve	10.000	0.000	0.000	EA	1,119.53	0.00	0.00
1	0280	614-A003	S	Concrete Driveway, Without Reinforcement, 6-inch Thickness	700.000	0.000	463.660	SY	93.50	0.00	43,352.21
1	0300	618-B001		Additional Construction Signs	1.000	0.000	0.000	SF	10.00	0.00	0.00
1	0310	619-D3001		Remove and Reset Signs, All Sizes	4.000	0.000	0.000	EA	155.25	0.00	0.00
1	0330	626-H004		Thermoplastic Legend, White	200.000	0.000	200.000	SF	11.00	0.00	2,200.00
1	0340	628-L002		High Performance Cold Plastic Legend, White	60.000	0.000	60.000	SF	22.00	0.00	1,320.00
1	0350	630-A001		Standard Roadside Signs, Sheet Aluminum, 0.080" Thickness	18.000	0.000	0.000	SF	20.24	0.00	0.00
1	0360	630-C003		Steel U-Section Posts, 3.0 lb/ft	20.000	0.000	0.000	LF	12.25	0.00	0.00
1	0380	L00044 907-603-PP002		15" Preformed Polyethylene Drainage Catch Basin	40.000	0.000	34.000	EA	1,765.25	0.00	60,018.50
				Total Roadway Items						0.00	393,609.81
				Total Participating Direct Items						0.00	393,609.81
				Total Non-Participating Direct Items						0.00	0.00
				Total Direct Items on Contract = 472,043.21						0.00	393,609.81
Dependent Items											
Part Line No	Item Number	AC	Item	Contract Qty	Current	Allowed-to-Date	Unit Price	Current	Allowed-to-Date		
1	0290	618-A001	Maintenance of Traffic	1.000000	0.000000	0.833800	LS	8,797.50	7,335.36		
1	0320	620-A001	Mobilization	1.000000	0.000000	1.000000	LS	12,130.00	12,130.00		
1	0370	699-A001	Roadway Construction Stakes	1.000000	0.000000	0.833800	LS	2,328.75	1,941.71		
				Total Participating Dependent Items				0.00	21,407.07		
				Total Non-Participating Dependent Items				0.00	0.00		
				Total Dependent Items				0.00	21,407.07		
				Total Project Participating Construction Items				0.00	415,016.88		
				Total Project Non-Participating Construction Items				0.00	0.00		
				Total Project Construction Items				0.00	415,016.88		

Stockpiled Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Current	Allowed-to-Date	
			Total Participating Stockpiled Material Adjustments	0.00	0.00	
			Total Participating Costs (on CAD001)	0.00	415,016.88	
			Total Non-Participating Costs (on CAD001)	0.00	0.00	
			Total Costs (on CAD001)	0.00	415,016.88	
Project: 107961701000 STP-0030-00(042)/107961701						
Fuel And Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Price Difference	Current	Allowed-to-Date
			Total Participating Fuel And Material Adjustments		0.00	0.00
			Total Non-Participating Fuel And Material Adjustments		0.00	0.00
			Total Fuel And Material Adjustments		0.00	0.00
Total Construction Cost on Contract = 495,299.46				0.00	415,016.88	

LPA-001 v 1.2.0
 Revised Apr. 02, 2009
 MISSISSIPPI DEPARTMENT OF TRANSPORTATION
 Contractor's Estimate - Recap Sheet
 STP-0030-00(042)/107961701
 Printed: 11/19/2025 02:51 pm

Vendor Number	3100023029 0	Completion Date	00/00/0000
Contract ID	LSTP003000042	Time Units / Days to be Allowed	96.00
In Account With	City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521		
FMS Contract Number	OG00001472	Period	08/05/2025 Thru
Estimate Number	0004 FINAL	Current Period	Previous Estimate
Project County: HANCOCK (23)			Total Allowed to Date
Project Number: 107961701000 [STP-0030-00(042)/107961701]		\$0.00	\$415,016.88
Total Cost (Participating)		\$0.00	\$415,016.88
Total Cost		\$0.00	\$415,016.88
Project Total		(\$0.00)	(\$83,003.38)
% Matching Funds Deduction for LPA 20,00000 %		\$0.00	\$332,013.50
Total Net Amount Owed to LPA		\$0.00	\$332,013.50
Total Contract Net Work Due		0.000000	95.974000
Time Units / Days Used		0.00 %	83.79 %
Contract % Complete (Dollars)		0.000000%	99.970000%
Contract % Elapsed Time			

Quantities Checked
 Original Signed
 Chiniche, Jason (16-10)
 Project Engineer

LPA Official:
 Approved:
 Chief Engineer by
 Original Signed
 Mitchell Young, P.E.
 LPA Engineer

Completion Date: 00/00/0000
 Calendar Days to be Allowed: 96.00
 Total Contract Bid Amount: \$495,299.46
 Total Contract Current Amount: \$495,299.46
 Productive Days to be Allowed: 96.000000
 Total Productive Days Assessed: 95.970000
 Contract % Elapsed Time (Productive Days): 99.970000 %
 Progress of Project: -16.180000%

CAD002 v 1.6
 Revised Oct. 10, 2008

MISSISSIPPI DEPARTMENT OF TRANSPORTATION
 Contractor's Estimate - Detail Sheet

STP-0030-00(042)/107961701
 Printed: 11/19/2025

Vendor Number		3100023029 0	Date Let		03/19/2024	MPC		Not Found			
Contract ID		LSTP003000042	Award Date		06/10/2024						
In Account With											
City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521											
Surety											
Default Surety For LPA Contract											
FMS CC Number											
OG00001472											
Estimate Number											
0004 FINAL											
Period											
08/05/2025 Thru 11/19/2025											
Project Number											
107961701000 STP-0030-00(042)/107961701 HANCOCK (23)											
Line No	Item Number	AC	Item	Total Quantities			Unit Price	Roadway			
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Current	Allowed-to-Date		
1	0010	201-A001		Clearing and Grubbing	1.000	0.000	1.000	LS	5,500.00	0.00	5,500.00
1	0020	202-B007		Removal of Asphalt Pavement, All Depths	20.000	0.000	16.660	SY	10.35	0.00	172.43
1	0030	202-B052		Removal of Concrete Driveways, All Depths	665.000	0.000	466.480	SY	15.85	0.00	7,393.71
1	0040	202-B191		Removal of Pipe, 8" And Above	1,060.000	0.000	641.000	LF	8.28	0.00	5,307.48
1	0050	202-B250		Removal of Trench Drain, All Sizes, All Types	30.000	0.000	30.000	LF	12.42	0.00	372.60
1	0060	203-A002	E	Unclassified Excavation, LVM, AH	450.000	0.000	0.000	CY	10.35	0.00	0.00
1	0070	203-EX035	E	Borrow Excavation, AH, LVM, Class B5	575.000	0.000	173.000	CY	17.25	0.00	2,984.25
1	0080	203-G002	E	Excess Excavation, LVM, AH	450.000	0.000	173.000	CY	12.42	0.00	2,148.66
1	0090	211-B001	E	Topsoil for Slope Treatment, Contractor Furnished	100.000	0.000	70.000	CY	28.18	0.00	1,972.60
1	0100	216-A001		Solid Sodding	1,000.000	0.000	1,136.000	SY	7.25	0.00	8,236.00
1	0110	237-A001		Wattles, 12"	400.000	0.000	100.000	LF	4.60	0.00	460.00
1	0120	237-A002		Wattles, 20"	200.000	0.000	0.000	LF	6.10	0.00	0.00
1	0130	304-H002	GY	Size 610 Crushed Stone Base, LVM	100.000	0.000	70.910	CY	85.34	0.00	6,051.45
1	0140	403-A015	BA1	9.5-mm, ST, Asphalt Pavement	3.000	0.000	31.980	TON	1,100.00	0.00	35,178.00
1	0150	407-A001	A2	Asphalt for Tack Coat	1.000	0.000	0.000	GAL	33.00	0.00	0.00
1	0160	503-C010		Saw Cut, Full Depth	700.000	0.000	742.330	LF	10.35	0.00	7,683.12
1	0170	601-A001	S	Class "B" Structural Concrete	25.000	0.000	25.000	CY	1,210.00	0.00	30,250.00
1	0180	601-B001	S	Class "B" Structural Concrete, Minor Structures	5.000	0.000	0.000	CY	1,210.00	0.00	0.00
1	0190	602-A001	S	Reinforcing Steel	1,000.000	0.000	923.340	LBS	3.79	0.00	3,499.46
1	0200	603-CA006	S	15" Reinforced Concrete Pipe, Class IV, Class B Bedding	48.000	0.000	48.000	LF	52.33	0.00	2,511.84
1	0210	603-PE002	S	15" Corrugated Polyethylene Pipe	1,800.000	0.000	1,458.600	LF	30.87	0.00	45,026.99
1	0220	907-604-T003	S	18" Trench Drain	30.000	0.000	0.000	LF	279.45	0.00	0.00

Line No	Item Number	AC	Item	Total Quantities			Unit Price	Amount			
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Current	Allowed-to-Date		
1	0230	608-A001	S	Concrete Sidewalk, Without Reinforcement	900.000	0.000	817.950	SY	71.50	0.00	58,483.43
1	0240	907-608-C001		Detectable Warning Panels	35.000	0.000	43.000	SF	13.51	0.00	580.93
1	0250	613-D009		Adjustment of Utility Appurtenance	10.000	0.000	10.000	EA	5,950.10	0.00	59,501.00
1	0260	613-D011		Adjustment of Water Valve	10.000	0.000	3.000	EA	1,135.05	0.00	3,405.15
1	0270	613-D012		Adjustment of Gas Valve	10.000	0.000	0.000	EA	1,119.53	0.00	0.00
1	0280	614-A003	S	Concrete Driveway, Without Reinforcement, 6-inch Thickness	700.000	0.000	463.660	SY	93.50	0.00	43,352.21
1	0300	618-B001		Additional Construction Signs	1.000	0.000	0.000	SF	10.00	0.00	0.00
1	0310	619-D3001		Remove and Reset Signs, All Sizes	4.000	0.000	0.000	EA	155.25	0.00	0.00
1	0330	626-H004		Thermoplastic Legend, White	200.000	0.000	200.000	SF	11.00	0.00	2,200.00
1	0340	628-L002		High Performance Cold Plastic Legend, White	60.000	0.000	60.000	SF	22.00	0.00	1,320.00
1	0350	630-A001		Standard Roadside Signs, Sheet Aluminum, 0.080" Thickness	18.000	0.000	0.000	SF	20.24	0.00	0.00
1	0360	630-C003		Steel U-Section Posts, 3.0 lb/ft	20.000	0.000	0.000	LF	12.25	0.00	0.00
1	0380	L00044 907-603-PP002		15" Preformed Polyethylene Drainage Catch Basin	40.000	0.000	34.000	EA	1,765.25	0.00	60,018.50
				Total Roadway Items						0.00	393,609.81
				Total Participating Direct Items						0.00	393,609.81
				Total Non-Participating Direct Items						0.00	0.00
				Total Direct Items on Contract = 472,043.21						0.00	393,609.81
Dependent Items											
Part Line No	Item Number	AC	Item	Contract Qty	Current	Allowed-to-Date	Unit Price	Current	Allowed-to-Date		
1	0290	618-A001	Maintenance of Traffic	1.000000	0.000000	0.833800	LS	8,797.50	7,335.36		
1	0320	620-A001	Mobilization	1.000000	0.000000	1.000000	LS	12,130.00	12,130.00		
1	0370	699-A001	Roadway Construction Stakes	1.000000	0.000000	0.833800	LS	2,328.75	1,941.71		
				Total Participating Dependent Items				0.00	21,407.07		
				Total Non-Participating Dependent Items				0.00	0.00		
				Total Dependent Items				0.00	21,407.07		
				Total Project Participating Construction Items				0.00	415,016.88		
				Total Project Non-Participating Construction Items				0.00	0.00		
				Total Project Construction Items				0.00	415,016.88		

Stockpiled Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Current	Allowed-to-Date	
			Total Participating Stockpiled Material Adjustments	0.00	0.00	
			Total Participating Costs (on CAD001)	0.00	415,016.88	
			Total Non-Participating Costs (on CAD001)	0.00	0.00	
			Total Costs (on CAD001)	0.00	415,016.88	
Project: 107961701000 STP-0030-00(042)/107961701						
Fuel And Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Price Difference	Current	Allowed-to-Date
			Total Participating Fuel And Material Adjustments		0.00	0.00
			Total Non-Participating Fuel And Material Adjustments		0.00	0.00
			Total Fuel And Material Adjustments		0.00	0.00
Total Construction Cost on Contract = 495,299.46					0.00	415,016.88

LPA-001 v 1.2.0
 Revised Apr. 02, 2009

MISSISSIPPI DEPARTMENT OF TRANSPORTATION
 Contractor's Estimate - Recap Sheet

STP-0030-00(042)/107961701
 Printed: 11/19/2025 02:51 pm

Vendor Number	3100023029 0	Completion Date	00/00/0000
Contract ID	LSTP003000042	Time Units / Days to be Allowed	96.00
In Account With	City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521		
FMS Contract Number	OG00001472	Period	08/05/2025 Thru
Estimate Number	0004 FINAL	Current Period	Previous Estimate
Project County: HANCOCK (23)			
Project Number: 107961701000 [STP-0030-00(042)/107961701]			Total Allowed to Date
Total Cost (Participating)		\$0.00	\$415,016.88
Total Cost		\$0.00	\$415,016.88
Project Total		\$0.00	\$415,016.88
% Matching Funds Deduction for LPA	20.00000 %	(\$0.00)	(\$83,003.38)
Total Net Amount Owed to LPA		\$0.00	\$332,013.50
Total Contract Net Work Due		\$0.00	\$332,013.50
Time Units / Days Used		0.000000	95.974000
Contract % Complete (Dollars)		0.00 %	83.79 %
Contract % Elapsed Time		0.000000%	99.970000%

Quantities Checked
 Original Signed
 Chiniche, Jason (16-10)
 LPA Official:
 Approved:
 Chief Engineer by
 Original Signed
 Mitchell Young, P.E.

 Project Engineer
 LPA Engineer

Completion Date: 00/00/0000
 Calendar Days to be Allowed: 96.00
 Total Contract Bid Amount: \$495,299.46
 Total Contract Current Amount: \$495,299.46
 Productive Days to be Allowed: 96.000000
 Total Productive Days Assessed: 95.970000
 Contract % Elapsed Time (Productive Days): 99.970000 %
 Progress of Project: -16.180000%

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-0030-00(042)/107961701

Printed: 11/19/2025

CAD002 v 1.6

Revised Oct. 10, 2008

Contractor's Estimate - Detail Sheet

Vendor Number	3100023029 0	Date Let	03/19/2024	MPC	Not Found
Contract ID	LSTP003000042	Award Date	06/10/2024		
In Account With	City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521				
Surety	Default Surety For LPA Contract				
FMS CC Number	OG00001472				
Estimate Number	0004 FINAL				
Period	08/05/2025 Thru 11/19/2025				

Line No	Item Number	AC	Item	Total Quantities			Category			Roadway	
				Final Adjusted Contract Qty	Current	Allowed-to-Date	Unit	Unit Price	Current	Allowed-to-Date	Amount
1	0010	201-A001		Clearing and Grubbing	1.000	0.000	1.000	LS	5,500.00	0.00	5,500.00
1	0020	202-B007		Removal of Asphalt Pavement, All Depths	20.000	0.000	16.660	SY	10.35	0.00	172.43
1	0030	202-B052		Removal of Concrete Driveways, All Depths	665.000	0.000	466.480	SY	15.85	0.00	7,393.71
1	0040	202-B191		Removal of Pipe, 8" And Above	1,060.000	0.000	641.000	LF	8.28	0.00	5,307.48
1	0050	202-B250		Removal of Trench Drain, All Sizes, All Types	30.000	0.000	30.000	LF	12.42	0.00	372.60
1	0060	203-A002	E	Unclassified Excavation, LVM, AH	450.000	0.000	0.000	CY	10.35	0.00	0.00
1	0070	203-EX035	E	Borrow Excavation, AH, LVM, Class B5	575.000	0.000	173.000	CY	17.25	0.00	2,984.25
1	0080	203-G002	E	Excess Excavation, LVM, AH	450.000	0.000	173.000	CY	12.42	0.00	2,148.66
1	0090	211-B001	E	Topsoil for Slope Treatment, Contractor Furnished	100.000	0.000	70.000	CY	28.18	0.00	1,972.60
1	0100	216-A001		Solid Sodding	1,000.000	0.000	1,136.000	SY	7.25	0.00	8,236.00
1	0110	237-A001		Wattles, 12"	400.000	0.000	100.000	LF	4.60	0.00	460.00
1	0120	237-A002		Wattles, 20"	200.000	0.000	0.000	LF	6.10	0.00	0.00
1	0130	304-H002	GY	Size 610 Crushed Stone Base, LVM	100.000	0.000	70.910	CY	85.34	0.00	6,051.45
1	0140	403-A015	BA1	9.5-mm, ST, Asphalt Pavement	3.000	0.000	31.980	TON	1,100.00	0.00	35,178.00
1	0150	407-A001	A2	Asphalt for Tack Coat	1.000	0.000	0.000	GAL	33.00	0.00	0.00
1	0160	503-C010		Saw Cut, Full Depth	700.000	0.000	742.330	LF	10.35	0.00	7,683.12
1	0170	601-A001	S	Class "B" Structural Concrete	25.000	0.000	25.000	CY	1,210.00	0.00	30,250.00
1	0180	601-B001	S	Class "B" Structural Concrete, Minor Structures	5.000	0.000	0.000	CY	1,210.00	0.00	0.00
1	0190	602-A001	S	Reinforcing Steel	1,000.000	0.000	923.340	LBS	3.79	0.00	3,499.46
1	0200	603-CA006	S	15" Reinforced Concrete Pipe, Class IV, Class B Bedding	48.000	0.000	48.000	LF	52.33	0.00	2,511.84
1	0210	603-PE002	S	15" Corrugated Polyethylene Pipe	1,800.000	0.000	1,458.600	LF	30.87	0.00	45,026.99
1	0220	907-604-T003	S	18" Trench Drain	30.000	0.000	0.000	LF	279.45	0.00	0.00

Line No	Item Number	AC	Item	Total Quantities			Unit Price	Amount			
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Current	Allowed-to-Date		
1	0230	608-A001	S	Concrete Sidewalk, Without Reinforcement	900.000	0.000	817.950	SY	71.50	0.00	58,483.43
1	0240	907-608-C001		Detectable Warning Panels	35.000	0.000	43.000	SF	13.51	0.00	580.93
1	0250	613-D009		Adjustment of Utility Appurtenance	10.000	0.000	10.000	EA	5,950.10	0.00	59,501.00
1	0260	613-D011		Adjustment of Water Valve	10.000	0.000	3.000	EA	1,135.05	0.00	3,405.15
1	0270	613-D012		Adjustment of Gas Valve	10.000	0.000	0.000	EA	1,119.53	0.00	0.00
1	0280	614-A003	S	Concrete Driveway, Without Reinforcement, 6-inch Thickness	700.000	0.000	463.660	SY	93.50	0.00	43,352.21
1	0300	618-B001		Additional Construction Signs	1.000	0.000	0.000	SF	10.00	0.00	0.00
1	0310	619-D3001		Remove and Reset Signs, All Sizes	4.000	0.000	0.000	EA	155.25	0.00	0.00
1	0330	626-H004		Thermoplastic Legend, White	200.000	0.000	200.000	SF	11.00	0.00	2,200.00
1	0340	628-L002		High Performance Cold Plastic Legend, White	60.000	0.000	60.000	SF	22.00	0.00	1,320.00
1	0350	630-A001		Standard Roadside Signs, Sheet Aluminum, 0.080" Thickness	18.000	0.000	0.000	SF	20.24	0.00	0.00
1	0360	630-C003		Steel U-Section Posts, 3.0 lb/ft	20.000	0.000	0.000	LF	12.25	0.00	0.00
1	0380	L00044 907-603-PP002		15" Preformed Polyethylene Drainage Catch Basin	40.000	0.000	34.000	EA	1,765.25	0.00	60,018.50
				Total Roadway Items						0.00	393,609.81
				Total Participating Direct Items						0.00	393,609.81
				Total Non-Participating Direct Items						0.00	0.00
				Total Direct Items on Contract = 472,043.21						0.00	393,609.81
Dependent Items											
Part	Line No	Item Number	AC	Item	Contract Qty	Current	Allowed-to-Date	Unit	Unit Price	Current	Allowed-to-Date
1	0290	618-A001		Maintenance of Traffic	1.000000	0.000000	0.833800	LS	8,797.50	0.00	7,335.36
1	0320	620-A001		Mobilization	1.000000	0.000000	1.000000	LS	12,130.00	0.00	12,130.00
1	0370	699-A001		Roadway Construction Stakes	1.000000	0.000000	0.833800	LS	2,328.75	0.00	1,941.71
				Total Participating Dependent Items						0.00	21,407.07
				Total Non-Participating Dependent Items						0.00	0.00
				Total Dependent Items						0.00	21,407.07
				Total Project Participating Construction Items						0.00	415,016.88
				Total Project Non-Participating Construction Items						0.00	0.00
				Total Project Construction Items						0.00	415,016.88


Stockpiled Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Current	Allowed-to-Date	
			Total Participating Stockpiled Material Adjustments	0.00	0.00	
			Total Participating Costs (on CAD001)	0.00	415,016.88	
			Total Non-Participating Costs (on CAD001)	0.00	0.00	
			Total Costs (on CAD001)	0.00	415,016.88	
Project: 107961701000 STP-0030-00(042)/107961701						
Fuel And Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Price Difference	Current	Allowed-to-Date
			Total Participating Fuel And Material Adjustments		0.00	0.00
			Total Participating Fuel And Material Adjustments		0.00	0.00
			Total Non-Participating Fuel And Material Adjustments		0.00	0.00
			Total Fuel And Material Adjustments		0.00	0.00
Total Construction Cost on Contract = 495,299.46				0.00	415,016.88	

LPA-001 v 1.2.0
 Revised Apr. 02, 2009

MISSISSIPPI DEPARTMENT OF TRANSPORTATION
 Contractor's Estimate - Recap Sheet

STP-0030-00(042)/107961701
 Printed: 11/19/2025 02:51 pm

Vendor Number	3100023029 0	Completion Date	00/00/0000
Contract ID	LSTP003000042	Time Units / Days to be Allowed	96.00
In Account With	City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS. 39521		
FMS Contract Number	OG00001472	Period	08/05/2025 Thru
Estimate Number	0004 FINAL	Current Period	Previous Estimate
Project County: HANCOCK (23)			Total Allowed to Date
Project Number: 107961701000 [STP-0030-00(042)/107961701]			
Total Cost (Participating)	\$0.00	\$0.00	\$415,016.88
Total Cost	\$0.00	\$0.00	\$415,016.88
Project Total	\$0.00	\$0.00	\$415,016.88
% Matching Funds Deduction for LPA	20.000000 %	(\$0.00)	(\$83,003.38)
Total Net Amount Owed to LPA	\$0.00	\$332,013.50	\$332,013.50
Total Contract Net Work Due	\$0.00	\$332,013.50	\$332,013.50
Time Units / Days Used	0.000000	95.974000	95.974000
Contract % Complete (Dollars)	0.00 %	83.79 %	83.79 %
Contract % Elapsed Time	0.000000%	99.970000%	99.970000 %

Quantities Checked _____
 Original Signed  Project Engineer
 Chiniche, Jason (16-10) _____
 LPA Official: _____
 Approved: _____
 Chief Engineer by _____
 Original Signed _____
 Mitchell Young, P.E. _____
 LPA Engineer

Completion Date: 00/00/0000
 Calendar Days to be Allowed: 96.00
 Total Contract Bid Amount: \$495,299.46
 Total Contract Current Amount: \$495,299.46
 Productive Days to be Allowed: 96.000000
 Total Productive Days Assessed: 95.970000
 Contract % Elapsed Time (Productive Days): 99.970000 %
 Progress of Project: -16.180000%

CAD002 v 1.6

MISSISSIPPI DEPARTMENT OF TRANSPORTATION

STP-0030-00(042)/107961701

Revised Oct. 10, 2008

Contractor's Estimate - Detail Sheet

Printed: 11/19/2025

Vendor Number		3100023029 0	Date Let		03/19/2024	MPC		Not Found			
Contract ID		LSTP0030000042	Award Date		06/10/2024						
In Account With											
City of Bay St. Louis P.O. Box 2550, Bay St. Louis, MS, 39521											
Surety											
Default Surety For LPA Contract											
FMS CC Number											
OG00001472											
Estimate Number											
0004 FINAL											
Period											
08/05/2025 Thru 11/19/2025											
Project Number											
107961701000 STP-0030-00(042)/107961701 HANCOCK (23)											
Line No	Item Number	AC	Item	Total Quantities			Unit Price	Roadway			
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Unit	Current	Allowed-to-Date	
1	0010	201-A001		Clearing and Grubbing	1.000	0.000	1.000	LS	5,500.00	0.00	5,500.00
1	0020	202-B007		Removal of Asphalt Pavement, All Depths	20.000	0.000	16.660	SY	10.35	0.00	172.43
1	0030	202-B052		Removal of Concrete Driveways, All Depths	665.000	0.000	466.480	SY	15.85	0.00	7,393.71
1	0040	202-B191		Removal of Pipe, 8" And Above	1,060.000	0.000	641.000	LF	8.28	0.00	5,307.48
1	0050	202-B250		Removal of Trench Drain, All Sizes, All Types	30.000	0.000	30.000	LF	12.42	0.00	372.60
1	0060	203-A002	E	Unclassified Excavation, LVM, AH	450.000	0.000	0.000	CY	10.35	0.00	0.00
1	0070	203-EX035	E	Borrow Excavation, AH, LVM, Class B5	575.000	0.000	173.000	CY	17.25	0.00	2,984.25
1	0080	203-G002	E	Excess Excavation, LVM, AH	450.000	0.000	173.000	CY	12.42	0.00	2,148.66
1	0090	211-B001	E	Topsoil for Slope Treatment, Contractor Furnished	100.000	0.000	70.000	CY	28.18	0.00	1,972.60
1	0100	216-A001		Solid Sodding	1,000.000	0.000	1,136.000	SY	7.25	0.00	8,236.00
1	0110	237-A001		Wattles, 12"	400.000	0.000	100.000	LF	4.60	0.00	460.00
1	0120	237-A002		Wattles, 20"	200.000	0.000	0.000	LF	6.10	0.00	0.00
1	0130	304-H002	GY	Size 610 Crushed Stone Base, LVM	100.000	0.000	70.910	CY	85.34	0.00	6,051.45
1	0140	403-A015	BA1	9.5-mm, ST, Asphalt Pavement	3.000	0.000	31.980	TON	1,100.00	0.00	35,178.00
1	0150	407-A001	A2	Asphalt for Tack Coat	1.000	0.000	0.000	GAL	33.00	0.00	0.00
1	0160	503-C010		Saw Cut, Full Depth	700.000	0.000	742.330	LF	10.35	0.00	7,683.12
1	0170	601-A001	S	Class "B" Structural Concrete	25.000	0.000	25.000	CY	1,210.00	0.00	30,250.00
1	0180	601-B001	S	Class "B" Structural Concrete, Minor Structures	5.000	0.000	0.000	CY	1,210.00	0.00	0.00
1	0190	602-A001	S	Reinforcing Steel	1,000.000	0.000	923.340	LBS	3.79	0.00	3,499.46
1	0200	603-CA006	S	15" Reinforced Concrete Pipe, Class IV, Class B Bedding	48.000	0.000	48.000	LF	52.33	0.00	2,511.84
1	0210	603-PE002	S	15" Corrugated Polyethylene Pipe	1,800.000	0.000	1,458.600	LF	30.87	0.00	45,026.99
1	0220	907-604-T003	S	18" Trench Drain	30.000	0.000	0.000	LF	279.45	0.00	0.00

Line No	Item Number	AC	Item	Total Quantities			Unit Price	Amount		
				Final Adjusted Contract Qty	Current	Allowed-to-Date		Current	Allowed-to-Date	
1	0230	608-A001	S	Concrete Sidewalk, Without Reinforcement	900.000	0.000	817.950	71.50	0.00	58,483.43
1	0240	907-608-C001		Detectable Warning Panels	35.000	0.000	43.000	13.51	0.00	580.93
1	0250	613-D009		Adjustment of Utility Appurtenance	10.000	0.000	10.000	5,950.10	0.00	59,501.00
1	0260	613-D011		Adjustment of Water Valve	10.000	0.000	3.000	1,135.05	0.00	3,405.15
1	0270	613-D012		Adjustment of Gas Valve	10.000	0.000	0.000	1,119.53	0.00	0.00
1	0280	614-A003	S	Concrete Driveway, Without Reinforcement, 6-inch Thickness	700.000	0.000	463.660	93.50	0.00	43,352.21
1	0300	618-B001		Additional Construction Signs	1.000	0.000	0.000	10.00	0.00	0.00
1	0310	619-D3001		Remove and Reset Signs, All Sizes	4.000	0.000	0.000	155.25	0.00	0.00
1	0330	626-H004		Thermoplastic Legend, White	200.000	0.000	200.000	11.00	0.00	2,200.00
1	0340	628-L002		High Performance Cold Plastic Legend, White	60.000	0.000	60.000	22.00	0.00	1,320.00
1	0350	630-A001		Standard Roadside Signs, Sheet Aluminum, 0.080" Thickness	18.000	0.000	0.000	20.24	0.00	0.00
1	0360	630-C003		Steel U-Section Posts, 3.0 lb/ft	20.000	0.000	0.000	12.25	0.00	0.00
1	0380	L00044 907-603-PP002		15" Preformed Polyethylene Drainage Catch Basin	40.000	0.000	34.000	1,765.25	0.00	60,018.50
					Total Roadway Items				0.00	393,609.81
					Total Participating Direct Items				0.00	393,609.81
					Total Non-Participating Direct Items				0.00	0.00
					Total Direct Items				0.00	393,609.81
Dependent Items										
Part	Line No	Item Number	AC	Item	Contract Qty	Current	Allowed-to-Date	Unit Price	Amount	
1	0290	618-A001		Maintenance of Traffic	1.000000	0.000000	0.833800	8,797.50	0.00	7,335.36
1	0320	620-A001		Mobilization	1.000000	0.000000	1.000000	12,130.00	0.00	12,130.00
1	0370	699-A001		Roadway Construction Stakes	1.000000	0.000000	0.833800	2,328.75	0.00	1,941.71
					Total Participating Dependent Items				0.00	21,407.07
					Total Non-Participating Dependent Items				0.00	0.00
					Total Dependent Items				0.00	21,407.07
					Total Project Participating Construction Items				0.00	415,016.88
					Total Project Non-Participating Construction Items				0.00	0.00
					Total Project Construction Items				0.00	415,016.88

Stockpiled Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Current	Allowed-to-Date	
			Total Participating Stockpiled Material Adjustments	0.00	0.00	
			Total Participating Costs (on CAD001)	0.00	415,016.88	
			Total Non-Participating Costs (on CAD001)	0.00	0.00	
			Total Costs (on CAD001)	0.00	415,016.88	
Project: 107961701000 STP-0030-00(042)/107961701						
Fuel And Material Adjustments						
Line No	Item Number	Item Description	Adjustment Description	Price Difference	Current	Allowed-to-Date
			Total Participating Fuel And Material Adjustments		0.00	0.00
			Total Non-Participating Fuel And Material Adjustments		0.00	0.00
			Total Fuel And Material Adjustments		0.00	0.00
Total Construction Cost on Contract = 495,299.46					0.00	415,016.88

LIQUIDATED DAMAGES FOR PROJECTS WITH WORKING DAYS

Project No.: STP-0030-00(042)LPA/107961-701000 **County:** Hancock

LOCAL PUBLIC AGENCY: City of Bay St. Louis
 Original Notice to Proceed Date: 11/4/2024

- (a) Original working days for the project: 76
- (b) Working days by supplemental agreement: 20
- (c) Working days by increase in quantities: 0
- (d) Final working days: (Sum a+b+c) **96**

- (1) Date all working days used: 8/4/2025
- (2) Date Contractor requested final inspection: 8/4/2025
- (3) Date Final Inspection was made: 10/1/2025
- (4) Date Contractor received punch list in writing: 10/2/2025
- (5) Date punch list items completed: 10/13/2025

A GROSS LIQUIDATED DAMAGES----- **70**
 (Calendar days between (1) and (5))

ADJUSTMENT FOR NO TIME CHARGED DAYS

- (6) Days with no work awaiting asphalt curing for stripe: 0
- (7) Days between request for final inspection ----- 59
 and written punch list (Days between (2) and (4))
- (8) Days between the date that the contractor received punch list in --- 11
 writing and completion of all punch list items. (Maximum 7 if in
 Liquidated Damages and 14 if not in Liquidated Damages)

B TOTAL ADJUSTMENTS (Sum 6+7+8) ----- 70

C TOTAL DAYS ON LIQUIDATED DAMAGES (A-B) ----- 0
 (If A-B <0 then C = 0)

D Total Original Construction Cost \$495,299.46

E Liquidated damages per day \$360.00

TOTAL LIQUIDATED DAMAGES (C*E): **\$0.00**
 (C X E)



 Project Engineer / Architect

LIQUIDATED DAMAGES FOR PROJECTS WITH WORKING DAYS

Project No.: STP-0030-00(042)LPA/107961-701000 **County:** Hancock

LOCAL PUBLIC AGENCY: City of Bay St. Louis
 Original Notice to Proceed Date: 11/4/2024

- | | |
|--|------------|
| (a) Original working days for the project: | 76 |
| (b) Working days by supplemental agreement: | 20 |
| (c) Working days by increase in quantities: | 0 |
| (d) Final working days: (Sum a+b+c) | 96 |
| | |
| (1) Date all working days used: | 8/4/2025 |
| (2) Date Contractor requested final inspection | 8/4/2025 |
| (3) Date Final Inspection was made | 10/1/2025 |
| (4) Date Contractor received punch list in writing | 10/2/2025 |
| (5) Date punch list items completed | 10/13/2025 |

A GROSS LIQUIDATED DAMAGES----- 70
 (Calendar days between (1) and (5))

ADJUSTMENT FOR NO TIME CHARGED DAYS

- | | |
|--|----|
| (6) Days with no work awaiting asphalt curing for stripe | 0 |
| (7) Days between request for final inspection -----
and written punch list (Days between (2) and (4)) | 59 |
| (8) Days between the date that the contractor received punch list in ---
writing and completion of all punch list items. (Maximum 7 if in
Liquidated Damages and 14 if not in Liquidated Damages) | 11 |

B TOTAL ADJUSTMENTS (Sum 6+7+8)----- 70
C TOTAL DAYS ON LIQUIDATED DAMAGES (A-B)----- 0
 (If A-B < 0 then C = 0)

D	Total Original Construction Cost	\$495,299.46
E	Liquidated damages per day	\$360.00

TOTAL LIQUIDATED DAMAGES (C*E): \$0.00
 (C X E)



 Project Engineer / Architect

LIQUIDATED DAMAGES FOR PROJECTS WITH WORKING DAYS

Project No.: STP-0030-00(042)LPA/107961-701000 **County:** Hancock

LOCAL PUBLIC AGENCY: City of Bay St. Louis
 Original Notice to Proceed Date: 11/4/2024

- (a) Original working days for the project: 76
- (b) Working days by supplemental agreement: 20
- (c) Working days by increase in quantities: 0
- (d) Final working days: (Sum a+b+c) **96**

- (1) Date all working days used: 8/4/2025
- (2) Date Contractor requested final inspection: 8/4/2025
- (3) Date Final Inspection was made: 10/1/2025
- (4) Date Contractor received punch list in writing: 10/2/2025
- (5) Date punch list items completed: 10/13/2025

A GROSS LIQUIDATED DAMAGES----- **70**
 (Calendar days between (1) and (5))

ADJUSTMENT FOR NO TIME CHARGED DAYS

- (6) Days with no work awaiting asphalt curing for stripe: 0
- (7) Days between request for final inspection ----- 59
 and written punch list (Days between (2) and (4))
- (8) Days between the date that the contractor received punch list in --- 11
 writing and completion of all punch list items. (Maximum 7 if in
 Liquidated Damages and 14 if not in Liquidated Damages)

B TOTAL ADJUSTMENTS (Sum 6+7+8) ----- 70
C TOTAL DAYS ON LIQUIDATED DAMAGES (A-B) ----- 0
 (If A-B <0 then C = 0)

D Total Original Construction Cost \$495,299.46
E Liquidated damages per day \$360.00

TOTAL LIQUIDATED DAMAGES (C*E): **\$0.00**
 (C X E)



 Project Engineer / Architect

LIQUIDATED DAMAGES FOR PROJECTS WITH WORKING DAYS

Project No.: STP-0030-00(042)LPA/107961-701000 **County:** Hancock

LOCAL PUBLIC AGENCY: City of Bay St. Louis
 Original Notice to Proceed Date: 11/4/2024

- (a) Original working days for the project: 76
- (b) Working days by supplemental agreement: 20
- (c) Working days by increase in quantities: 0
- (d) Final working days: (Sum a+b+c) **96**

- (1) Date all working days used: 8/4/2025
- (2) Date Contractor requested final inspection: 8/4/2025
- (3) Date Final Inspection was made: 10/1/2025
- (4) Date Contractor received punch list in writing: 10/2/2025
- (5) Date punch list items completed: 10/13/2025

A GROSS LIQUIDATED DAMAGES ----- **70**
 (Calendar days between (1) and (5))


ADJUSTMENT FOR NO TIME CHARGED DAYS

- (6) Days with no work awaiting asphalt curing for stripe: 0
- (7) Days between request for final inspection ----- 59
 and written punch list (Days between (2) and (4))
- (8) Days between the date that the contractor received punch list in --- 11
 writing and completion of all punch list items. (Maximum 7 if in
 Liquidated Damages and 14 if not in Liquidated Damages)

B TOTAL ADJUSTMENTS (Sum 6+7+8) ----- 70
C TOTAL DAYS ON LIQUIDATED DAMAGES (A-B) ----- 0
 (If A-B <0 then C = 0)

D Total Original Construction Cost \$495,299.46
E Liquidated damages per day \$360.00

TOTAL LIQUIDATED DAMAGES (C*E): **\$0.00**
 (C X E)



 Project Engineer / Architect

Brad White
Executive Director
Jeff Ely, P.E.
Chief of Staff



Earl Glenn, Jr., P.E.
Deputy Executive Director/Chief Engineer
Lisa M. Hancock, CPA
Deputy Executive Director/Administration

October 23, 2025

Mayor Mike Favre
City of Bay St. Louis
P. O. Box 2550
Bay St. Louis, MS 39521

PROJECT: STP-0030-00(042)LPA/107961
COUNTY: Hancock

Dear Mayor Favre:

Reference is made to the agreement between the City of Bay St. Louis and the Mississippi Department of Transportation for the construction of the captioned project.

An inspection of this project was made on October 1, 2025 by representatives of the Mississippi Department of Transportation, and the City of Bay St. Louis.

It was determined that all work has been satisfactorily completed in reasonable close conformity with the plans and specifications, and it was agreed that the contractor should be relieved of maintenance thereafter, effective October 13, 2025.

Final acceptance is being deferred until all obligations imposed under the contract as well as all necessary remaining measurements and computations essential to the final estimate for final payment have been fulfilled.

Mayor Mike Favre
October 23, 2025
Page 2

Attached is a sample copy of a letter to the contractor releasing him from maintenance on the project. You will note that this does not constitute final acceptance until all test results have been evaluated and approved.


Sincerely,

MISSISSIPPI DEPARTMENT OF TRANSPORTATION


GG:ss

pc:
LPA Engineer
Planning Engineer
Materials Engineer
Financial Management Director
Environmental Director
Director of Intermodal Planning
Programs Manager
District Engineer (Owen)
District LPA Engineer (Starita)
Project Engineer (Matthews)
Central Records
Construction File
Chiniche Engineering & Surveying

BY:


MICHAEL D. HOGAN, P.E.
STATE CONSTRUCTION ENGINEER

APPROVED:


EARL GLENN, P.E.
DEPUTY EXECUTIVE DIRECTOR/CHIEF ENGINEER


BRAD WHITE
EXECUTIVE DIRECTOR

Attachment:

Sample Urban Maintenance Release

Date

Contractor's name

Attn: Prime contractor's representative that executes the contract shown in Section 902

Contractor's address

Contractor's city, state, and zip

Re: Full Maintenance Release
PROJECT NO:
COUNTY:

Dear Sir/Madam:

Reference is made to your contract with the City of _____.

Subject to the provisions and requirements of the contract, this is our formal notice that you are hereby conditionally released of further maintenance and public liability, on items of your contract completed in accordance with the contract, effective _____.

Final acceptance is being deferred until all duties and obligations imposed under the contract have been fulfilled; except for necessary remaining measurements and computations essential to the final estimate, and for final payment.

As provided in the contract, in the event items of work are found to be deficient, or defective as evidenced by unsatisfactory test reports of materials incorporated into the work, you are to assume full responsibility for corrective measures, and are to reassume maintenance and public liability until such corrective measures are completed to the satisfaction of the Engineer.

Sincerely,

pc:
State LPA Engineer-MDOT 77-01
State Construction Engineer-MDOT 73-01
District Engineer-MDOT
District LPA Coordinator
Central Records-MDOT 89-01



November 3, 2025

Bottom 2 Top Construction

Attn.: John Dellinger
16708 HWY 67
Biloxi, MS 39532

Re: Full Maintenance Release
PROJECT NO: STP-0030-00(042)LPA/107961-701000
COUNTY: Hancock

Dear Sir/Madam:

Reference is made to your contract with the City of Bay St. Louis, Mississippi.

Subject to the provisions and requirements of the contract, this is our formal notice that you are hereby conditionally released of further maintenance and public liability, on items of your contract completed in accordance with the contract, effective October 13, 2025.

Final acceptance is being deferred until all duties and obligations imposed under the contract have been fulfilled; except for necessary remaining measurements and computations essential to the final estimate, and for final payment.

As provided in the contract, in the event items of work are found to be deficient or defective as evidenced by unsatisfactory test reports of materials incorporated into the work, you are to assume full responsibility for corrective measures, and are to reassume maintenance and public liability until such corrective measures are completed to the satisfaction of the Engineer.

Sincerely,

Mike Favre
Mayor, City of Bay St. Louis

pc:

State LPA Engineer – MDOT 77-01
State Construction Engineer – MDOT 73-01
Central Records – MDOT 89-01
District Engineer – MDOT
District LPA Coordinator – MDOT



AIA[®]

Document G707™ – 1994

Consent Of Surety to Final Payment

Bond # 7461493

PROJECT: *(Name and address)*
Beyer Drive Sidewalk Improvements, STP-
0030-00(042) LPA / 107961-701000

ARCHITECT'S PROJECT NUMBER:
STP-0030-00(042) LPA / 107961-701000

OWNER:

CONTRACT FOR: Construction

ARCHITECT:

TO OWNER: *(Name and address)*
City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

CONTRACT DATED:

CONTRACTOR:

SURETY:

OTHER:

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the
(Insert name and address of Surety)

Old Republic Surety Company
P.O. Box 1635
Milwaukee, WI 53201

, SURETY,

on bond of
(Insert name and address of Contractor)

Bottom 2 Top Construction LLC
16708 Highway 67
Biloxi, MS 39532

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety
of any of its obligations to

(Insert name and address of Owner)

City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: November 6th, 2025

(Insert in writing the month followed by the numeric date and year.)

Old Republic Surety Company

(Surety)



(Signature of authorized representative)

Attest:
(Seal):



Debbie Dunaway, Attorney-in-Fact

(Printed name and title)



OLD REPUBLIC SURETY COMPANY

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC SURETY COMPANY, a Wisconsin stock insurance corporation, does make, constitute and appoint:

TROY WAGENER, DAVID FORTENBERRY, MARY NORVAL, KIM BARHUM, KATHLEEN B. SCARBOROUGH, DEWEY B. MASON, SUSAN M. SKRMETTA, JOSEPH R. BEATTIE, LISA R. BUTLER, PATRICK T. MASON, CHRIS BOONE, SHARON TUTEN, CHARLOTTE A. RAMSEY, DEBBIE DUNAWAY, JAMES ELEY BRASHIER of GULFPORT, MS

its true and lawful Attorney(s)-in-Fact, with full power and authority for and on behalf of the company as surety, to execute and deliver and affix the seal of the company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than bail bonds, bank depository bonds, mortgage deficiency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds, self-insurance workers compensation bonds guaranteeing payment of benefits, or black lung bonds), as follows:

ALL WRITTEN INSTRUMENTS

and to bind OLD REPUBLIC SURETY COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This appointment is made under and by authority of the board of directors at a special meeting held on February 18, 1982.

This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC SURETY COMPANY on February 18, 1982.

RESOLVED that, the president, any vice-president or assistant vice president, in conjunction with the secretary or any assistant secretary, may appoint attorneys-in-fact or agents with authority as defined or limited in the instrument evidencing the appointment in each case, for and on behalf of the company to execute and deliver and affix the seal of the company to bonds, undertakings, recognizances, and suretyship obligations of all kinds; and said officers may remove any such attorney-in-fact or agent and revoke any Power of Attorney previously granted to such person.

RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company

- (i) when signed by the president, any vice president or assistant vice president, and attested and sealed (if a seal be required) by any secretary or assistant secretary; or
- (ii) when signed by the president, any vice president or assistant vice president, secretary or assistant secretary, and countersigned and sealed (if a seal be required) by a duly authorized attorney-in-fact or agent; or
- (iii) when duly executed and sealed (if a seal be required) by one or more attorneys-in-fact or agents pursuant to and within the limits of the authority evidenced by the Power of Attorney issued by the company to such person or persons.

RESOLVED FURTHER that the signature of any authorized officer and the seal of the company may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other suretyship obligations of the company; and such signature and seal when so used shall have the same force and effect as though manually affixed.

IN WITNESS WHEREOF, OLD REPUBLIC SURETY COMPANY has caused these presents to be signed by its proper officer, and its corporate seal to be affixed this 15th day of May, 2025.

Assistant Secretary



OLD REPUBLIC SURETY COMPANY

President

STATE OF WISCONSIN, COUNTY OF WAUKESHA - SS

On this 15th day of May, 2025, personally came before me, Alan Pavlic and Kevin J. Abitz, to me known to be the individuals and officers of the OLD REPUBLIC SURETY COMPANY who executed the above instrument, and they each acknowledged the execution of the same, and being by me duly sworn, did severally depose and say: that they are the said officers of the corporation aforesaid, and that the seal affixed to the above instrument is the seal of the corporation, and that said corporate seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority of the board of directors of said corporation.



Notary Public

My Commission Expires: September 28, 2026

(Expiration of notary's commission does not invalidate this instrument)

CERTIFICATE

I, the undersigned, assistant secretary of the OLD REPUBLIC SURETY COMPANY, a Wisconsin corporation, CERTIFY that the foregoing and attached Power of Attorney remains in full force and has not been revoked; and furthermore, that the Resolutions of the board of directors set forth in the Power of Attorney, are now in force.



87-0829

Signed and sealed at the City of Brookfield, WI this 6th day of November, 2025.

Assistant Secretary

ORSC 22262 (3-06)



AIA[®]

Document G707™ – 1994

Consent Of Surety to Final Payment

Bond # 7461493

PROJECT: *(Name and address)*
Beyer Drive Sidewalk Improvements, STP-
0030-00(042) LPA / 107961-701000

ARCHITECT'S PROJECT NUMBER:
STP-0030-00(042) LPA / 107961-701000

OWNER:

CONTRACT FOR: Construction

ARCHITECT:

TO OWNER: *(Name and address)*
City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

CONTRACT DATED:

CONTRACTOR:

SURETY:

OTHER:

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the
(Insert name and address of Surety)

Old Republic Surety Company
P.O. Box 1635
Milwaukee, WI 53201

, SURETY,

on bond of
(Insert name and address of Contractor)

Bottom 2 Top Construction LLC
16708 Highway 67
Biloxi, MS 39532

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety
of any of its obligations to

(Insert name and address of Owner)

City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: **November 6th, 2025**
(Insert in writing the month followed by the numeric date and year.)


Old Republic Surety Company

(Surety)



(Signature of authorized representative)

Attest:
(Seal):



Debbie Dunaway, Attorney-in-Fact

(Printed name and title)



OLD REPUBLIC SURETY COMPANY

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC SURETY COMPANY, a Wisconsin stock insurance corporation, does make, constitute and appoint:

TROY WAGENER, DAVID FORTENBERRY, MARY NORVAL, KIM BARHUM, KATHLEEN B. SCARBOROUGH, DEWEY B. MASON, SUSAN M. SKRMETTA, JOSEPH R. BEATTIE, LISA R. BUTLER, PATRICK T. MASON, CHRIS BOONE, SHARON TUTEN, CHARLOTTE A. RAMSEY, DEBBIE DUNAWAY, JAMES ELEY BRASHIER of GULFPORT, MS

its true and lawful Attorney(s)-in-Fact, with full power and authority for and on behalf of the company as surety, to execute and deliver and affix the seal of the company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than ball bonds, bank depository bonds, mortgage deficiency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds, self-insurance workers compensation bonds guaranteeing payment of benefits, or black lung bonds), as follows:

ALL WRITTEN INSTRUMENTS

and to bind OLD REPUBLIC SURETY COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This appointment is made under and by authority of the board of directors at a special meeting held on February 18, 1982.

This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC SURETY COMPANY on February 18, 1982.

RESOLVED that, the president, any vice-president or assistant vice president, in conjunction with the secretary or any assistant secretary, may appoint attorneys-in-fact or agents with authority as defined or limited in the instrument evidencing the appointment in each case, for and on behalf of the company to execute and deliver and affix the seal of the company to bonds, undertakings, recognizances, and suretyship obligations of all kinds; and said officers may remove any such attorney-in-fact or agent and revoke any Power of Attorney previously granted to such person.

RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company

- (i) when signed by the president, any vice president or assistant vice president, and attested and sealed (if a seal be required) by any secretary or assistant secretary; or
- (ii) when signed by the president, any vice president or assistant vice president, secretary or assistant secretary, and countersigned and sealed (if a seal be required) by a duly authorized attorney-in-fact or agent; or
- (iii) when duly executed and sealed (if a seal be required) by one or more attorneys-in-fact or agents pursuant to and within the limits of the authority evidenced by the Power of Attorney issued by the company to such person or persons.

RESOLVED FURTHER that the signature of any authorized officer and the seal of the company may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other suretyship obligations of the company; and such signature and seal when so used shall have the same force and effect as though manually affixed.

IN WITNESS WHEREOF, OLD REPUBLIC SURETY COMPANY has caused these presents to be signed by its proper officer, and its corporate seal to be affixed this 15th day of May, 2025.

Assistant Secretary



OLD REPUBLIC SURETY COMPANY

President

STATE OF WISCONSIN, COUNTY OF WAUKESHA - SS

On this 15th day of May, 2025, personally came before me, Alan Pavlic and Kevin J. Abitz, to me known to be the individuals and officers of the OLD REPUBLIC SURETY COMPANY who executed the above instrument, and they each acknowledged the execution of the same, and being by me duly sworn, did severally depose and say: that they are the said officers of the corporation aforesaid, and that the seal affixed to the above instrument is the seal of the corporation, and that said corporate seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority of the board of directors of said corporation.



Notary Public

My Commission Expires: September 28, 2026

(Expiration of notary's commission does not invalidate this instrument)

CERTIFICATE

I, the undersigned, assistant secretary of the OLD REPUBLIC SURETY COMPANY, a Wisconsin corporation, CERTIFY that the foregoing and attached Power of Attorney remains in full force and has not been revoked; and furthermore, that the Resolutions of the board of directors set forth in the Power of Attorney, are now in force.



87-0829

Signed and sealed at the City of Brookfield, WI this 6th day of November, 2025.

Assistant Secretary

ORSC 22262 (3-06)

ARTHUR J GALLAGHER RISK MGMT



AIA[®]

Document G707™ – 1994

Consent Of Surety to Final Payment

Bond # 7461493

PROJECT: *(Name and address)*
Beyer Drive Sidewalk Improvements, STP-
0030-00(042) LPA / 107961-701000

ARCHITECT'S PROJECT NUMBER:
STP-0030-00(042) LPA / 107961-701000

OWNER:

CONTRACT FOR: Construction

ARCHITECT:

TO OWNER: *(Name and address)*
City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

CONTRACT DATED:

CONTRACTOR:

SURETY:

OTHER:

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the
(Insert name and address of Surety)

Old Republic Surety Company
P.O. Box 1635
Milwaukee, WI 53201

, SURETY,

on bond of

(Insert name and address of Contractor)

Bottom 2 Top Construction LLC
16708 Highway 67
Biloxi, MS 39532

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety
of any of its obligations to

(Insert name and address of Owner)

City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: November 6th, 2025

(Insert in writing the month followed by the numeric date and year.)


Old Republic Surety Company

(Surety)



(Signature of authorized representative)

Attest:
(Seal):



Debbie Dunaway, Attorney-in-Fact

(Printed name and title)



POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC SURETY COMPANY, a Wisconsin stock insurance corporation, does make, constitute and appoint:

TROY WAGENER, DAVID FORTENBERRY, MARY NORVAL, KIM BARHUM, KATHLEEN B. SCARBOROUGH, DEWEY B. MASON, SUSAN M. SKRMETTA, JOSEPH R. BEATTIE, LISA R. BUTLER, PATRICK T. MASON, CHRIS BOONE, SHARON TUTEN, CHARLOTTE A. RAMSEY, DEBBIE DUNAWAY, JAMES ELEY BRASHIER of GULFPORT, MS

its true and lawful Attorney(s)-in-Fact, with full power and authority for and on behalf of the company as surety, to execute and deliver and affix the seal of the company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than bail bonds, bank depository bonds, mortgage deficiency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds, self-insurance workers compensation bonds guaranteeing payment of benefits, or black lung bonds), as follows:

ALL WRITTEN INSTRUMENTS

and to bind OLD REPUBLIC SURETY COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This appointment is made under and by authority of the board of directors at a special meeting held on February 18, 1982.

This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC SURETY COMPANY on February 18, 1982.

RESOLVED that, the president, any vice-president or assistant vice president, in conjunction with the secretary or any assistant secretary, may appoint attorneys-in-fact or agents with authority as defined or limited in the instrument evidencing the appointment in each case, for and on behalf of the company to execute and deliver and affix the seal of the company to bonds, undertakings, recognizances, and suretyship obligations of all kinds; and said officers may remove any such attorney-in-fact or agent and revoke any Power of Attorney previously granted to such person.

- RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company (i) when signed by the president, any vice president or assistant vice president, and attested and sealed (if a seal be required) by any secretary or assistant secretary; or (ii) when signed by the president, any vice president or assistant vice president, secretary or assistant secretary, and countersigned and sealed (if a seal be required) by a duly authorized attorney-in-fact or agent; or (iii) when duly executed and sealed (if a seal be required) by one or more attorneys-in-fact or agents pursuant to and within the limits of the authority evidenced by the Power of Attorney issued by the company to such person or persons.

RESOLVED FURTHER that the signature of any authorized officer and the seal of the company may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other suretyship obligations of the company; and such signature and seal when so used shall have the same force and effect as though manually affixed.

IN WITNESS WHEREOF, OLD REPUBLIC SURETY COMPANY has caused these presents to be signed by its proper officer, and its corporate seal to be affixed this 15th day of May, 2025.

[Signature of Assistant Secretary]

Assistant Secretary



OLD REPUBLIC SURETY COMPANY

[Signature of President]

President

STATE OF WISCONSIN, COUNTY OF WAUKESHA - SS

On this 15th day of May, 2025, personally came before me, Alan Pavlic and Kevin J. Abitz, to me known to be the individuals and officers of the OLD REPUBLIC SURETY COMPANY who executed the above instrument, and they each acknowledged the execution of the same, and being by me duly sworn, did severally depose and say: that they are the said officers of the corporation aforesaid, and that the seal affixed to the above instrument is the seal of the corporation, and that said corporate seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority of the board of directors of said corporation.



[Signature of Notary Public]

Notary Public

My Commission Expires: September 28, 2026

(Expiration of notary's commission does not invalidate this instrument)

CERTIFICATE

I, the undersigned, assistant secretary of the OLD REPUBLIC SURETY COMPANY, a Wisconsin corporation, CERTIFY that the foregoing and attached Power of Attorney remains in full force and has not been revoked; and furthermore, that the Resolutions of the board of directors set forth in the Power of Attorney, are now in force.



87-0829

Signed and sealed at the City of Brookfield, WI this 6th day of November, 2025.

[Signature of Assistant Secretary]

Assistant Secretary

ORSC 22262 (3-06)

 **AIA**® Document G707™ – 1994

Consent Of Surety to Final Payment

Bond # 7461493

PROJECT: *(Name and address)*
Beyer Drive Sidewalk Improvements, STP-
0030-00(042) LPA / 107961-701000

ARCHITECT'S PROJECT NUMBER:
STP-0030-00(042) LPA / 107961-701000

OWNER:

CONTRACT FOR: Construction

ARCHITECT:

TO OWNER: *(Name and address)*
City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

CONTRACT DATED:

CONTRACTOR:

SURETY:

OTHER:

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the
(Insert name and address of Surety)

Old Republic Surety Company
P.O. Box 1635
Milwaukee, WI 53201

, SURETY,

on bond of

(Insert name and address of Contractor)

Bottom 2 Top Construction LLC
16708 Highway 67
Biloxi, MS 39532

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety
of any of its obligations to

(Insert name and address of Owner)

City of Bay St. Louis
688 Hwy 90
Bay St. Louis, MS 39520

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has herunto set its hand on this date: November 6th, 2025

(Insert in writing the month followed by the numeric date and year.)


Old Republic Surety Company

(Surety)



(Signature of authorized representative)

Attest:
(Seal):



Debbie Dunaway, Attorney-in-Fact

(Printed name and title)



OLD REPUBLIC SURETY COMPANY

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC SURETY COMPANY, a Wisconsin stock insurance corporation, does make, constitute and appoint:

TROY WAGENER, DAVID FORTENBERRY, MARY NORVAL, KIM BARHUM, KATHLEEN B. SCARBOROUGH, DEWEY B. MASON, SUSAN M. SKRMETTA, JOSEPH R. BEATTIE, LISA R. BUTLER, PATRICK T. MASON, CHRIS BOONE, SHARON TUTEN, CHARLOTTE A. RAMSEY, DEBBIE DUNAWAY, JAMES ELEY BRASHIER of GULFPORT, MS

its true and lawful Attorney(s)-in-Fact, with full power and authority for and on behalf of the company as surety, to execute and deliver and affix the seal of the company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than bail bonds, bank depository bonds, mortgage deficiency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds, self-insurance workers compensation bonds guaranteeing payment of benefits, or black lung bonds), as follows:

ALL WRITTEN INSTRUMENTS

and to bind OLD REPUBLIC SURETY COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This appointment is made under and by authority of the board of directors at a special meeting held on February 18, 1982.

This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC SURETY COMPANY on February 18, 1982.

RESOLVED that, the president, any vice-president or assistant vice president, in conjunction with the secretary or any assistant secretary, may appoint attorneys-in-fact or agents with authority as defined or limited in the instrument evidencing the appointment in each case, for and on behalf of the company to execute and deliver and affix the seal of the company to bonds, undertakings, recognizances, and suretyship obligations of all kinds; and said officers may remove any such attorney-in-fact or agent and revoke any Power of Attorney previously granted to such person.

RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company

- (i) when signed by the president, any vice president or assistant vice president, and attested and sealed (if a seal be required) by any secretary or assistant secretary; or
- (ii) when signed by the president, any vice president or assistant vice president, secretary or assistant secretary, and countersigned and sealed (if a seal be required) by a duly authorized attorney-in-fact or agent; or
- (iii) when duly executed and sealed (if a seal be required) by one or more attorneys-in-fact or agents pursuant to and within the limits of the authority evidenced by the Power of Attorney issued by the company to such person or persons.

RESOLVED FURTHER that the signature of any authorized officer and the seal of the company may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other suretyship obligations of the company; and such signature and seal when so used shall have the same force and effect as though manually affixed.

IN WITNESS WHEREOF, OLD REPUBLIC SURETY COMPANY has caused these presents to be signed by its proper officer, and its corporate seal to be affixed this 15th day of May, 2025.

Assistant Secretary



OLD REPUBLIC SURETY COMPANY

President

STATE OF WISCONSIN, COUNTY OF WAUKESHA - SS

On this 15th day of May, 2025, personally came before me, Alan Pavlic and Kevin J. Abitz, to me known to be the individuals and officers of the OLD REPUBLIC SURETY COMPANY who executed the above instrument, and they each acknowledged the execution of the same, and being by me duly sworn, did severally depose and say: that they are the said officers of the corporation aforesaid, and that the seal affixed to the above instrument is the seal of the corporation, and that said corporate seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority of the board of directors of said corporation.



Notary Public

My Commission Expires: September 28, 2026

(Expiration of notary's commission does not invalidate this instrument)

CERTIFICATE

I, the undersigned, assistant secretary of the OLD REPUBLIC SURETY COMPANY, a Wisconsin corporation, CERTIFY that the foregoing and attached Power of Attorney remains in full force and has not been revoked; and furthermore, that the Resolutions of the board of directors set forth in the Power of Attorney, are now in force.



87-0829

Signed and sealed at the City of Brookfield, WI this 6th day of November, 2025.

Assistant Secretary

ORSC 22262 (3-06)



November 19, 2025

Bottom 2 Top Construction, LLC
16708 HWY 67
Biloxi, MS 39532

Dear Sir/Madam:

Based on the attached final estimate, we are prepared to issue final payment in the amount of **\$0.00**.

STP-0030-00(042)LPA/107961-701000 Hancock \$0.00

If you agree that this is the correct amount for Full and Final Settlement of all amounts due or claims under or arising out of the contract, please have an officer of your company authorized with us to sign contracts to provide their signature and one witness signature below:

_____	_____
Signature of Authorized Officer	Signature of Witness
_____	_____
Company Name	Date

Please return this completed document for further processing the address below:

City of Bay St. Louis
688 HWY 90
Bay St. Louis, MS 39520

Once received, we will process the final estimate to our Financial Management Division for payment in the amount of **\$0.00**.

If you have any questions, please contact **Kim Fore** at **228-466-8951**.

Sincerely,

Mike Farve,
Mayor, City of Bay St. Louis

Cc:
State LPA Engineer – MDOT 77-01



November 19, 2025

Bottom 2 Top Construction, LLC
16708 HWY 67
Biloxi, MS 39532

Dear Sir/Madam:

Based on the attached final estimate, we are prepared to issue final payment in the amount of **\$0.00**.

STP-0030-00(042)LPA/107961-701000 Hancock \$0.00

If you agree that this is the correct amount for Full and Final Settlement of all amounts due or claims under or arising out of the contract, please have an officer of your company authorized with us to sign contracts to provide their signature and one witness signature below:

Signature of Authorized Officer	Signature of Witness
Company Name	Date

Please return this completed document for further processing the address below:

City of Bay St. Louis
688 HWY 90
Bay St. Louis, MS 39520

Once received, we will process the final estimate to our Financial Management Division for payment in the amount of **\$0.00**.

If you have any questions, please contact **Kim Fore** at **228-466-8951**.

Sincerely,

Mike Farve,
Mayor, City of Bay St. Louis

Cc:
State LPA Engineer – MDOT 77-01



November 19, 2025

Bottom 2 Top Construction, LLC
16708 HWY 67
Biloxi, MS 39532

Dear Sir/Madam:

Based on the attached final estimate, we are prepared to issue final payment in the amount of **\$0.00**.

STP-0030-00(042)LPA/107961-701000 Hancock \$0.00

If you agree that this is the correct amount for Full and Final Settlement of all amounts due or claims under or arising out of the contract, please have an officer of your company authorized with us to sign contracts to provide their signature and one witness signature below:

_____	_____
Signature of Authorized Officer	Signature of Witness
_____	_____
Company Name	Date

Please return this completed document for further processing the address below:

City of Bay St. Louis
688 HWY 90
Bay St. Louis, MS 39520

Once received, we will process the final estimate to our Financial Management Division for payment in the amount of **\$0.00**.

If you have any questions, please contact **Kim Fore** at **228-466-8951**.

Sincerely,

Mike Farve,
Mayor, City of Bay St. Louis

Cc:
State LPA Engineer – MDOT 77-01



November 19, 2025

Bottom 2 Top Construction, LLC
16708 HWY 67
Biloxi, MS 39532

Dear Sir/Madam:

Based on the attached final estimate, we are prepared to issue final payment in the amount of **\$0.00**.

STP-0030-00(042)LPA/107961-701000 Hancock \$0.00

If you agree that this is the correct amount for Full and Final Settlement of all amounts due or claims under or arising out of the contract, please have an officer of your company authorized with us to sign contracts to provide their signature and one witness signature below:

Signature of Authorized Officer

Signature of Witness

Company Name

Date

Please return this completed document for further processing the address below:

City of Bay St. Louis
688 HWY 90
Bay St. Louis, MS 39520

Once received, we will process the final estimate to our Financial Management Division for payment in the amount of **\$0.00**.

If you have any questions, please contact **Kim Fore** at **228-466-8951**.

Sincerely,

Mike Farve,
Mayor, City of Bay St. Louis

Cc:
State LPA Engineer – MDOT 77-01

PROJECT ENGINEER/ARCHITECT'S STATEMENT

State of Mississippi

County: HANCOCK

Local Public Agency (LPA): City of Bay St. Louis

Project Number: STP-0030-00(042)LPA/107961-701000

Project Description: Beyer Dr. Sidewalk Improvement Project

Project Engineer/Architect's Name: Jason Chiniche

I, Jason Chiniche attest that:

- (a) The above project has been constructed in accordance with the approved plans, which bear my signature in the upper right hand corner of each as-built sheet thereof, and these plans have been filed in the appropriate LPA office.
- (b) The final quantities have been computed in accordance with the specifications governing the specific items of work involved and the quantities have been checked. Sufficient measurement and calculation data to substantiate the final quantities paid is on file in the Project Engineer's/Architect's or the appropriate LPA's office.
- (c) The final quantities listed on the final estimate are true and correct. I understand that payment to the contractor will be based exclusively on my signature on the LPA-001 for which I bear full responsibility.
- (d) The final total amount allowed to the contractor is accurate and proper, and the last payment to the contractor is the difference between the amount previously paid the contractor and the total amount owed to the contractor.
- (e) The results of the tests on acceptance samples indicate the materials incorporated in the construction work were in conformity with the approved plans and specifications and are properly covered by samples and accepted in accordance with MDOT policy and procedures.
- (f) The contractor has removed all equipment and materials from the right-of-way.
- (g) All supplemental agreements and quantity adjustments have been executed in accordance with the Project Development Manual.



Jason Chiniche
Project Engineer/Architect (signature)

Sworn to and subscribed before me this 20 day of November, 2025.



My Commission Expires: 08/27/27 Jessica Boughton
Notary (signature)

_____ is hereby authorized to represent the LPA for the above document.
Name of Project Engineer/Architect

Chief Executive Officer or Mayor of LPA

Sworn to and subscribed before me this _____ day of _____, _____.

Notary stamp/seal

My Commission Expires: _____
Notary (signature)

PROJECT ENGINEER/ARCHITECT'S STATEMENT

State of Mississippi

County: HANCOCK

Local Public Agency (LPA): City of Bay St. Louis

Project Number: STP-0030-00(042)LPA/107961-701000

Project Description: Beyer Dr. Sidewalk Improvement Project

Project Engineer/Architect's Name: Jason Chiniche

I, Jason Chiniche attest that:

- (a) The above project has been constructed in accordance with the approved plans, which bear my signature in the upper right hand corner of each as-built sheet thereof, and these plans have been filed in the appropriate LPA office.
- (b) The final quantities have been computed in accordance with the specifications governing the specific items of work involved and the quantities have been checked. Sufficient measurement and calculation data to substantiate the final quantities paid is on file in the Project Engineer's/Architect's or the appropriate LPA's office.
- (c) The final quantities listed on the final estimate are true and correct. I understand that payment to the contractor will be based exclusively on my signature on the LPA-001 for which I bear full responsibility.
- (d) The final total amount allowed to the contractor is accurate and proper, and the last payment to the contractor is the difference between the amount previously paid the contractor and the total amount owed to the contractor.
- (e) The results of the tests on acceptance samples indicate the materials incorporated in the construction work were in conformity with the approved plans and specifications and are properly covered by samples and accepted in accordance with MDOT policy and procedures.
- (f) The contractor has removed all equipment and materials from the right-of-way.
- (g) All supplemental agreements and quantity adjustments have been executed in accordance with the Project Development Manual.



Professional stamp/seal

Jason Chiniche
Project Engineer/Architect (signature)

Sworn to and subscribed before me this 20 day of November, 2025.



Notary stamp/seal

My Commission Expires: 08/27/27

Jessica Boughton
Notary (signature)

_____ is hereby authorized to represent the LPA for the above document.

Name of Project Engineer/Architect

Chief Executive Officer or Mayor of LPA

Sworn to and subscribed before me this _____ day of _____, _____.

Notary stamp/seal

My Commission Expires: _____

Notary (signature)

PROJECT ENGINEER/ARCHITECT'S STATEMENT

State of Mississippi

County: HANCOCK

Local Public Agency (LPA): City of Bay St. Louis

Project Number: STP-0030-00(042)LPA/107961-701000

Project Description: Beyer Dr. Sidewalk Improvement Project

Project Engineer/Architect's Name: Jason Chiniche

I, Jason Chiniche attest that:

- (a) The above project has been constructed in accordance with the approved plans, which bear my signature in the upper right hand corner of each as-built sheet thereof, and these plans have been filed in the appropriate LPA office.
- (b) The final quantities have been computed in accordance with the specifications governing the specific items of work involved and the quantities have been checked. Sufficient measurement and calculation data to substantiate the final quantities paid is on file in the Project Engineer's/Architect's or the appropriate LPA's office.
- (c) The final quantities listed on the final estimate are true and correct. I understand that payment to the contractor will be based exclusively on my signature on the LPA-001 for which I bear full responsibility.
- (d) The final total amount allowed to the contractor is accurate and proper, and the last payment to the contractor is the difference between the amount previously paid the contractor and the total amount owed to the contractor.
- (e) The results of the tests on acceptance samples indicate the materials incorporated in the construction work were in conformity with the approved plans and specifications and are properly covered by samples and accepted in accordance with MDOT policy and procedures.
- (f) The contractor has removed all equipment and materials from the right-of-way.
- (g) All supplemental agreements and quantity adjustments have been executed in accordance with the Project Development Manual.



[Signature]
Project Engineer/Architect (signature)

Sworn to and subscribed before me this 20 day of NOVEMBER, 2025.



My Commission Expires: _____

01/27/27 Jessica Boughton
Notary (signature)

_____ is hereby authorized to represent the LPA for the above document.

Name of Project Engineer/Architect

Chief Executive Officer or Mayor of LPA

Sworn to and subscribed before me this _____ day of _____, _____.

Notary stamp/seal

My Commission Expires: _____

Notary (signature)

PROJECT ENGINEER/ARCHITECT'S STATEMENT

State of Mississippi

County: HANCOCK

Local Public Agency (LPA): City of Bay St. Louis

Project Number: STP-0030-00(042)LPA/107961-701000

Project Description: Beyer Dr. Sidewalk Improvement Project

Project Engineer/Architect's Name: Jason Chiniche

I, Jason Chiniche attest that:

- (a) The above project has been constructed in accordance with the approved plans, which bear my signature in the upper right hand corner of each as-built sheet thereof, and these plans have been filed in the appropriate LPA office.
- (b) The final quantities have been computed in accordance with the specifications governing the specific items of work involved and the quantities have been checked. Sufficient measurement and calculation data to substantiate the final quantities paid is on file in the Project Engineer's/Architect's or the appropriate LPA's office.
- (c) The final quantities listed on the final estimate are true and correct. I understand that payment to the contractor will be based exclusively on my signature on the LPA-001 for which I bear full responsibility.
- (d) The final total amount allowed to the contractor is accurate and proper, and the last payment to the contractor is the difference between the amount previously paid the contractor and the total amount owed to the contractor.
- (e) The results of the tests on acceptance samples indicate the materials incorporated in the construction work were in conformity with the approved plans and specifications and are properly covered by samples and accepted in accordance with MDOT policy and procedures.
- (f) The contractor has removed all equipment and materials from the right-of-way.
- (g) All supplemental agreements and quantity adjustments have been executed in accordance with the Project Development Manual.



[Signature]
Project Engineer/Architect (signature)

Sworn to and subscribed before me this 20 day of November, 2025.



My Commission Expires: _____

8/27/27 Jessica Boughton
Notary (signature)

_____ is hereby authorized to represent the LPA for the above document.
Name of Project Engineer/Architect

Chief Executive Officer or Mayor of LPA

Sworn to and subscribed before me this _____ day of _____, _____.

Notary stamp/seal

My Commission Expires: _____

Notary (signature)



November 19, 2025

Mayor Farve
Mayor
City of Bay St. Louis
688 HWY 90
Bay St. Louis, MS 39520

RE: STP-0030-00(042)LPA/107961-701000
Beyer Dr. Sidewalk Improvements
Statement of Materials and Tests

Dear Mayor Farve,

This is to attest that the results of the tests on acceptance samples indicate the materials incorporated in the construction work were in conformity with the approved plans and specifications and are properly covered by samples and accepted in accordance with MDOT Policy and Procedures.

Sincerely,

A handwritten signature in blue ink, appearing to read "Jason Chiniche".

Jason Chiniche, PE
Chiniche Engineering & Surveying

CC: MDOT Central File
MDOT District 6
MDOT District 6 Materials
MDOT Construction Division
MDOT LPA Division
MDOT Materials Division
Project File

LPA PROJECT

CERTIFICATION OF PAYMENTS TO DBE FIRMS

PROJECT NUMBER : STP-0030-00(042)LPA / 107691-701000 COUNTY : Harrison
 PRIME CONTRACTOR : Bottom 2 Top Construction, LLC
 ADDRESS 16780 Hwy 67 Biloxi MS 39532

THIS IS TO CERTIFY THAT PAYMENT IN FULL HAS BEEN MADE TO ALL DBE FIRMS UTILIZED OVER THE LIFE OF THE CONTRACT FOR WORK PERFORMED OR MATERIALS PURCHASED. (INCLUDE RETAINAGE) IF THE DBE FIRM WAS ORIGINALLY LISTED TO MEET A GOAL, PLEASE PROVIDE THE ORIGINAL COMMITMENT AMOUNT. THE COMMITMENT AMOUNT CAN BE FOUND ON THE OCR-481-LPA FORM THAT IS A PART OF THE CONTRACT DOCUMENT.

FIRM NAME	R/N	R/C	COMMITMENT	Paid
Consolidated Pipe and Supply			161,181.50	96,619.43
BA Concrete			161,500.00	98,634.12
Design Precast			2,687.84	888.00
Warren Paving				11,832.85
Woerner Landscape				4,891.77
			TOTAL PAID :	
			CONTRACT TOTAL:	
			% TOTAL BID :	

Joseph R Raffeo Jr.

SUBMITTED BY : _____

Owner

TITLE : _____

11/24/2025

DATE : _____

INSTRUCTION:

SUBMIT THIS OCR-482-LPA FORM TO LPA PROJECT DIRECTOR WHEN ALL WORK IS COMPLETED.

DISTRIBUTION:

MDOT OFFICE OF CIVIL RIGHTS (DBE COORDINATOR)
P.O. BOX 1850
JACKSON, MS. 39215

DBE GOAL WAS: _____

APPROVED BY: _____

DATE : _____

If the paid amount is less than the commitment amount, please provide an explanation for the under-payment

the payments are less than the commitment due to change orders.

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday November 04, 2024

Temperature and Weather Conditions:

High: 82	A.M.: Partly cloudy
Low: 67	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	Site inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday November 05, 2024

Temperature and Weather Conditions:

High: 84	A.M.: Partly cloudy
Low: 75	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday November 06, 2024

Temperature and Weather Conditions:

High: 88	A.M.: Partly cloudy
Low: 75	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday November 07, 2024

Temperature and Weather Conditions:

High: 83	A.M.: Partly cloudy
Low: 75	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday November 08, 2024

Temperature and Weather Conditions:

High: 81	A.M.: Fair
Low: 73	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:saturated PM:saturated	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday November 11, 2024

Temperature and Weather Conditions:

High: 83	A.M.: Partly cloudy
Low: 71	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday November 12, 2024

Temperature and Weather Conditions:

High: 72	A.M.: Rain
Low: 67	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:saturated PM:saturated	cjordan
4. Rain/Precipitation	Rain in the morning	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday November 13, 2024

Temperature and Weather Conditions:

High: 75	A.M.: Rain
Low: 72	P.M.: Rain

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:saturated PM:saturated	cjordan
4. Rain/Precipitation	Rain today	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday November 14, 2024

Temperature and Weather Conditions:

High: 77	A.M.: Sunny
Low: 56	P.M.: Sunny

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	Site Inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday November 15, 2024

Temperature and Weather Conditions:

High: 75	A.M.: Sunny
Low: 51	P.M.: Sunny

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	SITE INSPECTION	cjordan
3. Soil Conditions	AM: UNSATURATED PM: UNSATURATED	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday November 18, 2024

Temperature and Weather Conditions:

High: 82	A.M.: Sunny
Low: 65	P.M.: Cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	SITE INSPECTION	cjordan
3. Soil Conditions	AM: UNSATURATED PM: UNSATURATED	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday November 19, 2024

Temperature and Weather Conditions:

High: 79	A.M.: Rain
Low: 65	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	SITE INSPECTION	cjordan
3. Soil Conditions	AM: SATURATED PM: SATURATED	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday November 20, 2024

Temperature and Weather Conditions:

High: 74	A.M.: Partly cloudy
Low: 47	P.M.: Sunny

Remarks

1. Contractor Operations	N/A	cjordan
2. Engineering Activities	SITE INSPECTION	cjordan
3. Soil Conditions	AM: SATURATED PM: SATURATED	cjordan
4. Rain/Precipitation	N/A	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday November 21, 2024

Temperature and Weather Conditions:

High: 68	A.M.: Sunny
Low: 52	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday November 22, 2024

Temperature and Weather Conditions:

High: 64	A.M.: Sunny
Low: 48	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday November 25, 2024

Temperature and Weather Conditions:

High: 89	A.M.: Sunny
Low: 52	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday November 26, 2024

Temperature and Weather Conditions:

High: 70	A.M.: Cloudy
Low: 63	P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday November 27, 2024

Temperature and Weather Conditions:

High: 73	A.M.: Cloudy
Low: 57	P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday November 28, 2024

Temperature and Weather Conditions:

High: 72

A.M.: Partly cloudy

Low: 57

P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday November 29, 2024

Temperature and Weather Conditions:

High: 57

A.M.: Partly cloudy

Low: 46

P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday December 03, 2024

Temperature and Weather Conditions:

High: 59	A.M.: Sunny
Low: 30	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday December 04, 2024

Temperature and Weather Conditions:

High: 64

A.M.: Sunny

Low: 37

P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday December 05, 2024

Temperature and Weather Conditions:

High: 63

A.M.: Partly cloudy

Low: 55

P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday December 06, 2024

Temperature and Weather Conditions:

High: 54	A.M.: Sunny
Low: 37	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday December 09, 2024

Temperature and Weather Conditions:

High: 68	A.M.: Rain
Low: 64	P.M.: Rain

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday December 10, 2024

Temperature and Weather Conditions:

High: 75	A.M.: Partly cloudy
Low: 62	P.M.: Rain

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday December 11, 2024

Temperature and Weather Conditions:

High: 57	A.M.: Sunny
Low: 43	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday December 12, 2024

Temperature and Weather Conditions:

High: 59	A.M.: Sunny
Low: 37	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday December 13, 2024

Temperature and Weather Conditions:

High: 63	A.M.: Partly cloudy
Low: 48	P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday December 16, 2024

Temperature and Weather Conditions:

High: 75

A.M.: Partly cloudy

Low: 64

P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday December 17, 2024

Temperature and Weather Conditions:

High: 79	A.M.: Fog
Low: 61	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday December 19, 2024

Temperature and Weather Conditions:

High: 59	A.M.: Cloudy
Low: 50	P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday December 20, 2024

Temperature and Weather Conditions:

High: 66	A.M.: Sunny
Low: 39	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday December 23, 2024

Temperature and Weather Conditions:

High: 64	A.M.: Sunny
Low: 46	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday December 24, 2024

Temperature and Weather Conditions:

High: 66

A.M.: Sunny

Low: 39

P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday December 25, 2024

Temperature and Weather Conditions:

High: 64

A.M.: Partly cloudy

Low: 57

P.M.: Rain

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday December 26, 2024

Temperature and Weather Conditions:

High: 66	A.M.: Fog
Low: 59	P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday December 27, 2024

Temperature and Weather Conditions:

High: 75	A.M.: Fog
Low: 68	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday December 30, 2024

Temperature and Weather Conditions:

High: 68	A.M.: Fog
Low: 46	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday January 01, 2025

Temperature and Weather Conditions:

High: 63	A.M.: Sunny
Low: 43	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday January 02, 2025

Temperature and Weather Conditions:

High: 63	A.M.: Sunny
Low: 46	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday January 03, 2025

Temperature and Weather Conditions:

High: 68	A.M.: Sunny
Low: 50	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday January 06, 2025

Temperature and Weather Conditions:

High: 41	A.M.: Partly cloudy
Low: 36	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday January 07, 2025

Temperature and Weather Conditions:

High: 46	A.M.: Sunny
Low: 37	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday January 08, 2025

Temperature and Weather Conditions:

High: 48	A.M.: Sunny
Low: 37	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday January 09, 2025

Temperature and Weather Conditions:

High: 48	A.M.: Sunny
Low: 32	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday January 10, 2025

Temperature and Weather Conditions:

High: 57	A.M.: Rain
Low: 45	P.M.: Rain

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday January 13, 2025

Temperature and Weather Conditions:

High: 61	A.M.: Cloudy
Low: 48	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday January 14, 2025

Temperature and Weather Conditions:

High: 63	A.M.: Partly cloudy
Low: 45	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:unsat PM:unsat	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday January 15, 2025

Temperature and Weather Conditions:

High: 61

A.M.: Partly cloudy

Low: 48

P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday January 16, 2025

Temperature and Weather Conditions:

High: 61	A.M.: Sunny
Low: 50	P.M.: Sunny

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday January 17, 2025

Temperature and Weather Conditions:

High: 63	A.M.: Sunny
Low: 32	P.M.: Cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	N/a	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday January 20, 2025

Temperature and Weather Conditions:

High: 42	A.M.: Partly cloudy
Low: 29	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday January 21, 2025

Temperature and Weather Conditions:

High: 29	A.M.: Snow/Ice
Low: 17	P.M.: Snow/Ice

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday January 22, 2025

Temperature and Weather Conditions:

High: 41	A.M.: Snow/Ice
Low: 25	P.M.: Snow/Ice

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday January 23, 2025

Temperature and Weather Conditions:

High: 50	A.M.: Sunny
Low: 31	P.M.: Sunny

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday January 24, 2025

Temperature and Weather Conditions:

High: 54	A.M.: Sunny
Low: 29	P.M.: Sunny

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday January 27, 2025

Temperature and Weather Conditions:

High: 69	A.M.: Cloudy
Low: 49	P.M.: Rain

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday January 28, 2025

Temperature and Weather Conditions:

High: 56	A.M.: Partly cloudy
Low: 48	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday January 29, 2025

Temperature and Weather Conditions:

High: 65

A.M.: Partly cloudy

Low: 56

P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday January 30, 2025

Temperature and Weather Conditions:

High: 69

A.M.: Fog

Low: 55

P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday January 31, 2025

Temperature and Weather Conditions:

High: 73	A.M.: Rain
Low: 48	P.M.: Rain

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday February 03, 2025

Temperature and Weather Conditions:

High: 66	A.M.: Fog
Low: 53	P.M.: Cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday February 04, 2025

Temperature and Weather Conditions:

High: 67

A.M.: Partly cloudy

Low: 59

P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday February 05, 2025

Temperature and Weather Conditions:

High: 71	A.M.: Fog
Low: 63	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday February 06, 2025

Temperature and Weather Conditions:

High: 74	A.M.: Fog
Low: 66	P.M.: Cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday February 07, 2025

Temperature and Weather Conditions:

High: 77	A.M.: Fog
Low: 65	P.M.: Cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday February 10, 2025

Temperature and Weather Conditions:

High: 73	A.M.: Cloudy
Low: 64	P.M.: Rain

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday February 11, 2025

Temperature and Weather Conditions:

High: 77	A.M.: Rain
Low: 64	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	AM;unsat PM: saturated	cjordan
4. Rain/Precipitation	scattered showers in morning hours	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday February 12, 2025

Temperature and Weather Conditions:

High: 74	A.M.: Rain
Low: 63	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:unsat PM:saturated	cjordan
4. Rain/Precipitation	scattered showers in the morning and rain expected in the late hours	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday February 13, 2025

Temperature and Weather Conditions:

High: 67	A.M.: Rain
Low: 46	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:unsat PM:saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday February 14, 2025

Temperature and Weather Conditions:

High: 66	A.M.: Partly cloudy
Low: 42	P.M.: Partly cloudy

Remarks

1. Contractor Operations	N/a	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	AM:unsaturated PM:saturated	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday February 17, 2025

Temperature and Weather Conditions:

High: 57	A.M.: Sunny
Low: 35	P.M.: Partly cloudy

Remarks

- | | | |
|---------------------------|--|------------------------|
| 1. Contractor Operations | The contractor was onsite with the surveyor to layout the Drain Inlets. John called me to verify that what was layed out was proper. John, their foreman, and I walked the street. I informed them about how we want to put the drain inlets in the sidewalk
a
s well. John asked the question of can we run the pipe in the drain. I told him to send in an RFI | cjordan

cjordan |
| 2. Engineering Activities | Went onsite to do the walkthrough of the site and what is planned out | cjordan |
| 3. Soil Conditions | AM:unsaturated
PM:unsaturated | cjordan |
| 4. Rain/Precipitation | n/a | cjordan |

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday February 18, 2025

Temperature and Weather Conditions:

High: 62	A.M.: Partly cloudy
Low: 39	P.M.: Partly cloudy

Remarks

1. Contractor Operations	The contractor was onsite again. While waiting on an answer on whether they can place the pipe in the preexisting drainage, the contractor ran levels down the road to prep for the pipe.	cjordan
2. Engineering Activities	The Engineer set up 3 TBM's down the western side of the road. After coordinating with the Surveyor, a level loop will be done in the mornig.	cjordan
3. Soil Conditions	AM:unsaturated PM:unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday February 19, 2025

Temperature and Weather Conditions:

High: 56	A.M.: Rain
Low: 28	P.M.: Rain

Remarks

- | | | |
|---------------------------|---|---------|
| 1. Contractor Operations | The contractor was onsite dropping off the pipe needed for the project along with the basins. | cjordan |
| 2. Engineering Activities | Ran a level loop of the TBM's to verify their Elevations. | cjordan |
| 3. Soil Conditions | AM:saturated
PM:saturated | cjordan |
| 4. Rain/Precipitation | Light rain throughout the day off and on | cjordan |

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday February 20, 2025

Temperature and Weather Conditions:

High: 45	A.M.: Rain
Low: 30	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:unsaturated PM:unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday February 21, 2025

Temperature and Weather Conditions:

High: 52	A.M.: Rain
Low: 46	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:unsaturated PM:saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday February 24, 2025

Temperature and Weather Conditions:

High: 66	A.M.: Partly cloudy
Low: 50	P.M.: Partly cloudy

Remarks

1. Contractor Operations	n/a	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:unsaturated PM:unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday February 25, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Sunny
Low: 46	P.M.: Partly cloudy

Remarks

1. Contractor Operations	Contractor was onsite beginning to lay pipe for the job placing 40LF and 1 drain inlet before calling it a day.	cjordan
2. Engineering Activities	onsite inspection	cjordan
3. Soil Conditions	AM:saturated PM:saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	3	8.000	24.000
LABORER: Pipelayer	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0160</u>	Item Code: <u>503-C010</u>	Qty Placed Today: <u>173.000</u>
Description: <u>Saw Cut, Full Depth</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0210</u>	Item Code: <u>603-PE002</u>	Qty Placed Today: <u>40.000</u>
Description: <u>15" Corrugated Polyethylene Pipe</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0380</u>	Item Code: <u>L00044</u>	Qty Placed Today: <u>1.000</u>
Description: <u>15" Preformed Polyethylene Drainage Catch Basin</u>			Units: <u>EA</u>

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday February 26, 2025

Temperature and Weather Conditions:

High:	A.M.: Sunny
Low:	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor continued to dig out for the drainage pipe in front of 600 Beyer Dr. until they hit a gas service line. The city had their marks in the wrong area leading to the contractor hitting it. The city was called, but an officer showed up and shut down the whole area with the Fire department. The city showed up and put a fix in the area. At that point the contractor laid 40LF of pipe and called it a day.	cjordan cjordan
2. Engineering Activities	Onsite inspection and coordination with the City	cjordan
3. Soil Conditions	AM:saturated PM:saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	.000	.000
Laborer, Skilled	3	.000	.000
LABORER: Pipelayer	1	.000	.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>	Item Code:	<u>603-PE002</u>	Qty Placed Today:	<u>40.000</u>
Description:	<u>15" Corrugated Polyethylene Pipe</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0260</u>	Item Code:	<u>613-D011</u>	Qty Placed Today:	<u>1.000</u>
Description:	<u>Adjustment of Water Valve</u>					Units:	<u>EA</u>

Project No.: 107961701000 Line Item No.: 0380 Item Code: L00044

Qty Placed Today: 1.000

Description: 15" Preformed Polyethylene Drainage Catch Basin

Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday February 27, 2025

Temperature and Weather Conditions:

High:	A.M.: Sunny
Low:	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor came onsite and made a sawcut and removed the concrete driveway at 604 Beyer Dr. They then began ripping up the old pipe and began laying the new pipe that was in the area along with 2 drain Inlets. The contractor brought in a load of 610 rock to place a temporary driveway.	cjordan cjordan
2. Engineering Activities	Onsite inspection and measurement of material	cjordan
3. Soil Conditions	AM:unsaturated PM:unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	3	8.000	24.000
LABORER: Pipelayer	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	2.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0030</u>	Item Code:	<u>202-B052</u>	Qty Placed Today:	<u>23.300</u>
Description:	<u>Removal of Concrete Driveways, All Depths</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0160</u>	Item Code:	<u>503-C010</u>	Qty Placed Today:	<u>15.000</u>
Description:	<u>Saw Cut, Full Depth</u>					Units:	<u>LF</u>

Project No.: 107961701000 Line Item No.: 0210 Item Code: 603-PE002 Qty Placed Today: 48.000

Description: 15" Corrugated Polyethylene Pipe Units: LF

Project No.: 107961701000 Line Item No.: 0380 Item Code: L00044 Qty Placed Today: 1.000

Description: 15" Preformed Polyethylene Drainage Catch Basin Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday February 28, 2025

Temperature and Weather Conditions:

High:	A.M.: Sunny
Low:	P.M.: Sunny

Remarks

1. Contractor Operations	Contractor came onsite and redressed the driveway in front of 604 Beyer Dr. They then began laying more pipe.	cjordan
2. Engineering Activities	Onsite Inspection and look at the drain pipe that the Homeowners had that fed into the ditch	cjordan
3. Soil Conditions	AM:unsat PM:unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	3	8.000	24.000
LABORER: Pipelayer	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	2.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0030</u>	Item Code:	<u>202-B052</u>	Qty Placed Today:	<u>13.500</u>
Description:	<u>Removal of Concrete Driveways, All Depths</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0130</u>	Item Code:	<u>304-H002</u>	Qty Placed Today:	<u>13.390</u>
Description:	<u>Size 610 Crushed Stone Base, LVM</u>					Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>	Item Code:	<u>603-PE002</u>	Qty Placed Today:	<u>43.000</u>
Description:	<u>15" Corrugated Polyethylene Pipe</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0380</u>	Item Code:	<u>L00044</u>	Qty Placed Today:	<u>1.000</u>
Description:	<u>15" Preformed Polyethylene Drainage Catch Basin</u>					Units:	<u>EA</u>

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday March 03, 2025

Temperature and Weather Conditions:

High: 67	A.M.: Sunny
Low: 47	P.M.: Partly cloudy

Remarks

1. Contractor Operations	The contractor was onsite laying pipe in front of the 604 Beyer Dr. They had to remove sections of preexisting pipe and replace it with the new pipe. 112.8 ft of pipe in total was placed along with 2 boxes.	cjordan
2. Engineering Activities	Onsite inspection	cjordan
3. Soil Conditions	AM:Saturated PM:Saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000
LABORER: Pipelayer	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0210</u>	Item Code: <u>603-PE002</u>	Qty Placed Today: <u>112.800</u>
Description: <u>15" Corrugated Polyethylene Pipe</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0380</u>	Item Code: <u>L00044</u>	Qty Placed Today: <u>2.000</u>
Description: <u>15" Preformed Polyethylene Drainage Catch Basin</u>			Units: <u>EA</u>

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday March 05, 2025

Temperature and Weather Conditions:

High: 68	A.M.: Sunny
Low: 47	P.M.: Sunny

Remarks

1. Contractor Operations	No work was completed by the contractor due to the rainfall the night before.	cjordan
2. Engineering Activities	Onsite inspection. There was approximately 60lf of pipe that was damaged the night before during the storm by floating up. The contractor was made aware of it and will fix it the next day	cjordan
3. Soil Conditions	AM:Saturated PM:Saturated	cjordan
4. Rain/Precipitation	There was ½" of rainfall over the previous night.	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday March 06, 2025

Temperature and Weather Conditions:

High: 66	A.M.: Sunny
Low: 39	P.M.: Partly cloudy

Remarks

1. Contractor Operations	Contractor came out and began digging up the pipe that was destroyed during the storm and resetting and bedding it back down. Bottom 2 Top was onsite with 1 Foreman and 4 workers	cjordan
2. Engineering Activities	Onsite inspection	cjordan
3. Soil Conditions	AM:Saturated PM:Saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
LABORER: Pipelayer	2	8.000	16.000
Laborer, Skilled	2	8.000	16.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0210</u>	Item Code: <u>603-PE002</u>	Qty Placed Today: <u>40.000</u>
Description: <u>15" Corrugated Polyethylene Pipe</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0380</u>	Item Code: <u>L00044</u>	Qty Placed Today: <u>1.000</u>
Description: <u>15" Preformed Polyethylene Drainage Catch Basin</u>			Units: <u>EA</u>

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday March 07, 2025

Temperature and Weather Conditions:

High: 68	A.M.: Sunny
Low: 44	P.M.: Sunny

Remarks

1. Contractor Operations	Bottom 2 Top was onsite backtracking on the pipe placing rebar tiedowns over the pipe to keep it from floating up	cjordan
2. Engineering Activities	Onsite inspection	cjordan
3. Soil Conditions	AM:Saturated PM:Saturated	cjordan
4. Rain/Precipitation	Bad weather is expected over the weekend	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday March 10, 2025

Temperature and Weather Conditions:

High: 72	A.M.: Sunny
Low: 50	P.M.: Sunny

Remarks

1. Contractor Operations	Bottom 2 Top came onsite and saw that the same segment of pipe that floated last week floated up again. They then began digging up the pipe to reexpose and relay it. The soil in the area is completely saturated and mucky. The contractor wants to cut that dirt and fill it in with sand. I let Jason know and he agreed. Joseph Raffeo came onsite and was asking questions on how to keep the pipe from floating. He suggested using tposts instead of rebar and concrete. I told him to send in an RFI.	cjordan cjordan cjordan
2. Engineering Activities	Onsite Inspection and discussion with the owner on how to handle the situation with the material.	cjordan
3. Soil Conditions	AM:Saturated PM:Saturated	cjordan
4. Rain/Precipitation	Rain over the weekend caused the pipe to float up	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	6	48.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	3	8.000	24.000
LABORER: Pipelayer	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	--------------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday March 11, 2025

Temperature and Weather Conditions:

High: 71	A.M.: Sunny
Low: 41	P.M.: Sunny

Remarks

1. Contractor Operations	Bottom 2 Top came onsite to continue mucking up the area where the pipe floated up and relaying in that area. They then took out the second driveway at 604 Beyer Dr that was 11x11 cutout. They then layed 46.9 fresh feet of pipe in the ground.	cjordan
		cjordan
2. Engineering Activities	Onsite Inspection	cjordan
3. Soil Conditions	AM:Saturated PM:Saturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	6	48,000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
LABORER: Pipelayer	2	8.000	16.000
Laborer, Skilled	3	8.000	24.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: 107961701000 Line Item No.: 0030 Item Code: 202-B052 Qty Placed Today: 18.750

Description: Removal of Concrete Driveways, All Depths Units: SY

Project No.: 107961701000 Line Item No.: 0070 Item Code: 203-EX035 Qty Placed Today: 49.100

Description: Borrow Excavation, AH, LVM, Class B5

Units: CY

Project No.: 107961701000 Line Item No.: 0210 Item Code: 603-PE002

Qty Placed Today: 46.900

Description: 15" Corrugated Polyethylene Pipe

Units: LF

Project No.: 107961701000 Line Item No.: 0380 Item Code: L00044

Qty Placed Today: 2.000

Description: 15" Preformed Polyethylene Drainage Catch Basin

Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday March 12, 2025

Temperature and Weather Conditions:

High: 71	A.M.: Sunny
Low: 49	P.M.: Sunny

Remarks

1. Contractor Operations	Bottom 2 Top was onsite and began moving further down Beyer Dr. laying 78 feet of pipe and 1 drain inlet. They also removed 3 driveways for 12x9 x12x9 and 12½x11.	cjordan
2. Engineering Activities	Onsite inspection.	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	6	48.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Laborer, Skilled	3	8.000	24.000
LABORER: Pipelayer	2	8.000	16.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0030</u>	Item Code:	<u>202-B052</u>	Qty Placed Today:	<u>31,540</u>
Description:	<u>Removal of Concrete Driveways, All Depths</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0160</u>	Item Code:	<u>503-C010</u>	Qty Placed Today:	<u>20,000</u>
Description:	<u>Saw Cut, Full Depth</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>	Item Code:	<u>603-PE002</u>	Qty Placed Today:	<u>78,000</u>

Description: 15" Corrugated Polyethylene Pipe

Units: LF

Project No.: 107961701000 Line Item No.: 0380 Item Code: L00044

Qty Placed Today: 1.000

Description: 15" Preformed Polyethylene Drainage Catch Basin

Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday March 13, 2025

Temperature and Weather Conditions:

High:	A.M.:
Low:	P.M.:

Remarks

1. Contractor Operations	Bottom 2 Top began working in front of 610 Beyer Dr laying 15" pipe. They picked up where they left off from yesterday. They began laying pipe but had issues with their laser so they pulled up that section and tried laying it again. They then continued to run into issues and pulled the section up again and replaced it.	cjordan cjordan
2. Engineering Activities	Onsite inspection and measurements	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Laborer, Skilled	3	8.000	24.000
LABORER: Pipelayer	1	8.000	8.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday March 14, 2025

Temperature and Weather Conditions:

High: 72	A.M.: Sunny
Low: 59	P.M.: Sunny

Remarks

1. Contractor Operations	Bottom 2 Top picked back up where they finished yesterday laying pipe infront of 610 Beyer Dr.	cjordan
2. Engineering Activities	site inspection	cjordan
3. Soil Conditions	AM:unsat PM:unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40,000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000
LABORER: Pipelayer	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0030</u>	Item Code: <u>202-B052</u>	Qty Placed Today: <u>15,560</u>
Description: <u>Removal of Concrete Driveways, All Depths</u>			Units: <u>SY</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0040</u>	Item Code: <u>202-B191</u>	Qty Placed Today: <u>40,000</u>
Description: <u>Removal of Pipe, 8" And Above</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0210</u>	Item Code: <u>603-PE002</u>	Qty Placed Today: <u>60,000</u>
Description: <u>15" Corrugated Polyethylene Pipe</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0380</u>	Item Code: <u>L00044</u>	Qty Placed Today: <u>1,000</u>

Description: 15" Preformed Polyethylene Drainage Catch Basin

Units: EA

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday March 17, 2025

Temperature and Weather Conditions:

High:	A.M.: Sunny
Low:	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor was working on the pipe near or in front of 614 Beyer Dr. They removed 2 Driveways and along with the pipe that was underneath them. They then layed 99.3 LF of pipe in the ground along with 2 nyoplast boxes	cjordan
2. Engineering Activities	Onsite inspection and validation of quantities	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	.000	.000
Laborer, Skilled	2	.000	.000
LABORER: Pipelayer	2	.000	.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0030</u>	Item Code: <u>202-B052</u>	Qty Placed Today: <u>35.380</u>
Description: <u>Removal of Concrete Driveways, All Depths</u>			Units: <u>SY</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0040</u>	Item Code: <u>202-B191</u>	Qty Placed Today: <u>80.000</u>
Description: <u>Removal of Pipe, 8" And Above</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0210</u>	Item Code: <u>603-PE002</u>	Qty Placed Today: <u>99.300</u>

Description: 15" Corrugated Polyethylene Pipe

Units: LF

Project No.: 107961701000 Line Item No.: 0380 Item Code: L00044

Qty Placed Today: 2.000

Description: 15" Preformed Polyethylene Drainage Catch Basin

Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday March 18, 2025

Temperature and Weather Conditions:

High:	A.M.: Sunny
Low:	P.M.: Sunny

Remarks

1. Contractor Operations	Bottom 2 Top continued to remove preexisting pipe and driveways 616 Beyer Dr and laying Pipe. They got through to the end for the day and placed gravel in the driveways to have the operational again.	cjordan
2. Engineering Activities	Onsite Inspection	cjordan
3. Soil Conditions	AM:unsaturated PM:unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000
LABORER: Pipelayer	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0030</u>	Item Code:	<u>202-B052</u>	Qty Placed Today:	<u>29,770</u>
Description:	<u>Removal of Concrete Driveways, All Depths</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0040</u>	Item Code:	<u>202-B191</u>	Qty Placed Today:	<u>87,000</u>
Description:	<u>Removal of Pipe, 8" And Above</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>	Item Code:	<u>603-PE002</u>	Qty Placed Today:	<u>80,000</u>
Description:	<u>15" Corrugated Polyethylene Pipe</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0380</u>	Item Code:	<u>L00044</u>	Qty Placed Today:	<u>3,000</u>

Description: 15" Preformed Polyethylene Drainage Catch Basin

Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday March 19, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Sunny
Low: 58	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor was digging in front of 618 Beyer when they hit a tap that was directly inline of the drainage pipe. They began digging it back to see if it could be adjusted. The more they dug the more the pipe ran back towards 616 Beyer. The idea was proposed to just hook it up to the mainline since it was right there. I called Ronnie over to verify that it would be ok. He approved the action and brought over a Furnco to put on the taracotte pipe. Work ceased for the day.	cjordan cjordan
2. Engineering Activities	Onsite Inspection and Coordinating with the city to adjust the Utility.	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
LABORER: Pipelayer	2	8.000	16.000
Laborer, Skilled	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: 107961701000 Line Item No.: 0210 Item Code: 603-PE002 Qty Placed Today: 80.000

Description: 15" Corrugated Polyethylene Pipe Units: LF

Project No.: 107961701000 Line Item No.: 0380 Item Code: L00044 Qty Placed Today: 1.000

Description: 15" Preformed Polyethylene Drainage Catch Basin Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday March 24, 2025

Temperature and Weather Conditions:

High:	A.M.: Rain
Low:	P.M.: Partly cloudy

Remarks

1. Contractor Operations	No work completed	cjordan
2. Engineering Activities	no work completed	cjordan
3. Soil Conditions	AM: unsaturated PM: Saturated	cjordan
4. Rain/Precipitation	A heavy rain started in the morning and lasted until a little after lunch	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday March 25, 2025

Temperature and Weather Conditions:

High:	A.M.: Rain
Low:	P.M.: Partly cloudy

Remarks

- | | | |
|---------------------------|--|------------------------|
| 1. Contractor Operations | The contractor shut down Carrol Ave to cut across the road removing the old concrete pipe and replacing it with the new one. About 6' in they found an unmarked gas line in the road. Once they got to the other side they found the marked gas line that was directly in the way of where the pipe needed to go. The city was called to see if they could add a section to allow for enough room for the concrete pipe to go under. They agreed and will try to do it tomorrow afternoon. | cjordan

cjordan |
| 2. Engineering Activities | Onsite inspection and coordination with the City | cjordan |
| 3. Soil Conditions | AM:Unsaturated
PM:Unsaturated | cjordan |
| 4. Rain/Precipitation | n/a | cjordan |

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	4	32.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000
LABORER: Pipelayer	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: 107961701000 Line Item No.: 0020 Item Code: 202-B007 Qty Placed Today: 12.220

Description:	<u>Removal of Asphalt Pavement, All Depths</u>	Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0040</u>
	Item Code:	<u>202-B191</u>	Qty Placed Today:
Description:	<u>Removal of Pipe, 8" And Above</u>	Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0040</u>
	Item Code:	<u>202-B191</u>	Qty Placed Today:
Description:	<u>Removal of Pipe, 8" And Above</u>	Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0070</u>
	Item Code:	<u>203-EX035</u>	Qty Placed Today:
Description:	<u>Borrow Excavation, AH, LVM, Class B5</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0080</u>
	Item Code:	<u>203-G002</u>	Qty Placed Today:
Description:	<u>Excess Excavation, LVM, AH</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0090</u>
	Item Code:	<u>211-B001</u>	Qty Placed Today:
Description:	<u>Topsoil for Slope Treatment, Contractor Furnished</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0130</u>
	Item Code:	<u>304-H002</u>	Qty Placed Today:
Description:	<u>Size 610 Crushed Stone Base, LVM</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0160</u>
	Item Code:	<u>503-C010</u>	Qty Placed Today:
Description:	<u>Saw Cut, Full Depth</u>	Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0190</u>
	Item Code:	<u>602-A001</u>	Qty Placed Today:
Description:	<u>Reinforcing Steel</u>	Units:	<u>LBS</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0200</u>
	Item Code:	<u>603-CA006</u>	Qty Placed Today:
Description:	<u>15" Reinforced Concrete Pipe, Class IV, Class B Bedding</u>	Units:	<u>LF</u>

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday March 26, 2025

Temperature and Weather Conditions:

High:	A.M.: Sunny
Low:	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor worked on getting the box ready on the easter side of Carrol and Beyer and placed a 10ft stick going along Carrol to tie in the ditch to the box. The city was onsite working to add an extension to the Gas line that was causing conflict	cjordan
		cjordan
2. Engineering Activities	Onsite inspection	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40,000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000
LABORER: Pipelayer	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: 107961701000 Line Item No.: 0210 Item Code: 603-PE002 Qty Placed Today: 10.100
Description: 15" Corrugated Polyethylene Pipe Units: LF

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday March 27, 2025

Temperature and Weather Conditions:

High: 72	A.M.: Clear
Low: 64	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite preparing for concrete box pour tomorrow	cjordan
2. Engineering Activities	onsite inspection	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	.000	.000
Laborer, Skilled	2	.000	.000
LABORER: Pipelayer	2	.000	.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday March 28, 2025

Temperature and Weather Conditions:

High: 74	A.M.: Clear
Low: 69	P.M.: Clear

Remarks

1. Contractor Operations	Contractors were onsite removing asphalt driveway, poured concrete box, made adjustment to water meter and utility appurtenance.	cjordan
2. Engineering Activities	on site inspection	cjordan
3. Soil Conditions	Am: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000
LABORER: Pipelayer	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0020</u>	Item Code:	<u>202-B007</u>	Qty Placed Today:	<u>4.440</u>
Description:	<u>Removal of Asphalt Pavement, All Depths</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0110</u>	Item Code:	<u>237-A001</u>	Qty Placed Today:	<u>100.000</u>
Description:	<u>Wattles, 12"</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0130</u>	Item Code:	<u>304-H002</u>	Qty Placed Today:	<u>6.220</u>
Description:	<u>Size 610 Crushed Stone Base, LVM</u>					Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0170</u>	Item Code:	<u>601-A001</u>	Qty Placed Today:	<u>5.000</u>
Description:	<u>Class "B" Structural Concrete</u>					Units:	<u>CY</u>

Project No.: 107961701000 Line Item No.: 0250 Item Code: 613-D009 Qty Placed Today: 1.000
Description: Adjustment of Utility Appurtenance Units: EA

Project No.: 107961701000 Line Item No.: 0260 Item Code: 613-D011 Qty Placed Today: 1.000
Description: Adjustment of Water Valve Units: EA

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday March 31, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Clear
Low: 67	P.M.: Clear

Remarks

1. Contractor Operations	no work today	cjordan
2. Engineering Activities	inspection	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	.000	.000
Laborer, Skilled	2	.000	.000
LABORER: Pipelayer	2	.000	.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday April 01, 2025

Temperature and Weather Conditions:

High: 66	A.M.: Partly cloudy
Low: 50	P.M.: Partly cloudy

Remarks

1. Contractor Operations	Contractor was onsite excavating	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM & PM unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday April 02, 2025

Temperature and Weather Conditions:

High: 81	A.M.: Rain
Low: 70	P.M.: Rain

Remarks

1. Contractor Operations	Contractors were onsite laying forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday April 03, 2025

Temperature and Weather Conditions:

High: 70	A.M.: Rain
Low: 70	P.M.: Rain

Remarks

1. Contractor Operations	No work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	saturated	cjordan
4. Rain/Precipitation	rain all day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday April 04, 2025

Temperature and Weather Conditions:

High: 81	A.M.: Rain
Low: 63	P.M.: Rain

Remarks

1. Contractor Operations	contractor was on site laying pipe and installing basins	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday April 07, 2025

Temperature and Weather Conditions:

High: 57	A.M.: Sunny
Low: 46	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite building forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday April 08, 2025

Temperature and Weather Conditions:

High: 55	A.M.: Clear
Low: 52	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite excavating for sidewalk and pipe	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday April 09, 2025

Temperature and Weather Conditions:

High: 64	A.M.: Partly cloudy
Low: 45	P.M.: Clear

Remarks

1. Contractor Operations	contractor was onsite excavating	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday April 10, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Clear
Low: 61	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite excavating	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday April 11, 2025

Temperature and Weather Conditions:

High: 64	A.M.: Cloudy
Low: 57	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite installing pipe and basins	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday April 14, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Sunny
Low: 70	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite building forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday April 15, 2025

Temperature and Weather Conditions:

High: 64	A.M.: Sunny
Low: 64	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite building forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday April 16, 2025

Temperature and Weather Conditions:

High: 70	A.M.: Sunny
Low: 55	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite for concrete pour	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday April 17, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Sunny
Low: 61	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite excavating for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday April 18, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Partly cloudy
Low: 72	P.M.: Cloudy

Remarks

1. Contractor Operations	no work today. good friday	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday April 21, 2025

Temperature and Weather Conditions:

High: 73	A.M.: Sunny
Low: 68	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite laying pipe and basins	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday April 22, 2025

Temperature and Weather Conditions:

High: 77	A.M.: Clear
Low: 64	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite removing driveways	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday April 23, 2025

Temperature and Weather Conditions:

High: 77	A.M.: Partly cloudy
Low: 68	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite building forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday April 24, 2025

Temperature and Weather Conditions:

High: 77	A.M.: Rain
Low: 68	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	saturated	cjordan
4. Rain/Precipitation	showers throughout day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday April 25, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Rain
Low: 68	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	saturated	cjordan
4. Rain/Precipitation	scattered showers throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday April 28, 2025

Temperature and Weather Conditions:

High: 84	A.M.: Partly cloudy
Low: 66	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite for concrete pour	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday April 29, 2025

Temperature and Weather Conditions:

High: 81

A.M.: Partly cloudy

Low: 73

P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractor was onsite excavating for next section of sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday April 30, 2025

Temperature and Weather Conditions:

High: 81	A.M.: Sunny
Low: 72	P.M.: Sunny

Remarks

1. Contractor Operations	Contractor was onsite building sidewalk forms	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: Unsat PM: Unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
BA Concrete, LLC	0	5	40.000
Bottom 2 Top Construction LLC	0	14	112.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
BA Concrete, LLC			
Laborer, Skilled	5	8.000	40.000
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	4	8.000	32.000
Laborer, Unskilled	6	8.000	48.000
LABORER: Pipelayer	3	8.000	24.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
BA Concrete, LLC			
Concrete Truck	1	1	8.000
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0030</u>	Item Code: <u>202-B052</u>	Qty Placed Today: <u>45.300</u>
Description: <u>Removal of Concrete Driveways, All Depths</u>			Units: <u>SY</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0040</u>	Item Code: <u>202-B191</u>	Qty Placed Today: <u>284.000</u>
Description: <u>Removal of Pipe, 8" And Above</u>			Units: <u>LF</u>

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0050</u>	Item Code:	<u>202-B250</u>	Qty Placed Today:	<u>30.000</u>
Description:	<u>Removal of Trench Drain, All Sizes, All Types</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0070</u>	Item Code:	<u>203-EX035</u>	Qty Placed Today:	<u>15.000</u>
Description:	<u>Borrow Excavation, AH, LVM, Class B5</u>					Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0080</u>	Item Code:	<u>203-G002</u>	Qty Placed Today:	<u>40.000</u>
Description:	<u>Excess Excavation, LVM, AH</u>					Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0160</u>	Item Code:	<u>503-C010</u>	Qty Placed Today:	<u>97.000</u>
Description:	<u>Saw Cut, Full Depth</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0170</u>	Item Code:	<u>601-A001</u>	Qty Placed Today:	<u>5.000</u>
Description:	<u>Class "B" Structural Concrete</u>					Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0190</u>	Item Code:	<u>602-A001</u>	Qty Placed Today:	<u>166.670</u>
Description:	<u>Reinforcing Steel</u>					Units:	<u>LBS</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>	Item Code:	<u>603-PE002</u>	Qty Placed Today:	<u>576.000</u>
Description:	<u>15" Corrugated Polyethylene Pipe</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0230</u>	Item Code:	<u>608-A001</u>	Qty Placed Today:	<u>139.440</u>
Description:	<u>Concrete Sidewalk, Without Reinforcement</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0240</u>	Item Code:	<u>907-608-C001</u>	Qty Placed Today:	<u>8.000</u>
Description:	<u>Detectable Warning Panels</u>					Units:	<u>SF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0280</u>	Item Code:	<u>614-A003</u>	Qty Placed Today:	<u>48.650</u>
Description:	<u>Concrete Driveway, Without Reinforcement, 6-inch Thickness</u>					Units:	<u>SY</u>

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday May 01, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Rain
Low: 68	P.M.: Rain

Remarks

1. Contractor Operations	No work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	1.01" rain	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday May 02, 2025

Temperature and Weather Conditions:

High: 68	A.M.: Rain
Low: 68	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM: sat PM: sat	cjordan
4. Rain/Precipitation	rain throughout day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday May 05, 2025

Temperature and Weather Conditions:

High: 70	A.M.: Sunny
Low: 55	P.M.: Sunny

Remarks

1. Contractor Operations	contractors were onsite building forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday May 06, 2025

Temperature and Weather Conditions:

High: 82	A.M.: Sunny
Low: 70	P.M.: Sunny

Remarks

1. Contractor Operations	Subcontractor was onsite pouring concrete sidewalks	cjordan
2. Engineering Activities	site inspection	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
BA Concrete, LLC	0	4	32.000
Bottom 2 Top Construction LLC	0	3	24.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
BA Concrete, LLC			
Laborer, Skilled	3	8.000	24.000
Foreman	1	8.000	8.000
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
BA Concrete, LLC			
Concrete Truck	1	1	8.000
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday May 07, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Rain
Low: 69	P.M.: Rain

Remarks

1. Contractor Operations	no work due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	saturated	cjordan
4. Rain/Precipitation	4.82 inches of rain	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday May 08, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Partly cloudy
Low: 63	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractors were onsite building forms for sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday May 09, 2025

Temperature and Weather Conditions:

High: 75	A.M.: Rain
Low: 67	P.M.: Rain

Remarks

1. Contractor Operations	no work due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	saturated	cjordan
4. Rain/Precipitation	3" rain	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday May 12, 2025

Temperature and Weather Conditions:

High: 70	A.M.: Rain
Low: 64	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM: sat PM: sat	cjordan
4. Rain/Precipitation	rain throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday May 13, 2025

Temperature and Weather Conditions:

High: 73	A.M.: Rain
Low: 64	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM: sat PM: sat	cjordan
4. Rain/Precipitation	rain throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday May 14, 2025

Temperature and Weather Conditions:

High: 81	A.M.: Partly cloudy
Low: 70	P.M.: Clear

Remarks

1. Contractor Operations	contractors were onsite today excavating for next section of sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday May 15, 2025

Temperature and Weather Conditions:

High: 81	A.M.: Partly cloudy
Low: 73	P.M.: Partly cloudy

Remarks

1. Contractor Operations	contractors were onsite laying pipe and drainage basins	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	UNsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday May 16, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Partly cloudy
Low: 77	P.M.: Cloudy

Remarks

1. Contractor Operations	contractor was onsite building forms for next section of sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday May 19, 2025

Temperature and Weather Conditions:

High: 82	A.M.: Partly cloudy
Low: 73	P.M.: Cloudy

Remarks

1. Contractor Operations	contractors were onsite removing driveways	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday May 20, 2025

Temperature and Weather Conditions:

High: 81	A.M.: Rain
Low: 75	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:sat PM:sat	cjordan
4. Rain/Precipitation	rain throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday May 21, 2025

Temperature and Weather Conditions:

High: 79	A.M.: Sunny
Low: 66	P.M.: Sunny

Remarks

1. Contractor Operations	contractors were onsite excavating for next section of sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday May 22, 2025

Temperature and Weather Conditions:

High: 77	A.M.: Sunny
Low: 70	P.M.: Sunny

Remarks

1. Contractor Operations	subcontractor was onsite pouring concrete	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday May 23, 2025

Temperature and Weather Conditions:

High: 73	A.M.: Cloudy
Low: 66	P.M.: Cloudy

Remarks

1. Contractor Operations	contractors were onsite pouring concrete	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsaturated PM: unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday May 26, 2025

Temperature and Weather Conditions:

High:	A.M.:
Low:	P.M.:

Remarks

1. Contractor Operations	memorial day	cjordan
2. Engineering Activities	memorial day	cjordan
3. Soil Conditions	memorial day	cjordan
4. Rain/Precipitation	memorial day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday May 27, 2025

Temperature and Weather Conditions:

High: 70	A.M.: Rain
Low: 66	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	showers throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday May 28, 2025

Temperature and Weather Conditions:

High: 75

A.M.: Partly cloudy

Low: 66

P.M.: Cloudy

Remarks

1. Contractor Operations	contractors were onsite excavating for next section of sidewalk	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday May 29, 2025

Temperature and Weather Conditions:

High: 85	A.M.: Rain
Low: 76	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM:saturated PM:saturated	cjordan
4. Rain/Precipitation	scattered showers throughout the day. 2.9" rainfall	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday May 30, 2025

Temperature and Weather Conditions:

High: 89	A.M.: Partly cloudy
Low: 81	P.M.: Clear

Remarks

1. Contractor Operations	contractors were onsite installing drainage basins and pipe	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	9	72.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	5	8.000	40.000
LABORER: Pipelayer	3	8.000	24.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: <u>107961701000</u>	Line Item No.: <u>0010</u>	Item Code: <u>201-A001</u>	Qty Placed Today: <u>1.000</u>
Description: <u>Clearing and Grubbing</u>			Units: <u>LS</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0030</u>	Item Code: <u>202-B052</u>	Qty Placed Today: <u>50.380</u>
Description: <u>Removal of Concrete Driveways, All Depths</u>			Units: <u>SY</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0160</u>	Item Code: <u>503-C010</u>	Qty Placed Today: <u>185.330</u>
Description: <u>Saw Cut, Full Depth</u>			Units: <u>LF</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0230</u>	Item Code: <u>608-A001</u>	Qty Placed Today: <u>325.560</u>
Description: <u>Concrete Sidewalk, Without Reinforcement</u>			Units: <u>SY</u>
Project No.: <u>107961701000</u>	Line Item No.: <u>0250</u>	Item Code: <u>613-D009</u>	Qty Placed Today: <u>2.000</u>
Description: <u>Adjustment of Utility Appurtenance</u>			Units: <u>EA</u>

Project No.: 107961701000 Line Item No.: 0280 Item Code: 614-A003

Qty Placed Today: 135.490

Description: Concrete Driveway, Without Reinforcement, 6-inch Thickness

Units: SY

Project No.: 107961701000 Line Item No.: 0280 Item Code: 614-A003

Qty Placed Today: 73.520

Description: Concrete Driveway, Without Reinforcement, 6-inch Thickness

Units: SY

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday June 02, 2025

Temperature and Weather Conditions:

High: 85	A.M.: Sunny
Low: 74	P.M.: Partly cloudy

Remarks

1. Contractor Operations	The contractor was onsite placing sod at the intersection of Beyer and Carrol Ave.	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Bottom 2 Top Construction LLC	0	2	16.000
-------------------------------	---	---	--------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Bottom 2 Top Construction LLC

Laborer, Skilled	2	8.000	16.000
------------------	---	-------	--------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Bottom 2 Top Construction LLC

Skid-Steer Loader	1	1	8.000
Mini Excavator	1	0	.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday June 03, 2025

Temperature and Weather Conditions:

High: 87	A.M.: Sunny
Low: 74	P.M.: Sunny

Remarks

1. Contractor Operations	The concrete crew was onsite laying out the forms for the sidewalk.	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

BA Concrete, LLC	1	7	56.000
Bottom 2 Top Construction LLC	0	5	40.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

BA Concrete, LLC

Foreman	1	8.000	8.000
Laborer, Skilled	6	8.000	48.000

Bottom 2 Top Construction LLC

Foreman	1	8.000	8.000
Laborer, Skilled	4	8.000	32.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Bottom 2 Top Construction LLC

Mini Excavator	1	1	8.000
Skid-Steer Loader	1	1	8.000
Utility Truck	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday June 04, 2025

Temperature and Weather Conditions:

High: 86	A.M.: Sunny
Low: 75	P.M.: Sunny

Remarks

1. Contractor Operations	The concrete crew was onsite placing forms in front of 716 Beyer Dr.	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday June 05, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Rain
Low: 75	P.M.: Rain

Remarks

1. Contractor Operations	No work today due to rain	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	AM; Saturated PM: Saturated	cjordan
4. Rain/Precipitation	Rain throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday June 06, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Partly cloudy
Low: 77	P.M.: Sunny

Remarks

1. Contractor Operations	Contractor was onsite removing driveways	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday June 09, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Sunny
Low: 72	P.M.: Partly cloudy

Remarks

1. Contractor Operations	The Testing lab came onsite to day to test the ground underneath the sidewalk for density. The Density test passed. The concrete crew then put up forms for 718	cjordan
2. Engineering Activities	onsite inspection	cjordan
3. Soil Conditions	AM: unsaturated PM: unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday June 10, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Rain
Low: 73	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rain throughout day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday June 11, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Clear
Low: 72	P.M.: Partly cloudy

Remarks

1. Contractor Operations	Concrete crew came out onsite and began pouring the concrete for the driveways at 716 Beyer Dr	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM; unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
BA Concrete, LLC	0	8	64.000
Bottom 2 Top Construction LLC	0	2	16.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
BA Concrete, LLC			
Laborer, Skilled	8	8.000	64.000
Bottom 2 Top Construction LLC			
Laborer, Skilled	2	8.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
BA Concrete, LLC			
Concrete Truck	1	1	2.000
Bottom 2 Top Construction LLC			
Mini Excavator	1	0	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday June 12, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Rain
Low: 73	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rain throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday June 13, 2025

Temperature and Weather Conditions:

High: 86	A.M.: Rain
Low: 75	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rain throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday June 16, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Sunny
Low: 75	P.M.: Sunny

Remarks

- | | | |
|---------------------------|---|---------|
| 1. Contractor Operations | The concrete crew was back onsite placing forms on the curve of Beyer Dr. | cjordan |
| 2. Engineering Activities | site visit | cjordan |
| 3. Soil Conditions | AM: unsat
PM: unsat | cjordan |
| 4. Rain/Precipitation | N/A | cjordan |

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
BA Concrete, LLC	0	8	64.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
BA Concrete, LLC			
Laborer, Skilled	8	8.000	64.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday June 17, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Rain
Low: 75	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rainfall throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday June 18, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Partly cloudy
Low: 77	P.M.: Cloudy

Remarks

1. Contractor Operations	no work completed today	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM; unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday June 19, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Cloudy
Low: 81	P.M.: Partly cloudy

Remarks

1. Contractor Operations	no work completed today	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday June 20, 2025

Temperature and Weather Conditions:

High:	A.M.:
Low:	P.M.:

Remarks

2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday June 23, 2025

Temperature and Weather Conditions:

High: 91	A.M.: Sunny
Low: 75	P.M.: Rain

Remarks

1. Contractor Operations	The contractor was onsite and was working to place the pipe correctly for the crossing underneath Woods place	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: sat	cjordan
4. Rain/Precipitation	scattered showers in afternoon	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	5	20.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Foreman	1	4.000	4.000
Laborer, Skilled	4	4.000	16.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000
Utility Truck	1	1	8.000
Skid-Steer Loader	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday June 25, 2025

Temperature and Weather Conditions:

High: 93	A.M.: Sunny
Low: 75	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor was onsite and poured the pour in place pipe that is next to the manhole.	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	6	48.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Laborer, Skilled	5	8.000	40.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday June 26, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Sunny
Low: 75	P.M.: Sunny

Remarks

1. Contractor Operations	no work completed	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	N/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday June 30, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Partly cloudy
Low: 73	P.M.: Sunny

Remarks

1. Contractor Operations	The contractor was still working on the conflict box within the ditch next to Woods Place. The concrete crew subs were also back onsite and poured the concrete up to woods place.	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
BA Concrete, LLC	0	8	64.000
Bottom 2 Top Construction LLC	0	10	80.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
BA Concrete, LLC			
Laborer, Skilled	6	8.000	48.000
Foreman	2	8.000	16.000
Bottom 2 Top Construction LLC			
Laborer, Skilled	9	8.000	72.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km

Pay Items

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0030</u>	Item Code:	<u>202-B052</u>	Qty Placed Today:	<u>132.360</u>
Description:	<u>Removal of Concrete Driveways, All Depths</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0100</u>	Item Code:	<u>216-A001</u>	Qty Placed Today:	<u>495.000</u>
Description:	<u>Solid Sodding</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0160</u>	Item Code:	<u>503-C010</u>	Qty Placed Today:	<u>118.000</u>
Description:	<u>Saw Cut, Full Depth</u>					Units:	<u>LF</u>

Project No.:	<u>107961701000</u>	Line Item No.:	<u>0170</u>	Item Code:	<u>601-A001</u>	Qty Placed Today:	<u>5.000</u>
Description:	<u>Class "B" Structural Concrete</u>					Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>	Item Code:	<u>603-PE002</u>	Qty Placed Today:	<u>55.000</u>
Description:	<u>15" Corrugated Polyethylene Pipe</u>					Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0230</u>	Item Code:	<u>608-A001</u>	Qty Placed Today:	<u>84.630</u>
Description:	<u>Concrete Sidewalk, Without Reinforcement</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0280</u>	Item Code:	<u>614-A003</u>	Qty Placed Today:	<u>135.640</u>
Description:	<u>Concrete Driveway, Without Reinforcement, 6-inch Thickness</u>					Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0380</u>	Item Code:	<u>L00044</u>	Qty Placed Today:	<u>17.000</u>
Description:	<u>15" Preformed Polyethylene Drainage Catch Basin</u>					Units:	<u>EA</u>

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday July 02, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Partly cloudy
Low: 73	P.M.: Partly cloudy

Remarks

1. Contractor Operations	The contractor was onsite with their sub	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

BA Concrete, LLC	0	5	40.000
Bottom 2 Top Construction LLC	0	1	8.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

BA Concrete, LLC			
Foreman	1	8.000	8.000
Laborer, Skilled	4	8.000	32.000
Bottom 2 Top Construction LLC			
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday July 03, 2025

Temperature and Weather Conditions:

High: 93	A.M.: Sunny
Low: 75	P.M.: Partly cloudy

Remarks

1. Contractor Operations	The contractor had the concrete crew onsite to pour the entrance into Woods Place on the eastern side. Highway mesh was placed on concrete bricks and there were greased dowells were placed into the preexisting concrete of the road and also placed on the side for the other side of the road entrance that will be poured in the future.	cjordan cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	10	80.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Laborer, Skilled	9	8.000	72.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	2	1	8.000
Skid-Steer Loader	1	1	8.000
Utility Truck	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday July 04, 2025

Temperature and Weather Conditions:

High:	A.M.:
Low:	P.M.:

Remarks

1. Contractor Operations	No work today - Holiday	cjordan
2. Engineering Activities	n/a	cjordan
3. Soil Conditions	n/a	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday July 08, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Sunny
Low: 75	P.M.: Sunny

Remarks

- | | | |
|---------------------------|---|---------|
| 1. Contractor Operations | The contractor was onsite and pouring the concrete on Beyer Dr at the intersection of Beyer Dr and Woods Place. | cjordan |
| 2. Engineering Activities | site visit | cjordan |
| 3. Soil Conditions | AM:Unsaturated
PM:Unsaturated | cjordan |

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	10	80.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Laborer, Skilled	9	8.000	72.000
Foreman	1	8.000	8.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Skid-Steer Loader	1	1	8.000
Utility Truck	1	1	8.000
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday July 10, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Rain
Low: 73	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	N/a	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rain storms all day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday July 11, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Rain
Low: 72	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	Am: saturated PM: saturated	cjordan
4. Rain/Precipitation	rain showers throughout day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday July 14, 2025

Temperature and Weather Conditions:

High: 91	A.M.: Sunny
Low: 77	P.M.: Sunny

Remarks

1. Contractor Operations	No work completed	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday July 15, 2025

Temperature and Weather Conditions:

High: 95

A.M.: Sunny

Low: 77

P.M.: Partly cloudy

Remarks

1. Contractor Operations	No work completed				cjordan
2. Engineering Activities	site visit				cjordan
3. Soil Conditions	AM: unsat PM: unsat				cjordan
4. Rain/Precipitation	n/a				cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday July 16, 2025

Temperature and Weather Conditions:

High: 93	A.M.: Rain
Low: 79	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM; saturated PM: saturated	cjordan
4. Rain/Precipitation	rain throughout day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday July 17, 2025

Temperature and Weather Conditions:

High: 88	A.M.: Cloudy
Low: 75	P.M.: Cloudy

Remarks

1. Contractor Operations	No work completed	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM; unsaturated PM: unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday July 21, 2025

Temperature and Weather Conditions:

High: 93	A.M.: Sunny
Low: 79	P.M.: Sunny

Remarks

1. Contractor Operations	No work completed	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday July 22, 2025

Temperature and Weather Conditions:

High: 95	A.M.: Sunny
Low: 81	P.M.: Sunny

Remarks

1. Contractor Operations	Contractor was onsite picking up the area of the laydown yard	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM; unsaturated PM: unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Bottom 2 Top Construction LLC	0	1	4.000
-------------------------------	---	---	-------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Bottom 2 Top Construction LLC			
Laborer, Skilled	1	4.000	4.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Bottom 2 Top Construction LLC			
Mini Excavator	1	1	4.000
Utility Truck	1	1	4.000
Skid-Steer Loader	1	1	4.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer:

Jason Chiniche

Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday July 23, 2025

Temperature and Weather Conditions:

High: 97	A.M.: Rain
Low: 77	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	Site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rain throughout day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday July 24, 2025

Temperature and Weather Conditions:

High: 88

A.M.: Cloudy

Low: 75

P.M.: Partly cloudy

Remarks

1. Contractor Operations	No work completed	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM; unsat PM: unsat	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday July 25, 2025

Temperature and Weather Conditions:

High: 90	A.M.: Rain
Low: 79	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rainfall throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Monday July 28, 2025

Temperature and Weather Conditions:

High: 97	A.M.: Sunny
Low: 88	P.M.: Partly cloudy

Remarks

1. Contractor Operations	Contractor was onsite repairing asphalt	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsaturated PM: unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Tuesday July 29, 2025

Temperature and Weather Conditions:

High: 99	A.M.: Sunny
Low: 81	P.M.: Sunny

Remarks

1. Contractor Operations	contractor was onsite repairing asphalt	cjordan
2. Engineering Activities	Site visit	cjordan
3. Soil Conditions	AM: unsaturated PM: unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Wednesday July 30, 2025

Temperature and Weather Conditions:

High: 91	A.M.: Rain
Low: 81	P.M.: Rain

Remarks

1. Contractor Operations	no work today due to rain	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: saturated PM: saturated	cjordan
4. Rain/Precipitation	rainfall throughout the day	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Thursday July 31, 2025

Temperature and Weather Conditions:

High: 95	A.M.: Sunny
Low: 76	P.M.: Sunny

Remarks

1. Contractor Operations	Contractor was onsite cleaning up project site	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM: unsaturated PM: Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
Bottom 2 Top Construction LLC	0	6	.000

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
Bottom 2 Top Construction LLC			
Laborer, Skilled	5	.000	.000
Foreman	1	.000	.000

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
Bottom 2 Top Construction LLC			
Mini Excavator	1	1	8.000

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project No.: 107961701000 Line Item No.: 0030 Item Code: 202-B052 Qty Placed Today: 70.640

Description: Removal of Concrete Driveways, All Depths Units: SY

Project No.: 107961701000 Line Item No.: 0040 Item Code: 202-B191 Qty Placed Today: 10.000

Description: Removal of Pipe, 8" And Above Units: LF

Project No.: 107961701000 Line Item No.: 0080 Item Code: 203-G002 Qty Placed Today: 33.000

Description: Excess Excavation, LVM, AH Units: CY

Project No.: 107961701000 Line Item No.: 0100 Item Code: 216-A001 Qty Placed Today: 440.000

Description: Solid Sodding Units: SY

Project No.: 107961701000 Line Item No.: 0100 Item Code: 216-A001 Qty Placed Today: 201.000

Description: Solid Sodding Units: SY

Project No.: 107961701000 Line Item No.: 0130 Item Code: 304-H002 Qty Placed Today: 16.330

Description:	<u>Size 610 Crushed Stone Base, LVM</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0140</u>
	Item Code:	<u>403-A015</u>	Qty Placed Today:
			<u>31.980</u>
Description:	<u>9.5-mm, ST, Asphalt Pavement</u>	Units:	<u>TON</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0160</u>
	Item Code:	<u>503-C010</u>	Qty Placed Today:
			<u>90.000</u>
Description:	<u>Saw Cut, Full Depth</u>	Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0170</u>
	Item Code:	<u>601-A001</u>	Qty Placed Today:
			<u>5.000</u>
Description:	<u>Class "B" Structural Concrete</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0170</u>
	Item Code:	<u>601-A001</u>	Qty Placed Today:
			<u>5.000</u>
Description:	<u>Class "B" Structural Concrete</u>	Units:	<u>CY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0190</u>
	Item Code:	<u>602-A001</u>	Qty Placed Today:
			<u>240.000</u>
Description:	<u>Reinforcing Steel</u>	Units:	<u>LBS</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0190</u>
	Item Code:	<u>602-A001</u>	Qty Placed Today:
			<u>350.000</u>
Description:	<u>Reinforcing Steel</u>	Units:	<u>LBS</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0210</u>
	Item Code:	<u>603-PE002</u>	Qty Placed Today:
			<u>49.500</u>
Description:	<u>15" Corrugated Polyethylene Pipe</u>	Units:	<u>LF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0230</u>
	Item Code:	<u>608-A001</u>	Qty Placed Today:
			<u>127.370</u>
Description:	<u>Concrete Sidewalk, Without Reinforcement</u>	Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0230</u>
	Item Code:	<u>608-A001</u>	Qty Placed Today:
			<u>140.950</u>
Description:	<u>Concrete Sidewalk, Without Reinforcement</u>	Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0240</u>
	Item Code:	<u>907-608-C001</u>	Qty Placed Today:
			<u>35.000</u>
Description:	<u>Detectable Warning Panels</u>	Units:	<u>SF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0250</u>
	Item Code:	<u>613-D009</u>	Qty Placed Today:
			<u>7.000</u>
Description:	<u>Adjustment of Utility Appurtenance</u>	Units:	<u>EA</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0260</u>
	Item Code:	<u>613-D011</u>	Qty Placed Today:
			<u>1.000</u>
Description:	<u>Adjustment of Water Valve</u>	Units:	<u>EA</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0280</u>
	Item Code:	<u>614-A003</u>	Qty Placed Today:
			<u>70.360</u>
Description:	<u>Concrete Driveway, Without Reinforcement, 6-inch Thickness</u>	Units:	<u>SY</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0330</u>
	Item Code:	<u>626-H004</u>	Qty Placed Today:
			<u>200.000</u>
Description:	<u>Thermoplastic Legend, White</u>	Units:	<u>SF</u>
Project No.:	<u>107961701000</u>	Line Item No.:	<u>0340</u>
	Item Code:	<u>628-L002</u>	Qty Placed Today:
			<u>60.000</u>
Description:	<u>High Performance Cold Plastic Legend, White</u>	Units:	<u>SF</u>

Project Engineer: Jason Chiniche
Chiniche, Jason

City of Bay St. Louis
James J. Chiniche, P.A., Inc.

Contract ID: STP-0030-00(042)/107961701

Diary Date: Friday August 01, 2025

Temperature and Weather Conditions:

High: 98	A.M.: Clear
Low: 86	P.M.: Fair

Remarks

1. Contractor Operations	no work completed today	cjordan
2. Engineering Activities	site visit	cjordan
3. Soil Conditions	AM:Unsaturated PM:Unsaturated	cjordan
4. Rain/Precipitation	n/a	cjordan

Contractor	Nbr of Supervisors	Nbr of Workers	Contractor Hrs Worked
------------	--------------------	----------------	-----------------------

Personnel Type	Nbr of Persons	Hours Worked	Total Hours
----------------	----------------	--------------	-------------

Equipment ID -	Nbr of Pieces	Nbr Used	Hours Used
----------------	---------------	----------	------------

Staff Member	S/C	Reg. Hrs.	Vehicle ID	Start M/km	End M/km
--------------	-----	-----------	------------	------------	----------

Pay Items

Project Engineer: *Jason Chiniche*
Chiniche, Jason

EXCERPT FROM THE MINUTES OF THE MEETING OF THE
MISSISSIPPI TRANSPORTATION COMMISSION, AUGUST 12, 2025

Upon motion duly made with Commissioners Willie Simmons, John Caldwell and Charles Busby each voting yes, under the authority of the Commission, in conformity with and as spread on its minutes, the Executive Director is hereby authorized to concur in LPA Supplemental Agreement Number 1 on Project Number STP-0030-00(042)LPA/107961-701000 between Bottom 2 Top Construction, Inc. and City of Bay St. Louis in Hancock County. This project provides for the construction of sidewalks and drainage improvements along Beyer Drive. This agreement adds twenty (20) working days. This is necessary due to reducing the impact to residential lawns. The contract time will be revised from 76 working days to 96 working days. There is no additional cost associated with this agreement.

STATE OF MISSISSIPPI

COUNTY OF HINDS

I, Amy Hornback, Secretary, Mississippi Transportation Commission, do hereby certify that the above and foregoing is a true and correct copy of an Order of the Mississippi Transportation Commission of record in Minute Book 24, Page 452, of the Official Minutes of said Commission on file in its offices in the City of Jackson, Mississippi, duly adopted on the 12th day of August, 2025.

Witness my hand and official seal this the 18th day of August A.D., 2025.


AMY K. HORNBACK, SECRETARY
TRANSPORTATION COMMISSION
STATE OF MISSISSIPPI

CSD-720-LPA

City of Bay St. Louis
Project No. STP-0030-00(042)LPA /
107961-701000
SUPPLEMENTAL AGREEMENT NO. 01

WHEREAS, WE, Bottom 2 Top Construction, Contractor, and Old Republic Surety Company, Surety, entered into a contract with the City of Bay St. Louis, LPA, on the 31st day of July, for the construction of Federal Aid Project No. STP-0030-00(042)LPA / 107961-701000, Hancock county; and

WHEREAS: The project provides for the construction of sidewalks and drainage improvements along Beyer Drive; and

WHEREAS: The contract is set up to construct a 5' wide sidewalk, and improve drainage along Beyer Dr., and all other related items of work required to complete the project as shown and specified in the Contract Documents; and

WHEREAS: Due to public interest and in order to reduce the impact to residential lawns, the LPA requested the Engineer and Contractor to relocate the drainage system to below the sidewalk rather than behind the sidewalk, and

WHEREAS: This design change necessitated adjustments to all drain inlet boxes and the ordering of new ADA-compliant drain grates to ensure compliance with regulations, resulting in delays in procurement and adjustments to the construction timeline; and

WHEREAS: The contract time initially established was 76 working days; however, due to the LPA's request to modify the project design, an additional 20 working days are required for the Contractor to complete the project as per the revised design and to the satisfaction of the LPA; and

NOW, THEREFORE, it is mutually agreed by all parties to amend the original contract to allow for a time extension, enabling the Contractor to complete the project in compliance with the contract specifications and to the satisfaction of the LPA

Extension of Contract Time:

The contract time is hereby extended by 20 working days, resulting in a revised total contract time of 96 working days. The new completion date shall be determined based on the original start date and the additional working days granted.

This agreement in no way modifies or changes the original contract of which it becomes a part, except as specifically stated herein.

This Supplemental Agreement has been discussed with Chuck Starita, District LPA Coordinator, Greg Grodin, MDOT Construction Area Engineer, and Mitchell Young, MDOT LPA Division.

City of Bay St. Louis
Project No. STP-0030-00(042)LPA /
107961-701000
SUPPLEMENTAL AGREEMENT NO. 01

SUPPLEMENTAL SHEET

DETAIL EXPLANATION OF NECESSITY OF WORK INVOLVED:

The necessity of the additional work arises from the LPA's request to modify the project design. Originally, the drainage system was planned to be located behind the sidewalks, but the design was revised to incorporate the drainage within the sidewalks. This design change required adjustments to all drain inlet boxes and the ordering of new ADA-compliant drain grates, which comply with regulatory standards for installations within sidewalks. These adjustments caused delays due to the procurement and installation process. The requested time extension is essential to address these challenges and complete the project in compliance with the revised design specifications and to the satisfaction of the LPA.



OLD REPUBLIC SURETY COMPANY

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC SURETY COMPANY, a Wisconsin stock insurance corporation, does make, constitute and appoint:

TROY WAGENER, DAVID FORTENBERRY, MARY NORVAL, KIM BARHUM, KATHLEEN B. SCARBOROUGH, DEWEY B. MASON, SUSAN M. SKRMETTA, JOSEPH R. BEATTIE, LISA R. BUTLER, PATRICK T. MASON, CHRIS BOONE, SHARON TUTEN, CHARLOTTE A. RAMSEY, DEBBIE DUNAWAY, JAMES ELEY BRASHER of GULFPORT, MS

its true and lawful Attorney(s)-in-Fact, with full power and authority for and on behalf of the company as surety, to execute and deliver and affix the seal of the company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than bail bonds, bank depository bonds, mortgage deficiency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds, self-insurance workers compensation bonds guaranteeing payment of benefits, or black lung bonds), as follows:

ALL WRITTEN INSTRUMENTS

and to bind OLD REPUBLIC SURETY COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This appointment is made under and by authority of the board of directors at a special meeting held on February 18, 1982.

This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC SURETY COMPANY on February 18, 1982.

RESOLVED that, the president, any vice-president or assistant vice president, in conjunction with the secretary or any assistant secretary, may appoint attorneys-in-fact or agents with authority as defined or limited in the instrument evidencing the appointment in each case, for and on behalf of the company to execute and deliver and affix the seal of the company to bonds, undertakings, recognizances, and suretyship obligations of all kinds; and said officers may remove any such attorney-in-fact or agent and revoke any Power of Attorney previously granted to such person.

RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company

- (i) when signed by the president, any vice president or assistant vice president, and attested and sealed (if a seal be required) by any secretary or assistant secretary; or
- (ii) when signed by the president, any vice president or assistant vice president, secretary or assistant secretary, and countersigned and sealed (if a seal be required) by a duly authorized attorney-in-fact or agent; or
- (iii) when duly executed and sealed (if a seal be required) by one or more attorneys-in-fact or agents pursuant to and within the limits of the authority evidenced by the Power of Attorney issued by the company to such person or persons.

RESOLVED FURTHER that the signature of any authorized officer and the seal of the company may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other suretyship obligations of the company; and such signature and seal when so used shall have the same force and effect as though manually affixed.

IN WITNESS WHEREOF, OLD REPUBLIC SURETY COMPANY has caused these presents to be signed by its proper officer, and its corporate seal to be affixed this 15th day of May, 2025.

[Signature]
Assistant Secretary



OLD REPUBLIC SURETY COMPANY

[Signature]
President

STATE OF WISCONSIN, COUNTY OF WAUKESHA - SS

On this 15th day of May, 2025, personally came before me, Alan Pavlic and Kevin J. Abitz, to me known to be the individuals and officers of the OLD REPUBLIC SURETY COMPANY who executed the above instrument, and they each acknowledged the execution of the same, and being by me duly sworn, did severally depose and say: that they are the said officers of the corporation aforesaid, and that the seal affixed to the above instrument is the seal of the corporation, and that said corporate seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority of the board of directors of said corporation.



[Signature]
Kathryn R. Pearson
Notary Public

My Commission Expires: September 28, 2026

(Expiration of notary's commission does not invalidate this instrument)

CERTIFICATE

I, the undersigned, assistant secretary of the OLD REPUBLIC SURETY COMPANY, a Wisconsin corporation, CERTIFY that the foregoing and attached Power of Attorney remains in full force and has not been revoked; and furthermore, that the Resolutions of the board of directors set forth in the Power of Attorney, are now in force.



87-0829

Signed and sealed at the City of Brockfield, WI this 28th day of July, 2025.

[Signature]
Assistant Secretary


ORSC 22282 (3-06)

ARTHUR J GALLAGHER RISK MGMT

MISSISSIPPI DEPARTMENT OF TRANSPORTATION
MDOT REIMBURSEMENT ESTIMATE - RECAP SHEET

Date Processed November 24, 2025
 Vendor Number **3100023029 0**
 Project No. 107961-701000
 County Hancock
 In Account With City of Bay St. Louis
 Address P.O. Box 2550, Bay St. Louis, MS 39521-2550
 Contract Number: **CS 00006952** Final
 Surety Period September 29, 2025 THRU November 20, 2025
 Est. No. 11
 M/DOT Project Number **STP-0030-00(042)LPA**
 Invoice Number: 18-05131
 Sheet No. 1
 P.O. No. 3941

Line Item	OCA	User Code 1	Object	Project Number / Detail Code	User Code 2	Current Period	Previous Estimate	Total Allowed to Date
000001	080120	153	1612	107961-701000	1	1,907.28	65,187.07	67,094.35
Total						1,907.28	65,187.07	67,094.35
Total All Work Due						1,907.28	65,187.07	67,094.35
Total Net Work Due						1,907.28	65,187.07	67,094.35

Quantities Checked
 Original Signed James J. Chinliche, PA
 LPA Official City of Bay St. Louis
 Project Engineer 
 Approved By: _____
 Consultant Services Unit Director - Stephen Rone

Contract Not To Exceed Amount		\$67,119.06		AMOUNT OF PAYMENT FOR PROGRESS ESTIMATES AND FINAL ESTIMATES SHOULD BE ROUNDED TO THE NEAREST CENTS (\$0.00)	
NTP Date	May 8, 2024	Termination Date	TBD		
TOTAL Net Amount Owed to the LPA		1,525.82		52,149.66	
% Matching Funds Deduction for LPA	20.000000%	001	080120	153	1612
					107961-701000
					1
					(381.46)
					(13,037.41)
					(13,418.87)
					53,675.48

THE SOLE PURPOSE OF THE ENGINEER'S SIGNATURE IS TO ACKNOWLEDGE THAT THE LPA HAS SUBMITTED ALL REQUIRED DATA BY THE LPA MANUAL FOR PAYMENT

Chiniche Engineering & Surveying
 407 Highway 90
 Bay St. Louis, MS 39520
 +12284676755
 jason@chiniche.com
 www.chiniche.com



INVOICE

Work Order/Job Number - 18-051
 Original Contract Amount - \$67,119.06
 Previously Invoiced Amount - \$65,187.07
 Current Invoice Amount - \$1,907.28
 Balance - \$24.71

BILL TO

City of Bay Saint Louis
 588 HWY 90
 Bay St. Louis, MS 39520

INVOICE # 18-05131 - Final
DATE 11/24/2025

TERMS Due on receipt

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
09/29/2025	18-051 Project Manager - CEI	coord w/ Tk variance letter submittals final materials binder	1:00	112.61	112.61
09/30/2025	18-051 Inspector - CEI	Onsite Inspection	0:30	84.21	42.11
10/01/2025	18-051 Inspector - CEI	Onsite Inspection	1:00	84.21	84.21
10/02/2025	18-051 Project Manager - CEI	submittals	0:30	112.61	56.31
10/14/2025	18-051 Drafter - CEI	NEW POINTS & ADJUSTMENTS MADE	1:00	62.56	62.56
10/14/2025	18-051 Project Manager - CEI	Coord w/ Tk	0:30	112.61	56.31
10/15/2025	18-051 Drafter - CEI	AS BUILTS NOT FINISHED MISSING POINTS	1:30	62.56	93.84
10/17/2025	18-051 Inspector - CEI	Onsite Inspection	1:00	84.21	84.21
10/20/2025	18-051 Drafter - CEI	POINTS ADDED & WALK & DRAINAGE ADJUSTED	1:00	62.56	62.56
10/21/2025	18-051 Project Manager - CEI	Final qty binder over/under run sheets qty recap sheets as builts	1:00	112.61	112.61
10/22/2025	18-051 Drafter - CEI	REVIEW AS-BUILT NEEDS WITH TRILBY AND ALEX	0:15	62.56	15.64
10/22/2025	18-051 Project Manager - CEI	Asbuilts Recap Sheets	1:00	112.61	112.61

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
10/23/2025	18-051 Drafter - CEI	QTY sketches DRAINAGE LABELS, INVERTS, STATIONS & FINAL PTS	1:00	62.56	62.56
10/23/2025	18-051 Inspector - CEI	Onsite Inspection	1:00	84.21	84.21
10/23/2025	18-051 Admin Assistant - CEI	scanning tickets + filing in folder for trilby	0:15	68.82	17.21
10/23/2025	18-051 Project Manager - CEI	asbuilts ROOM letter QTY for striping Final Estimate Documents HAUL tickets	1:00	112.61	112.61
10/24/2025	18-051 Drafter - CEI	review as-builts- COORDINATE WITH PM AND DRAFTER	0:30	62.56	31.28
10/27/2025	18-051 Drafter - CEI	PREPARE AS- BUILTS	1:00	62.56	62.56
10/28/2025	18-051 Principal - CEI	close out docs	1:00	250.24	250.24
11/05/2025	18-051 Project Manager - CEI	close out	0:30	112.61	56.31
11/06/2025	18-051 Project Manager - CEI	close out	0:30	112.61	56.31
11/11/2025	18-051 Project Manager - CEI	Striping	0:45	112.61	84.46
11/12/2025	18-051 Admin Assistant - CEI	coldplastic submittal	0:30	68.82	34.41
11/12/2025	18-051 Project Manager - CEI	striping	0:30	112.61	56.31
11/20/2025	18-051 Admin Assistant - CEI	tickets	1:30	68.82	103.23

Beyer Drive Sidewalks - MDOT

BALANCE DUE

\$1,907.28