

Beaumont Brine Disposal Pipeline Reach I - Three Week Look Ahead Schedule

ID	Task Name	Duration	Start	Finish	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	May 2020	1	2	
1	<b>THREE WEEK LOOK AHEAD SCHEDULE 4/15/2020</b>																																	
2	Inclement Weather	6 days	Mon 4/6/20	Mon 4/13/20																														
3	Misc. Punch List Items	5 days	Fri 4/10/20	Thu 4/16/20																														
4	Mil & Overlay STA 306+64 (County of Riverside)	2 days	Tue 4/14/20	Wed 4/15/20																														
5	De-mobilize Equipment & Materials STA 306+64 & 303+16	1 day	Thu 4/16/20	Thu 4/16/20																														
6	Striping Restoration	1 day	Thu 4/16/20	Thu 4/16/20																														
7	Project Complete (Construction)	0 days	Fri 4/17/20	Fri 4/17/20																														
8	<b>PROJECT CLOSEOUT ACTIVITIES</b>	20 days	Mon 4/6/20	Fri 5/1/20																														
9	Record Drawing Development	20 days	Mon 4/6/20	Fri 5/1/20																														Yes
10	Final Accounting / Change Order Negotiations	20 days	Mon 4/6/20	Fri 5/1/20																														Yes

WEKA INC  
4/6/2020 - 5/1/2020

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			