#### **TOWN COUNCIL**

#### **STAFF REPORT**

#### **Projects and Watershed Resilience Department**



MEETING DATE:	December 12, 2023
SUBJECT:	Projects and Watershed Resilience Department Monthly Report
PROJECT MANAGER:	Kimberly Washok-Jones, Director of Projects and Watershed Resilience

#### CAPITAL IMPROVEMENTS PROGRAM (CIP) UPDATE

#### **PATHWAYS**

- Buck Island-Simmonsville Neighborhood Sidewalks and Lighting
  - Construction of the Phase 6B sidewalks and drainage is complete.
  - Next Steps
    - o Complete Phase 6B SCDOT closeout.
    - Construction of the street lighting is proposed to be completed in FY 2024 by Dominion.

#### 2. New River Linear Trail

- Conceptual Master Plan is complete.
- Submitted plans to Santee Cooper for review and cost share for bridge replacements. They stated they will not participate in a cost share; thus, staff is reviewing the easement agreement terms with legal for next steps.
- Received \$26,000 PARD grant award and \$2 million in SC appropriations.
- Easement donation from New Riverside Community Association, Inc. approved at 3/14/23 Town Council.
- Restroom purchase agreement approved at 7/11/23 Town Council.
- Well contract finalized.
- Dominion utility easement approved at 10/10/23 Town Council.
- Bathroom 100% plans approved. Bathroom fabrication in progress.

#### Next Steps

- Continue engineering design and permitting for Phase 1 pathway (New River to Hwy 46).
- Well and bathroom installation is proposed to be installed this Spring.

#### **SEWER & STORMWATER**

- 1. Buck Island-Simmonsville Sewer (Phases 5A-D)
  - Permits/Contracts are complete, the project is under construction.
  - Next Steps
    - Construction is proposed to be complete in January 2024.

#### 2. Historic District Sewer Extension Phases 2 & 3 - Bridge & Colcock Streets

- Jordan Construction of Hilton Head, Inc. continues construction.
- Main line testing and approvals to operate have been issued by BJWSA.

#### Next Steps

Continue grinder pump and house connections.

## 3. Historic District Sewer Extension Phases 4 through 6 – Lawrence, Green and Water Streets

Design for Phases 4, 5, & 6 were submitted to BJWSA for initial review.

#### • Next Step

- o Incorporate any Phases 4, 5, & 6 design changes to drawings per BJWSA review.
- Construction pending acquisition of Quit Claim Deeds from all the property owners along the ghost roads or initiate legal action.

#### 4. May River Watershed Action Plan Impervious Restoration Water Quality Projects

- Initial site investigations are complete for 8 of the 11 participating project sites.
- Palmetto Pointe Towns, Lowcountry Community Church and Apartment One declined to participate in the Program at this time. Updated Policy document for Impervious Restoration Program submitted and under review.
- Geotechnical investigations at 6 school sites complete and field results under analysis for use in development of Preliminary Design. Meeting held with School District on September 28, 2023 to discuss initial Preliminary Design Plan. Geotechnical investigations for remaining sites have been completed.
- Initial Property Owner contacts for the selected 15 Additional Sites within Municipal Limits have been made.

#### Next Steps

- Review results of geotechnical information. Update site concepts based on geotechnical data and begin preliminary design.
- Based on comments received from the School District, finalize Preliminary Design plan for School sites.
- Comments on Updated Draft Policy Document presented to consultant and initial meeting to discuss comments and Final Draft prestation held. Follow up meeting is scheduled.

#### 5. Buck Island Drainage Improvements

Drainage project is complete and closed out.

#### HISTORIC DISTRICT IMPROVEMENTS

#### 1. Boundary Street Lighting

 Complete contract revisions with Dominion to install street lighting on the west side of Boundary Street.

#### Next Steps

Dominion to install street lighting in FY 2024.

#### 2. Squire Pope Carriage House Preservation

- The contract with Huss Inc. was executed and construction began on 1/16/23 with a groundbreaking ceremony held on 2/4/23.
- New sheathing / plywood and ice and water shield has been installed. All windows and doors have been refinished and reinstalled. HVAC, plumbing, electrical, fire suppression and low voltage rough ins are complete.

#### Next Steps

- Start exterior siding installation and painting preparation.
- Submit SCADpro conceptual ideas for the Welcome Center to Town Council at January workshop.

#### 3. Bridge Street Streetscape

- Issued Notice to Proceed for Phase 1 construction to start 12/5/22.
- Obtained survey proposal for Phase II streetscape project.
- Engaged Barrier Island for Phase II design.

#### Next Steps

- Phase 1 lighting installation began 11/27/23 from Calhoun to Pritchard.
   Installation from Pritchard to Burnt Church is being scheduled.
- SCDOT approved additional storm drainage plan at Martins Place. Construction is being scheduled.
- o Continue phase 2 engineering design for SCDOT permitting.

#### 4. Boundary Street Streetscape

- Engineering Design is 70% complete and submitted to Watershed for stormwater for initial review.
- Met with Dominion Energy on 5/17/23. Underground conversion plans from Dominion Energy is subject to the Town obtaining easements for May River Transmission line and switch gear locations.

#### Next Steps

- Continuing with Engineering Design, Underground Power Coordination, and Permitting.
- Obtain easement exhibits and begin appraisals in FY 2024.
- o Construction in FY 2025, subject to acquisition of all required easements.

#### 5. Calhoun Street Streetscape

- Preliminary engineering design is 40% complete.
- Met with Dominion Energy on 5/17/23. Awaiting underground conversion plans from Dominion Energy.

#### Next Steps

 Begin negotiations with May River Road property owners for main transmission line easements.

- Once the main transmission line easements have been completed, then continue with engineering design into FY 2024.
- Prepare easement acquisition plats for Phase 1 in CY 2024 and begin easement acquisition.
- Phased construction is planned to begin in FY 2025 pending budget approval and acquisition of required easements.

#### 6. Pathway Pedestrian Safety Improvements

- Completed Historic District crosswalk study identifying and prioritizing future intersection/crosswalk improvements to meet ADA compliance.
- Phase 1 ADA sidewalk improvements along Goethe Road were completed in 1/2023.
- Contract with ICE approved at 9/12/23 Town Council meeting.

#### Next Steps

Engineer designs under way.

#### 7. Comprehensive Drainage Plan Improvements

- Asset inventory and condition assessment complete for Heyward Cove.
- 2D H/H model development complete.
- Initial Tidal Gauge information gathering at Calhoun St Dock has been completed.
- Review of 2D H/H model development results and areas of inundation/choke points complete.
- FY24 scope of work finalized. Consultant proposal received and under review.

#### Next Steps

- Final Project Report updates in progress.
- o Review consultant proposal, negotiate cost and scope items, determine award.

#### 8. Pritchard Street Drainage Improvements

 Project scope has increased to include streetscape elements, pedestrian connectivity, street lighting and traffic calming evaluation. Growth Management and Stormwater Pre-Application meeting held October 17, 2023. Attended School District Operations Committee meeting on November 14, 2023 to provide project design status/update and receive feedback. Comments received to be utilized in 90% Design development. Initial discussion with Beaufort County regarding pool operations/impacts held and to be continued.

#### Next Steps

- Coordinate approval for proposed improvements with Beaufort County School District and Beaufort County on Pool operation impacts.
- Complete 90% design submission, permitting submissions and bid document formulation.
- o 90% design submission and identification of easement and street lighting needs.

#### PARK DEVELOPMENT

#### 1. Oyster Factory Park

- Civil Construction and Landscape of parking area are substantially complete.
- Design of the event area and reconfigured boat trailer parking is underway.
- Bid event area site development plans in November.

#### Next Steps

- o Bids due for event area on 12/6/23.
- o Construction of the event area is planned for this winter.
- Verify scope of boat parking expansion for Public Services installation this winter.

#### 2. Oscar Frazier Park

- Started construction of Rotary Center Improvements in June. Construction to be phased and coordinated with events planned for the Rotary Center.
- Council directed staff to not proceed with sports court design at this time.
- Executed contracts for design/build of the splash pad.

#### Next Steps

- o Complete Rotary Hardscape construction in December.
- o Begin construction of Splash Pad in the Spring of 2024.

#### 3. New Riverside Barn/Park

- Phase 2 Design is complete.
- JS Construction started phase 1 site construction on 1/27/2023.
- The contract has been executed with Nix Construction for Construction Manager at Risk Services with a GMP for Phases 2 (barn, restroom, playground, and common areas).

#### Next Steps

- Complete construction of Phase 1 Site Development Infrastructure in January 2024.
- Nix construction to obtain for all building permits necessary for Phase 2 construction.
- Procure all playground equipment.
- Nix construction to mobilize for Phase 2 construction with a 1/4/2023 construction start date.

#### 4. New Riverside Village

#### Next Steps

 Site furnishings, lighting, signage, crosswalk, and additional hardscape path being designed for review at the January Town Council Workshop.

#### 5. Miscellaneous Park Improvements

- Construction of the DuBois playground addition is substantially complete.
- Design of Buckwalter Place (Evicore) Park is underway.

#### Next Steps

• Palmetto Recreation Equipment, LLC to complete punch list items for the DuBois playground equipment by the end of the calendar year.

Complete design of all FY 2024 park improvements (Evicore and Shade Sails).

#### TOWN FACILITIES AND MISCELLANEOUS PLANNING

#### 1. Town of Bluffton Housing Projects

#### Next Steps

- Provide financial assistance to joint venture partner for planning, design and permitting of Affordable/Workforce Housing at 1095 May River Road.
- PM staff to review progress and applications for payment.

#### 2. Law Enforcement Center Facility Improvements

• Clearing sodding, columns and fence construction for the challenge course is complete.

#### Next Steps

 FY 2024 begin design for FY 2025 construction of a possible storage of Public Service maintenance equipment.

#### 3. Sarah Riley Hooks Cottage

- Completed conceptual master plan concepts and building assessment. Presented plans to Town Council at the April Workshop for review and direction.
- Executed design contracts with Meadors Inc., JK Tiller and Shearlock Engineering for design services of the cottage restoration and site planning in FY 2024.

#### Next Steps

- Complete design of Cottage and grounds.
- Begin restoration construction of cottage in FY 2025.

#### 4. Ghost Roads

- Surveying and easement exhibits are complete.
- Bridge Street Quit Claim Deeds are complete. Pritchard and Colcock Streets Quit Claim Deeds are 99% complete. Staff is currently working with Lawrence, Lawton, Green, Pope, Allen, and Water Street property owners to obtain Quit Claim Deeds.
- Staff continue to meet with property owners to raise awareness of the acquisition efforts and communicate next steps and requested Council assistance.

#### Next Steps

 Obtain remaining Quit Claim Deeds for Historic District Sewer Phases 4-6 or initiate quiet title proceedings.

#### 5. Document Management

- RFP contract was awarded in March 2022.
- Electronic Document Management system is live.
- Documents for 6 departments have been transitioned to DMS.

#### Next Steps:

 Historical documents for the remaining 4 departments will transition through FY 2026.

#### 6. Network Infrastructure

- Replaced core switches at Town Hall and the Law Enforcement Center.
- Replaced two VMWare hosts for a more stable server environment.
- Migration of Munis and Energov systems to a hosted environment completed.
- Replaced phone system to a more modern system.
- Implemented Executime to replace Intime.
- Next Steps:
  - o Replacing two more VMWare hosts.

#### **WATERSHED MANAGEMENT UPDATE**

#### 1. Stoney Creek/Palmetto Bluff Sewer Partnership

- 2022 updated cost-estimate for the project from BJWSA is \$7.2 million + contingencies. BJWSA has agreed to be the Project Manager.
- Awarded the RIA SCIPP grant in support of Stoney Creek/Palmetto Bluff Sewer Extension with BJWSA and Beaufort County.
- Met with partners to address BJWSA IGA concerns on 3/2/23. A draft 3-party Intergovernmental Agreement was discussed at a follow up meeting on 5/30/23.
- Finalized IGA with Town, County, and grant splitting sewer extension costs and BJWSA funding water extension costs.

#### Next Steps

- IGA with Town, County, and grant splitting sewer extension costs and BJWSA routed for signatures.
- 2. SC Department of Health and Environmental Control May River Shellfish Harvesting Monitoring Data Year-to-Date and May River Shellfish Harvesting Status Exhibit Attachments 1 and 1a

#### 3. May River Watershed Action Plan Implementation Summary - Attachment 2

- Staff continue to work with Water Environmental Consultants (WEC) to review continuous flow data from the Stoney Creek, Rose Dhu Creek, and Palmetto Bluff subwatersheds. WEC is reviewing continuous and intermittent flow data in real time. WEC provided recommendations on the Town's water quality grab sampling program to ensure sufficient data for model calibration. Staff began implementing these recommendations on 7/31/23 and current data review indicates staff and instrumentation are collecting quality flow monitoring data.
- The Town's Calhoun Street Dock tidal elevation gauge was repaired and is recording tidal elevation data. Water Environmental Consultants (WEC) and established two (2) additional tide gauges near the Stoney Creek and Rose Dhu Creek model boundaries as part of a 4-week headwaters tidal gauge study. The Calhoun Street dock and headwaters tidal elevation data will be used to establish a relationship between tidal amplitude and timing in the headwaters of the May River.
- Staff met with SC Sea Grant on 8/01/23 to discuss components of a Resiliency
  Assessment as recommended in the Comp Plan and funded in the FY24 budget.
  Emergency Management, Growth Management, and Watershed presented their
  needs. Needs for the Buck Island/Simmonsville area for flooding were included. Staff
  compiled comments on the proposed scope of work and provided them to SC Sea
  Grant. SC Sea Grant has provided a revised scope of work. Town staff met on
  12/07/23 to discuss all comments.
- Two (2) automatic samplers were deployed in the Bridge Street Streetscape water quality project outfalls following completion of the Streetscape project. The goal was to collect water quality samples for post-construction monitoring. The Town of Bluffton's Watershed Management Division Office weather station recorded 3.82 inches of rainfall on 9/10/23. One (1) automatic sampler was activated due to discharge at the outfall. Fecal indicator bacteria, nutrient, and total suspended solids

(TSS) samples were collected from the automatic sampler and submitted to USCB's Water Quality Laboratory for analysis. Results have been received and staff included them in the 319-Grant final reports. The report was provided to SCDHEC on 11/09/23.

- 4. Municipal Separate Storm Sewer System (MS4) Program Update
- MS4 Minimum Control Measure (MCM) #1 Public Education and Outreach, and MS4
   MCM #2 Public Participation and Involvement
  - Staff attended a Lowcountry Stormwater Partners (LSP) Consortium meeting on 11/1/23.
  - Staff led an activity for over one hundred (100) Pritchardville Elementary students about common stormwater pollutants and how to prevent them on 11/08/2023.
  - The 11/30/23 May River Watershed Action Plan Advisory Committee (WAPAC) was canceled. **Attachment 3**
- 6. MS4 MCM #3 Illicit Discharge Detection and Elimination
  - Stormwater Infrastructure Inventory Map Attachment 4a
  - E. coli Concentrations Trend Map Attachment 4b
  - Monthly, Microbial Source Tracking (MST) Maps Attachments 4c and 4d
    - SC Department of Health and Environmental Control (SCDHEC) collects MST samples for the Town concurrently with their routine shellfish harvesting water quality sampling at stations 19-19, 19-19A, 19-19B, 19-19C, and 19-24. SCDHEC collected samples on 11/29/23. All results are currently pending.
  - Illicit Discharge Investigations Attachment 4e
- MS4 MCM #4 Construction Site Stormwater Runoff Control Attachment 5
- 8. MS4 MCM #5 Stormwater Plan Review and Related Activity Attachment 6
- 9. MS4 MCM #6 Good Housekeeping (Staff Training/Education)
  - Andrea Moreno and Beth Lewis completed their Post-Construction BMP Inspector Recertification course.
- 10. MS4 MCM #6 Good Housekeeping (Ditch, Drainage and Roadside Maintenance)
  - Public Services performed weekly street sweeping on Calhoun Street, Highway 46,
     Bruin Road, May River Road, Pin Oak Street, and curbs and medians on Simmonsville and Buck Island Roads.
  - Performed ditch inspections.
    - Arrow ditch (2,569 LF)
    - Red Cedar ditch (966 LF)
    - Buck Island roadside ditch (15,926 LF)

- o Simmonsville roadside ditch (13,792 LF)
- Ongoing roadside mowing, litter clean-up and maintenance of Masters' Way, McCracken Circle, Hampton Parkway, Buck Island and Simmonsville Roads, Goethe Road, Shults Road, Jason and Able Streets, Whispering Pine Road, May River Road, and Eagles Field.
- 11. Citizen Drainage, Maintenance, and Inspections Concerns Map Attachment 7
- 12. Citizen Request for Watershed Management Services & Activities Attachment 8

#### **Attachments**

- 1. SCDHEC Shellfish Harvesting Monitoring Data Year-to-Date
  - a. SCDHEC May River Shellfish Harvesting Status Exhibit
- 2. Quarterly Update May River Watershed Action Plan Implementation Summary\*
- 3. MS4 Minimum Control Measures #1 and #2 WAPAC Public Notice
- 4. MS4 Minimum Control Measure #3 Illicit Discharge Detection and Elimination
  - a. Stormwater Infrastructure Inventory Map
  - b. E. coli Concentrations Trend Map
  - c. Microbial Source Tracking Trend Map Human Source
  - d. Microbial Source Tracking Map All Sources
  - e. Illicit Discharge Investigations
- 5. MS4 Minimum Control Measure #4 Construction Site Stormwater Runoff Control
- 6. MS4 Minimum Control Measure #5 Stormwater Plan Review and Related Activity
- 7. Citizen Drainage, Maintenance, and Inspections Concerns Map
- 8. Citizen Request for Watershed Management Services and Activities Map
- 9. CIP Master Project Schedules

<sup>\*</sup> Attachment noted above includes the latest updates in green.

	19-19				19-19A				19-	19B		19-19C			19-24			19-16						
	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023
	Fecal Coliform (MPN)																							
December	17.0	79.0	33.0		22.0	49.0	49.0		17.0	4.5	17.0		4.5	17.0	49.0		4.0	6.8	6.8		11.0	7.8	13.0	
November	70.0	33.0	33.0		31.0	33.0	13.0		17.0	7.8	7.8		13.0	4.0	4.5		13.0	4.5	6.1		4.5	2.0	13.0	
October	49.0	49.0	23.0	33.0	79.0	26.0	46.0	23.0	31.0	13.0	13.0	17.0	21.0	23.0	23.0	33.0	33.0	23.0	11.0	2.0	79.0	17.0	14.0	6.8
September	110.0	33.0	540.0	23.0	49.0	11.0	350.0	13.0	49.0	17.0	350.0	13.0	33.0	13.0	170.0	7.8	33.0	2.0	79.0	17.0	33.0	11.0	33.0	13.0
August	49.0	49.0	23.0	23.0	49.0	49.0	23.0	49.0	23.0	23.0	11.0	6.8	23.0	49.0	13.0	13.0	17.0	14.0	17.0	23.0	22.0	14.0	11.0	2.0
July	33.0	350.0	920.0	350.0	13.0	64.0	49.0	920.0	23.0	79.0	95.0	70.0	7.8	33.0	130.0	49.0	7.8	33.0	23.0	33.0	17.0	13.0	46.0	17.0
June	NS	49.0	13.0	14.0	NS	79.0	4.5	7.8	NS	13.0	11.0	23.0	NS	17.0	2.0	13.0	NS	22.0	1.8	33.0	NS	2.0	9.3	13.0
May	70.0	2.0	4.5	23.0	49.0	49.0	4.5	33.0	23.0	23.0	4.0	17.0	22.0	23.0	1.8	13.0	6.8	23.0	1.8	33.0	4.5	7.8	2.0	21.0
April	33.0	33.0	4.5	170.0	33.0	23.0	4.5	130.0	13.0	22.0	1.8	110.0	6.8	17.0	2.0	70.0	13.0	7.8	1.8	NS	13.0	2.0	1.8	7.8
March	170.0	33.0	33.0	23.0	49.0	11.0	23.0	49.0	130.0	17.0	2.0	17.0	49.0	13.0	4.5	17.0	70.0	2.0	2.0	17.0	33.0	2.0	2.0	17.0
February	17.0	79.0	23.0	540.0	7.8	70.0	31.0	350.0	21.0	79.0	17.0	240.0	4.5	23.0	22.0	240.0	4.5	7.8	2.0	33.0	6.8	6.8	11.0	33.0
January	95.0	17.0	49.0	33.0	33.0	17.0	22.0	33.0	33.0	13.0	33.0	13.0	17.0	23.0	7.8	33.0	17.0	17.0	7.8	7.8	17.0	7.8	7.8	4.5
** Truncated GeoMetric Mean	34.0	36.0	40.0	40.0	21.0	26.0	28.0	33.0	16.0	18.0	18.0	18.0	12.0	15.0	14.0	17.0	10.0	10.0	9.0	10.0	9.0	8.0	9.0	8.0
** Truncated 90th Percentile	106.0	139.0	192.0	226.0	59.0	69.0	91.0	152.0	50.0	58.0	72.0	83.0	37.0	39.0	54.0	81.0	31.0	35.0	41.0	47.0	35.0	33.0	32.0	26.0


NS = No Sample

SCDHEC Regulatory Requirements:

Geometric Mean ≤ 14

90th Percentile ≤ 43

<sup>\*\*</sup> Town staff calculations utilizing SCDHEC statistics



Next Update: January 25, 2024

# WAPAC Meeting Presentation May River Watershed Action Plan Update & Modeling Report Overview and Status August 25, 2022

#### Updated July 27, 2023

#### **Overview**

- May River Watershed Action Plan Update & Modeling Report completed November 2020.
- Town Council Adoption of May River Watershed Action Plan Update as a Supporting Document to the Comprehensive Plan completed February 2021.
- May River Watershed Action Plan Update & Modeling Report Summary:
  - Executive Summary provides an overview of the project background, findings and interpretation, current state of knowledge concerning fecal coliform fate and transport, and an overview of proposed recommendations for the Town.
  - 1.0 Introduction includes more detailed project background including the purpose of the document and the Project Team's tasks to 1) develop water quality models to compare current conditions (2018) to pre-shellfish impairment conditions (2002) to develop pollutant load reduction estimates, and 2) evaluate 2011 Action Plan BMPs for appropriateness under current conditions and provide up to eleven (11) alternative projects and preliminary cost estimates.
  - 2.0 Model Setup; 3.0 Model Calibration, and 4.0 Water Quality Model Results details
    the methodology used by the Project Team to establish and calibrate the models and the
    model outputs. This highly technical information is necessary for future Water Quality
    (WQ) Model calibration and use for consistency.
  - 5.0 Recommendations includes strategies to improve the Town's monitoring efforts to calibrate the WQ Model further (§5.1), strategies and BMPs for bacteria reduction (§5.2), an evaluation of 2011 Action Plan BMP projects (§5.3), and methodology used to develop 2020 Action Plan Update recommended projects (four septic to sewer conversion projects and eleven stormwater BMP retrofit projects) with cost-estimates and ranking/prioritization (§5.4).
  - 6.0 Conclusions offers a summary of the WQ Model results in context of current state of knowledge.
  - 7.0 References documents the prior research findings used to inform recommendations.
  - Appendices reference supporting materials:
    - Montie et al. (2019) "Technical Report: Historical Analysis of Water quality, Climate Change Endpoints, and Monitoring in Natural Resources in the May River,"
    - Technical Memo from Dr. Rachel Noble,
    - Watershed Treatment Model Spreadsheets, and
    - Detailed Project Cost Estimate Spreadsheets.

#### MRWAP 2020 Update Septic to Sewer Project Recommendations/Evaluations:

- Four (4) septic to sewer conversion projects were evaluated in the Rose Dhu Creek and Stoney Creek subwatersheds:
  - Cahill
  - Gascoigne
  - Stoney Creek
  - Pritchardville
  - These projects overlap with 42 subcatchments in the Stoney Creek watershed and 11 in Rose Dhu Creek. Based on WQ Model outputs, these projects alone may potentially reduce FC loading by 3.46x10<sup>13</sup> FC per year.
- The estimated septic to sewer conversion costs of these projects also requires water capacity upgrades. Previous cost estimates are not accurate and will be updated by BJWSA as each project is considered.

#### Work Performed and Current Status as of August 25, 2022 Meeting

Discussions with the Town, Beaufort County and BJWSA have been held about future Septic to Sewer Program projects identified above. Stoney Creek Septic to Sewer Project has been identified as the next priority project to pursue under the Septic to Sewer Program.

• The Town and Beaufort County are finalizing Funding and Cost share elements relative to the project. The Stoney Creek sewer and water project cost estimate is nearly \$14 million which is offset by a \$5,925,000 grant.

#### **Update for WAPAC July 27, 2023 Meeting:**

Stoney Creek/Palmetto Bluff Sewer: Three-party agreement is being finalized by BJWSA legal team now. BJWSA's RFP for water and sewer design services was supposed to close 6/30/23. Due to RIA protocol, they must review and approve an RFP prior to posting, thus the RFP was canceled. BJWSA received RIA approval and reposted the RFP on 7/17/23 with a closing of 8/1/23.

# MRWAP Update Eleven Impervious Restoration (stormwater retrofit) Project Recommendations/Evaluations:

Eleven (11) project sites (incorporating various individual BMPs) were selected in consultation
with the Town (prioritizing subcatchments with FC bacteria hotspot and/or large impervious
areas). These sites were evaluated in terms of the potential benefits gained by retrofitting to
meet the 95th percentile storm retention, to the maximum extent possible, under the proposed
Impervious Area Restoration/Stormwater Retrofit Program.

Eleven (11) proposed project sites Rose Dhu Creek (6 projects) and Stoney Creek (5 projects):

- Bluffton Early Learning Center (BELC)
- Boys and Girls Club of Bluffton (BGC)
- Benton House (BH)
- Bluffton High School (BHS)
- Buckwalter Recreation Center (BRC)

- Lowcountry Community Church (LCC)
- McCracken Middle School/Bluffton Elementary School (MMSBES)
- May River High School
- One Hampton Lake Apartments (OHLA)
- Pritchardville Elementary School (PES)
- Palmetto Pointe Townes (PPT)
- Based on WQ Model outputs, these projects alone may potentially reduce FC loading by
  - 2.99×10<sup>14</sup> FC reduction for the Full SWRv (entire sub-basin drainage area catchment).
  - 2.53×10<sup>14</sup> FC reduction for the Reduced SWRv projects (impervious area drainage area of sub-basin catchment).
- The estimated of Full SWRv projects costs is \$32.7 million and the estimated cost of Reduced SWRv projects is \$22.6 million.
- Currently the Towns' Impervious Restoration Program is targeting Reduced SWRv for future projects.

**Example** of Impervious Restoration Project evaluation from May River Watershed Action Plan Update & Modeling Report:



Figure 52. McCracken Middle School/Bluffton Elementary School Proposed Stormwater BMP Retrofits

#### Work Performed and Current Status as of August 25, 2022 Meeting

**Update for WAPAC July 27, 2023 Meeting:** 

Work performed for this project is being performed by MSA Consultant Engineering Firm:

- Drafted a detailed scope of work for Engineering Consultant Firm review and cost proposal (Expression of Interest) regarding performance of the work elements presented herein and related to MRWAP Update recommendations for implementation.
- The Expression of Interest was submitted to 3 consultant firms under existing Master Service Agreements with the Town for review and a request for response.
- All 3 Firms responded and their respective responses were evaluated, scored and discussed internally.
- A recommendation for Award was made to Goodwyn, Mills and Cawood selected.
  - Phase I of this work performed under existing FY 22 funding from Watershed Management Division.
  - Phase II of this work was approved for FY23 funding.

#### Task 1: MRWAP Update 11 site locations

#### **Update for WAPAC July 27, 2023 Meeting:**

Eleven (11) proposed project sites Rose Dhu Creek (6 projects) and Stoney Creek (5 projects): Yellow highlight indicates geotechnical evaluations complete.

- 1. Bluffton Early Learning Center (BELC). Participating in preliminary design development phase.
- 2. Boys and Girls Club of Bluffton (BGC). **Participating in preliminary design development** phase.
- 3. Benton House (BH). Participating in preliminary design development phase.
- 4. Bluffton High School (BHS). Participating in preliminary design development phase.
- 5. Buckwalter Recreation Center (BRC). **Participating in preliminary design development** phase.
- 6. Lowcountry Community Church (LCC). **Declined to Participate.**
- 7. McCracken Middle School/Bluffton Elementary School (MMSBES). Participating in preliminary design development phase.
- 8. May River High School. Participating in preliminary design development phase.
- 9. One Hampton Lake Apartments (OHLA). Declined to Participate.
- 10. Pritchardville Elementary School (PES). Participating in preliminary design development phase.
- 11. Palmetto Pointe Townes (PPT). Declined to Participate.
- Evaluate 11 sites and proposed BMPs. Complete.
- Update concept plans for 11 sites based on site evaluations, recommendations and discussions. Complete.
- Perform geotechnical evaluations at each site at locations related to BMP locations of updated concept plans. Completed for the 5 school sites. Geotechnical evaluations for the remaining 3 participating partner sites are being schedule based on recent property owner participation status being known/confirmed.

- Coordinating geotechnical work approval with property owners and schedule for Benton House (BH), Buckwalter Recreation Center (BRC) and Boys and Girls Club of Bluffton (BGC).
- Refine updated concepts and use for presentations to Property Owner to discuss Impervious
  Restoration Program goals, objectives and gain support for Program and their participation.
  Based on geotechnical investigation results, updated Concept plans for the 5 school sites
  have been refined. A meeting will be scheduled with School District to discuss the
  updated concept plans to get their feedback prior to beginning Preliminary Design task.
  - Develop list of "incentives" to secure Property Owner participation (see Policy Document Formulation below).
- Based on geotechnical information and Property Owner feedback further refine concept plans to Preliminary Design :
  - Determine BMP types and location to maximize SWRv/WQ treatment in cost effective approach. Estimated impervious area treated and SWrv capture based on refined Concept plans developed for the 5 school sites.
  - o Determine estimated pollutant load reductions.
  - Develop site specific BMP details.
  - Develop preliminary BMP maintenance schedule and cost for each site.
- Preliminary Design development plans will be presented to the Property Owner for review and discussion. Other Restoration Program details (maintenance responsibilities, easements, incentives, etc.) developed as part of the Program (see Policy Document Formulation below) will also be discussed in hopes of establishing a commitment from the Property Owner to participate in the Program. Once a "commitment" is secured from the Property Owner, the project site will be moved to Final design, permitting, and ultimately construction.
- Task 2: Identify 15 new project sites for Town of Bluffton Impervious Restoration/BMP Retrofit Projects.
  - The Town wishes to identify an additional 15 project sites located within the municipal limits of Bluffton for the Impervious Restoration/BMP Retrofit Program. However, the criteria for site selection will be considered to be more "low hanging fruit" based on the following:
    - Within Town of Bluffton Municipal limits.
    - Soils sandy soils with high infiltration rates offer the biggest bang for the buck for water quality treatment/improvement. Utilizing soil survey and other information target sites where infiltration can be maximized on-site.
    - Public or governmental agency land/property owner (not SCDOT RoW).

#### **Update for WAPAC July 27, 2023 Meeting:**

Finalized the list of 15 additional sites (and 5 alternates) to be considered/evaluated within the municipal limits of Bluffton for Impervious Restoration feasibility and concept plan development. Site evaluations will be performed as property owner approvals for access to property to perform site assessment is obtained.

#### Town of Bluffton Impervious Restoration/BMP Retrofit Policy Documents.

**Task 3**: Section 5.4.4. Stormwater BMP Retrofit Projects of the May River Watershed Action Plan Update and Model Report identifies potential Impervious Restoration/BMP Retrofit projects located on Public and Private Land. As mentioned earlier, one of the primary site selection criteria, at time of report development, was to identify sites with large impervious areas so that pollutant load reductions could be estimated and the benefits of such projects on stormwater quality quantified/estimated, if implemented into construction. Generally, Public Funds are not expended to improve private property nor is Town of Bluffton funding generally expended on Public Land owned by another government entity. In order for such projects identified in Section 5.4.4. to move forward in the interest of improved water quality and for the overall benefit and welfare of the constituents of the Town of Bluffton, Policy Documents need to be formulated that establishes the parameters of such a Program to be initiated and implemented.

Policy Document Formulation has been initiated and includes research of similar programs nationwide.

#### **Update for WAPAC July 27, 2023 Meeting:**

- Updated Draft Policy Document was completed and submitted in June for staff review and comments are being finalized.
- Upon Policy Document Final Draft development, the Policy Document will be presented to WAPAC with a request for recommendation to Town Council for adoption.

#### Other, Related MRWAP Update Recommendations

- Adopt proposed regional Southern Lowcountry Post Construction Stormwater Ordinance and Design Manual - complete September 2021.
- The Town should incorporate volume reduction BMPs (those that encourage infiltration) within
  existing and future CIP projects to the maximum extent practical, especially for project locations
  with well-drained soils (HSG A or B) in progress, see below.
  - o Work Performed and Current Status as of August 25, 2022 Meeting
    - Bridge Street Streetscape Project
      - Project design/permitting is complete, and Construction Contract has been awarded.
      - Incorporated Infiltration BMPs within the project to capture and treat 1.95" of rainfall over impervious surfaces within the project area, prior to discharge into the May River.
      - Received Section 319 Grant from DHEC to cost-share cost of construction of proposed BMPs.
      - Construction was initiated by JS Construction in early December 2022.
         Construction considered 65% complete.

#### **Update for WAPAC July 27, 2023 Meeting:**

- Project work is Substantially Complete.
- Partial reimbursement from DHEC for construction cost supported by 319 Grant requested and received.
- Pritchard Street Drainage Improvement Project

- Project in Design Phase and considered 30% complete.
- Incorporated Infiltration BMPs within the project to capture and treat 1.95" of rainfall over impervious surfaces within the project area, prior to discharge into Heyward Cove.
- 70% design plan submitted, reviewed and comments presented to consultant.
- 319 Grant was awarded by DHEC to the Town.
- Update for WAPAC July 27, 2023 Meeting:
  - Project Scope of Work and budget increase approved for FY24 to include streetscape elements of lighting, sidewalk, traffic calming and ADA compliance.
  - Updated survey received.
  - Updated 70% design drawings received in July and under review.
- In-House Microbial Source Tracking in progress, see below
  - The Town entered a Memorandum of Understanding (MOU) with the University of South Carolina Beaufort (USCB) in July 2021 to establish and fund a regional Microbial Source Tracking (MST) laboratory capable of accepting environmental water quality samples.
  - Analytical services are provided by the USCB-MST laboratory for all environmental samples collected by the Town.
  - Staff has collected additional fecal samples needed for dog, bird, and deer. The USCB-MST Laboratory is conducting the assessment on additional fecal samples and Dr. Pettay will provide a final report to the Town once all fecal markers in regional watersheds have been analyzed.
  - Update for WAPAC July 27, 2023 Meeting: Additional genetic fecal markers continue to be analyzed by Dr. Pettay and the MST Laboratory.
- Future (new) Bacteria Monitoring Locations in progress, see below
  - Staff increased sampling frequency and implemented additional monitoring sites and parameters in the May River headwaters based upon recommendations in the 2020 May River Watershed Action Plan Update and Model Report.
  - Staff is collecting intermittent flow data at SonTek IQ sites in conjunction with grab FIB samples.
  - Update for WAPAC July 27, 2023 Meeting Staff is working with the consultant to identify recommended strategies for intermittent flow data collection and a review of the Town's FIB grab sample schedule.
- Future (new) Water Flow Monitoring Locations.
  - Work Performed and Current Status as of August 25, 2022 Meeting
    - The MRWAP Update included recommendations for the Town to perform certain rainfall and flow data measurements in May River Headwater Watersheds in order to "calibrate" and make more accurate Model predictions. These recommendations were evaluated and a game plan to address recommendations to calibrate model developed.

- Utilizing existing flow and rainfall data collected over past years with rain gauges, IQ Plus and Sontek measuring instruments in Stoney Creek, Rose Dhu Creek, Palmetto Bluff, Duck Pond and Heyward Cove, the Town hired a consultant to review the data and determine:
  - Useful data obtained to gain the required information to calibrate model.
    - The data obtained from Stoney Creek and Heyward Cove was deemed sufficient for Model calibration and Final report for this work is in process.
    - Duck Pond was deemed inconsequential, not needed due to drainage area size and proximity/outfall to tidal waters.
    - Consultant Final Report delivered, and Model Calibration Data for Stoney Creek and Heyward Cove identified.
  - If data review resulted in insufficient data, develop a monitoring program that would produce the data needed.
    - Rose Dhu Creek and Palmetto Bluff flow data review resulted in data that was insufficient to calibrate Model.
    - Potential purchase of telemetry stations to equip continuous flow monitoring stations with real-time data access.
    - Final Report delivered. Based on recommendations of data and process needed, staff has procured needed telemetry station equipment and has hired a consultant to assist in getting the intermittent and continuous flow data and producing a Final Report. The field work installation of equipment is being scheduled. Once installed and operational, data collection will last 6 months.

#### Update for WAPAC July 27, 2023 Meeting

- The Town of Bluffton procured and installed two
   (2) SonTek Turnkey Systems that enable real-time continuous flow data review to a cloud-based service. These systems are deployed in the Rose Dhu Creek and Palmetto Bluff subwatersheds.
- A SonTek IQ remains deployed in the Stoney Creek subwatershed. The consultant's first data review determined there was sufficient flow data for model calibration in the Stoney Creek subwatershed. However, staff determined it would continue to collect continuous flow data at this location so that continuous flow, intermittent flow, bacteria samples, and rainfall data were

- collected for three (3) of the four (4) Modeling Report subwatersheds simultaneously.
- Consultant is reviewing data and identifying power, beam, or possible maintenance issues weekly.
- Intermittent flow measurements, utilizing the FlowTracker2, will be conducted at the time of grab sampling at the three (3) SonTek IQ flow stations beginning 7/31/23.



# **PUBLIC NOTICE**

The May River Watershed Action Plan Advisory Committee (WAPAC) meeting scheduled for

Thursday, November 30, 2023

has been

# **CANCELLED**

due to lack of quorum.


The next meeting is scheduled for

Thursday, January 25, 2024

If you have questions, please contact the Watershed Management Division at: 843-706-4559


### Attachment 4a

# <u>MS4 Minimum Control Measure #3 – IDDE (Illicit Discharge Detection & Elimination): Stormwater Infrastructure Inventory</u>



## Attachment 4b


# MS4 Minimum Control Measure #3 – IDDE: E. coli Concentrations Trend Map



	USCB Water Quality Samples	Microbial Source Tracking Samples	MS4 Quarterly Samples Collected
FY 2024 YTD Totals	169	22	113
FY 2023 Totals	584	108	108
FY 2022 Totals	447	78	119

## Attachment 4c

# MS4 Minimum Control Measure #3 - IDDE: Microbial Source Tracking (MST) Trend Map



#### MSTSamplingResults MST Sampling Sites

Human
Bird
Deer

Intensity of samples

Representative of Low Sampling Distribution

Representative of High Sampling Distribution

#### **MICROBIAL SOURCE TRACKING (MST) LOCATIONS**

Samples at Sites With Positive Detection and the Intensity of Positive Hits

Town of Bluffton
Beaufort County, SC




Town Jurisdiction
Beaufort County





## Attachment 4d

# MS4 Minimum Control Measure #3 – IDDE: Microbial Source Tracking (MST) Map - Human Sources



MST Sampling Location Without Human Genetic Marker

MST Sampling Location With Human Genetic Marker

Town Jurisdiction



#### MICROBIAL SOURCE TRACKING LOCATIONS


Sampling Results November 2023 MS4 Sampling

**Town of Bluffton** 





## <u>MS4 Minimum Control Measure #3 – IDDE:</u> <u>Illicit Discharge Investigations</u>



	Number of Illicit Discharge Investigations	Number of Notices of Violation Issued	Number of Citations Issued	Number of Meetings
FY 2024 YTD Totals	13	6	8	15
FY 2023 Totals	27	89	1	20
FY 2022 Totals	30	5	3	17

### Attachment 5

# MS4 Minimum Control Measure #4 -Construction Site Stormwater Runoff Control


- Erosion & Sediment Control Inspections (E&SC)
- Number of Inspections Passed

Number of Notice of Violation (NOV)

Number of Stop Work Orders (SWO)

Number of Citations Issued


■ Number of Erosion & Sediment Control Meetings



	Number of Sediment & Erosion Control Inspections	Number of Inspections Passed	Number of NOVs Issued	Number of SWO Issued	Number of Citations Issued	Number of E&SC Meetings
FY 2024 YTD Totals	886	828	53	7	0	182
FY 2023 Totals	2,321	2,030	266	26	0	577
FY 2022 Totals	3,127	2,701	392	49	0	673


### Attachment 6

# MS4 Minimum Control Measure #5 Stormwater Plan Review & Related Activity




	Plan Reviews MS4 Reviews	SoLoCo Plan Reviews	Sureties	CCC Inspections	Pre- Construction Meetings	Pre-Clearing Inspections	Post Construction BMP Inspections	Pre-Application Meetings	Total Plan Review Hours
FY 2024 YTD	127	25	12	33	10	10	16	25	105 Hrs.
FY 2023 Totals	297	67	42	40	15	13	45	50	386 Hrs.
FY 2022 Totals	231	13	42	26	30	23	44	26	454 Hrs.

# Attachment 7 Citizen Drainage, Maintenance and Inspections Concerns Map



	Number of Drainage Concerns Investigated	Number of Meetings
FY 2024 YTD Totals	18	2
FY 2023 Totals	61	52
FY 2022 Totals	38	34

# Attachment 8 Citizen Request for Watershed Mngt. Services & Activities Map



	Number of Citizen Requests Investigated	Number of Meetings
FY 2024 YTD Totals	44	17
FY 2023 Totals	46	23
FY 2022 Totals	33	21

### **FY24 CIP Master Project Schedule**



## **FY24 CIP Master Project Schedule**



Planning & Conceptual Design