#### **TOWN COUNCIL**

#### STAFF REPORT

#### **Projects and Watershed Resilience Department**



MEETING DATE:	July 11, 2023
SUBJECT:	Projects and Watershed Resilience Department Monthly Report
PROJECT MANAGER:	Kimberly Washok-Jones, Director of Projects and Watershed Resilience

#### CAPITAL IMPROVEMENTS PROGRAM (CIP) AND SPECIAL PROJECTS UPDATE

#### **PATHWAYS**

#### 1. Buck Island-Simmonsville Neighborhood Sidewalks and Lighting

- A contract for Phase 6B along Simmonsville Road from Sugaree Drive northward to the existing New Mustang Road was awarded to JS Construction Services, Inc.
- Drainage is complete.

#### Next Steps

- Condemnation in progress for three 6'x6' lighting easements along Buck Island Road.
- Complete Phase 6B sidewalk construction and SCDOT closeout.
- Design is underway for Phase 6 lighting. Construction of the remaining street lighting is to be completed in FY 2024.

#### 2. New River Linear Trail

- Conceptual Master Plan is complete.
- Submitted plans to Santee Cooper for review and cost share for bridge replacements. They stated they will not participate in a cost share; thus staff is reviewing the agreement terms with legal for next steps.
- Received \$26,000 PARD grant award.
- Easement donation from New Riverside Community Association, Inc. approved at 3/14/23 Town Council.

#### Next Steps

- o Continue engineering design for Phase 1 pathway (New River to Hwy 46).
- Other grant opportunities are being researched for the main trail improvements.
- Restroom contract approval at July Town Council meeting.
- Received well installation bids.
- Finalize LED light fixtures switch from Bridge Street to New River Linear Trail.

#### **SEWER & STORMWATER**

#### Buck Island-Simmonsville Sewer (Phases 5A-D)

- Received permits to construct from DHEC.
- Re-bids closed on 4/17/23 with one bid and two responses of "no bid" which complies with Department of Commerce requirements.

#### Next Steps

- o Enter into a construction contract after Commerce approval.
- Start construction late summer 2023.

#### 2. Historic District Sewer Extension Phases 2 & 3 - Bridge & Colcock Streets

• Jordan Construction of Hilton Head, Inc. has started construction.

#### • Next Steps

 Start house connections once construction is complete and Permit to Operate is issued by DHEC.

## 3. Historic District Sewer Extension Phases 4 through 6 – Lawrence, Green and Water Streets

 Reviewed initial design for Phases 4, 5, & 6 and submitted to BJWSA for initial review.

#### Next Step

- Incorporate any Phases 4, 5, & 6 design changes to drawings after BJWSA review.
- Obtain Quit Claim Deeds from all the property owners along the ghost roads or initiate legal action.

#### 4. May River Watershed Action Plan Impervious Restoration Water Quality Projects

- Initial site investigations are complete for 9 of the 11 participating project partners.
- Palmetto Pointe Towns and Lowcountry Community Church declined to participate in the Program at this time. One Apartments is now unresponsive to coordination request (new management).
- Updated Policy document for Impervious Restoration Program submitted and under review.
- Geotechnical investigations at 6 school sites complete and field results under analysis for use in development of Preliminary Design.

#### Next Steps

- Proceed with geotechnical evaluations at the 3 remaining site locations.
- Begin preliminary site design.
- Review and provide comment on Updated Draft Policy Document for Impervious Restoration Program.

#### 5. Buck Island Drainage Improvements

- A contract was executed on 11/18/22.
- 10" water main relocation/lowering performed on 2/15/23.

#### Next Steps

 SCDOT final inspection approval, 3<sup>rd</sup> As-Built submittal received and forwarded to SCDOT for review, project close-out anticipated in July.

#### **HISTORIC DISTRICT IMPROVEMENTS**

#### 1. Boundary Street Lighting

- Phase 2 photometric plans, encroachment permits, and lighting agreements are complete and approved.
- SCDOT and Dominion indicated poles must be installed on private property due to conflicts with sewer force main and communication utilities within the right of way.
- Easements must now be obtained to install Phase 2 lighting.

#### Next Steps

- Install streetlights on the west side of the street in FY 2024. Coordinate conduit and light installation for the east side of the street in conjunction with larger streetscape project.
- Obtain easements as needed for Phase 2 street lighting.

#### 2. Squire Pope Carriage House Preservation

- The contract with Huss Inc. was executed and construction began on 1/16/23 with a groundbreaking ceremony held on 2/4/23.
- Structure was lifted. Excavation, footers, slab, blockwork, brick piers, block walls were sealed and insulated, perimeter sill beams and interior beams were installed, flooring at crawl space has been insulated and structure has been lowered.

#### Next Steps

 The next several weeks will focus on additional deconstruction of the exterior siding, structural wood framing of all walls and subflooring to prep for rough in mechanical, electrical, plumbing and fire suppression. Re-install masonry fireplaces.

#### 3. Bridge Street Streetscape

- Issued Notice to Proceed for Phase 1 construction to start 12/5/22.
- Obtained survey proposal for Phase II streetscape project.
- Engaged Barrier Island for Phase II design.
- Drainage, parking, sidewalks, and mill and overlay have been finished.
- Landscaping has been installed at 5' strips.
- Obtained easement from Cunningham LLC for parking sign installation.
- Installed 3-hour limited parking signs.

#### Next Steps

- Continued construction to complete lighting additional power and punch list items.
- Obtain SCDOT encroachment permit for No Parking signs
- Contracting for installation of tabby planter irrigation and initial plantings

#### 4. Boundary Street Streetscape

• Engineering Design is 70% complete and submitted to Watershed for stormwater for initial review.

• Met with Dominion Energy on 5/17/23. Still awaiting underground conversion plans from Dominion Energy.

#### • Next Steps

- Continuing with Engineering Design, Underground Power Coordination, and Permitting.
- o Obtain easement exhibits and begin appraisals in FY 2024.
- o Bid construction in FY 2024.

#### 5. Calhoun Street Streetscape

- Preliminary engineering design is 40% complete.
- Met with Dominion Energy on 5/17/23. Awaiting underground conversion plans from Dominion Energy.

#### Next Steps

- Begin negotiations with May River Road property owners for main transmission line easements.
- Once the main line transmission line easements have been completed, then continue with engineering design into FY 2024.
- Prepare easement acquisition plats for Phase 1 in 2024 and begin easement acquisition.
- Phased construction is planned to begin in FY 2025 pending budget approval and acquisition of required easements.

#### 6. Pathway Pedestrian Safety Improvements

- Completed Historic District crosswalk study identifying and prioritizing future intersection/crosswalk improvements to meet ADA compliance.
- Phase 1 ADA sidewalk improvements along Goethe Road were completed in January.
- Submitted US DOT RAISE grant application for planning and design of bike and pedestrian safety improvements in Historic District, Goethe/Shults and Buck Island/Simmonsville neighborhoods for implementation in a phased approach.

#### Next Steps

- o Phase 2 design proposal under review.
- o Pending USDOT RAISE grant award notification in July 2023.
- Construction sequence assessment to be completed for the 33 locations.
- Finalize survey, design and construction documents RFP

#### 7. Comprehensive Drainage Plan Improvements

- Asset inventory and condition assessment complete.
- 2D H/H model development complete.
- Initial Tidal Gauge information gathering at Calhoun St Dock has been completed.
- Review of 2D H/H model development results and area of inundation/choke points complete.

#### Next Steps

 Updated *DRAFT* Final Project Report based on comments presented has been received and under review.

 Establish maintenance and CIP project needs list and Master Planning report to reduce risk of flooding.

#### 8. Pritchard Street Drainage Improvements

- Cranston Engineering has submitted updated 70% project design to include streetscape elements. . Review comments completed and additional Survey information for streetscape elements received and provided to consultant.
- Project scope has increased to include streetscape elements, pedestrian connectivity, street lighting and traffic calming evaluation.

#### Next Steps

- Coordinate approval for proposed improvements with Beaufort County School District.
- Complete 100% design submission, permitting submissions and bid document formulation.

#### **PARK DEVELOPMENT**

#### 1. Oyster Factory Park

- Civil Construction substantially complete. Landscape construction to be completed by August 2023.
- Executed Task Authorization with Witmer, Jones, Keefer for design of the event Area.

#### Next Steps

- Complete landscape construction of the parking lot.
- Refine design of area event area based on Council feedback at April Quarterly Workshop and bring back for review.

#### 2. Oscar Frazier Park

- Started construction of Rotary Center Improvements in June. Construction to be phased and coordinated with events planned for the Rotary Center
- Council directed staff to not proceed with sports court design at this time.
- Posted RFP Solicitation in June for design build of the splash pad. Bids are due on 7/12/23.

#### Next Steps

- o Complete Rotary Hardscape construction in October.
- Select design/build contractor for the Splash Pad in July and obtain contract Approval in August.

#### 3. New Riverside Barn/Park

- Construction documents for the restroom building are complete.
- Architectural design services for the Barn additions are 99% complete.
- Design of the playground area is 95 % complete.
- JS Construction started phase 1 site construction on 1/27/2023.

• Selected Nix Construction to provide Construction Manager at Risk Services for Phase 2 and 3.

• Contract has been executed with Nix Construction for Construction Manager at Risk.

#### Next Steps

- o Complete the architectural design of barn addition.
- Continuing design of playground area.
- o Continuing construction of Phase 1 Site Development Infrastructure.
- Work with Nix Construction moving forward to achieve a guaranteed maximum price.

#### 4. Miscellaneous Park Improvements

- Per Town Council direction, staff ordered playground equipment for DuBois Park. Equipment is expected to arrive in July or August.
- Posted RFP Solicitation to install the DuBois playground equipment in June.

#### Next Steps

- Evaluate playground installation bids in July and submit them to Town Council for contract approval in August or September.
- o Begin preliminary design of FY 2024 park improvements in August.

#### **TOWN FACILITIES AND MISCELLANEOUS PLANNING**

#### 1. Town of Bluffton Housing Projects

#### Next Steps

 Provide financial assistance to joint venture partner for planning, design and permitting of Affordable/Workforce Housing at 1095 May River Road.

#### 2. Law Enforcement Center Facility Improvements

- Clearing for the challenge course is complete.
- Grading and Sod in underway.

#### Next Steps

 Complete construction with The Greenery for the challenge course and expanded area for an impound lot and storage of Public Service maintenance equipment.

#### 3. Sarah Riley Hooks Cottage

- Completed conceptual master plan concepts and building assessment. Presented plans to Town Council at the April Workshop for review and direction.
- Selected Meadors Inc to provide design services and construction documents for the restoration of the Sarah Riley Hooks Cottage.

#### Next Steps

- Execute design contracts with Meadors Inc. and complete construction documents for the Cottage in FY 2024.
- Execute design contracts with JK Tiller and complete Site Development design in
   FY 2024
- Begin restoration construction of cottage in FY 2025.

#### 4. Ghost Roads

- Surveying and easement exhibits are complete.
- Bridge Street Quit Claim Deeds are complete. Pritchard and Colcock Streets Quit Claim Deeds are 95% complete. Staff is currently working with Lawrence, Lawton, Green, Pope, Allen and Water Street property owners to obtain Quit Claim Deeds.
- Staff continue to meet with property owners to raise awareness of the acquisition efforts and communicate next steps and requested Council assistance.

#### • Next Steps

 Obtain remaining Quit Claim Deeds for Historic District Sewer Phases 4-6 or initiate quiet title proceedings.

#### 5. Document Management

- RFP contract was awarded in March 2022.
- Electronic Document Management system is live.
- Documents for 6 departments have been transitioned to DMS.

#### Next Steps:

 Historical documents for the remaining 8 departments will transition through FY 2026.

#### 6. Network Infrastructure

- Replaced core switches at Town Hall and the Law Enforcement Center.
- Replaced two VMWare hosts for a more stable server environment.
- Migration of Munis and Energov systems to a hosted environment completed.
- Replaced phone system to a more modern system.

#### • Next Steps:

- Replacing two more VMWare hosts.
- o Implementation of Executime to replace Intime.

#### WATERSHED MANAGEMENT

#### 1. Stoney Creek/Palmetto Bluff Sewer Partnership

- 2022 updated cost-estimate for the project from BJWSA is \$7.2 million + contingencies. BJWSA has agreed to be the Project Manager.
- Awarded the RIA SCIPP grant in support of Stoney Creek/Palmetto Bluff Sewer Extension with BJWSA and Beaufort County.
- Met with partners to address BJWSA IGA concerns on 3/2/23. A draft 3-party Intergovernmental Agreement was discussed at a follow up meeting on 5/30/23.

#### Next Steps

- Finalize 3-party IGA.
- BJWSA to procure design engineer through existing MSAs.
- 2. SC Department of Health and Environmental Control May River Shellfish Harvesting Monitoring Data Year-to-Date and May River Shellfish Harvesting Status Exhibit Attachments 1 and 1a
- 3. May River Watershed Action Plan Implementation Summary Attachment 2
  - Staff continue to work with Water Environmental Consultants (WEC) to review
    continuous flow data from the Stoney Creek, Rose Dhu Creek, and Palmetto Bluff
    subwatersheds. WEC is reviewing continuous flow data in real time with the
    implementation of Turnkey telemetry systems. SonTek is addressing an error in
    system programming identified by WEC.
  - Staff conducted routine water quality sampling in the May River headwaters and Bluffton Historic District on 6/13/23. Fifty-four (54) fecal indicator bacteria and nutrient samples were collected.
- 4. Municipal Separate Storm Sewer System (MS4) Program Update
- MS4 Minimum Control Measure (MCM) #1 Public Education and Outreach, and MS4
   MCM #2 Public Participation and Involvement
  - The May River Watershed Action Plan Advisory Committee (WAPAC) was held on 6/22/23. **Attachment 3**
  - Staff organized a presentation by Coastal Kingdom, a local educational nature show, to students from MC Riley who attended the May River Cleanup to talk about the various species of animals that live in Bluffton and how to protect them on 6/1/23. Staff attended the Stormwater Utility Board meeting on 6/14/23.
- 6. MS4 MCM #3 Illicit Discharge Detection and Elimination
  - Stormwater Infrastructure Inventory Map Attachment 4a
  - E. coli Concentrations Trend Map Attachment 4b
  - Monthly, Microbial Source Tracking (MST) Maps Attachments 4c and 4d

 SC Department of Health and Environmental Control (SCDHEC) collects MST samples for the Town concurrently with their routine shellfish harvesting water quality sampling at stations 19-19, 19-19A, 19-19B, 19-19C, and 19-24. SCDHEC conducted sampling 6/20/23. MST results are pending.

- O Staff collected quarterly dry weather MS4 water quality samples on 5/31/23. Microbial Source Tracking (MST) samples are collected as a component of this program. The human genetic marker was detected, and quantifiable at one (1) Town of Bluffton monitoring site, MRR01, located in the Bluffton Cemetery stormwater drainage. Staff conducted septic system inspections off Buck Island Road and an IDDE investigation in the Jennifer Court and Red Cedar Street area. One (1) failing septic system was identified off Buck Island Road and additional MST samples were collected 6/07/23. The human genetic marker was detected and quantifiable at two (2) monitoring sites including the ditch behind Red Cedar Street (a separate drainage ditch from Buck Island Rd) and MRR01. Staff notified BJWSA of the results and they conducted a smoke test and infrastructure inspection off Red Cedar Street. No failures were identified outside of some cleanouts in need of repair. Staff conducted house-to-house inspections on properties off Red Cedar Street on 6/15/23.
- Illicit Discharge Investigations Attachment 4e
- 7. MS4 MCM #4 Construction Site Stormwater Runoff Control Attachment 5
- 8. MS4 MCM #5 Stormwater Plan Review and Related Activity Attachment 6
- 9. MS4 MCM #6 Good Housekeeping (Staff Training/Education)
  - Staff attended a Solutions for Effective Harmful Algal Bloom Monitoring webinar on 6/14/23.
- 10. MS4 MCM #6 Good Housekeeping (Ditch, Drainage and Roadside Maintenance)
  - Public Services performed weekly street sweeping on Calhoun Street, Highway 46,
     Bruin Road, May River Road, Pin Oak Street, and curbs and medians on Simmonsville and Buck Island Roads.
  - Performed ditch inspections.
    - o Arrow ditch (2,569 LF)
    - o Red Cedar ditch (966 LF)
    - Buck Island roadside ditch (15,926 LF)
    - Simmonsville roadside ditch (13,792 LF)
  - Ongoing roadside mowing, litter clean-up and maintenance of Masters' Way, McCracken Circle, Hampton Parkway, Buck Island and Simmonsville Roads, Goethe Road, Shults Road, Jason and Able Streets, Whispering Pine Road, May River Road and Eagles Field.
- 11. Citizen Drainage, Maintenance, and Inspections Concerns Map Attachment 7
- 12. Citizen Request for Watershed Management Services & Activities Attachment 8

#### **Attachments**

- 1. SCDHEC Shellfish Harvesting Monitoring Data Year-to-Date
  - a. SCDHEC May River Shellfish Harvesting Status Exhibit
- 2. Quarterly Update May River Watershed Action Plan Implementation Summary\*
- 3. MS4 Minimum Control Measures #1 and #2 WAPAC Public Notice
- 4. MS4 Minimum Control Measure #3 Illicit Discharge Detection and Elimination
  - a. Stormwater Infrastructure Inventory Map
  - b. E. coli Concentrations Trend Map
  - c. Microbial Source Tracking Trend Map Human Source
  - d. Microbial Source Tracking Map All Sources
  - e. Illicit Discharge Investigations
- 5. MS4 Minimum Control Measure #4 Construction Site Stormwater Runoff Control
- 6. MS4 Minimum Control Measure #5 Stormwater Plan Review and Related Activity
- 7. Citizen Drainage, Maintenance and Inspections Concerns Map
- 8. Citizen Request for Watershed Management Services and Activities Map
- 9. CIP Master Project Schedules
- \* Attachment noted above includes the latest updates in red.


		19	-19			19-	19A			19-	-19B			19-	19C			19	-24			19	-16	
	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023	2020	2021	2022	2023
	Fecal Coliform (MPN)																							
December	17.0	79.0	33.0		22.0	49.0	49.0		17.0	4.5	17.0		4.5	17.0	49.0		4.0	6.8	6.8		11.0	7.8	13.0	
November	70.0	33.0	33.0		31.0	33.0	13.0		17.0	7.8	7.8		13.0	4.0	4.5		13.0	4.5	6.1		4.5	2.0	13.0	
October	49.0	49.0	23.0		79.0	26.0	46.0		31.0	13.0	13.0		21.0	23.0	23.0		33.0	23.0	11.0		79.0	17.0	14.0	
September	110.0	33.0	540.0		49.0	11.0	350.0		49.0	17.0	350.0		33.0	13.0	170.0		33.0	2.0	79.0		33.0	11.0	33.0	
August	49.0	49.0	23.0		49.0	49.0	23.0		23.0	23.0	11.0		23.0	49.0	13.0		17.0	14.0	17.0		22.0	14.0	11.0	
July	33.0	350.0	920.0		13.0	64.0	49.0		23.0	79.0	95.0		7.8	33.0	130.0		7.8	33.0	23.0		17.0	13.0	46.0	
June	NS	49.0	13.0		NS	79.0	4.5		NS	13.0	11.0		NS	17.0	2.0		NS	22.0	1.8		NS	2.0	9.3	
May	70.0	2.0	4.5	23.0	49.0	49.0	4.5	33.0	23.0	23.0	4.0	17.0	22.0	23.0	1.8	13.0	6.8	23.0	1.8	33.0	4.5	7.8	2.0	21.0
April	33.0	33.0	4.5	170.0	33.0	23.0	4.5	130.0	13.0	22.0	1.8	110.0	6.8	17.0	2.0	70.0	13.0	7.8	1.8	NS	13.0	2.0	1.8	7.8
March	170.0	33.0	33.0	23.0	49.0	11.0	23.0	49.0	130.0	17.0	2.0	17.0	49.0	13.0	4.5	17.0	70.0	2.0	2.0	17.0	33.0	2.0	2.0	17.0
February	17.0	79.0	23.0	540.0	7.8	70.0	31.0	350.0	21.0	79.0	17.0	240.0	4.5	23.0	22.0	240.0	4.5	7.8	2.0	33.0	6.8	6.8	11.0	33.0
January	95.0	17.0	49.0	33.0	33.0	17.0	22.0	33.0	33.0	13.0	33.0	13.0	17.0	23.0	7.8	33.0	17.0	17.0	7.8	7.8	17.0	7.8	7.8	4.5
** Truncated GeoMetric Mean	34.0	36.0	40.0	40.0	21.0	26.0	28.0	32.0	16.0	18.0	18.0	18.0	12.0	15.0	14.0	17.0	10.0	10.0	9.0	9.0	9.0	8.0	9.0	8.0
** Truncated 90th Percentile	106.0	139.0	192.0	238.0	59.0	69.0	91.0	127.0	50.0	58.0	72.0	89.0	37.0	39.0	54.0	81.0	31.0	35.0	41.0	44.0	35.0	33.0	32.0	27.0

NS = No Sample

SCDHEC Regulatory Requirements:

Geometric Mean ≤ 14 90th Percentile ≤ 43

 $<sup>\</sup>hbox{\bf **} \ \hbox{\bf Town staff calculations utilizing SCDHEC statistics}$ 



Next Update: July 27, 2023

# May River Watershed Action Plan Advisory Committee (WAPAC) Presentation May River Watershed Action Plan Update & Modeling Report Quarterly Overview and Status

#### Overview

- May River Watershed Action Plan Update & Modeling Report completed November 2020.
- Town Council Adoption of May River Watershed Action Plan Update as a Supporting Document to the Comprehensive Plan completed February 2021.
- May River Watershed Action Plan Update & Modeling Report Summary:
  - Executive Summary provides an overview of the project background, findings and interpretation, current state of knowledge concerning fecal coliform fate and transport, and an overview of proposed recommendations for the Town.
  - 1.0 Introduction includes more detailed project background including the purpose of the document and the Project Team's tasks to 1) develop water quality models to compare current conditions (2018) to pre-shellfish impairment conditions (2002) to develop pollutant load reduction estimates, and 2) evaluate 2011 Action Plan BMPs for appropriateness under current conditions and provide up to eleven (11) alternative projects and preliminary cost estimates.
  - 2.0 Model Setup; 3.0 Model Calibration, and 4.0 Water Quality Model Results details the methodology used by the Project Team to establish and calibrate the models and the model outputs. This highly technical information is necessary for future Water Quality (WQ) Model calibration and use for consistency.
  - 5.0 Recommendations includes strategies to improve the Town's monitoring efforts to calibrate the WQ Model further (§5.1), strategies and BMPs for bacteria reduction (§5.2), an evaluation of 2011 Action Plan BMP projects (§5.3), and methodology used to develop 2020 Action Plan Update recommended projects (four septic to sewer conversion projects and eleven stormwater BMP retrofit projects) with cost-estimates and ranking/prioritization (§5.4).
  - 6.0 Conclusions offers a summary of the WQ Model results in context of current state of knowledge.
  - o 7.0 References documents the prior research findings used to inform recommendations.
  - Appendices reference supporting materials:
    - Montie et al. (2019) "Technical Report: Historical Analysis of Water quality, Climate Change Endpoints, and Monitoring in Natural Resources in the May River,"
    - Technical Memo from Dr. Rachel Noble,
    - Watershed Treatment Model Spreadsheets, and
    - Detailed Project Cost Estimate Spreadsheets.

#### MRWAP 2020 Update Septic to Sewer Project Recommendations/Evaluations:

- Four (4) septic to sewer conversion projects were evaluated in the Rose Dhu Creek and Stoney Creek subwatersheds:
  - Cahill
  - Gascoigne
  - Stoney Creek
  - Pritchardville
  - These projects overlap with 42 subcatchments in the Stoney Creek watershed and 11 in Rose Dhu Creek. Based on WQ Model outputs, these projects alone may potentially reduce FC loading by 3.46x10<sup>13</sup> FC per year.
- The estimated septic to sewer conversion costs of these projects is \$5.5 million.

#### Work Performed and Current Status as of August 25, 2022 Meeting

Discussions with the Town, Beaufort County and BJWSA have been held about future Septic to Sewer Program projects identified above. Stoney Creek Septic to Sewer Project has been identified as the next priority project to pursue under the Septic to Sewer Program.

 The Town and Beaufort County are finalizing Funding and Cost share elements relative to the project and a letter to BJWSA will be developed and sent to BJWSA regarding project funding, capital outlay and schedule for implementation.

#### **Update for WAPAC February 23, 2023 Meeting:**

The Town, Beaufort County and BJWSA continue to work on details to draft a proposed Inter-Governmental Agreement (IGA) to be presented to each respective approving authority for review, finalization, and approval. It is anticipated that this process is months away from final approval/adoption of the respective parties.

# MRWAP Update Eleven Impervious Restoration (stormwater retrofit) Project Recommendations/Evaluations:

Eleven (11) project sites (incorporating various individual BMPs) were selected in consultation
with the Town (prioritizing subcatchments with FC bacteria hotspot and/or large impervious
areas). These sites were evaluated in terms of the potential benefits gained by retrofitting to
meet the 95th percentile storm retention, to the maximum extent possible, under the proposed
Impervious Area Restoration/Stormwater Retrofit Program.

Eleven (11) proposed project sites Rose Dhu Creek (6 projects) and Stoney Creek (5 projects):

- Bluffton Early Learning Center (BELC)
- Boys and Girls Club of Bluffton (BGC)
- Benton House (BH)
- Bluffton High School (BHS)
- Buckwalter Recreation Center (BRC)

- Lowcountry Community Church (LCC)
- McCracken Middle School/Bluffton Elementary School (MMSBES)
- May River High School
- One Hampton Lake Apartments (OHLA)
- Pritchardville Elementary School (PES)
- Palmetto Pointe Townes (PPT)
- Based on WQ Model outputs, these projects alone may potentially reduce FC loading by
  - 2.99×10<sup>14</sup> FC reduction for the Full SWRv (entire sub-basin drainage area catchment).
  - 2.53×10<sup>14</sup> FC reduction for the Reduced SWRv projects (impervious area drainage area of sub-basin catchment).
- The estimated of Full SWRv projects costs is \$32.7 million and the estimated cost of Reduced SWRv projects is \$22.6 million.
- Currently the Towns' Impervious Restoration Program is targeting Reduced SWRv for future projects.

**Example** of Impervious Restoration Project evaluation from May River Watershed Action Plan Update & Modeling Report:



Figure~52.~McCracken~Middle~School/Bluffton~Elementary~School~Proposed~Stormwater~BMP~Retrofits

## Work Performed and Current Status as of August 25, 2022 Meeting Update for WAPAC February 23, 2023 Meeting:

 Drafted a detailed scope of work for Engineering Consultant Firm review and cost proposal (Expression of Interest) regarding performance of the following work elements related to MRWAP Update recommendations for implementation:

Task 1: MRWAP Update 11 site locations

Eleven (11) proposed project sites Rose Dhu Creek (6 projects) and Stoney Creek (5 projects):

Yellow highlight indicates geotechnical evaluations complete.

- Bluffton Early Learning Center (BELC). Participating in preliminary design development phase.
- Boys and Girls Club of Bluffton (BGC). Participating in preliminary design development phase.
- Benton House (BH). Participating in preliminary design development phase.
- Bluffton High School (BHS). Participating in preliminary design development phase.
- Buckwalter Recreation Center (BRC). Participating in preliminary design development phase.
- Lowcountry Community Church (LCC). Declined to Participate.
- McCracken Middle School/Bluffton Elementary School (MMSBES).
   Participating in preliminary design development phase.
- May River High School. Participating in preliminary design development phase.
- One Hampton Lake Apartments (OHLA). Participating in preliminary design development phase.
- Pritchardville Elementary School (PES). Participating in preliminary design development phase.
- Palmetto Pointe Townes (PPT). **Declined to Participate.**
- Evaluate 11 sites and proposed BMPs. Complete.
- Update concept plans for 11 sites based on site evaluations, recommendations and discussions. Complete.
- Perform geotechnical evaluations at each site at locations related to BMP locations of updated concept plans. Completed for the 5 school sites. Geotechnical evaluations for the remaining 4 participating partner sites are being schedule based on recent property owner participation status being known/confirmed.
- Refine updated concepts and use for presentations to Property Owner to discuss Impervious Restoration Program goals, objectives and gain support for Program and their participation.
  - Developpe list of "incentives" to secure Property Owner participation (see Policy Document Formulation below).

- Based on geotechnical information and Property Owner feedback further refine concept plans to Preliminary Design:
  - Determine BMP types and location to maximize SWRv/WQ treatment in cost effective approach.
  - Determine estimated pollutant load reductions.
  - Develop site specific BMP details.
  - Develop preliminary BMP maintenance schedule and cost for each site.
- Preliminary Design development plans will be presented to the Property Owner for review and discussion. Other Restoration Program details (maintenance responsibilities, easements, incentives, etc.) developed as part of the Program (see Policy Document Formulation below) will also be discussed in hopes of establishing a commitment from the Property Owner to participate in the Program. Once a "commitment" is secured from the Property Owner, the project site will be moved to Final design, permitting, and ultimately construction.

**Task 2**: Identify 15 new project sites for Town of Bluffton Impervious Restoration/BMP Retrofit Projects.

- The Town wishes to identify an additional 15 project sites located within the municipal limits of Bluffton for the Impervious Restoration/BMP Retrofit Program. However, the criteria for site selection will be considered to be more "low hanging fruit" based on the following:
  - Within Town of Bluffton Municipal limits.
  - Soils sandy soils with high infiltration rates offer the biggest bang for the buck for water quality treatment/improvement.
     Utilizing soil survey and other information target sites where infiltration can be maximized on-site.
  - Public or governmental agency land/property owner (not SCDOT RoW).

#### **Update for WAPAC February 23, 2023 Meeting:**

Desktop analysis and field work performed to develop a list of 45 sites that potentially meet the criteria above. This list of potential sites is under review/evaluation.

#### Town of Bluffton Impervious Restoration/BMP Retrofit Policy Documents.

**Task 3**: Section 5.4.4. Stormwater BMP Retrofit Projects of the May River Watershed Action Plan Update and Model Report identifies potential Impervious Restoration/BMP Retrofit projects located on Public and Private Land. As mentioned earlier, one of the primary site selection criteria, at time of report development, was to identify sites with large impervious areas so that pollutant load reductions could be estimated and the benefits of such projects on stormwater quality quantified/estimated, if implemented into construction. Generally, Public Funds are not expended to improve private property nor is Town of Bluffton funding generally expended on Public Land owned by another government entity. In order for such projects identified in Section 5.4.4. to move forward in the interest of improved water quality and for the overall

benefit and welfare of the constituents of the Town of Bluffton, Policy Documents need to be formulated that establishes the parameters of such a Program to be initiated and implemented.

#### Work Performed and Current Status as of August 25, 2022 Meeting

- The Expression of Interest was submitted to 3 consultant firms under existing Master Service Agreements with the Town for review and a request for response.
- All 3 Firms responded and their respective responses were evaluated, scored and discussed internally.
- A recommendation for Award was made and the Consulting Firm of Goodwyn, Mills and Cawood selected.
  - 1. Phase I of this work is in process under existing FY 22 funding from Watershed Management Division.
  - 2. Phase II of this work will be presented for Town Council review and approval in the August Town Council Meeting and FY23 funding.

#### **Update for WAPAC February 23, 2023 Meeting:**

Phase II work was approved by Town Council and work has been initiated and reported herein.

- Phase I work completed by Consultant and Town:
  - 1. Review of recommendations of the MRWAP Update.
  - 2. On-site evaluations at each proposed site.
  - 3. Meetings with Beaufort County School District.
    - 6 of the 11 sites are located on School property. The School District is deemed an important project partner and as such several meeting have been help to discuss the program and need for project BMPs to improve water quality. The School District has granted permission for us to perform initial site investigations, provided site specific plan information, future development plans on each site and expressed a willingness to participate in the Program.
    - Drafted a Letter to Non-School Property Owners describing the Impervious Restoration Program goals and objectives and requesting a meeting to discuss and gain support.
  - 4. Policy Document Formulation has been initiated and includes research of similar Programs Nationwide.

#### **Update for WAPAC February 23, 2023 Meeting:**

2 *DRAFT* Policy Documents have been submitted for review and comment. Comments are being evaluated and addressed by consultant and an update *DRAFT* Policy Document is expected by April 2023.

#### Other, Related MRWAP Update Recommendations

- Adopt proposed regional Southern Lowcountry Post Construction Stormwater Ordinance and Design Manual - complete September 2021.
- The Town should incorporate volume reduction BMPs (those that encourage infiltration) within existing and future CIP projects to the maximum extent practical, especially for project locations with well-drained soils (HSG A or B) in progress, see below.

#### Work Performed and Current Status as of August 25, 2022 Meeting

- Bridge Street Streetscape Project
  - Project design/permitting is complete, and Construction Contract has been awarded.
  - Incorporated Infiltration BMPs within the project to capture and treat 1.95" of rainfall over impervious surfaces within the project area, prior to discharge into the May River.
  - Received Section 319 Grant from DHEC to cost-share cost of construction of proposed BMPs.

#### **Update for WAPAC February 23, 2023 Meeting**

Construction was initiated by JS Construction in early December 2022. Construction considered 65% complete.

- Pritchard Street Drainage Improvement Project
  - Project in Design Phase and considered 30% complete.
  - Incorporated Infiltration BMPs within the project to capture and treat 1.95" of rainfall over impervious surfaces within the project area, prior to discharge into Heyward Cove.
  - Submitted Section 319 Grant proposal to DHEC to cost-share cost of construction of proposed BMPs. Pre-proposal was accepted, and Full Proposal was requested by DHEC. Under Review.

#### **Update for WAPAC February 23, 2023 Meeting**

- 70% design plan submitted, reviewed and comments presented to consultant.
- 319 Grant was awarded by DHEC to the Town.
- In-House Microbial Source Tracking in progress, see below
  - The Town entered a Memorandum of Understanding (MOU) with the University of South Carolina Beaufort (USCB) in July 2021 to establish and fund a regional Microbial Source Tracking (MST) laboratory capable of accepting environmental water quality samples.
  - Analytical services are provided by the USCB-MST laboratory for all environmental samples collected by the Town.
  - Update for WAPAC February 23, 2023 Meeting
     Staff has collected additional fecal samples needed for dog, bird, and deer. The USCB-MST Laboratory is conducting the assessment on additional fecal samples and Dr. Pettay will provide a final report to the Town once all fecal markers in regional watersheds have been analyzed.
- Future (new) Bacteria Monitoring Locations in progress, see below
  - Staff increased sampling frequency and implemented additional monitoring sites and parameters in the May River headwaters based upon recommendations in the 2020 May River Watershed Action Plan Update and Model Report.
  - Update for WAPAC February 23, 2023 Meeting Staff is collecting intermittent flow data at SonTek IQ sites in conjunction with grab FIB samples.
  - Update for WAPAC February 23, 2023 Meeting Staff is working with the consultant to identify recommended strategies for intermittent flow data collection and a review of the Town's FIB grab sample schedule.

- Future (new) Water Flow Monitoring Locations.
  - Work Performed and Current Status as of August 25, 2022 Meeting
    - The MRWAP Update included recommendations for the Town to perform certain rainfall and flow data measurements in May River Headwater Watersheds in order to "calibrate" and make more accurate Model predictions. These recommendations were evaluated and a game plan to address recommendations to calibrate model developed.
      - Utilizing existing flow and rainfall data collected over past years with rain gauges, IQ Plus and Sontek measuring instruments in Stoney Creek, Rose Dhu Creek, Palmetto Bluff, Duck Pond and Heyward Cove, the Town hired a consultant to review the data and determine:
        - Useful data obtained to gain the required information to calibrate model.
          - The data obtained from Stoney Creek and Heyward Cove was deemed sufficient for Model calibration and Final report for this work is in process.
          - Duck Pond was deemed inconsequential, not needed due to drainage area size and proximity/outfall to tidal waters.

#### **Update for WAPAC February 23, 2023 Meeting**

- Consultant Final Report delivered, and Model Calibration Data for Stoney Creek and Heyward Cove identified.
- If data review resulted in insufficient data, develop a monitoring program that would produce the data needed.
  - Rose Dhu Creek and Palmetto Bluff flow data review resulted in data that was insufficient to calibrate Model.
  - Final report identifying recommended strategies to gain required data is in process.
  - Potential purchase of telemetry stations to equip continuous flow monitoring stations with real-time data access.

#### **Update for WAPAC February 23, 2023 Meeting**

 Final Report delivered. Based on recommendations of data and process needed, staff has procured needed telemetry station equipment and has hired a consultant to assist in getting the intermittent and continuous flow data and producing a Final Report. The field work installation of equipment is being scheduled. Once installed and operational, data collection will last 6 months.



### May River Watershed Action Plan Advisory Committee Meeting

Thursday, June 22, 2023 at 3:00 PM

Theodore D. Washington Municipal Building, 20 Bridge Street, Henry "Emmett" McCracken Jr.
Council Chambers

#### **AGENDA**

- I. CALL TO ORDER
- II. ROLL CALL AND CONFIRMATION OF QUORUM
- III. ADOPTION OF THE AGENDA
- IV. ADOPTION OF MINUTES May 25, 2023 Minutes
- V. PUBLIC COMMENTS
- VI. OLD BUSINESS
  - 1. WAPAC Strategic Plan Priority Three (3) Evaluate the regulatory framework to codify that each development permit does not surpass the 10% impervious surface "rule" in the Unified Development Ordinance stormwater regulations Beth Lewis, Water Quality Program Administrator
  - 2. Year in Review Status of WAPAC FY23-24 Strategic Plan Priorities Beth Lewis, Water Quality Program Administrator
  - Evaluation of the New 3:00pm Meeting Time Beth Lewis, Water Quality Program Administrator

#### VII. NEW BUSINESS

**No New Business** 

VIII. **DISCUSSION** 

IX. ADJOURNMENT

**NEXT MEETING DATE: THURSDAY, JULY 27, 2023** 

"FOIA Compliance – Public notification of this meeting has been published and posted in compliance with the Freedom of Information Act and the Town of Bluffton policies."


In accordance with the requirements of Title II of the Americans with Disabilities Act of 1990 ("ADA"), the Town of Bluffton will not discriminate against qualified individuals with disabilities on the basis of disability in its services, programs, or activities. The Town of Bluffton Council Chambers are ADA

compatible. Auditory accommodations are available. Any person requiring further accommodation should contact the Town of Bluffton ADA Coordinator at 843.706.4500 or adacoordinator@townofbluffton.com as soon as possible but no later than 48 hours before the scheduled event.

\*Please note that each member of the public may speak at one public comment session and a form must be filled out and given to the Town Clerk. Public comment is limited to 3 minutes per speaker.

### **ATTACHMENT 4a**


# MS4 Minimum Control Measure #3 – IDDE (Illicit Discharge Detection & Elimination): Stormwater Infrastructure Inventory



Stormwater Infrastructure Inventory Collection Status							
Collection Totals	16,657						
FY 2023 YTD Collection Totals	2,341						
FY 2022 Collection Totals	2,705						

### **ATTACHMENT 4b**


## MS4 Minimum Control Measure #3 – IDDE: E. coli Concentrations Trend Map



	USCB Water Quality Samples	Microbial Source Tracking Samples	MS4 Quarterly Samples Collected
FY 2023 YTD Totals	584	108	108
FY 2022 Totals	447	78	119
FY 2021 Totals	380	115	179

### ATTACHMENT 4c

# MS4 Minimum Control Measure #3 - IDDE: Microbial Source Tracking (MST) Trend Map



#### MSTSamplingResults MST Sampling Sites

Human
Bird
Deer
Dog

Representative of Low Sampling Distribution
Representative of High Sampling Distribution

#### MICROBIAL SOURCE TRACKING (MST) LOCATIONS

Samples at Sites With Positive Detection and the Intensity of Positive Hits


Town of Bluffton



Town Jurisdiction Beaufort County




Drainage Flow Lines



### ATTACHMENT 4d

# <u>MS4 Minimum Control Measure #3 – IDDE:</u> <u>Microbial Source Tracking (MST) Map – Human Sources</u>



MST Sampling Location
 Without Detection

MST Sampling Location With Detection

MICROBIAL SOURCE TRACKING LOCATIONS

Sampling Results May 2023

Town of Bluffton






Town Jurisdiction
County Jurisdiction

### **ATTACHMENT 4e**

# <u>MS4 Minimum Control Measure #3 – IDDE:</u> <u>Illicit Discharge Investigations</u>




	Number of Illicit Discharge Investigations	Number of Notices of Violation Issued	Number of Citations Issued	Number of Meetings
FY 2023 YTD Totals	27	89	1	20
FY 2022 Totals	30	5	3	17
FY 2021 Totals	36	11	1	29

## MS4 Minimum Control Measure #4 - Construction Site Stormwater Runoff Control

- Erosion & Sediment Control Inspections (E&SC)
- Number of Notice of Violation (NOV)
- Number of Citations Issued

- Number of Inspections Passed
- Number of Stop Work Orders (SWO)
- Number of Erosion & Sediment Control Meetings



	Number of Sediment & Erosion Control Inspections	Number of Inspections Passed	Number of NOVs Issued	Number of SWO Issued	Number of Citations Issued	Number of E&SC Meetings
FY 23 YTD Totals	2,321	2,030	266	26	0	577
FY 2022 Totals	3,127	2,701	392	49	0	673
FY 2021 Totals	1,805	1,527	267	32	4	413


### **ATTACHMENT 6**

# MS4 Minimum Control Measure #5 Stormwater Plan Review & Related Activity



	Plan Reviews MS4 Reviews	SoLoCo Plan Reviews	Sureties	CCC Inspections	Pre- Construction Meetings	Pre-Clearing Inspections	Post Construction BMP Inspections	Pre-Application Meetings	Total Plan Review Hours
FY 2023 YTD	297	67	42	40	15	13	45	50	386 Hrs.
FY 2022 Totals	231	13	42	26	30	23	44	26	454 Hrs.
FY 2021 Totals	186	0	61	55	24	24	22	41	789 Hrs.


# ATTACHMENT 7 Citizen Drainage, Maintenance and Inspections Concerns Map



	Number of Drainage Concerns Investigated	Number of Meetings
FY 2023 YTD Totals	61	52
FY 2022 Totals	38	34
FY 2021 Totals	45	39

### ATTACHMENT 8

# Citizen Request for Watershed Mngt. Services & Activities Map



	Number of Citizen Requests Investigated	Number of Meetings
FY 2023 YTD Totals	46	23
FY 2022 Totals	33	21
FY 2021 Totals	46	36

### **FY24 CIP Master Project Schedule**



### **FY24 CIP Master Project Schedule**

