TOWN COUNCIL

STAFF REPORT

Projects and Watershed Resilience Department



	MEETING DATE:	November 12, 2024
	SUBJECT:	Projects and Watershed Resilience Department Monthly Report
PRO	JECT MANAGER:	Kimberly Washok-Jones, Director of Projects and Watershed Resilience

CAPITAL IMPROVEMENTS PROGRAM (CIP) UPDATE

PATHWAYS

- 1. Buck Island-Simmonsville Neighborhood Sidewalks and Lighting
 - Construction of the Phase 6B sidewalks, drainage and lighting is **complete**.
 - Next Steps
 - Final closeout with SCDOT continues.

2. New River Linear Trail

- Bathroom, well, safety cameras and entry gate completed.
- Next Steps
 - o Continue engineering design and permitting for Phases 1 and 2.
 - Negotiations with Central Electric and Santee Cooper for cost sharing terms and bridge maintenance continue.
 - Continue coordination of boardwalk connection for Four Seasons.
 - Submit Encroachment Permit and Phase 1 Construction Contract to Town Council for approval Fall 2024.

SEWER & STORMWATER

- 1. Buck Island-Simmonsville Sewer (Phases 5A-D)
 - Mainlines and laterals are constructed.
 - Next Steps
 - Mainline and lateral As-builts to be approved by BJWSA prior to Permit to Operate issuance from SC Department of Environmental Services (SCDES) (former DHEC).
 - Install house connections and decommission septic tanks upon receiving Permit to Operate.

2. Historic District Sewer Extension Phases 4 through 6 – Lawrence, Green and Water Streets

- Design for Phases 4, 5, & 6 were submitted to BJWSA for review.
- DRC reviewed on 9/18/24.

• Next Steps

- o BJWSA to submit to SCDES for permit to construct.
- Construction implementation is pending permit approvals and easement acquisitions.
- o Prepare and issue an IFB in November.

3. May River Watershed Action Plan Impervious Restoration Water Quality Projects

- Initial site investigations including geotechnical investigations and reports are complete for 8 of the 11 participating project sites.
- Palmetto Pointe Towns, Lowcountry Community Church and Apartment One declined to participate in the Program at this time.
- Fee-in-Lieu Fund establishment/administration Policy Document has been completed and pending Finance final review.
- Initial Property Owner contacts for 15 Additional Sites within municipal limits have been made and concept plan development is in process.

Next Steps

- o Preliminary design of each of the 8 original sites in process.
- o Fee-in-Lieu document under final review.
- Adoption of related Master Fee Schedule items.

4. Shults Road Drainage Improvements

- Design Agreement with Sturre Engineering Approved.
- Geotechnical assessment completed by GHD.
- Based on geotechnical assessment, infiltration feasibility deemed not likely due to groundwater elevation and soils.

• Next Steps

 Project on hold and site/drainage issues will be assessed as part of a larger Comprehensive Drainage Assessment in FY25.

5. Stoney Creek/Palmetto Bluff Sewer Partnership

- 2022 updated cost-estimate for the project from BJWSA is \$7.2 million + contingencies.
- BJWSA is the Project Manager as the awardee of the RIA SCIIP grant.

Next Steps

 BJWSA continues with community outreach with Town support and continues with design of the system. https://bjwsa.org/251/Go2Sewer-for-a-Cleaner-Stoney-Creek.

HISTORIC DISTRICT IMPROVEMENTS

1. Boundary Street Lighting

 TC approved contract with Dominion to install street lighting on the west side of Boundary Street.

Next Steps

Dominion to install street lighting in FY25.

2. Squire Pope Carriage House Preservation

- Building construction substantially complete.
- Landscape improvements complete.
- Staff furniture was procured through state contact.

Next Steps

Install staff furniture once received.

3. Bridge Street Streetscape

- Phase 1 complete.
- Initial stakeholder meeting with Montessori and Hargray for Phase 2 complete.

Next Steps

- Continue engineering design for SCDOT permitting.
- Continue stakeholder meetings.
- o Continue planning and design for underground power and lighting plan.
- Acceptance of Phase 2 easement donations scheduled for 11/12/24 Town Council meeting.

4. Boundary Street Streetscape

- Engineering design is 75% complete and submitted to Watershed for stormwater initial review.
- Approved change order with Thomas and Hutton for additional structural design services for the Lawrence Street outfall.
- Completed geotechnical services with GHD for the Lawrence Street outfall.

Next Steps

- Continue coordinating with Dominion Energy to obtain underground power layout and facility locations.
- Continue with engineering design and permitting.
- o Prepare easement exhibits and begin appraisals in FY25.
- Construction begins in calendar year 2025, subject to acquisition of required easements.

5. Calhoun Street Streetscape

- Completed ROW surveys.
- Preliminary engineering design is 45% complete.
- Awaiting underground conversion plans from Dominion Energy.

- Continue negotiations with May River Road property owners for main transmission line easements. Once the main transmission line easements have been completed, then continue with engineering design through FY25.
- Prepare easement acquisition plats for Phase 1 in FY25 and begin easement acquisition.
- Phased construction is planned to begin in FY26 pending budget approval and acquisition of all required easements.

6. Pathway Pedestrian Safety Improvements

- **Completed** Historic District crosswalk study identifying and prioritizing future intersection/crosswalk improvements to meet ADA compliance.
- Phase 1 ADA sidewalk improvements along Goethe Road completed on 1/23.
- Contract with ICE approved at 9/12/23 Town Council meeting.
- Finalized Phase 2 design plans.
- Acceptance of Phase 2 easement donations approved at 10/8/24 Town Council meeting

• Next Steps

- o Follow up with property owners for Phase 2 easement acquisitions.
- o Contract award negotiations in progress for Phase 2 construction contract.
- o Finalize Phase 3 analysis.

7. Comprehensive Drainage Plan Improvements

- Consultant field work to identify and assess condition of stormwater assets in Crooked Cove and Guerrard Cove completed 5/12/24.
- Processing of field data complete and development of 2D Hydrologic/Hydraulic Model in process.

Next Steps

 Final notice of Individual Stormwater Asset Reports for Heyward Cove identifying results and needed work by asset owner (SCDOT, County, School District, Town and private) completed. Letter to accompany report to Asset Owners being drafted for review, approval, and issuance.

8. Pritchard Street Drainage Improvements

- Project scope increased to include streetscape elements, pedestrian connectivity, street lighting and traffic calming evaluation.
- Permit applications have been submitted. DRC Public Project was held 3/28/2024.
- Met with school district on 9/6/24 to discuss project status, needed easements, schedule, project phasing needs, and parking lot Cost Share Agreement (to be drafted).
- Presentation to School District Operations Committee performed 9/19/24 to give overview of project work, easement acquisition needs, project schedule, project phasing needs, and parking lot cost share agreement (to be drafted, finalized and signed by parties).
- Project Public Meeting held October 24, 2024.

- Coordinate approval for proposed improvements with Beaufort County School District and Beaufort County on pool operation impacts.
- Consultant addressing design and permit review comments for 100% design submittal.
- o Follow-up/complete permitting submissions and bid document formulation.
- o Continue Dominion street lighting agreement coordination.
- Consider/evaluate comments from Public Project meeting for Pritchard St. residents, held on October 2024.

PARK DEVELOPMENT

1. Oyster Factory Park

- Civil construction and landscape of event area are **complete**.
- Ward Edwards providing bid documents for grading, drainage and paving for the food truck access drive
- Contractor preparing quotes for additional services for the repairs to the existing pavilion and other drainage improvements.

Next Steps

o Prepare plans for the restroom expansion and other FY25 improvements.

2. Oscar Frazier Park

- Rotary Center hardscape improvements complete and under 1 year maintenance agreement.
- Began construction on 7/15/24.
- Splash Pad is operational and awaiting final approval from SCDES.

Next Steps

- Obtain permit to operate the splash pad in October.
- Obtain quotes for shade structure at the playground.

3. New Riverside Barn/Park

- JS Construction **completed** phase 1 site construction in November 2023.
- Executed contract with Nix Construction for Construction Manager at Risk Services with a GMP for Phase 2 (barn, restroom, playground, and common areas).
- Restrooms are nearing completion.
- Steel structures/trellis in the restroom area are nearing completion.
- Large and small pavilions are erected.
- Playground equipment installation is completed. Poured in place has been completed.
- All barn framing has been completed. The building is dry. Mechanical rough in has started.
- Well for future irrigation has been installed.
- Irrigation throughout the park has started.
- Dominion installed all light poles. They are energized and working.

Next Steps

Nix Construction to continue all the above.

4. New Riverside Village

- Lighting contract approved at 4/9/24 Town Council.
- Design plan approved by POA/Developer.
- Installed trellis swings, dog stations, trash cans and lighting conduit.
- Rules sign approved at 8/13/24 Town Council. Under fabrication.

- Continue design of wayfinding signage plan.
- o Rules sign scheduled for installation in November 2024.

o Dominion light pole installation scheduled for fall 2024.

5. Miscellaneous Park Improvements

• Shade sail installation **completed** at Buckwalter Place Park playground.

Next Steps

- Continue design of landscape and shade structure enhancements at various town parks in 2025.
- Obtain quote to repair bulkhead at Wright Family Park.

6. Buckwalter Place Park Improvements

- Plans presented to Town Council on 1/16/24 and update provided on 10/15/24.
- Conceptual landscaping plan complete.
- Sabal palm installation complete.

• Next Steps

- o Finalize hardscape plans for FY25 scope.
- Continuing design, construction drawings of bathroom renovation.
- Update conceptual master plan pursuant to comments from the 10/15/24 Town
 Council workshop meeting.

TOWN FACILITIES AND MISCELLANEOUS PLANNING

1. Town of Bluffton Affordable Housing Project – The May

Next Steps

- Provide financial assistance to joint venture partner for planning, design and permitting of Affordable/Workforce Housing at 1095 May River Road.
- Staff continues to review progress and applications for payment.

2. Law Enforcement Center Facility Improvements

- PD **completed** improvements to evidence room.
- PS to add AON system to HVAC.

Next Steps

 Begin design in FY25 for impound lot and canine facility. Further work pending results of space needs assessment by Creech and Associates.

3. Sarah Riley Hooks Cottage

- Meadors Architectural Design is underway and planned to be complete in Fall 2024.
- Final site plan complete and distributed to engineers for final design.
- Civil engineering, structural engineering and landscape design to be complete in 2024.
- Presented plans for a pre-application meeting on 8/16/2024.

- Update survey and prepare an exempt plat for lot recombination.
- Prepare DPR submittal for approval.
- Begin restoration construction of cottage in FY25.
- Begin site and landscape development construction in FY26.
- Finalize lighting plan.

4. Ghost Roads

- Surveying and easement exhibits are **complete**.
- Bridge Street Quit Claim Deeds are **complete**. Pritchard and Colcock Streets Quit Claim Deeds are 99% **complete**.
- Staff is currently working with Lawrence, Lawton, Green, Pope, Allen, and Water Street property owners to obtain Quit Claim Deeds.

• Next Steps

 Continue acquisition of remaining Quit Claim Deeds for Historic District Ghost Roads or have legal initiate quiet title proceedings.

5. Document Management

- RFP contract was awarded in March 2022.
- Electronic Document Management system is live.
- Documents for 9 departments have been transitioned to DMS.

• Next Steps:

o Historical documents for the remaining departments will transition through FY26.

6. Network Infrastructure

- Replaced core switches at Town Hall and the Law Enforcement Center.
- Replaced two VMWare hosts for a more stable server environment.
- Migration of Munis and Energov systems to a hosted environment completed.
- Implemented ExecuTime to replace Intime.

Next Steps:

Replacing two more VMWare hosts.

WATERSHED MANAGEMENT UPDATE

1. Administrative Update

- Wetlands Protection and Resiliency Ordinances:
 - Staff plan to bring a MSA task authorization forward to Town Council in January 2025 for Wetlands and Resiliency Ordinance.
 - Staff met with Beaufort County personnel to discuss our proposed Wetlands and Resiliency Ordinance on 10/17/24. Staff discussed the potential of making this a regional topic.
- 2. SC Department of Environmental Services May River Shellfish Harvesting Monitoring Data Year-to-Date and May River Shellfish Harvesting Status Exhibit Attachments 1 and 1a

3. May River Watershed Action Plan Implementation Summary – Attachment 2

- Water Environmental Consultants (WEC) provided staff with final reports for flow monitoring work in the Rose Dhu Creek, Stoney Creek, and Palmetto Bluff subwatersheds. These final reports are currently under review.
- Dr. Tye Pettay, University of South Carolina Beaufort (USCB) Water Quality
 Laboratory, is conducting a statistical review of the Town's water quality monitoring
 data to better understand the Town's water quality results and improve day-to-day
 management decisions.
- Staff drafted a Comprehensive Water Quality Monitoring Program Plan. This document is under internal review prior to finalization.
- Staff met with the Town's Director of Compliance and Contracts to discuss procurement procedures to calibrate the Town's stormwater water quality model in the May River headwaters on 10/04/24. With this input, Staff are developing an appropriate scope of work to calibrate the stormwater model with current water quality program data.

4. Resiliency

- Established a Memorandum of Agreement (MOA) with College of Charleston and SC Sea Grant to conduct the Resiliency Analysis. This analysis will include modeling storms and sea level rise throughout Town watersheds, a review of the Town's UDO, Municode, SC Code of Ordinances, and Stormwater Design Manual, and stakeholder engagement through surveys and events.
 - Three public engagement events held to date. The final event was held 10/19/24 at Historic Bluffton Arts and Seafood Festival.
 - The public flooding survey closed 10/31/24 at https://arcg.is/10a5Sn.
- Staff provided a resiliency update to Council during Strategic Planning.
- Staff met with SC Sea Grant to discuss potential placement of a SECOORA water level sensor at the Calhoun Street dock on 10/14/24.

5. Municipal Separate Storm Sewer System (MS4) Program Update

- Staff are editing the Stormwater Management Plan with an anticipated date of 12/01/24 for submittal to SC Department of Environmental Services (SCDES).
- Staff presented proposed amendments to the Southern Lowcountry Stormwater

Design Manual to Town Council on 10/8/24, will review with WAPAC and will be present to Planning Commission on 11/20/24.

6. MS4 Minimum Control Measure (MCM) - 1 Public Education and Outreach, and MS4 MCM - #2 Public Participation and Involvement

 The May River Watershed Action Plan Advisory Committee (WAPAC) meeting was cancelled on 10/24/24 due to lack of quorum. The next meeting will be held on 12/05/24 – Attachment 3

7. MS4 MCM – #3 Illicit Discharge Detection and Elimination

- Stormwater Infrastructure Inventory Map Attachment 4a
- E. coli Concentrations Trend Map Attachment 4b
- Monthly, Microbial Source Tracking (MST) Maps Attachments 4c and 4d
 - SC Department of Environmental Services (SCDES) collects MST samples for the Town concurrently with their routine shellfish harvesting water quality sampling at stations 19-19, 19-19A, 19-19B, 19-19C, and 19-24. SCDES collected samples on 10/08/24. The human genetic marker was not detected in any of the samples collected.
- Illicit Discharge Investigations Attachment 4e
- 8. MS4 MCM #4 Construction Site Stormwater Runoff Control Attachment 5
- MS4 MCM #5 Stormwater Plan Review and Related Activity Attachment 6

10. MS4 MCM – #6 Good Housekeeping (Staff Training/Education)

- Staff attended the annual Southeast Stormwater Association conference. Jones was elected to serve on the Executive Committee of the Board of Directors for the Association.
- Staff attended the SC Water Resources Conference.

11. MS4 MCM – #6 Good Housekeeping (Ditch, Drainage and Roadside Maintenance)

- Public Services performed weekly street sweeping on Calhoun Street, Highway 46,
 Bruin Road, May River Road, Pin Oak Street, and curbs and medians on Simmonsville and Buck Island Roads.
- Performed ditch inspections.
 - Arrow ditch (2,569 LF)
 - Red Cedar ditch (966 LF)
 - Buck Island roadside ditch (15,926 LF)
 - Simmonsville roadside ditch (13,792 LF)
- Ongoing roadside mowing, litter clean-up and maintenance of Masters' Way, McCracken Circle, Hampton Parkway, Buck Island and Simmonsville Roads, Goethe Road, Shults Road, Jason and Able Streets, Whispering Pine Road, May River Road, and Eagles Field.
- 12. Citizen Drainage, Maintenance, and Inspections Concerns Map Attachment 7

13. Citizen Request for Watershed Management Services & Activities – Attachment 8

Attachments

- 1. SCDES Shellfish Harvesting Monitoring Data Year-to-Date
 - a. SCDES May River Shellfish Harvesting Status Exhibit
- 2. May River Watershed Action Plan Implementation Summary
- 3. MS4 Minimum Control Measures #1 and #2 WAPAC Cancellation Notice 10/24/24
- 4. MS4 Minimum Control Measure #3 Illicit Discharge Detection and Elimination
 - a. Stormwater Infrastructure Inventory Map
 - b. E. coli Concentrations Trend Map
 - c. Microbial Source Tracking Trend Map All Sources
 - d. Microbial Source Tracking Map Human Sources
 - e. Illicit Discharge Investigations
- 5. MS4 Minimum Control Measure #4 Construction Site Stormwater Runoff Control
- 6. MS4 Minimum Control Measure #5 Stormwater Plan Review and Related Activity
- 7. Citizen Drainage, Maintenance, and Inspections Concerns Map
- 8. Citizen Request for Watershed Management Services and Activities Map
- 9. CIP Master Project Schedules

	19-19			19-19A			19-19B			19-19C			19-24			19-16								
	2021	2022	2023	2024	2021	2022	2023	2024	2021	2022	2023	2024	2021	2022	2023	2024	2021	2022	2023	2024	2021	2022	2023	2024
	Fecal Coliform (MPN)																							
December	79.0	33.0	33.0		49.0	49.0	33.0		4.5	17.0	7.8		17.0	49.0	13.0		6.8	6.8	7.8		7.8	13.0	17.0	
November	33.0	33.0	13.0		33.0	13.0	2.0		7.8	7.8	4.5		4.0	4.5	4.5		4.5	6.1	2.0		2.0	13.0	4.5	
October	49.0	23.0	33.0	49.0	26.0	46.0	23.0	17.0	13.0	13.0	17.0	13.0	23.0	23.0	33.0	2.0	23.0	11.0	2.0	11.0	17.0	14.0	6.8	17.0
September	33.0	540.0	23.0	33.0	11.0	350.0	13.0	240.0	17.0	350.0	13.0	13.0	13.0	170.0	7.8	7.8	2.0	79.0	17.0	22.0	11.0	33.0	13.0	130.0
August	49.0	23.0	23.0	33.0	49.0	23.0	49.0	23.0	23.0	11.0	6.8	23.0	49.0	13.0	13.0	49.0	14.0	17.0	23.0	49.0	14.0	11.0	2.0	13.0
July	350.0	920.0	350.0	31.0	64.0	49.0	920.0	31.0	79.0	95.0	70.0	32.0	33.0	130.0	49.0	32.0	33.0	23.0	33.0	33.0	13.0	46.0	17.0	32.0
June	49.0	13.0	14.0	7.8	79.0	4.5	7.8	7.8	13.0	11.0	23.0	6.8	17.0	2.0	13.0	4.5	22.0	1.8	33.0	2.0	2.0	9.3	13.0	2.0
May	2.0	4.5	23.0	27.0	49.0	4.5	33.0	22.0	23.0	4.0	17.0	23.0	23.0	1.8	13.0	17.0	23.0	1.8	33.0	7.8	7.8	2.0	21.0	4.0
April	33.0	4.5	170.0	49.0	23.0	4.5	130.0	17.0	22.0	1.8	110.0	17.0	17.0	2.0	70.0	4.0	7.8	1.8	NS	11.0	2.0	1.8	7.8	23.0
March	33.0	33.0	23.0	49.0	11.0	23.0	49.0	31.0	17.0	2.0	17.0	11.0	13.0	4.5	17.0	4.5	2.0	2.0	17.0	22.0	2.0	2.0	17.0	4.5
February	79.0	23.0	540.0	49.0	70.0	31.0	350.0	49.0	79.0	17.0	240.0	11.0	23.0	22.0	240.0	22.0	7.8	2.0	33.0	7.8	6.8	11.0	33.0	11.0
January	17.0	49.0	33.0	49.0	17.0	22.0	33.0	23.0	13.0	33.0	13.0	4.5	23.0	7.8	33.0	4.5	17.0	7.8	7.8	7.8	7.8	7.8	4.5	2.0
** Truncated GeoMetric Mean	36.0	40.0	38.0	37.0	26.0	28.0	30.0	29.0	18.0	18.0	17.0	16.0	15.0	14.0	16.0	13.0	10.0	9.0	9.0	10.0	8.0	9.0	8.0	9.0
** Truncated 90th Percentile	139.0	192.0	211.0	177.0	69.0	91.0	152.0	155.0	58.0	72.0	77.0	69.0	39.0	54.0	71.0	71.0	35.0	41.0	44.0	42.0	33.0	32.0	26.0	36.0

NS = No Sample

SCDES Regulatory Requirements:

Geometric Mean ≤ 14


90th Percentile ≤ 43

** Town staff calculations utilizing SCDES statistics

Note:

December 2024 ends the data collection period for 2025 shellfish harvesting season.

2024 fecal coliform data is part of the 2025 classification data collection period.





Town Bluffton Jurisdiction Beaufort County Jurisdiction



- Streets

Restricted 2024/2025 **Shellfish Season**



Water Wetlands




Open Shellfish Monitoring Station



Closed Shellfish Monitoring Station

Town of Bluffton Beaufort County, SC **SCDES SHELLFISH HARVESTING STATUS**







May River Watershed Action Plan Update & Modeling Report Implementation Summary

Background

- May River Watershed Action Plan Update & Modeling Report (Action Plan Update & Modeling Report) was completed November 2020.
- Town Council adopted the Action Plan Update & Modeling Report as a supporting document to the Comprehensive Plan in February 2021.
- The Action Plan Update & Modeling Report included the development of watershedwater quality models (WQ Model) for the four (4) May River Headwaters subwatersheds (Stoney Creek, Rose Dhu Creek, Duck Pond, and Palmetto Bluff) where the shellfish impairments are located.
- The purpose of the modeling effort was to better understand fecal coliform (FC) fate and transport in the Headwaters subwatersheds to develop strategies ultimately intended to open all shellfish stations to harvesting. To capture the variety of storm events and environmental conditions, the Project Team developed a continuous simulation of both water quantity and quality.
- The Action Plan Update & Modeling Report included new water quality improvement projects resulting from the WQ Model. Additionally, the potential fecal bacteria reduction benefits of septic to sewer conversion in the four (4) Headwaters subwatersheds was modeled.

May River Watershed Action Plan Impervious Restoration Water Quality Projects

- Initial site investigations are complete for 8 of the 11 participating project sites.
- Palmetto Pointe Towns, Lowcountry Community Church and Apartment One declined to participate in the Program at this time.
- Geotechnical investigations and reports for each of the remaining 8 original have been completed.
- Fee-in-Lieu and Enterprise Fund establishment/administration Policy Document has been completed and pending Finance final review.
- Initial Property Owner contacts for the selected 15 Additional Sites within municipal limits have been made and concept plan development is in process.

- o Preliminary Design of each of the 8 original sites in process.
- o Fee-in-Lieu Document under final review.
- Adoption of related Master Fee Schedule items.

<u>Septic to Sewer Project: Stoney Creek/Palmetto Bluff Sewer Partnership</u>

- 2022 updated cost-estimate for the project from BJWSA is \$7.2 million + contingencies. BJWSA is the Project Manager.
- BJWSA awarded the RIA SCIPP grant in support of Stoney Creek/Palmetto Bluff Sewer Extension with the Town and Beaufort County.
- Finalized IGA with Town, County, and grant splitting sewer extension costs and BJWSA funding water extension costs.

• Next Steps

BJWSA continues with community outreach and design of the system.
 https://bjwsa.org/251/Go2Sewer-for-a-Cleaner-Stoney-Creek.

May River Watershed Action Plan Water Quality Program Status

- The Microbial Source Tracking (MST) Laboratory has completed the development of additional MST genetic markers for dog, horse, deer, and bird in addition to human.
- Staff have completed data (precipitation, bacteria, continuous flow, and intermittent flow) collection in the four (4) May River Headwaters subwatersheds.
- Water Environmental Consultants (WEC) has deployed a water elevation gauge on the Palmetto Bluff Bridge for the Duck Pond subwatershed.
- WEC has provided a final report for the May River Headwaters (Stoney Creek, Rose Dhu Creek, and Palmetto Bluff subwatersheds). Staff review in progress.

- Implement additional MST markers in strategic May River Watershed water quality monitoring locations.
- WEC Duck Pond water elevation data collection until January 2025. WEC final report following data collection.
- Finalize WEC final report for May River Headwaters.
- Procure services for calibration of the Town's WQ Model in the May River Headwaters. Scope of work under development.



PUBLIC NOTICE

The May River Watershed Action Plan Advisory Committee (WAPAC) meeting scheduled for

Wednesday, October 24, 2024

has been

CANCELLED

due to lack of quorum.


The next meeting is scheduled for

Thursday, December 5, 2024

If you have questions, please contact the Watershed Management Division at: 843-540-6958


Attachment 4a

<u>MS4 Minimum Control Measure #3 – IDDE (Illicit Discharge</u> <u>Detection & Elimination): Stormwater Infrastructure Inventory</u>



Attachment 4b

<u>MS4 Minimum Control Measure #3 – IDDE:</u> <u>E. coli Concentrations Trend Map</u>




	USCB Water Quality Samples	Microbial Source Tracking Samples	MS4 Quarterly Samples Collected
FY 2025 YTD Totals	183	43	27
FY 2024 Totals	620	62	209
FY 2023 Totals	584	108	108

Totals include only samples submitted for laboratory analysis, and not in situ parameters.

Attachment 4c

MS4 Minimum Control Measure #3 - IDDE: Microbial Source Tracking (MST) Trend Map



MSTSamplingResults MST Sampling Sites

Intensity of samples



Representative of Low Sampling Distribution Representative of High Sampling Distribution

MICROBIAL SOURCE TRACKING (MST) LOCATIONS

Samples at Sites With Positive Detection and the Intensity of Positive Hits

Town of Bluffton



Beaufort County








Updated Date: 10/18/2024

Attachment 4d

<u>MS4 Minimum Control Measure #3 – IDDE:</u> <u>Microbial Source Tracking (MST) Map – Human Sources</u>



MST Sampling Location
Without Human Genetic Marker
Detection

MST Sampling Location With Human Genetic Marker Detection

Flowline

Town Jurisdiction



MICROBIAL SOURCE TRACKING LOCATIONS

Sampling Results From October 8, 2024 SCDES Sampling


Town of Bluffton
Beaufort County, SC





Attachment 4e

<u>MS4 Minimum Control Measure #3 – IDDE:</u> <u>Illicit Discharge Investigations</u>



	Number of Illicit Discharge Investigations	Number of Notices of Violation Issued	Number of Citations Issued	Number of Meetings
FY 2025 YTD Totals	4	0	0	1
FY 2024 Totals	33	15	15	35
FY 2023 Totals	27	8	1	20


Attachment 5

MS4 Minimum Control Measure #4 - Construction Site Stormwater Runoff Control

- Erosion & Sediment Control Inspections (E&SC)
- Number of Citations Issued


Number of Notice of Violation (NOV)

- Number of Inspections Passed
- Number of Stop Work Orders (SWO)
- Number of Erosion & Sediment Control Meetings




	Number of Sediment & Erosion Control Inspections	Number of Inspections Passed	Number of NOVs Issued	Number of SWO Issued	Number of Citations Issued	Number of E&SC Meetings
FY 2025 YTD Totals	540	489	54	3	0	217
FY 2024 Totals	1,875	1,767	103	10	0	526
FY 2023 Totals	2,321	2,030	266	26	0	577

MS4 Minimum Control Measure #5 Stormwater Plan Review & Related Activity



	Plan Reviews MS4 Reviews	SoLoCo Plan Reviews	Sureties	CCC Inspections	Pre- Construction Meetings	Pre-Clearing Inspections	Post Construction BMP Inspections	Pre-Application Meetings	Total Plan Review Hours
FY 2025 YTD	124	22	17	26	8	6	14	16	113.50 Hrs.
FY 2024 Totals	330	63	27	69	37	28	48	47	283 Hrs.
FY 2023 Totals	297	67	42	40	15	13	45	50	386 Hrs.


Attachment 7 <u>Citizen Drainage, Maintenance and Inspections Concerns Map</u>



	Number of Drainage Concerns Investigated	Number of Meetings
FY 2025 YTD Totals	7	0
FY 2024 Totals	47	13
FY 2023 Totals	61	52

Attachment 8

Citizen Request for Watershed Mngt. Services & Activities Map




	Number of Citizen Requests Investigated	Number of Meetings
FY 2025 YTD Totals	30	7
FY 2024 Totals	137	40
FY 2023 Totals	46	23

FY25 CIP Master Project Schedule





FY25 CIP Master Project Schedule



Bidding & Contracts

Construction

Final Design & Construction Documents