



100 E Wayne St., Suite 315

South Bend, IN 46601

PH : (317) 888-1177

FAX: (317) 887-8641

MEMORANDUM

TO: Town of Bristol, Town Council

DATE: July 15, 2025

SUBJECT: Project Updates

Wastewater Treatment Improvements Project

Contractor has finished pouring the SBR walls and is working on pouring the SBR catwalk concrete. Masonry at the headworks is being finalized and electricians continue to work on conduits/wiring. The lift stations have been installed and Contractor started up Lift Station 8 on generator power on 7/15. NIPSCO completing the final power drop work soon at LS 8.

Items to Present:

- | | |
|--|----------------|
| 1. Commonwealth Invoice, SRF Disbursement Request #31 | \$ 39,569.00 |
| 2. Crosby Construction Pay App #12, SRF Disbursement Request #32 | |
| a. Payment to Contractor | \$1,009,196.72 |
| b. Payment to Retainage | \$ 53,115.62 |
-