



100 E Wayne St., Suite 315
South Bend, IN 46601

PH : (317) 888-1177

FAX: (317) 887-8641

MEMORANDUM

TO: Town of Bristol, Town Council

DATE: November 18, 2024

SUBJECT: Project Updates

Wastewater Treatment Improvements Project

Reed beds have been demolished and concrete hauled offsite. SBR foundation was undercut and compacted stone placed to reach required bearing capacity. The rebar is now being fabricated for the SBR base slab. The post aeration structure footers and half of the walls are poured, with the remainder of walls to be completed in coming week depending on weather.

Items to Present:

- | | |
|--|------------|
| 1. Commonwealth Engineers SRF Disbursement Request #13 | \$ 38,542 |
| 2. Commonwealth Engineers SRF Disbursement Request #15 | \$ 51,101 |
| 3. Crosby Construction Pay App #4 SRF Disbursement Request #16 | |
| a. Payment to Contractor | \$ 686,088 |
| b. Payment to Retainage | \$ 36,110 |
-