



100 E Wayne St., Suite 315  
South Bend, IN 46601

PH : (317) 888-1177

FAX: (317) 887-8641

## MEMORANDUM

---

**TO:** Town of Bristol, Town Council

**DATE:** September 27, 2024

**SUBJECT:** Project Updates

---

### Wastewater Treatment Improvements Project

Crosby Construction has removed all sludge and media from the existing reed beds onsite in the location of the new sequencing batch reactor (SBR). Reed beds have been demolished and concrete hauled offsite. The post aeration structure concrete footers have been poured.

A change order is being presented to complete preliminary net-cost-savings contract adjustments.

#### Items to Present:

- |  |      |          |
|--|------|----------|
| 1. Baker Tilly SRF Disbursement Request #10                    | \$   | 21,000   |
| 2. Commonwealth Engineers SRF Disbursement Request #11         | \$   | 12,246   |
| 3. Crosby Construction Pay App #2 SRF Disbursement Request #12 |      |          |
| a. Payment to Contractor                                       | \$   | 274,468  |
| b. Payment to Retainage  | \$   | 14,446   |
| 4. Change Order #1   |      |          |
| a. Contract Cost Adjustment (credit)                           | \$ ( | 277,020) |
| b. Additional Contract Time                                    |      | 90 days  |
-