



Project: Buchanan DPW - Propose Date: Wed 12/7/22	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

City of Buchanan - DPW
Construction Schedule - For Bidding
Wed 12/7/22

ID	Task Name	Duration	Start	Finish	Timeline						
					11/13	2/5	4/30	7/23	10/15	1/7	
37	In Wall Rough-ins - Offices/Service	20 days	Thu 10/12/23	Wed 11/8/23							
38	Structural Steel Mezzanine	8 days	Thu 11/9/23	Mon 11/20/23							
39	Slab-on-Deck Pour	3 days	Tue 11/21/23	Mon 11/27/23							
40	Overhead Rough-ins - Vehicle Storage	30 days	Thu 10/12/23	Wed 11/22/23							
41	Overhead Rough-ins - Offices/Service	15 days	Thu 11/9/23	Fri 12/1/23							
42	Overhead Rough-ins - Mezzanine	15 days	Tue 11/28/23	Mon 12/18/23							
43	Steel Stud Framing - Exterior Walls	10 days	Tue 11/21/23	Wed 12/6/23							
44	Steel Stud Ceiling Framing - Showers	3 days	Mon 12/4/23	Wed 12/6/23							
45	In Wall Rough-ins - Exterior Walls	10 days	Thu 12/7/23	Wed 12/20/23							
46	Exterior Doors/Windows/Overhead Doors	10 days	Thu 12/7/23	Wed 12/20/23							
47	In Wall / Overhead / Framing Inspections	3 days	Thu 12/21/23	Tue 12/26/23							
48	Insulation	3 days	Wed 12/27/23	Fri 12/29/23							
49	Prime/Paint - Structure/MEP - Vehicle Storage & Mezz	8 days	Wed 12/27/23	Mon 1/8/24							
50	MEP Fixtures & Trim - Vehicle Storage/Service/Shop	10 days	Tue 1/9/24	Mon 1/22/24							
51	Drywall - Hang & Finish - Exterior Walls	8 days	Tue 1/2/24	Thu 1/11/24							
52	Prime/Paint - Offices/Service	10 days	Fri 1/12/24	Thu 1/25/24							
53	Ceiling Grid & Cut Pads	5 days	Fri 1/26/24	Thu 2/1/24							
54	Light Fixtures - Offices	7 days	Tue 1/30/24	Wed 2/7/24							
55	Polished Concrete - Offices	7 days	Thu 2/8/24	Fri 2/16/24							
56	LVT Flooring - Multi-Purpose	3 days	Mon 2/19/24	Wed 2/21/24							
57	MEP Fixtures & Trim	15 days	Mon 2/19/24	Fri 3/8/24							
58	Casegoods & Toilet Accessories	5 days	Mon 2/19/24	Fri 2/23/24							
59	Swing Doors & Hardware	8 days	Mon 2/26/24	Wed 3/6/24							
60	Final Inspections	5 days	Mon 3/11/24	Fri 3/15/24							
61	Punchlist Walk	1 day	Mon 3/11/24	Mon 3/11/24							
62	Punchlist Completion	5 days	Tue 3/12/24	Mon 3/18/24							
63	Owner Occupation/Move IN	1 day	Tue 3/19/24	Tue 3/19/24							



Project: Buchanan DPW - Propose
Date: Wed 12/7/22

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			