

BURNET MUNICIPAL AIRPORT

Quarterly Report

SEPTEMBER 2025





Capital Projects

FY 2025

TxDOT Statewide Pavement Maintenance

Box Hangar

Platting of Airport Property

Deceleration Lane into Airport

Routine Airport Maintenance Program(RAMP) Grant

An aerial photograph of an airport, showing runways, taxiways, and several large hangars. The image is overlaid with a semi-transparent blue filter. The text "Airport Updates" is centered in a large, white, serif font. A short green horizontal line is positioned below the word "Updates".

Airport Updates

Ground Lease - CareFlite

- Site and Development Plan Review



CareFlite Ground Lease Milestone(s)	Lease Milestone Date(s)	
Agreement Executed	May 23, 2024	
Commencement Date	June 1, 2024	
First year's Lease payment shall be paid within ten days of the Effective Date of Lease	June 2, 2024	Payment Received: August 8, 2024
Submission of a Site and Design Plan(120 days)from Commencement Date	March 31, 2025	1st Submittal: March 7, 2025 - Comments returned: March 25, 2025 2nd Submittal: May 28, 2025 - Comments returned: June 5, 2025 3rd Submittal: August 14, 2025 - Comments returned: August 26, 2025
Commencement of Construction(21 days) from date of Permit	TBD	
Completion of Construction (240 days) from Commencement of Construction	TBD	



Fixed Based Operator(FBO)



Maintenance Shop



Questions/
Comments

