From: Owens McCullough

To: Anthony Ward; Jason Rogers; John Kimball; Josh Pratt; Todd Hager; Kathryn Konopko

Subject: Casco-Naples Transfer Station

Date: Tuesday, July 30, 2024 2:44:42 PM

Attachments: image002.png image003.png

Casco Naples Plan Set - Lower Access Roadway.pdf 20081.Alt. Plan 2 of 2 Casco-Naples.6-12-24 (004).pdf 20081.Alt. Plan 1 of 2 Casco Naples.6-12-24 (004).pdf

Good Afternoon,

I spoke with Josh Pratt this afternoon and have some more information that might be helpful as we plan for the work at the transfer station.

We can talk through this on our call this Friday.

Below is a tentative schedule for the work.

Task	Timeframe	Work Description
Task MSW Transfer Station & Lower Access Road	Timeframe September 16, through October 25 th . Start September 16, 2024, and complete work by October 25, 2024, excluding loam and seed that may need to happen in the spring.	Work Description Josh would like to mobilize on September 16 th . 1. Pratt plans to box cut ½ of the upper area at a time so that the MSW transfer station can stay open. The public will have a reduced area to use and it will present some short-term challenges for John and his staff since construction equipment will be in the general area and only one access
	If all goes well, that means the MSW area will be complete by the end of October. The Transfer Station	 into and out of the site will be open. However, the facility will stay open but with some inconveniences. 2. During this work, the recycling areas will need to be closed but the MSW hopper can stay open.
	Council should plan on posting the construction schedule on the website to let the public know.	 3. Todd Hagar will need to remove the recycling equipment during this period and if possible plan to install the railing and new hopper/compactors during the first and second week of October. Need to confirm with Todd if he can get the equipment for an October install. 4. Paving is expected to require the MSW to

		be closed for 1-2 days probably the second or third week in October. 5. The lower area where the containers are picked up and dropped off can stay open but it will require coordination with Josh Pratt since he will be actively excavating in this area (Alternat Plan 2 attached). Josh expects to pave at the same time he paves the MSW area. This will include the Lower Access Road. 6. Note that the Bulky waste entrance may need to be closed for a few days since some of the work includes rebuilding the entrance and paving.
Bulky Waste and Drainage Improvements	October 28 th through January 10 th . Start October 28 th Concrete work is to occur in November and Early December to avoid full winter conditions. Reopen the Bulky Waste Area in mid-late January. Spring work will be needed for seasonal items such as loam, seed, mulch and any paving.	 The bulky waste area will need to be shut down during this work. There might be an opportunity to set out a couple containers in an inactive area for bulk waste but those containers would be at grade and require materials to be lifted into the containers. Josh is looking to complete the demolition work and prepare the site for the new retaining walls/concrete work in November before winter conditions set in. Josh needs to confirm this will work with his concrete subcontractor. I expect spring work will be needed to finish the loaming, seeding, mulching an miscellaneous work.

Thank you, Owens

Owens McCullough, PE, LEED-AP

Senior Vice President, Strategy & Client Development

Sebago Technics, Inc. | An Employee-Owned Company 75 John Roberts Rd., Suite 4A, South Portland, ME 04106 Office: 207.200.2100 | Direct: 207.200.2073 | Fax: 207.856.2206 omccullough@sebagotechnics.com | www.sebagotechnics.com





This notice and disclaimer regards the transmittal and use of electronic files generated and forwarded by Sebago Technics, Inc. This message contains confidential information and is intended only for the individual named. If you are not the named addressee, you should not disseminate, distribute or copy this email. Please notify the sender immediately by email if you have received this email by mistake and delete this email from your system. Email transmission cannot be guaranteed to be secure or error-free, as information could be intercepted, corrupted, lost, destroyed, arrive late or incomplete, or contain viruses. The sender, therefore, does not accept liability for any errors or omissions in the contents of this message which arise as a result of email transmission. If verification is required, please request a hard-copy version. The information contained in these electronic files is privileged and confidential and is intended only for the use of the individual or entity stated in the address above. Any dissemination, distribution or copying of these electronic files is strictly prohibited. The recipient of the electronic file acknowledges and consents to the fact that the sender, Sebago Technics, Inc. makes no claim that electronic files are current, accurate or correct. Any use or reuse of the electronic file in any manner whatsoever is at the user's sole risk and the user agrees, to the fullest extent permitted by law, to hold Sebago Technics, Inc. harmless and to indemnify it from all claims, losses, damages, expenses and costs including all reasonable attorneys fees that may arise from its use or reuse.