Mitigation Measure		Implementation Sch	edule		Verification
Air Qu AIR-1	 ality Fugitive Dust Control. The following measures shall be incorporated into Project plans and specifications for implementation: Apply soil stabilizers or moisten inactive areas. Water exposed surfaces as needed to avoid visible dust leaving the construction site (typically 2-3 times/day). Cover all stock piles with tarps at the end of each day or as needed. Provide water spray during loading and unloading of earthen materials. Minimize in-out traffic from construction zone. Cover all trucks hauling dirt, sand, or loose material and require all trucks to maintain at least two feet of freeboard. Sweep streets daily if visible soil material is carried out from the construction site. 	This measure shall be included in the con- struction contract as a contract specification and implemented by the contractor during construction.		this air mitigation in the project fit tion shall be bas inspection person measures have required in the	construction contract including on measures shall be retained le. Verification of implementa- ased on field inspections by City sonnel that verify the air quality e been implemented as se measures. Field notes erification shall be retained in
		Source Responsi		ible Party	Status / Date / Initials
		Initial Study		Coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification	
Air Qua AIR-2	 <i>lity</i> <u>Exhaust Emissions Control</u>. The following measures shall be incorporated into Project plans and specifications for implementation: Utilize well-tuned off-road construction equipment. Establish a preference for contractors using Tier 3 or better heavy equipment. Enforce 5-minute idling limits for both on-road trucks and off-road equipment. 	This measure shall be included in the con- struction contract as a contract specification and implemented by the contractor during construction.		br struction contract as a contract specification and implemented by the contractor during construction. this air mitigation measure in the project file. Verification tion shall be based on file inspection personnel that measures have been imp required in these measure documenting verification		construction contract including on measures shall be retained le. Verification of implementa- used on field inspections by City connel that verify the air quality be been implemented as se measures. Field notes erification shall be retained in
	Source Res		Respons	the project file.	Status / Date / Initials	
		Initial Study	City of Coachella Development Services			

	Mitigation Measure	Implementation Sch	edule		Verification
Biologia	al Resources				
BIO-1	The State of California prohibits the "take" of active bird nests. To avoid an illegal take of active bird nests, any grubbing, brushing or tree removal should be conducted outside of the the State identified nesting season (Raptor nesting season is February 15 through July 31; and migratory bird nesting season is March 15 through September 1). Alternatively, the site shall be evaluated by a qualified biologist prior to the initiation of ground disturbace to determine the presence or absence of nesting birds. Active bird nests MUST be avoided during the nesting season. If an active nest is located in the Project construction area it will be flagged and a 300-foot avoidance buffer placed around it. No activity shall occur within the 300-foot buffer until the young have fledged the nest.	Construction shall occur outside season or a copy of the field su menting no nesting birds shall b prior to initiating construction wi nesting season.	rvey docu- e completed	construction. If occur within the field survey door	shall document the dates of construction is proposed to a nesting season, a copy of the cumenting the absence of nall be retained in the project
		Source	Respons	ible Party	Status / Date / Initials
		Initial Study / Response to	-	Coachella	
		Comments		ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
Coache mitigate includin plan sho Proper o manufa use who epheme be used Departn rodentic sticky/g such as	construction and issuance of any grading permit, the City of lla shall develop a plan with measures to avoid, minimize, or the impacts of pesticides used in cannabis cultivation, g fungicides, herbicides, insecticides, and rodenticides. The buld include, but is not limited to, the following elements: (1) use, storage, and disposal of pesticides, in accordance with cturers' directions and warnings. (2) Avoidance of pesticide ere toxic runoff may pass into waters of the State, including eral streams. (3) Avoidance of pesticides that cannot legally I on cannabis in the state of California, as set forth by the nent of Pesticide Regulation. (4) Avoidance of anticoagulant cides and rodenticides with "flavorizers." (5) Avoidance of lue traps. (6) Inclusion of alternatives to toxic rodenticides, sanitation (removing food sources like pet food, cleaning up and securing garbage in sealed containers) and physical	This measure shall be impleme initiation of construction. The Pl included as part of the construc and shall be included as a requi occupancy during both the inter permanent operational phases.	an shall be tion contract, irement of	retained in the implementation inspections by verify the pesti	plan shall be documented and project file. Verification of a shall be based on field City inspection personnel that cide management plan is being y the contractor and Applicant this measure.
		Source	Respons	ible Party	Status / Date / Initials
		Response to Comments		Coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
Biologic BIO-3	cal Resources Light should not be visible outside of any structure used for cannabis cultivation. Employ blackout curtains where artificial light is used to prevent light escapement. Eliminate all nonessential lighting from cannabis sites and avoid or limit the use of artificial light during the hours of dawn and dusk when many wildlife species are most active. Ensure that lighting for cultivation activities and security purposes is shielded, cast downward, and does not spill over onto other properties or upward into the night sky (see the International Dark- Sky Association standards at http://darksky.org/). Use LED lighting with a correlated color temperature of 3,000 Kelvins or less, properly dispose of hazardous waste, and recycle lighting that contains toxic compounds with a qualified recycler.	This measure shall be implemented by the contractor and included as part of the construction contract, and shall be implemented by the Applicant as a condition by the City during the operational phases.		in the project fi shall verify that menting withou light sensitive u	ighting design shall be retained le, and City field inspectors t the design is being imple- it adverse impact on adjacent uses. Field notes from all be retained in the project file.
		Source Responsil		ible Party	Status / Date / Initials
		Response to Comments		coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
Biologia BIO-4	Cal Resources Prior to construction and issuance of any grading permit, the Project Sponsor shall obtain written correspondence from the California Department of Fish and Wildlife (CDFW) stating that notification under section 1602 of the Fish and Game Code is not required for the Project, or the Applicant should obtain a CDFW-executed Lake and Streambed Alteration Agreement, authorizing impacts to Fish and Game Code section 1602 resources associated with the Project.	iacorrespondence from CDFW stating that aonStreambed Alteration Agreement from thed forCDFW is not required, or where required,Lakeobtain the permit from CDFW. This shall be		applicable, the retained in the	vritten correspondence or, if permit from CDFW shall be project file, and verification that ave been implemented shall be project file.
		Source	Respons	ible Party	Status / Date / Initials
		Response to Comments		coachella ent Services	

Mitigation Measure		Implementation Sch	edule		Verification
Cultural	Resources				
CUL-1	Should any cultural resources be encountered during construction of these facilities, earthmoving or grading activities in the immediate area of the finds shall be halted and an onsite inspection shall be performed immediately by a qualified archaeologist. Responsibility for making this determination shall be with the City's onsite inspector. The archaeological professional shall assess the find, determine its significance, and make recommendations for appropriate mitigation measures within the guidelines of the California Environmental Quality Act.			project file. Ve shall be based inspection pers logical monitor mented by the measure. Field	Program shall be retained in the rification of implementation on field inspections by City sonnel that verify the archaeo- ing program is being imple- contractor as required in this d notes documenting verifica- tained in the project file.
				sible Party	Status / Date / Initials
		Initial Study		Coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
GEO-1	<i>v</i> and Soils Prior to initiating grading, the site developer shall provide a geotechnical evaluation of the potential liquefaction hazards at the site and, if a hazard exists at the proposed project location, the evaluation shall define design measures that will ensure the safety of any new structures in protecting human life in the event of a regional earthquake affecting the site. The developer shall implement any design measures required to protect human safety.	Implementation Schedule This measure shall be completed prior to construction of any structures on site. Measures required by the geotechnical report shall be included in the construction contract as a contract specification and implemented by the contractor during construction. Source Respons		this geology/sc retained in the the geotechnic implementation inspections by verify the geolo implemented a	construction contract including hils mitigation measure shall be project file, as shall a copy of al report. Verification of n shall be based on field City inspection personnel that bgy/soils measures have been s required in these measures. cumenting verification shall be project file.
		Source Responsi		ible Party	Status / Date / Initials
		Initial Study		Coachella ent Services	

Mitigation Measure		Implementation Sch	edule		Verification
GEO-2	r and Soils Stored backfill material shall be covered with water resistant material during periods of heavy precipitation to reduce the potential for rainfall erosion of stored backfill material. If covering is not feasible, then measures such as the use of straw bales or sand bags shall be used to capture and hold eroded material on the project site for future cleanup.			this erosion co be retained in t implementation inspections by verify the erosi implemented a	construction contract including ntrol mitigation measure shall the project file. Verification of a shall be based on field City inspection personnel that on control measures have been s required in this measure. cumenting verification shall be
				sible Party	Status / Date / Initials
		Initial Study	City of Coachella Development Services		

Mitigation Measure		Implementation Schedule		Verification	
Geology GEO-3	All exposed, disturbed soil (trenches, stored backfill, etc.) shall be sprayed with water or soil binders twice a day, or more frequently if fugitive dust is observed migrating from the site within which the Bejarano Cannabis Cultivation Facility is being constructed.	This measure shall be included construction contract as a contr cation and implemented by the during construction.	ract specifi-	this erosion co be retained in t implementation inspections by verify the erosi implemented a	construction contract including ntrol mitigation measure shall the project file. Verification of n shall be based on field City inspection personnel that ion control measures have been is required in this measure. cumenting verification shall be project file.
		Source Responsi		ible Party	Status / Date / Initials
		Initial Study	City of Coachella Development Services		

	Mitigation Measure	Implementation Sch	edule		Verification
Geology GEO-4	P and Soils Should any paleontological resources be encountered during construction of these facilities, earthmoving or grading activities in the immediate area of the finds shall be halted and an onsite inspection should be performed immediately by a qualified paleontologist. Responsibility for making this determination shall be with the City's onsite inspector. The paleontological professional shall assess the find, determine its significance, and make recommendations for appropriate mitigation measures within the guidelines of the California Environmental Quality Act.	oving or grading activities in the lited and an onsite inspection qualified paleontologist. ation shall be with the City's professional shall assess the ake recommendations for the guidelines of the California		accidental expo resources. A c provided to the	be notified within 24-hours of osure of any paleontological opy of initial findings shall be City and retained in the project the final report shall be project file.
				bile Party	Status / Date / Initials
		Initial Study		Coachella ent Services	

Mitigation Measure		Implementation Schedule		Verification	
Hazards	and Hazardous Materials				
HAZ-1	All spills or leakage of petroleum products during construction activities will be remediated in compliance with applicable state and local regulations regarding cleanup and disposal of the contaminant released. The contaminated waste will be collected and disposed of at an appropriately licensed disposal or treatment facility. This measure will be incorporated into the SWPPP prepared for the Project development.	(SWPPP) and implemented during construc- f tion.		be retained in t implementation inspections by verify the SWP mented as req	SWPPP with this measure shall the project file. Verification of a shall be based on field City inspection personnel that PPP BMPs have been imple- uired in this measure. Field nting verification shall be project file.
				bible Party	Status / Date / Initials
		Initial Study		Coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
Hazards HAZ-2	and Hazardous Materials All pesticides, hazardous materials, and other toxic substances shall be used and stored in a manner that prevents them from contaminating the underlying groundwater, soils, and watershed. The Applicant shall develop a Hazardous Materials Communication Plan (HMCP) that shall meet State Occupational Safety and Health Administration (OSHA) standards. The HMCP shall include protocols for and shall classify hazardous materials on the project site and communicate information concerning hazards and appropriate protective measures to employees. All employees shall receive training based on the standards contained in the HMCP prior to handling any hazardous materials on site. The HMCP will be available at the facility manager's office. Furthermore, all hazardous materials shall be stored in compliance with State and Federal laws.	This measure shall be impleme operations of the Project. The H developed prior to commencerr operations.	HMCP shall be	project file. Thi Project site an working at the be performed t has been provi	HMCP shall be retained in the s Plan shall be retained at the d made available to employees facility. Site inspections shall o ensure adequate equipment ded and personnel have been ned in accordance with the
		Source Responsi		ible Party	Status / Date / Initials
		Initial Study / Response to Comments		Coachella ent Services	

	Mitigation Measure	Implementation Schedule		Verification	
Hazards	and Hazardous Materials				
HAZ-3	All trash generated by the Applicant, including fertilizer containers, spent growth medium, soil amendments, etc. shall be disposed of in accordance with State and Federal law. The Applicant shall periodically (on a monthly basis) inspect the trash disposal area(s) to verify that all trash generated by Project operations is stored within the appropriate trash bin or container, and shall verify that none of the trash bins or containers leak. The Applicant shall repair any leaking trash bins or containers upon discovery of a leak. Furthermore, the Applicant shall be required to remove solid waste periodically (no less than once a month). Solid waste shall be disposed of or recycled at a licensed handling facility.	This measure shall be implemented during Project operations.		City to verify the measure are be keep records do this measure and provided to the	s shall be performed by the at the requirements in this eing met. The Applicant shall ocumenting compliance with nd this documentation shall be City. Field notes documenting Il be retained in the project file.
		Source	Respons	ible Party	Status / Date / Initials
		Initial Study		Coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
Hazards and Hazardous Materials					
HAZ-4	The Applicant shall install a water treatment system to treat irrigation water that will allow water to be used again for irrigation. Such water treatment systems typically create concentrated levels of total dissolved solids (TDS) and brine that must be disposed of according to State and Federal law. As such, the Applicant shall collect the brine generated by the water treatment system and it shall be transported and disposed of by a permitted and licensed hazardous materials service provider.	This measure shall be included in the construction contract as a contract specification and implemented by the contractor during construction. Additionally, this measure shall be implemented during operation.		Records shall be kept documenting all hazardous waste disposal and site inspections by the City shall be performed ensure adherence to this measure. Field notes documenting verification shall be retained in the project file.	
		Source	Source Responsible Party Initial Study City of Coachella Development Services		Status / Date / Initials
		Initial Study			

	Mitigation Measure	Implementation Schedule		Verification	
Noise NOI-1	All construction vehicles and fixed or mobile equipment shall be equipped with properly operating and maintained mufflers.	construction and included in the contract with		City personnel shall verify that construction activities comply with this requirement. The verification shall be retained in the project fi	
		Source	Responsible Party		Status / Date / Initials
		Initial Study	•	coachella ent Services	

Mitigation Measure		Implementation Schedule		Verification	
Noise NOI-2	All employees that will be exposed to noise levels greater than 75 dB over an 8-hour period shall be provided with adequate hearing protection devices to ensure no hearing damage will result from construction activities.	This measure shall be implemented during construction and included in the contract with the construction contractor.		City personnel shall verify that construction activities comply with this requirement. The verification shall be retained in the project file	
		Source	Respons	ible Party	Status / Date / Initials
		Initial Study	-	Coachella ent Services	

\Mitigation Measure		Implementation Schedule		Verification	
Noise NOI-3	No exterior construction activities shall occur during the hours of 5:30 PM through 6 AM, Monday through Friday between October 1 st and April 30 th , and 7 PM and 5 AM Monday through Friday between May 1 st and September 30 th ; all year between the hours of 5 PM and 8 AM on Saturdays, Sundays, and holidays, unless a declared emergency exists.	This measure shall be implemented during construction and included in the contract with the construction contractor.		City personnel shall verify that construction activities comply with this requirement. The verification shall be retained in the project file.	
		Source	Responsible Party		Status / Date / Initials
		Initial Study		Coachella ent Services	

Mitigation Measure		Implementation Schedule		Verification	
Noise NOI-4	Equipment not in use for five minutes shall be shut off.	This measure shall be implemented during construction and included in the contract with the construction contractor.		City personnel shall verify that constructio activities comply with this requirement. Th verification shall be retained in the project	
		Source	Responsible Party		Status / Date / Initials
		Initial Study	City of Coachella Development Services		

\Mitigation Measure		Implementation Schedule		Verification	
Noise NOI-5	Equipment shall be maintained and operated such that loads are secured from rattling or banging.			City personnel shall verify that construction activities comply with this requirement. The verification shall be retained in the project f	
		Source	Respons	ible Party	Status / Date / Initials
		Initial Study	City of Coachella Development Services		

	Mitigation Measure	Implementation Schedule		Verification	
Noise NOI-6	Construction employees shall be trained in the proper operation and use of equipment consistent with these mitigation measures, including no unnecessary revving of equipment.	This measure shall be implemented during construction and included in the contract with the construction contractor.		City personnel shall verify that construction activities comply with this requirement. The verification shall be retained in the project file.	
		Source	Responsible Party		Status / Date / Initials
		Initial Study		coachella ent Services	

	Mitigation Measure	Implementation Schedule		Verification	
Noise NOI-7	The City will require that all construction equipment be operated with mandated noise control equipment (mufflers or silencers). Enforcement will be accomplished by random field inspections by applicant personnel during construction activities.	construction and included in the contract with			
		Source	Responsible Party		Status / Date / Initials
		Initial Study	,	coachella ent Services	

	Mitigation Measure	Implementation Sch	edule		Verification
Utilities	and Service Systems				
UTL-1	If recycled water becomes available at the project site, Bejarano shall connect to this system and utilize recycled water for landscape irrigation, and any other feasible uses of recycled water on the project site.	This measure shall be implemented once the project is in operation, and shall be implemented only if recycled water becomes available at the Project site.		City personnel shall verify that the Applicant connects to recycled water should it become available. Verification shall be based on field inspections during project operation, and field notes documenting implementation shall be retained in the project file.	
		Source	Responsible Party		Status / Date / Initials
		Initial Study	,	Coachella ent Services	