

## ENGINEERING:

### Capital Improvement Projects

July 2023 - September 2023

#### ST-69 Ave 50 Bridge over Whitewater Channel / ST-81 New Interchange @ Avenue 50 and 86 South Expressway

Environmental document was approved and finalized in February 2019. Project meeting with Caltrans to review technical studies on the project continues. 95% plans and estimates have been submitted and are currently under review. Right-of-way acquisition is currently in progress.



#### ST-93 Avenue 50 Widening Project (Calhoun to Harrison)

Professional agreement with KOA Corporation has been approved by City Council on 10/9/2019 for Final Construction PS&E. City Staff coordinating with KOA to complete design PS&E. KOA has submitted 90% design PS&E for review. Right of way acquisition phase is currently in progress and negotiations with two property owners have been completed. Demo of the two properties is currently in progress. A portion of widening between Calhoun and Van Buren has been awarded and is scheduled to begin on 10/30/23.



#### ST-98 Avenue 50 Extension PS&E (All American Canal to I-10 Interchange)

Engineering Staff is awaiting responses to acquisition offers; Right-of-way acquisitions under negotiations with five property owners located west of the All-American Canal. City Council approved two purchase agreements for 2 of the 5 parcels. Bureau of Reclamation (BOR) has approved the environmental document for the work within the canal area. Hydrologic and hydraulics models are being reconciled with Coachella Valley Water District and Riverside County Flood Control District engineers.

### **ST-130 Pueblo Viejo Sustainable Transportation Project**

The project will add over two miles of class II bikeways, pedestrian and landscaping improvements in the Pueblo Viejo downtown area. The project was awarded to Desert Concepts on January 26, 2022. Construction is currently in progress and 90% complete.



### **ST-131 Avenue 48 Widening from Van Buren to Dillon Road**

Environmental documents have been completed and final design for Plans, Specifications and Engineer's Estimates are being made. Right of way acquisition phase is in progress. The project will add two lanes east bound and one lane west bound with bicycle and pedestrian facilities as well. Riverside County is lead agency on this project.

### **P-21 Bagdouma Park Basketball Court Replacement Project**

Project will replace existing basketball courts at Bagdouma Park with basketball courts, tennis court and pickle ball courts. Construction contract with Three Peaks Corp was awarded on 9/14/22. Construction is complete and a Notice of Completion was filed on 10/18/23.



**P-30 & 32 Bagdouma Park Restroom Upgrades:**

The project will install a new restroom and concession stand and demo and install a restroom at Bagdouma Park. A design contract was awarded to Heptagon Seven on June 28, 2023 to provide plans, specifications and engineer’s estimates. The project is currently in preliminary phase of design.



**F-7 Fire Station #79**

The Project will rehabilitate the Fire Station on Sixth Street to add private restrooms, bedrooms for staff, apparatus bay, generator upgrade, and electrical system upgrade. A construction contract has been awarded to Dalke and Sons Construction. Construction started in November 2022 and is 85% complete. Construction continues with exterior landscaping, loggia and interior finishes. City Staff continues to inspect.



**F-33 Library Annex:**

The project will renovate and upgrade the existing 7,700 SF Coachella Library Annex. A design contract was awarded to IDS Group on May 24, 2023 to provide plans, specifications and engineer’s estimates. The project is currently in preliminary phase of design.



**Private Development Projects**

**Mariposa Pointe D.R. Horton:**

Model homes and phases 1-10 have been completed. Phases 11-13 are currently under construction. Off-site improvements continue to be constructed including street improvements on Avenue 50 and Calhoun Street. On-site storm retention basin drains improvements continue. City Staff continues to inspect.



**Sevilla Pulte Homes:**

Phases 1-13 are complete. Model conversion is underway. Street lights continue to be installed. City Staff continues to inspect.



**Bellissima Pulte Homes:**

Phases 1-6 are complete. Phases 7-9 are currently under construction. On-site curb and gutter and street base improvements have been completed. Off-site street improvements on Frederick, Avenue 53 and Calle Empalme continue to be constructed. City Staff continues to inspect.



**Covalda Apartments:**

Covalda apartments will build 108 affordable housing units in Pueblo Viejo and will include commercial units as well. Construction has started and will take approximately 18 months. Contractor has started grading and compacting area. Contractor has installed underground storm water chambers. Contractor continues to work on water mainline upgrades. City Staff continues to inspect.



**Dolores Huerta Apartments:**

The Dolores Huerta Apartments will remove the Coachella Valley Apartments and build 110 affordable housing units. Phase 1 of 3 is currently under construction and have completed underground utilities and continue to install on-site improvements. City staff continues to inspect.

