

COACHELLA HOTEL

772 Vine Ave Coachella, CA 92236

Construction Schedule

Task Name	Start Date	End Date	Duration
Start Date	09/20/21	09/20/21	1d
Electrical	09/20/21	11/19/21	60d
Plumbing	10/20/21	12/06/21	47d
Fire Sprinklers	11/04/21	12/06/21	32d
Insulation	12/07/21	12/22/21	15d
Landscape	12/07/21	01/06/22	30d
HVAC	12/23/21	01/19/22	27d
Finish Carpentry	01/03/22	01/24/22	21d
Drywall	01/25/22	02/14/22	20d
Tape and Texture	02/15/22	03/02/22	15d
Cabinets	02/15/22	03/17/22	30d
Paint	03/18/22	03/28/22	10d
Flooring	03/02/22	04/01/22	30d
Project End	04/01/22	04/01/22	1d

Entire Schedule is contingent on approvals by CalFire, IID, and The City of Coachella.