

All Star Power Excavation LLC

Gannon Road Culvert Replacement Project Schedule Revised 6/7/24

		Start		Finish	
1	Traffic Control, Mobilization, Clearing, pavement removal erosion control, install water by-pass system	8/26/24		8/30/24	
2	removal of existing culvert	9/3/24		9/5/24	
3	Excavation, installation of new culvert	9/6/24		9/24/24	
4	Waterproofing existing culvert	9/25/24		9/27/24	
5	Backfill culvert, install sewers, grade area, install agg base install rip rap, slope restoration	9/30/24		10/4/24	
6	Install new asphalt pavement, shoulders, approaches	10/7/24		10/9/24	
7	Pavement marking, cleanup, demobilization, open to traffic	10/10/24		10/15/24	
All Star Power Excavation LLC;					
By:					
Chief Estimator					