

COLUSA TRIPLE CROWN – CITY OF COLUSA ANNEXATION PROJECT

FINAL MITIGATION MONITORING AND REPORTING PROGRAM

INTRODUCTION

As part of the CEQA environmental review procedures, Section 21081.6 requires a public agency to adopt a monitoring and reporting program to ensure efficacy and enforceability of any mitigation measures applied to the proposed project. The lead agency must adopt an MMRP for mitigation measures incorporated into the project or proposed as conditions of approval. The MMRP must be designed to ensure compliance during project implementation. As stated in Section 21081.6 (a) (1):

The public agency shall adopt a reporting or monitoring program for the changes made to the project or conditions of project approval, adopted in order to mitigate or avoid significant effects on the environment. The reporting or monitoring program shall be designed to ensure compliance during project implementation. For those changes which have been required to be incorporated into the project at the request of a responsible agency or a public agency having jurisdiction by law over natural resources affected by the project, that agency shall, if so requested by the lead agency or a responsible agency, prepare and submit a proposed reporting or monitoring program.

MITIGATION MONITORING AND REPORTING PROGRAM

The MMRP, as outlined in the following table, describes mitigation timing, monitoring responsibilities, and compliance verification responsibility for all mitigation measures identified in Initial Study.

The City of Colusa will be the primary agency, but not the only agency responsible for implementing the mitigation measures. In some cases, the City or other public agencies will implement measures. In other cases, the project applicant will be responsible for implementation of measures and the City's role is exclusively to monitor the implementation of the measures. In those cases, the project applicant may choose to require the construction contractor to implement specific mitigation measures prior to and/or during construction. The City will continue to monitor mitigation measures that are required to be implemented during the operation of the project.

The MMRP is presented in tabular form on the following pages. The components of the MMRP are described briefly below:

Mitigation Measures: The mitigation measures are taken from the Mitigated Negative Declaration in the same order that they appear in the Initial Study.

Mitigation Timing: Identifies at which stage of the project mitigation must be completed.

Monitoring Responsibility: Identifies the department within the City, project applicant, or consultant responsible for mitigation monitoring.

Compliance Verification Responsibility: Identifies the department of the City or other State agency responsible for verifying compliance with the mitigation. In some cases, verification will include a contract with responsible state and federal agencies.

TABLE 4.0-1
MITIGATION MONITORING AND REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
1. AESTHETICS			
<p>AESH-1: Dark Sky Compliant</p> <p>To minimize over-lighting and to provide for a quality-built environment, outdoor lighting placed on structures, within parking lots, shall be dark sky compliant (darksky.org), directed downward and contain cut-offs to minimize excessive sources of light and glare. Future building plan submittals shall indicate and provide details on the type of lighting, location, height, size and intensity.</p>	<p>City of Colusa, Building and Planning Departments</p>	<p>Building and improvement plans for the site shall indicate compliance with the mitigation measure prior to issuance of a building permit.</p>	
<p>AESH-2: Lighting Photometric Plan</p> <p>Prior to the issuance of a building permit a photo-metric study or lighting photometric plan shall be submitted for review and approval by the Planning Department. Such a study shall illustrate all outdoor lighting, both on the structures and within parking/vehicle movement areas and shall illustrate a maximum one-half foot candle illumination for every point in the parking lot and that such lighting shall be arranged to reflect the light away from adjoining premises and streets. The absolute minimum amount of lighting shall be utilized, and pole lighting shall be lowered from 50 feet to a height that achieves the maximum of one-half foot candle illumination. Areas of less than one-half foot candle illumination are permitted by approval of Planning Staff in events when such lighting will increase safety.</p>	<p>City of Colusa, Building and Planning Departments</p>	<p>Building and improvement plans for the site shall indicate compliance with the mitigation measure prior to issuance of a building permit.</p>	
<p>AESH-3: Finished Materials</p> <p>All external finishes and materials shall be painted in an earth color tone, such as green, tan or brown or similar as approved by City staff, including roofing material and lighting fixtures. No metal material shall be left in an untreated state and shall be painted with a matted color that does not reflect light.</p>	<p>City of Colusa, Building and Planning Departments</p>	<p>Building and improvement plans for the site shall indicate compliance with the mitigation measure prior to issuance of a building permit.</p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
2. AIR QUALITY			
<p>AQ-1: CARB Tier4 Certified Equipment</p> <p>Prior to the certificate of construction related permits for the Triple Crown Cannabis Research and Development Center Project, the Project applicant shall demonstrate to the satisfaction of the City of Colusa Planning Division that the following measure would be implemented during Project construction:</p> <ul style="list-style-type: none"> - All dozers, scrapers, and graders used in Project construction shall be CARB Tier 4 Certified, as set forth in Section 2423 of Title 13 of the California Code of Regulations, and Part 89 of Title 40 of the Code of Federal Regulations. 	<p><i>The City of Colusa Building and Planning Departments, Colusa County Air Pollution Control District</i></p>	<p><i>Prior to issuance of a building permit. Building and improvement plans for the site shall indicate compliance with the mitigation measure prior to issuance of a building permit</i></p>	
3. BIOLOGICAL RESOURCES			
<p>BIO-1: Special Status Botanical Species</p> <p>A qualified botanist should conduct a protocol-level botanical survey during the appropriate survey window (i.e. blooming period) for special-status botanical species (i.e. heartscale) to determine presence or absence within the BSA.</p> <ul style="list-style-type: none"> • If special-status botanical species are observed within the BSA, then mitigation measures that are recognized by CDFW will be implemented based on the level of potential impacts. Mitigation options recognized include: <ul style="list-style-type: none"> o The Project should be designed to avoid or minimize impacts to areas where special status botanical species occur and maintain protective elements such as, fencing, open space or conservation easements, and/or buffer zones around suitable habitat where special-status botanical species occur prior to construction activities and throughout construction activities and/or; o If the Project design cannot completely avoid impacts to special-status botanical species, then consultation with the CDFW should be conducted and on-site or off- site compensation (such as 	<p><i>City of Colusa Planning Department</i></p>	<p><i>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance. Letter reports shall be maintained, as applicable, by Planning staff throughout construction.</i></p> <p><i>On going during ground disturbance activities.</i></p>	

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>through a mitigation bank) may be required to mitigate for impacts.</p>			
<p>Mitigation Measure BIO-2: Crotch’s Bumble Bee</p> <p>To avoid impacts to Crotch’s bumble ee, the following are recommended avoidance and minimization measures:</p> <ul style="list-style-type: none"> • A qualified biologist should conduct a bumble bee survey during the worker bee active period; (for Crotch’s bumble bee: April-August). • Assume all bumble bees are special-status bees. If CBB or other species of bumble bees are observed during Project activities, allow the bumble bee to leave the work area under its own volition and notify a qualified biologist of the observation to determine appropriate avoidance measures. • If a CBB nest is discovered during surveys or construction activities, the qualified biologist should establish a non-disturbance buffer around the suitable nesting habitat and CDFW should be consulted. No work should occur within the buffer until the nest is confirmed to be inactive. • If CBB are discovered to be present at the site, then it is advised that a CESA incidental Take Permit (ITP) is obtained prior to construction activities occurring in the buffer area defined by the biologist in coordination with CDFW 	<p align="center">City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance. Letter reports shall be maintained, as applicable, by Planning staff throughout construction.</p>	
<p>BIO-3: Monarch Butterfly</p> <p>In the event that monarch butterfly is formally listed by the USFWS during development of the project site, the following avoidance and minimization measures are recommended:</p> <ul style="list-style-type: none"> • If monarch butterfly is observed consult with the USFWS on appropriate avoidance, minimization and mitigation measures. 	<p align="center">City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or any other ground activities, City staff shall verify that this Mitigation is applicable to the project in that the monarch butterfly is listed by the USFWS or not. In the event it is, City staff will ensure that appropriate mitigation language is placed on all grading, improvement</p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<ul style="list-style-type: none"> If any milkweed plants are discovered during survey efforts, then protection buffers should be established around the milkweed plants, as determined by a qualified biologist and consultation with the USFWS should be initiated. If a monarch butterfly is observed during Project activities, allow the monarch butterfly to leave the work area on its own accord. 		<p><i>and building plans prior to issuance of permits.</i></p>	
<p>BIO-4: Giant Garter Snake</p> <p>If the proposed project does not involve work in or within 200 feet of the canal/riverine habitat the following avoidance and minimization measures are recommended:</p> <ul style="list-style-type: none"> A pre-construction survey shall be conducted 24 hours before any ground disturbance activities around the creek channel. The survey should be repeated if there is a lapse in construction for A qualified biologist shall be present on-site during vegetation removal to monitor for GGS. If a GGS is encountered during construction activities, then construction shall stop within the area of the sighting until the snake has left the work area or a qualified biologist has determined that there will be no harm to the snake. Any sightings or incidental take shall be reported to the USFWS and CDFW within 24 hours. Before initiating any ground disturbances, restrictive silt fencing will be installed along the construction boundaries to prevent wildlife (i.e., reptiles, mammals, birds, etc.) from entering the construction site from the adjacent aquatic settings and to prevent construction equipment and personnel from entering potential habitat from the construction site. Prior to commencement of construction, contractors and work crews that are onsite for more than 30 minutes, shall go through a worker environmental awareness training (WEAT) regarding avoidance of GGS and the possible penalties for not complying with these requirements. The training can be given by a qualified 	<p><i>City of Colusa Planning Department</i></p>	<p><i>Prior to issuance of grading permits or any other ground activities, City staff shall verify that Mitigation has been placed on all grading, building and improvement plans and plans identify improvements in relationships to canal/riverine habitat. Mitigation will also be satisfied through the issuance of a written verification from a qualified biologist after the site survey.</i></p> <p><i>On going during ground disturbance activities.</i></p>	

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>biologist or the Foreman that has been trained by the qualified biologist to conduct the WEAT.</p> <p>If work is proposed to occur in or within 200 feet of the canal/riverine, then consultation with the USFWS and CDFW will be required prior to any ground disturbance or in-water work. Any avoidance, minimization and mitigation measures identified by the results of the consultation with USFWS and CDFW shall be incorporated into the project conditions.</p>			
<p>BIO-5: Northwestern Pond Turtle</p> <p>The following are avoidance and minimization measures recommended in order to avoid and minimize potential impacts to northwestern pond turtle:</p> <ul style="list-style-type: none"> • Immediately prior to conducting vegetation removal or ground-disturbing activities in suitable northwestern pond turtle habitat, a qualified biologist shall conduct a survey to determine the presence or absence of western pond turtles. If western pond turtles are observed where they could be potentially impacted by project activities, as determined by the onsite biologist, then work shall not be conducted within 100 feet of the sighting until the turtle has left the project site or a qualified biologist has relocated the turtle to suitable habitat outside of the project boundary. • If turtle eggs are uncovered during construction activities, then all work shall stop within a 25-foot radius of the nest and the qualified biologist should be notified immediately. The 25-foot buffer should be marked with identifiable markers that do not consist of fencing or materials that may block the migration of young turtles to the water or attract predators to the nest site. No work will be allowed within the 25-foot buffer until consultation with CDFW has occurred. • All portions of the project site that could result in inadvertently trapping turtles, such as open pits, trenches, and dewatered areas will be covered and/or exclusion fencing will be installed to prevent turtles from entering these areas. 	<p>City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or any other ground activities, City staff shall verify that Mitigation has been satisfied through the issuance of a written verification from a qualified biologist.</p> <p>On going during ground disturbance activities.</p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<ul style="list-style-type: none"> In the event that northwestern pond turtle is formally listed by USFWS prior to or during development of the project site, consultation with USFWS shall be conducted and any avoidance, minimization and mitigation measures identified by the results of the consultation shall be incorporated into the project conditions. 			
<p>BIO-6: Western Burrowing Owl</p> <p>To avoid impacts to WEBO from Project activities, the following are recommended avoidance and minimization measures.</p> <ul style="list-style-type: none"> Per the CDFW Staff Report on Burrowing Owl Mitigation, direct impacts will be avoided by conducting a preconstruction survey within 14 days of the start of Project activities. <ul style="list-style-type: none"> A qualified biologist will conduct the preconstruction survey. The biologist will have familiarity with the species and its local ecology, experience conducting habitat assessments and non-breeding and breeding season surveys, or experience with these surveys conducted under the direction of an experienced surveyor; familiarity with the appropriate state and federal statutes related to burrowing owls, scientific research, and conservation; and experience with analyzing impacts of development on burrowing owls and their habitat. If a burrowing owl or its burrow is observed within the Project limits or within 500 feet of the Project limits, work will stop within 500 feet of the observation, and a no disturbance buffer will be established and consultation with CDFW shall be initiated to identify appropriate avoidance, minimization and mitigation measures, which may include the acquisition of an Incidental Take Permit. 	<p>City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or any other ground activities, City staff shall verify that Mitigation has been satisfied through the issuance of a written verification from a qualified biologist.</p> <p>On going during ground disturbance activities.</p>	
<p>Bio-7: Tricolored Blackbird</p> <p>To avoid impacts to TRBL from Project activities, the following are recommended avoidance and minimization measures.</p> <ul style="list-style-type: none"> Conduct a pre-construction survey to determine presence or 	<p>City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or any other ground activities, City staff shall verify that Mitigation has been satisfied through the issuance</p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>absence of nesting tricolored blackbird within 500 feet of mapped potentially suitable habitat. The pre-construction survey will be conducted within 7 days prior to ground-disturbing activities.</p> <ul style="list-style-type: none"> If any tricolored blackbirds’ nests are observed within 500 feet of the Project Boundary, the City will be notified and will then consult with CDFW for further guidance. 		<p><i>of a written verification from a qualified biologist.</i></p> <p><i>On going during ground disturbance activities.</i></p>	
<p>Bio-8: Swainson’s Hawk</p> <p>To avoid impacts to Swainson’s hawk from Project activities, the following are recommended avoidance and minimization measures:</p> <ul style="list-style-type: none"> If Project activities cannot begin prior to the avian breeding season (March 1 – August 31), then a pre-construction survey will be conducted to determine presence or absence of nesting Swainson’s hawks within a quarter-mile of the Project Boundary. The pre-construction survey will be conducted within 7 days prior to ground-disturbing activities. If a Swainson’s hawk nest is observed within a quarter-mile radius of the Project Boundary, the City will be notified and will then consult with CDFW for further guidance. 	<p><i>City of Colusa Planning Department</i></p>	<p><i>Prior to issuance of grading permits or any other ground activities, City staff shall verify that Mitigation has been satisfied through the issuance of a written verification from a qualified biologist.</i></p> <p><i>On going during ground disturbance activities.</i></p>	
<p>Bio-9: Migratory Birds and Raptors</p> <p>To avoid impacts to avian species protected under the MBTA and CFGC, the following avoidance and minimization measures are recommended:</p> <ul style="list-style-type: none"> Project activities, including site grubbing and vegetation removal, should be initiated outside of the bird nesting season (February 1 – August 31) whenever feasible. If Project activities cannot be initiated outside of the bird nesting season, then the following will occur: <ul style="list-style-type: none"> A qualified biologist shall conduct a nesting bird survey within 250 feet of the BSA, where accessible, within 7 	<p><i>City of Colusa Planning Department</i></p>	<p><i>Prior to issuance of grading permits or any other ground activities, City staff shall verify that Mitigation has been satisfied through the issuance of a written verification from a qualified biologist.</i></p> <p><i>On going during ground disturbance activities.</i></p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>days prior to the start of Project activities.</p> <ul style="list-style-type: none"> If an active nest (i.e., containing egg[s] or young) is observed within the BSA or in an area adjacent to the BSA where impacts could occur, then a species protection buffer will be established by the qualified biologist and in consultation with appropriate agencies. The species protection buffer will be defined by a qualified biologist based on the species, nest type, and tolerance to disturbance. Construction activity shall be prohibited within the buffer zones until the young have fledged, or the nest fails, as determined by a qualified biologist. Nests shall be monitored by a qualified biologist once per week and a report submitted to the CEQA lead agency weekly. 			
5. CULTURAL RESOURCES			
<p>CULT-1: Construction Notes and Stop Work.</p> <p>A note shall be placed on all grading and construction plans which informs the construction contractor that if any bones, pottery fragments or other potential cultural resources are encountered during construction, all work shall cease within the area of the find pending an examination of the site and materials by a professional archaeologist. If during ground disturbing activities, any bones, pottery fragments or other potential cultural resources are encountered, the developer or their supervising contractor shall cease all work within the area of the find and notify Planning staff at (530) 458-4740. A professional archaeologist who meets the Secretary of the Interior’s Professional Qualification Standards for prehistoric and historic archaeology and who is familiar with the archaeological record of Colusa County, shall be retained by the applicant to evaluate the significance of the find.</p> <p>Site work, within 100 feet of the discovery, shall not resume until the archaeologist conducts sufficient research, testing and analysis of the archaeological evidence to make a determination that the resource is either not cultural in origin or not potentially significant. If a potentially significant resource is encountered, the archaeologist shall prepare a mitigation plan for review and approval by the City of Colusa Staff, including recommendations for chain of command,</p>	<p>City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance. Letter reports shall be maintained, as applicable, by Planning staff throughout construction.</p> <p>On going during ground disturbance activities.</p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>total data recovery, Tribal monitoring, disposition protocol, or avoidance, if applicable. All measures determined by City Staff to be appropriate shall be implemented pursuant to the terms of the archaeologist’s report. The preceding requirement shall be incorporated into construction contracts and plans to ensure contractor knowledge and responsibility for proper implementation.</p>			
<p>CULT-2: Discovery.</p> <p>If archaeological resources are encountered during construction, work shall be temporarily halted within 100 feet of the discovered materials and a qualified archaeologist and the City of Colusa shall notify all the local tribes on the consultation list maintained by the State of California Native American Heritage Commission, to provide local tribes the opportunity to monitor evaluation of the site during underground construction related activities. Construction fencing (4-foot-high orange safety fence) shall be installed around the 100-foot setback of the discovery. Workers shall avoid altering the materials and their context until a qualified professional archaeologist, in collaboration with the local tribes, has evaluated the situation and provided appropriate recommendations. Project personnel shall not collect archaeological resources. [Native American resources include chert or obsidian flakes, projectile points, mortars, and pestles; and dark friable soil containing shell and bone dietary debris, heat-affected rock, or human burials. Historic-period resources include stone or adobe foundations or walls; structures and remains with square nails; and refuse deposits or bottle dumps, often located in old wells or privies.]</p>	<p align="center">City of Colusa Planning Department</p>	<p align="center">Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance. Letter reports shall be maintained, as applicable, by Planning staff throughout construction.</p> <p align="center">On going during ground disturbance activities.</p>	
<p>CULT-3: Documentation.</p> <p>Any identified cultural resources shall be recorded on DPR 523 historic resource recordation forms by a qualified archaeologist, available online from the Office of Historic Preservation’s website:</p> <p>http://ohp.parks.ca.gov/default.asp?page_id=1069.</p>	<p align="center">City of Colusa Planning Department</p>	<p align="center">On going during ground disturbance activities.</p>	
<p>6. Energy</p>			

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>(PEIR) ENG-1: Prohibited Energy Sources.</p> <p>Utilization of gas or diesel generators other than for emergency back up power, are prohibited.</p>	<p>City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance.</p> <p>On going during construction activities.</p>	
<p>(PEIR) ENG-2: Energy Sources:</p> <p>Energy sources for the project will be provided from any combination of the following sources: (a) on-grid power with 42 percent renewable sources; (b) on-site zero-net-energy renewable sources providing 42 percent of power; or (c) purchase of carbon offsets for any portion of power above 58 percent not from renewable sources; (d) the cultivator must demonstrate that the equipment used is 42 percent more energy efficient compared to standard equipment, using 2014 as a baseline 2 year.</p>	<p>City of Colusa Planning Department</p>	<p>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation is incorporated into the building and improvement plans, prior to City building permit issuance.</p>	
<p>7. GEOLOGY AND SOILS</p>			
<p>GEO-1: Discovery.</p> <p>In the event that fossils or fossil-bearing deposits are discovered during anticipated future construction on-site, the contractor shall notify a qualified paleontologist to examine the discovery and excavations within 50 feet of the find shall be temporarily halted or diverted. The area of discovery shall be protected to ensure that fossils are not removed, handled, altered, or damaged until the Site is properly evaluated and further action is determined. The paleontologist shall document the discovery as needed, in accordance with Society of Vertebrate Paleontology standards (Society of Vertebrate Paleontology 1995), evaluate the potential resource, and assess the significance of the finding under the criteria set forth in CEQA Guidelines Section 15064.5. The paleontologist shall notify the appropriate agencies to determine procedures that would be followed before construction is allowed to resume at the location of the find. If the project proponent determines that avoidance is not feasible, the paleontologist shall prepare an excavation plan for mitigating the effect of the project based on the</p>	<p>City of Colusa Planning Department.</p>	<p>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance.</p> <p>On going during ground disturbance activities</p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>qualities that make the resource important. The plan shall be submitted to the city for review and approval prior to implementation.</p>			
9. HAZARDS AND HAZARDOUS MATERIALS			
<p>HAZ 1. Prepare and Implement a Construction Traffic Management Plan</p> <p>Prior to issuance of a grading permit, the applicant, in consultation with the City of Colusa Police and Fire Departments, shall prepare a construction traffic management plan that ensures construction-related traffic does not impact vehicle movements along Will S. Green Avenue or Colusa Avenue near Colusa High School. At a minimum, such a Plan should prohibit truck traffic from parking or being stored along Will. S. Green Avenue. The plan should also include additional signage and heighten awareness of high pedestrian points, such as parking or crosswalks. Such signage or heighten awareness can include visibility markers, flags for students to utilize while crossing a cross walk, temporary barriers to ensure parking is separated from vehicle traffic. The Plan shall be shared with all vendors and subcontractors to the site. The Plan shall be approved by City staff.</p>	<p align="center"><i>City of Colusa Planning, Police and Fire Departments</i></p>	<p align="center"><i>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording is included on construction or grading plans, prior to City permit issuance.</i></p> <p align="center"><i>On going during ground disturbance activities</i></p>	
10. HYDROLOGY AND WATER QUALITY			
<p>HYDR-1: Drought Tolerant Landscaping.</p> <p>Prior to the issuance of a final occupancy permit for structures within the project, the applicant shall ensure that any outdoor landscaping installed are installed pursuant to AB 1881 water usage requirements (the Water Conservation in Landscaping Act of 2006) and will be drought tolerant and on drip irrigation systems with timers.</p>	<p align="center"><i>The City of Colusa Planning Department.</i></p>	<p align="center"><i>Prior to issuance of grading permits or improvement plans, City staff shall verify that landscaping plans are designed to meet the Mitigation requirement.</i></p>	
18. Tribal Cultural Resources			
<p>TCR- 1: Consult.</p> <p>Consult with Native American Tribes and Prepare and Implement Treatment Plans for any Tribal Cultural Resources (TCR) Identified</p>	<p align="center"><i>The City of Colusa Engineering and Planning Department</i></p>	<p align="center"><i>Prior to issuance of grading permits or improvement plans, City staff shall verify that Mitigation wording</i></p>	

MITIGATION AND MONITORING REPORTING PROGRAM

Proposed Mitigation	Monitoring Responsibility	Timing	Verification (Date and Initials)
<p>at the Site.</p> <p>If TCRs are identified through this process, CDFA shall consult and work with the tribes to develop feasible alternatives or mitigation measures that will avoid impacts or develop and implement treatment plans that will substantially lessen the impacts on identified TCRs, in accordance with PRC Sections 21083(b)(2) or 21084.3.</p>		<p><i>is included on construction or grading plans, prior to City permit issuance.</i></p> <p><i>Ongoing during construction activities.</i></p>	

PROJECT APPLICANT’S INORPORATION OF MITIGATION INTO THE PROPOSED PROJECT:

I have reviewed the Initial Study for the City of Colusa Annexation - Colusa Triple Crown Project t and the mitigation measures identified within. As the applicant for the foregoing, I hereby modify the project on file with the City of Colusa and agree to include and incorporate all mitigation measures as set forth in this document.

Authorized Signature

Michael S. OLivas

Printed Name and Date