

Hiatus Road Corridor Transportation Improvements Tentative Schedule

Activity	Start Date	Duration (Days)	Due Date
NTP	5/4/2026	0	5/4/2026
Survey	5/5/2026	30	6/4/2026
Utility Request	5/5/2026	62	7/6/2026
60% Plans (Roadway, SAPM)	6/5/2026	62	8/6/2026
Submittal of 60% Plans to City & FDOT	8/7/2026	0	8/7/2026
Review by City & FDOT of 60 % Plans	8/8/2026	33	9/10/2026
Addressing 60 % Comments & Preparation of 90 % Design Plans	9/11/2026	20	10/1/2026
Submittal of 90% Plans to City & FDOT	10/2/2026	0	10/2/2026
Review by City & FDOT of 90 % Plans	10/3/2026	30	11/2/2026
Addressing 90 % Comments & Preparation of 100 % Design Plans	11/3/2026	20	11/23/2026
Submittal of 100% Plans to City & FDOT	11/24/2026	0	11/24/2026
Review by City & FDOT of 100 % Plans	11/25/2026	30	12/25/2026
Preparation of Construction Plans	12/28/2026	10	1/7/2027
Submittal of Construction Plans and all permits to City	1/8/2027	0	1/8/2027
Total Duration Days*			182

*Note: Project schedule was prepared assuming an NTP of 5/4/2026. This project schedule can be shortened or lengthened depending on agency review times, 30 calendar days were assumed for all review time efforts.

Estimated Time for Construction 10 to 14 Months July 2028

Prepared on: 2/24/2026