





CASTROVILLE
The Little Alsace of Texas



Geneva Street Drainage Project

Due Date (all components): June 30th to August 25th



Complete by		<i>Each BOLD word represents a page in your Research Report and Board.</i>
<input type="checkbox"/>	June 30- July 8th	1. Tree removal along the entire project
<input type="checkbox"/>	July 9- August 1	2. Rough cut of over burden along the project. The motor grader will arrive July 7th
<input type="checkbox"/>	August 4- August 22	3. cutting the final grade along the entire project
<input type="checkbox"/>	August 25- ?	4 The instillation of the flex mat along the project
<input type="checkbox"/>	?	5. Construction of the concrete Rip Rap
<input type="checkbox"/>		
<input type="checkbox"/>		*****All dates are subject to change due to inclement Weather*****
<input type="checkbox"/>		
<input type="checkbox"/>		