



STAFF REPORT

MEETING DATE: 01/03/2021

PRESENTED BY: Brandon Rakestraw – Public Works

AGENDA ITEM DESCRIPTION (Agenda Content):

January Public Works Report

COMMENTS:

Project Update:

- 1- Pumpkinvine Creek WPCP Sludge Dryer – FS360 is currently working to complete project. Drying equipment is currently in training operation and city staff are within training phase. Final commissioning and approval of drying equipment is scheduled for 2nd week in January.
- 2- Battlefield Trail Phase II – Project construction contract was awarded during October council meeting. City of currently waiting to receive executed GDOT construction agreement. Project is scheduled for construction start January 2022.
- 3- Battlefield Trail Phase III – Project design is complete. Currently finalizing project bid/contract document. Currently scheduled for construction let July 2022.
- 4- West Dallas Collector Sewer Extension Project – Project design for phase I is near complete with an anticipated bid date of January 2022. Phase II is currently in engineer design. Scheduled construction start of phase I by 1st quarter 2022. Engineer completed construction cost estimate for GEFA funding. All required has been submitted to GEFA for phase I construction funding. Request for proposal was released in December for pipe material, pumps, and other related material. Bid date is set for January 13th.
- 5- Dallas Park Project – Granite rubble wall is complete. Contractor is working on seat wall footing and landing areas. With approval of Change order #1; JHC plans to start fire line and grease trap within the first weeks in January.

General Department Report:

Street Department:

Currently working to complete street and storm water projects, fully into leaf clean up season, ditch maintenance, right of way cleanup, street sweeping, daily work orders, and working on budgeted small projects.

Sewer Department:

Currently working on yearly cleaning and maintenance of collection system, working to complete several lift station repair/upgrade projects, lift station SCADA project, sewer easement cutting, daily work orders, and working on budgeted small projects.

Water Department:

Currently working on meter maintenance, SCADA upgrade project, completing hydrant maintenance, valve maintenance, flushing program, daily work orders, and working on budgeted small projects.

Solid Waste Department:

Currently working on daily pickups, trash can replacement, trash can repair, and daily work orders. Working on current routing changes to better define route. Implement new routing changes. This change will not affect pick-up dates for customers, only optimizing daily routing for more efficient crew operations.

REPORT/INFORMATION: