



# STAFF REPORT

---

**MEETING DATE:** 02/07/2022

**PRESENTED BY:** Brandon Rakestraw – Public Works

---

**AGENDA ITEM DESCRIPTION (Agenda Content):**

February Public Works Report

---

**COMMENTS:**

Project Update:

- 1- Pumpkinvine Creek WPCP Sludge Dryer – FS360 is currently working to complete project. Final commissioning and approval of drying equipment took place during the 3rd week in January. Dryer is currently in operation. FS 360 is working to complete project punch list. Project close out planned for end of February.
- 2- Battlefield Trail Phase II – Project construction contract was awarded during October council meeting. City received GDOT construction agreement. City is currently waiting to receive executed GDOT contract and Notice to Proceed. Project is scheduled for construction start end of February 2022.
- 3- Battlefield Trail Phase III – Project design, bid, and contract are complete. Project is scheduled for bid/construction let July 2022.
- 4- West Dallas Collector Sewer Extension Project – Project design for phase 1 is complete with final plan review set for February 3rd. Project construction bid date set for 3rd week in February 2022. Phase II is currently in engineer design. GEFA awarded Phase I funding during January board meeting. GEFA loan modification and contract execution set for March 7th Council meeting. Bid proposals were received on January 13th for pipe other related material. Awarding Hayes Pipe during February meeting.
- 5- Dallas Park Project – Granite rubble wall is complete. Contractor is working on seat walls, footings and landing areas. Fire line and grease trap install is underway. Project is currently on schedule.

## General Department Report:

### Street Department:

Currently working to complete street and storm water projects, fully into leaf clean up season, ditch maintenance, right of way cleanup, street sweeping, daily work orders, and working on budgeted small projects.

### Sewer Department:

Currently working on yearly cleaning and maintenance of collection system, working to complete several lift station repair/upgrade projects, lift station SCADA project, sewer easement cutting, daily work orders, and working on budgeted small projects.

### Water Department:

Currently working on meter maintenance, SCADA upgrade project, completing hydrant maintenance, valve maintenance, flushing program, daily work orders, and working on budgeted small projects.

### Solid Waste Department:

Currently working on daily pickups, trash can replacement, trash can repair, and daily work orders. Working on current routing changes to better define route. Implement new routing changes. This change will not affect pick-up dates for customers, only optimizing daily routing for more efficient crew operations.

---

## REPORT/INFORMATION: