

## **STAFF REPORT**

MEETING DATE:	12/04/2023
PRESENTED BY:	Brandon Rakestraw – Public Works

## AGENDA ITEM DESCRIPTION (Agenda Content):

December Public Works Report - Utilities

## **COMMENTS:**

Project Update:

- 1- West Dallas Collector Sewer Extension Project Phase I
  - a- Gravity outfall construction is on-going.
    - a. 24" gravity install will be completed in January.
    - b. 8" gravity install to Kades Cove is 50% complete.
  - b- Lift station construction
    - a. Upper wall construction is 50% complete
    - b. Screening structure base and bottom wall segments are complete
- 2- Downtown Water System Upgrade Phase I
  - a- Project design is currently at 75% complete with design on-going.
- 3- Paulding Lane Water Upgrade Phase II
  - a. Construction activities are underway.
    - i. Contractor is working to punch out the project. All infrastructure is live.
- 4- Griffin Creek Sewer at SR6 Business

- a. Project is being closed out.
- 5- Lead Service Line Inventory and Replacement Program; Professional Services
  - a. Data gather is underway
  - b. Public outreach documents are being prepared for release.
- 6- Outer Loop Water System Upgrade Project Phase I; Engineering Services
  - a. Contracts preparation is on-going.

General Department Report:

Sewer Department:

Currently working on yearly maintenance of collection system, completing several lift station repair/upgrade projects, sewer easement cutting, daily work orders, and working on budgeted small projects.

Water Department:

Currently working on meter maintenance, completing hydrant maintenance, valve maintenance, flushing program, daily work orders, and working on budgeted small projects.

Solid Waste Department:

Currently working on daily pickups, trash can replacement, trash can repair, and daily work orders.

**REPORT/INFORMATION:**