



STAFF REPORT

MEETING DATE: 04/10/2023

PRESENTED BY: Brandon Rakestraw – Public Works

AGENDA ITEM DESCRIPTION (Agenda Content):

April Public Works Report - Transportation

COMMENTS:

Project Update:

1- Battlefield Trail Phase II

- a- Contractor is working to finish trail segments along Nathan Dean, Henry Y Holland, and Paulding Lane.
- b- Contractor is actively working to construct trail segments within the Scott Smith Preserve.
- c- Contractor is working to finish trail segment and bridge within railroad Right-of-Way. Bridge is scheduled for delivery and placement by mid-May.

2- Battlefield Trail Phase II – Trail Connector

- a. Construction activities are schedule to commence in April.

3- Battlefield Trail Phase III – Scoping Study

- a. Project is currently on-going.

4- Old Acworth & Veterans Road Culvert Replacement Project

- a. Right-of-Way acquisition is currently on-going.
- b. Project bid let is scheduled for July 2023.

Street Department:

Currently working to complete street and storm water projects. Crews are transitioning into grass cutting season, along with completing ditch maintenance and right of way cleanup. Street sweeping activities are continuing, along with daily work orders, and working on budgeted small projects.

REPORT/INFORMATION: