

# **STAFF REPORT**

**MEETING DATE:** 03/04/2024

**PRESENTED BY:** Brandon Rakestraw – Public Works

### **AGENDA ITEM DESCRIPTION (Agenda Content):**

March Public Works Report - Transportation

#### **COMMENTS:**

# Project Update:

- 1- Battlefield Trail Phase II
  - a- Contractor is actively working to construct trail segments within the Scott Smith Preserve.
    - a. Grading activities are complete.
    - b. Construction of concrete trail is on-going.
    - c. Construction of boardwalks is on-going.
- 2- Battlefield Trail Phase II Trail Connector
  - a- Construction activities are ongoing.
    - a. Grading activities are complete.
    - b. Construction of concrete trail is on-going.
    - c. Construction of new parking area at Sara Babb is on-going.
- 3- Battlefield Trail Phase III Scoping Study
  - a. Concept/Scoping Study report has been provided to ARC for review and comment..

- 4- Old Acworth & Veterans Road Culvert Replacement Project
  - a. Right-of-Way acquisition closing are being scheduled.
  - b. Construction bid let is being scheduled for March of 2024.

## Street Department:

Currently working to complete street and storm water projects. Crews are starting to transition into grass season, along with completing ditch maintenance and right of way cleanup. Street sweeping activities are continuing, along with daily work orders, and working on budgeted small projects.

### **REPORT/INFORMATION:**