

Task Name	Calendar Days	Start	End	Feb 22	Mar 22	Apr 22	May 22	Jun 22	Jul 22	Aug 22	Sep 22	Oct 22	Nov 22	Dec 22	Jan 23	Feb 23	Mar 23	Apr 23	May 23	Jun 23	Jul 23	Aug 23	Sep 23	Oct 23	Nov 23	Dec 23	Jan 24	Feb 24	Mar 24	Apr 24	May 24	Jun 24	
<b>Project Management</b>	<b>971</b>	<b>1-Feb-22</b>	<b>29-Sep-24</b>																														
Notice to Proceed	1	1-Feb-22	1-Feb-22																														
Progress Reports	971	1-Feb-22	29-Sep-24																														
Invoices/Payment Requisitions	971	1-Feb-22	29-Sep-24																														
<b>Utility Coordination</b>	<b>525</b>	<b>8-Feb-22</b>	<b>18-Jul-23</b>																														
Deliverable - Utility Conflict Matrix		18-Jul-23	18-Jul-23																														
<b>Environmental Documentation</b>	<b>525</b>	<b>8-Feb-22</b>	<b>18-Jul-23</b>																														
Deliverable - Environmental Constraints Report		29-Dec-22	29-Dec-22																														
Deliverable - Categorical Exclusion		20-May-23	20-May-23																														
<b>Public Outreach</b>	<b>295</b>	<b>30-May-22</b>	<b>21-Mar-23</b>																														
Public Meeting Preparation	21	30-May-22	19-Jun-22																														
Public Meeting	1	20-Jun-22	20-Jun-22																														
Public Meeting Comment Period	30	20-Jun-22	19-Jul-22																														
Property Owner Meetings	60	30-Dec-22	27-Feb-23																														
Planning and Zoning Commissioner	1	14-Mar-23	14-Mar-23																														
City Council	1	21-Mar-23	21-Mar-23																														
<b>Right-of-Way and Surveying</b>	<b>45</b>	<b>2-Apr-22</b>	<b>17-May-22</b>																														
Deliverable - Survey Files		17-May-22	17-May-22																														
<b>Geotechnical Engineering and Pavement Design</b>	<b>60</b>	<b>30-May-22</b>	<b>29-Jul-22</b>																														
Deliverable - Geotechnical Report		29-Jul-22	29-Jul-22																														
<b>30% PS&amp;E</b>	<b>117</b>	<b>1-Feb-22</b>	<b>29-May-22</b>																														
Draft 30% Design	90	1-Feb-22	1-May-22																														
City Review of 30% Design	14	2-May-22	15-May-22																														
30% Design Review Meeting	1	16-May-22	16-May-22																														
Meeting to Discuss ROW and/or Easements	1	16-May-22	16-May-22																														
Address City Comments on 30% Design	14	16-May-22	29-May-22																														
Deliverable - 30% Design Plans and Estimates		29-May-22	29-May-22																														
<b>60% PS&amp;E</b>	<b>162</b>	<b>20-Jul-22</b>	<b>29-Dec-22</b>																														
Draft 60% Design	120	20-Jul-22	16-Nov-22																														
City/TxDOT Review of 60% Design	21	17-Nov-22	7-Dec-22																														
60% Design Review Meeting	1	8-Dec-22	8-Dec-22																														
Address City/TxDOT Comments on 60% Design	21	9-Dec-22	29-Dec-22																														
Deliverable - 60% Design Plans and Estimates		29-Dec-22	29-Dec-22																														
<b>90% Design</b>	<b>118</b>	<b>22-Mar-23</b>	<b>18-Jul-23</b>																														
Draft 90% Design	90	22-Mar-23	19-Jun-23																														
City/TxDOT Review of 90% Design	21	20-Jun-23	10-Jul-23																														
90% Design Review Meeting	1	11-Jul-23	11-Jul-23																														
Address City/TxDOT comments on 90% Design	7	12-Jul-23	18-Jul-23																														
Deliverable - 90% Design Plans, Specifications, and Estimates		18-Jul-23	18-Jul-23																														
<b>100% Design</b>	<b>28</b>	<b>20-Jul-23</b>	<b>17-Aug-23</b>																														
Prepare Final 100% Design	30	19-Jul-23	17-Aug-23																														
Deliverable - 100% Design Plans, Specifications, and Estimates		18-Aug-23	17-Aug-23																														
<b>Bid Phase Services</b>	<b>41</b>	<b>19-Aug-23</b>	<b>29-Sep-23</b>																														
Prepare Bid Package	14	18-Aug-23	31-Aug-23																														
Bid Phase Services	30	31-Aug-23	29-Sep-23																														
Deliverable - Bid Package		1-Sep-23	31-Aug-23																														
<b>Construction Phase Services</b>	<b>365</b>	<b>30-Sep-23</b>	<b>29-Sep-24</b>																														