

ID	Task Name	Duration	Start	Finish																												
					Feb	Mar	Qtr 2, 2026	Apr	May	Jun	Qtr 3, 2026	Jul	Aug	Sep	Qtr 4, 2026	Oct	Nov	Dec	Qtr 1, 2027	Jan	Feb	Mar	Qtr 2, 2027	Apr	May	Jun	Qtr 3, 2027	Jul	Aug			
1	Finalize Bid Package/Plans	9 days	Mon 3/9/26	Tue 3/17/26	3/9 3/17 Finalize Bid Package/Plans																											
2	Bid Package/Plan Set Review/Comments (CoDS)	14 days	Wed 3/18/26	Tue 3/31/26	3/18 3/31 Bid Package/Plan Set Review (CoDS)																											
3	B&N Address Comments	14 days	Tue 3/31/26	Mon 4/13/26	3/31 4/13 B&N Address Comments																											
4	Provide CoDS Bid Package for City Council Approval	7 days	Tue 4/14/26	Mon 4/20/26	4/14 4/20 Bid Package to City Council for Approval																											
5	April City Council Meeting	1 day	Tue 4/21/26	Tue 4/21/26	4/21 April City Council Mtg																											
6	Send CoDS Bid Notice for Advertisement in Paper	7 days	Wed 4/22/26	Tue 4/28/26	4/22 4/28 CoDS Bid Notice to Advertise in Paper																											
7	Advertise the Bid - Opening & Recommendation	30 days	Wed 4/29/26	Wed 5/27/26	4/29 5/27 Advertise the Bid - Opening & Recommendation																											
8	Bid Opening	1 day	Fri 5/29/26	Fri 5/29/26	5/29 Bid Opening																											
9	City Review Committee Evaluate Bids	14 days	Tue 6/2/26	Mon 6/15/26	6/2 6/15 CoDS Review Committee Evaluate Bids																											
10	June City Council Meeting	1 day	Tue 6/16/26	Tue 6/16/26	6/16 June City Council Mtg																											
11	B&N Provide CoDS and TWDB Bid Documents & Award Rec.	14 days	Tue 7/7/26	Mon 7/20/26	7/7 7/20 B&N Provide CoDS Bid Documents & Recommendation of Award for review																											
12	July City Council Mtg - Approve Award & Staff Execute Contract	1 day	Tue 7/21/26	Tue 7/21/26	7/21 July City Council Mtg																											
13	Send Notice of Award to Contractor	1 day	Wed 7/22/26	Wed 7/22/26	7/22 7/22 Notice of Award to Contractor																											
14	Execute Contract	20 days	Thu 7/23/26	Tue 8/11/26	7/23 8/11 Execute Contract																											
15	Send Notice to Proceed to Contractor	1 day	Tue 8/11/26	Tue 8/11/26	8/11 NTP to Contractor																											
16	Start Construction	1 day	Wed 8/12/26	Wed 8/12/26	8/12 Start Construction																											
17	Substantial Completion	300 days	Thu 8/13/26	Sat 5/29/27	8/13 5/29 Substantial Completion																											
18	Final Payment	60 days	Sat 5/29/27	Mon 7/26/27	5/29 7/26 Final Payment																											
Project: South Collector - Bid Date: Mon 4/13/26		Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress																		
		Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline																				
		Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress																				
Page 1																																