

City of Dripping Springs

Post Office Box 384 511 Mercer Street Dripping Springs, Texas 78620

Staff Report from: Dane Sorensen

Commission Meeting Date:	9/18/2025
Item Wording:	Update on Utilities for the month of August 2025
Agenda Item Requestor:	Utility Commission

Projects Under Construction:

Driftwood effluent line - Construction Started

Heritage – phase 4 on hold until discharge plant is operation

Village Grove –Construction has started

Carter Ranch - Construction started - Grading only

Upcoming projects:

Howard Ranch – Halted due to design issues

Cannon Ranch Regional Lift Station/ Heritage Lift Station – Design and easements

Cannon Ranch - Phase 3 and 4 under review

Anarene (Double L) – Water and Wastewater plans under review

Wild Ridge (Cynosure) – Water and Wastewater plans under review

Gateway Village - Plans under review

New Growth –Wastewater plans under review

South Regional Water Reclamation Expansion Project Update:

Design of discharge plant is currently being finalized. Contract engineers have identified last design elements that need updating, including SCADA, Headworks, TLAP plant tie in, and reuse Chlorine system. The items needed to be revisited do to product/ material updates, and strategic planning changes. We are on schedule to finalize design by end of the year and start construction at the beginning of 2026.

Dripping Springs Retail Water Update:

Stage 2 watering restrictions are in place for all CODS water customers. WCP/DCP have been accepted by council on 8/5.

South Regional Water Reclamation Facility Operations Report.

The South Regional Water Reclamation Facility had no violations for the month of August.

Arrowhead Wastewater Plant Update:

Drip field expansion is being finalized. Work will soon start on the GST.


Arrowhead treatment facility operated without any violations for the month of August.

Big Sky Wastewater Treatment Plant Update:

Big Sky Treatment Plant operated without any violations for the month of August.

Update on Reclaimed Water:

We have had great success with the Fill Station located at the plant. We had 81 hauls in August. A new connection on the reuse line was made for CCCalton for construction water at village grove. Please see Wastewater Plant report for flow data.



Commission	
Recommendations:	
Actions by Other	
Jurisdictions/Entities:	
Previous Action:	
Recommended Action:	
Alternatives/Options:	
Budget/Financial Impact:	
Attachments:	
Related Documents at	
City Hall:	
Public Notice Process:	
Public Comments:	
Enforcement Issues:	
Comprehensive Plan	
Element:	
Next Step/Schedule:	