

2024

2025

2026

2027

Task Name	Calendar Days	Start	End	Aug 24	Sep 24	Oct 24	Nov 24	Dec 24	Jan 25	Feb 25	Mar 25	Apr 25	May 25	Jun 25	Jul 25	Aug 25	Sep 25	Oct 25	Nov 25	Dec 25	Jan 26	Feb 26	Mar 26	Apr 26	May 26	Jun 26	Jul 26	Aug 26	Sep 26	Oct 26	Nov 26	Dec 26	Jan 27	Feb 27	Mar 27	
Project Management	1191	1-Feb-22	7-May-25																																	
Notice to Proceed	1	1-Feb-22	1-Feb-22																																	
Progress Reports	1191	1-Feb-22	7-May-25																																	
Invoices/Payment Requisitions	1191	1-Feb-22	7-May-25																																	
Utility Coordination	1184	8-Feb-22	7-May-25																																	
Deliverable - Utility Conflict Matrix		7-May-25	7-May-25																																	
Environmental Documentation	1184	8-Feb-22	7-May-25																																	
Environmental Analysis	224	1-Feb-22	13-Sep-22																																	
TxDOT Environmental Clearance	843	15-Jan-23	7-May-25																																	
Deliverable - Environmental Constraints Report		13-Sep-22	13-Sep-22																																	
Deliverable - Categorical Exclusion		7-May-25	7-May-25																																	
Public Outreach	176	11-Oct-22	5-Apr-23																																	
Right-of-Way and Surveying	1131	2-Apr-22	7-May-25																																	
Geotechnical Engineering and Pavement Design	60	15-Jan-23	16-Mar-23																																	
30% PS&E	224	1-Feb-22	13-Sep-22																																	
60% PS&E	437	25-Oct-22	5-Jan-24																																	
Planning Activities (TxDOT TA Pedestrian)	319	18-Dec-23	1-Nov-24																																	
Utility Coordination & Relocations	478	15-Jan-24	7-May-25																																	
ROW Acquisition / Easement Acquisition	478	15-Jan-24	7-May-25																																	
90% PS&E	413	15-Jan-24	3-Mar-25																																	
TxDOT Review of 60% Design	60	15-Jan-24	14-Mar-24																																	
Draft 90% Design	382	15-Jan-24	31-Jan-25																																	
City and TxDOT Review of 90% Design	30	1-Feb-25	2-Mar-25																																	
90% Design Review Meeting	1	3-Mar-25	3-Mar-25																																	
Deliverable - 90% Design Plans, Specifications, and Estimates		31-Jan-25	31-Jan-25																																	
100% PS&E / RTL PS&E	64	4-Mar-25	7-May-25																																	
Prepare Final 100% Design	30	4-Mar-25	2-Apr-25																																	
City/TxDOT Review of 100% Design	21	2-Apr-25	22-Apr-25																																	
90% Design Review Meeting	1	23-Apr-25	23-Apr-25																																	
Address City/TxDOT comments on 100% Design	14	24-Apr-25	7-May-25																																	
Deliverable - 100% Design Plans, Specifications, and Estimates		7-May-25	7-May-25																																	
Ready to Let	100	7-May-25	15-Aug-25																																	
Let	1	15-Aug-25	15-Aug-25																																	
Bid Phase Services	42	7-May-25	18-Jun-25																																	
Prepare Bid Package	14	7-May-25	20-May-25																																	
Bid Phase Services	30	20-May-25	18-Jun-25																																	
Deliverable - Bid Package		21-May-25	20-May-25																																	
Construction	500	13-Oct-25	25-Feb-27																																	
Preconstruction Meeting	1	13-Oct-25	13-Oct-25																																	
Roadway Construction	501	13-Oct-25	25-Feb-27																																	

RISK ITEMS
KEY DATES